

# New Hampshire Department of Transportation

New Castle-Rye 16127 (Part A – Preliminary Design)

Team Kick-off Meeting

**November 20, 2012; 1:00 p.m.**

## Project Milestones

- Project NTP – October 17, 2012 (24-month contract)
- Project Kick-off Meeting – November 20, 2012
- Front Office Meeting for Inspection Results – tentative first week Dec. (6 weeks to PI #1)
- SHPO Meeting for Inspection Results – tentative second/third week Dec.;
- Stakeholder Meeting for Inspection Results – tentative second/third week Dec.
  - Can SHPO and Stakeholder meeting be combined?
- Public Information Meeting #1 – tentative third week Jan, 2013 (Jan. 16)
- Develop Bridge/Highway Rehabilitation/Replacement options (w/traffic control plans) – June, 2013
- Front Office Meeting w/Options – June 26, 2013 (6-weeks to PI #2)
- SHPO Meeting w/Options – first week of July
- Stakeholder Meeting w/Options – tentative second week of July (July 10)
- Public Information Meeting #2 – tentative August 7, 2013
- Refine Bridge/Highway Rehabilitation/Replacement options (w/traffic control plans) – December, 2013
- Prepare NEPA documents – December, 2013
- Draft TS&L Study
- Front Office Meeting w/TS&L Study – Second week Jan, 2014 (6-weeks to PI #3)
- SHPO Meeting w/TS&L Study – January 22, 2014
- Stakeholder Meeting w/TS&L Study – tentative last week January, 2014 (Jan. 29)
- Public Information Meeting #3 – tentative February 19, 2014
- Finalize TS&L Study – March 19, 2014
- NHDOT/Front Office Review TS&L Study – April 9, 2014
- Prepare 30% Bridge and Highway Submission – October, 2014