

## Walpole - Charlestown 14747

Activity ID	Activity Name	Remaining Duration	Original Duration	Start	Finish	2013												2014												2015												2016												2017												2018																																																																																			
						O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D																																																																					
<b>Walpole - Charlestown</b>		575	1590	10-Aug-11 A	24-Oct-17	Walpole - Charlestown																																																																																																																																															
01	Notice to Proceed	0	0	10-Aug-11 A																																																																																																																																																	
02	Kick off Meeting/ Document Turnover	0	0		24-Oct-12 A	◆ Kick off Meeting/ Document Turnover																																																																																																																																															
03	Public Hearing Plans Review	0	16	24-Oct-12 A	14-Nov-12 A	■ Public Hearing Plans Review																																																																																																																																															
04	Environmental Review/ Documentation	0	16	24-Oct-12 A	14-Nov-12 A	■ Environmental Review/ Documentation																																																																																																																																															
05	Receive Design Documents	0	0		05-Dec-12 A	◆ Receive Design Documents																																																																																																																																															
06	Pre-Preliminary (Rail) (100)	0	28	06-Dec-12 A	21-Mar-13 A	■ Pre-Preliminary (Rail) (100)																																																																																																																																															
07	Pre-Preliminary (Rail) Review	0	30	22-Mar-13 A	21-May-13 A	■ Pre-Preliminary (Rail) Review																																																																																																																																															
08	Preliminary Plans - (Overall) (200)	0	34	31-May-13 A	02-Aug-13 A	■ Preliminary Plans - (Overall) (200)																																																																																																																																															
09	Preliminary Plans (Overall) Review/ Line & Grade Approval	0	29	05-Aug-13 A	13-Sep-13 A	■ Preliminary Plans (Overall) Review/ Line & Grade Approval																																																																																																																																															
10	Type-Span-Location Structures (710, 711, 720, 721)	0	14	02-Sep-14 A	20-Feb-15 A	■ Type-Span-Location Structures (710, 711, 720, 721)																																																																																																																																															
11	Preliminary Structure Plans (712, 722, 730, 740)	39	15	16-Mar-15 A	25-Sep-15	■ Preliminary Structure Plans (712, 722, 730, 740)																																																																																																																																															
12	Type-Span-Location - Review	0	15	23-Feb-15 A	13-Mar-15 A	■ Type-Span-Location - Review																																																																																																																																															
13	Preliminary Right of Way Plans (410)	0	78	16-Sep-13 A	23-May-14 A	■ Preliminary Right of Way Plans (410)																																																																																																																																															
14	Slope and Drain Plans (Overall) (310)	0	78	16-Sep-13 A	23-May-14 A	■ Slope and Drain Plans (Overall) (310)																																																																																																																																															
15	Slope and Drain & Preliminary Right of Way Plans Review	0	30	26-May-14 A	30-Jun-14 A	■ Slope and Drain & Preliminary Right of Way Plans Review																																																																																																																																															
16	Contract 14747A Construction Contract Breakout (310)	0	5	16-Jul-14 A	22-Jul-14 A	■ Contract 14747A Construction Contract Breakout (310)																																																																																																																																															
17	Contract 14747A Interim Slope and Drain Plans (320)	0	65	01-Jul-14 A	01-Oct-14 A	■ Contract 14747A Interim Slope and Drain Plans (320)																																																																																																																																															
18	Contract 14747A Interim Slope and Drain Review	0	30	02-Oct-14 A	12-Nov-14 A	■ Contract 14747A Interim Slope and Drain Review																																																																																																																																															
19	Preliminary ROW Plan Resubmission	0	75	01-Jul-14 A	01-Oct-14 A	■ Preliminary ROW Plan Resubmission																																																																																																																																															
20	Review Preliminary ROW Plan Resubmission	0	27	02-Oct-14 A	07-Nov-14 A	■ Review Preliminary ROW Plan Resubmission																																																																																																																																															
21	Final ROW Plan Submission	0	10	10-Nov-14 A	21-Nov-14 A	■ Final ROW Plan Submission																																																																																																																																															
22	Contract 14747 Interim Slope and Drain Plans (330)	0	80	01-Jul-14 A	29-Oct-14 A	■ Contract 14747 Interim Slope and Drain Plans (330)																																																																																																																																															
23	Contract 14747 Interim Slope and Drain Review	0	30	30-Oct-14 A	15-Dec-14 A	■ Contract 14747 Interim Slope and Drain Review																																																																																																																																															
24	Draft Utility Plan (425)	0	45	13-Nov-14 A	16-Jan-15 A	■ Draft Utility Plan (425)																																																																																																																																															
25	Draft Utility Plans Review	0	15	19-Jan-15 A	06-Feb-15 A	■ Draft Utility Plans Review																																																																																																																																															
26	Final Utility Plans	0	5	09-Feb-15 A	13-Feb-15 A	■ Final Utility Plans																																																																																																																																															
27	Wetland Plans, Shoreland Plans, Erosion Control Plans	0	40	12-Dec-14 A	06-Feb-15 A	■ Wetland Plans, Shoreland Plans, Erosion Control Plans																																																																																																																																															

■ Actual Work   
 ■ Critical Remaining Work   
 ▼ Summary  
■ Remaining Work   
 ◆ Milestone

