
Project Status by Agency

Agency: Youth Development Services

Project Number	Project Manager	Town	Project Title	Current Status	Anticipated Status next 60 days
80056R	Jeffrey Shute	Manchester	Construction services for the new 156 bed facility for detained and committed juveniles, 1056 North River Road.	North Branch Construction - 99% complete.	To 100% construction completion.
80056R Contract B	Jeffrey Shute	Manchester	Design services for the new 156 bed facility for detained and committed juveniles, 1056 North River Road.	Lavallee/Brensinger PA, in construction administration phase - 99% complete.	100% construction administration phase
80244R	Michelle Juliano	Manchester	YDC Master Plan	committee meetings	

<i>ns</i>	<i>Estimate</i>	<i>Ad Date</i>	<i>Status</i>
	\$25,000,000	2/17/2004	Active
se.	\$2,530,496		Consultant
	\$100,000		Active