


THE STATE OF NEW HAMPSHIRE
DEPARTMENT OF TRANSPORTATION

WETLAND IMPACT PLANS

I-93 NB & SB OVER NHRR AND WINNIPESAUKEE RIVER

FEDERAL PROJECT X - A001 (153) FEDERAL PROJECT A001 (042)
NH PROJECT 16147 NH PROJECT 14744A
BRIDGE REHABILITATION BRIDGE PIER PROTECTION



INDEX OF SHEETS	
SHEET NO.	DESCRIPTION
1	TITLE PAGE
2-3	STANDARD SYMBOLS
4	EROSION CONTROL STRATEGIES
5	CONSTRUCTION SEQUENCE AND EROSION CONTROL DETAILS
6-8	WETLAND IMPACT PLANS
9	WETLAND PLAN PIER 1
10	WETLAND PLAN PIER 2
11-15	EROSION CONTROL PLANS

FOR CONSTRUCTION AND ALIGNMENT
DETAILS- SEE CONSTRUCTION PLANS

WETLANDS WERE DELINEATED BY NORMANDEAU ASSOCIATES, INC. ON MAY 17, 2012 AND BY NHDOT ON APRIL 20, 2016. THE WETLAND DELINEATIONS WERE COMPLETED IN ACCORDANCE WITH THE CRITERIA DESCRIBED IN THE U.S. ARMY CORPS OF ENGINEERS WETLAND DELINEATION MANUAL TECHNICAL REPORT Y-87-1 (JANUARY, 1987) AND THE REGIONAL SUPPLEMENT FOR THE NORTHCENTRAL AND NORTHEAST REGION (JANUARY, 2012) AND MEET THE CRITERIA FOR WETLAND DELINEATION IN ACCORDANCE WITH THE NH DES ADMINISTRATIVE RULES ENV-WT 301.01.

NHDOT THE STATE OF NEW HAMPSHIRE DEPARTMENT OF TRANSPORTATION			
RECOMMENDED FOR APPROVAL:			
DIRECTOR OF PROJECT DEVELOPMENT	DATE		
APPROVED:			
ASSISTANT COMMISSIONER AND CHIEF ENGINEER	DATE		
U. S. DEPARTMENT OF TRANSPORTATION FEDERAL HIGHWAY ADMINISTRATION			
APPROVED:			
DIVISION ADMINISTRATOR			
FEDERAL PROJECT NO.	STATE PROJECT NO.	SHEET NO.	TOTAL SHEETS
X-A001(153)	16147	1	15

GENERAL

EDGE OF PAVEMENT TRAVELED WAY	PROPOSED ROADWAY	existing roadway	(pavement removed outside slope lines)
DRIVEWAYS		(label surface type)	
BUILDINGS		(label house or type of building)	(building to be removed)
FOUNDATION		(label type)	
LEACH FIELD		leach field	
BRIDGE CROSSINGS		STREAM	OVERPASS
STEPS AND WALK			(label type)
INTERMITTENT WATER COURSE			
SHORE LINE		river/stream	pond (label name of water body)
POTENTIAL WET AREA SYMBOL			
BRUSH OR WOODS LINE			
TREES (PLANS)		(deciduous) (coniferous)	(stump)
TREE OR STUMP (CROSS-SECTIONS)		(show station, circumference in feet & type)	
HEDGE			(label type)
MONITORING WELL		mon	
WELL			
FLAG POLE		fp	

ORIGINAL GROUND (TYPICALS)		
ROCK OUTCROP		
ROCK LINE (TYPICALS & SECTIONS ONLY)		
GUARDRAIL (label type)		
JERSEY BARRIER		
CURB (LABEL TYPE)		
STONE WALL		
RETAINING WALL (LABEL TYPE)		(points toward retained ground)
FENCE (LABEL TYPE)		
SIGNS		(single post) (double post)
GAS PUMP		
FUEL TANK (ABOVE GROUND)		(label size & type)
STORAGE TANK FILLER CAP		
SEPTIC TANK		
GRAVE		
MAILBOX		
VENT PIPE		
SATELLITE DISH ANTENNA		
PHONE		
GROUND LIGHT/LAMP POST		
BORING LOCATION		
TEST PIT		
INTERSTATE NUMBERED HIGHWAY		
UNITED STATES NUMBERED HIGHWAY		
STATE NUMBERED HIGHWAY		

SHORELAND - WETLAND

WETLAND DESIGNATION AND TYPE		
DELINEATED WETLAND		
ORDINARY HIGH WATER		
TOP OF BANK		
TOP OF BANK & ORDINARY HIGH WATER		
NORMAL HIGH WATER		
WIDTH AT BANK FULL		
PRIME WETLAND		
PRIME WETLAND 100' BUFFER		
NON-JURISDICTIONAL DRAINAGE AREA		
COWARDIN DISTINCTION LINE		
TIDAL BUFFER ZONE		
DEVELOPED TIDAL BUFFER ZONE		
HIGHEST OBSERVABLE TIDE LINE		
MEAN HIGH WATER		
MEAN LOW WATER		
VERNAL POOL		
SPECIAL AQUATIC SITE		
REFERENCE LINE		
WATER FRONT BUFFER		
NATURAL WOODLAND BUFFER		
PROTECTED SHORELAND		
INVASIVE SPECIES LABEL		
INVASIVE SPECIES		

FLOODPLAIN / FLOODWAY

500 YEAR FLOODPLAIN BOUNDARY		
100 YEAR FLOODPLAIN BOUNDARY		
FLOODWAY		

ENGINEERING

CONSTRUCTION BASELINE		
PC, PT, POT (ON CONST BASELINE)		
P1 (IN CONSTRUCTION BASELINES)		
INTERSECTION OR EQUATION OF TWO LINES		
ORIGINAL GROUND LINE (PROFILES AND CROSS-SECTIONS)		
PROFILE GRADE LINE (PROFILES AND CROSS-SECTIONS)		
CLEARING LINE		
SLOPE LINE		
SLOPE LINE (FILL)		
SLOPE LINE (CUT)		
PROFILES AND CROSS SECTIONS:		
ORIGINAL GROUND ELEVATION (LEFT)		
FINISHED GRADE ELEVATION (RIGHT)		

STATE OF NEW HAMPSHIRE			
DEPARTMENT OF TRANSPORTATION • BUREAU OF HIGHWAY DESIGN			
STANDARD SYMBOLS			
REVISION DATE	DDM	STATE PROJECT NO.	SHEET NO.
11-21-2014	stdsyml	16147	2
			TOTAL SHEETS
			15

EROSION CONTROL STRATEGIES

1. ENVIRONMENTAL COMMITMENTS:
1.1. THESE GUIDELINES DO NOT RELIEVE THE CONTRACTOR FROM COMPLIANCE WITH ANY CONTRACT PROVISIONS, OR APPLICABLE FEDERAL, STATE, AND LOCAL REGULATIONS.
1.2. THIS PROJECT WILL BE SUBJECT TO THE US EPA'S NATIONAL POLLUTANT DISCHARGE ELIMINATION SYSTEM (NPDES) STORM WATER CONSTRUCTION GENERAL PERMIT AS ADMINISTERED BY THE ENVIRONMENTAL PROTECTION AGENCY (EPA). THIS PROJECT IS SUBJECT TO REQUIREMENTS IN THE MOST RECENT CONSTRUCTION GENERAL PERMIT (CGP).
1.3. THE CONTRACTOR'S ATTENTION IS DIRECTED TO THE NHDES WETLAND PERMIT. THE US ARMY CORPS OF ENGINEERS PERMIT, WATER QUALITY CERTIFICATION AND THE SPECIAL ATTENTION ITEMS INCLUDED IN THE CONTRACT DOCUMENTS.
1.4. ALL STORM WATER EROSION AND SEDIMENT CONTROL MEASURES SHALL BE INSTALLED AND MAINTAINED IN ACCORDANCE WITH THE NEW HAMPSHIRE STORMWATER MANUAL VOLUME 3, EROSION AND SEDIMENT CONTROL MEASURES DURING CONSTRUCTION (OCTOBER 2008) (BMP MANUAL) AVAILABLE FROM THE NEW HAMPSHIRE DEPARTMENT OF ENVIRONMENTAL SERVICES (NHDES).
1.5. THE CONTRACTOR SHALL COMPLY WITH RSA 485-A:17, AND ALL PUBLISHED NHDES ALTERATION OF TERRAIN ENV-WD 1500 REQUIREMENTS (HILLSLOPES,RAILROADS,RAILROADS,UNDEREARTH,RAILS,INDEX,X,LAID)
1.6. THE CONTRACTOR IS DIRECTED TO REVIEW AND COMPLY WITH SECTION 107.1 OF THE CONTRACT AS IT REFERS TO SPILLAGE, AND ALSO WITH REGARDS TO EROSION, POLLUTION, AND TURBIDITY PRECAUTIONS.

2. STANDARD EROSION CONTROL SEQUENCING APPLICABLE TO ALL CONSTRUCTION PROJECTS:
2.1. PERIMETER CONTROLS SHALL BE INSTALLED PRIOR TO EARTH DISTURBING ACTIVITIES. PERIMETER CONTROLS AND STABILIZED CONSTRUCTION EXITS SHALL BE INSTALLED AS SHOWN IN THE BMP MANUAL, AND AS DIRECTED BY THE STORMWATER POLLUTION PREVENTION PLAN (SWPPP) PREPARER.
2.2. EROSION, SEDIMENTATION CONTROL MEASURES AND INFILTRATION BASINS SHALL BE CLEANED, REPLACED AND ADJUMENTED AS NECESSARY TO PREVENT SEDIMENTATION BEYOND PROJECT LIMITS THROUGHOUT THE PROJECT DURATION.
2.3. EROSION AND SEDIMENT CONTROL MEASURES SHALL BE INSPECTED IN ACCORDANCE WITH THE CONSTRUCTION GENERAL PERMIT AND SECTION 645 OF THE NHDOT SPECIFICATIONS FOR ROAD AND BRIDGES CONSTRUCTION.
2.4. AN AREA SHALL BE CONSIDERED STABLE IF ONE OF THE FOLLOWING HAS OCCURRED:
(A) BASE COURSE GRAVELS HAVE BEEN INSTALLED IN AREAS TO BE PAVED;
(B) A MINIMUM OF 85% VEGETATED GROWTH HAS BEEN ESTABLISHED;
(C) A MINIMUM OF 3" OF NON-EROSIVE MATERIAL, SUCH AS STONE OR RIP-RAP HAS BEEN INSTALLED;
(D) TEMPORARY SLOPE STABILIZATION CONFORMING TO TABLE 1 HAS BEEN PROPERLY INSTALLED
2.5. ALL STOCKPILES SHALL BE CONTAINED WITH A PERIMETER CONTROL. IF THE STOCKPILE IS TO REMAIN UNDISTURBED FOR MORE THAN 14 DAYS, MULCHING WILL BE REQUIRED.
2.6. A WATER TRUCK SHALL BE AVAILABLE TO CONTROL EXCESSIVE DUST AT THE DIRECTION OF THE CONTRACT ADMINISTRATOR.
2.7. TEMPORARY EROSION AND SEDIMENTATION CONTROL MEASURES SHALL REMAIN UNTIL THE AREA HAS BEEN PERMANENTLY STABILIZED.
2.8. CONSTRUCTION PERFORMED ANY TIME BETWEEN NOVEMBER 30th AND MAY 1st OF ANY YEAR SHALL BE CONSIDERED WINTER CONSTRUCTION AND SHALL CONFORM TO THE FOLLOWING REQUIREMENTS:
(A) ALL PROPOSED VEGETATED AREAS WHICH DO NOT EXHIBIT A MINIMUM OF 85% VEGETATIVE GROWTH BY OCTOBER 15th, OR WHICH ARE DISTURBED AFTER OCTOBER 15th, SHALL BE STABILIZED IN ACCORDANCE WITH TABLE 1.
(B) ALL DITCHES OR SWALES WHICH DO NOT EXHIBIT A MINIMUM OF 85% VEGETATIVE GROWTH BY OCTOBER 15th, OR WHICH ARE DISTURBED AFTER OCTOBER 15th, SHALL BE STABILIZED TEMPORARILY WITH STONE OR IN ACCORDANCE WITH TABLE 1.
(C) AFTER NOVEMBER 30th INCOMPLETE ROAD SURFACES, WHERE WORK HAS STOPPED FOR THE SEASON, SHALL BE PROTECTED IN ACCORDANCE WITH TABLE 1.
(D) WINTER EXCAVATION AND EARTHWORK SHALL BE DONE SUCH THAT NO MORE THAN 1 ACRE OF THE PROJECT IS WITHOUT STABILIZATION AT ONE TIME, UNLESS A WINTER CONSTRUCTION PLAN HAS BEEN APPROVED BY NHDOT THAT MEETS THE REQUIREMENTS OF ENV-WD 1505.02 AND ENV-WD 1505.05.
(E) A SWPPP AMENDMENT SHALL BE SUBMITTED TO THE DEPARTMENT, FOR APPROVAL, ADDRESSING COLD WEATHER STABILIZATION (ENV-WD 1505.05) AND INCLUDING THE REQUIREMENTS OF NO LESS THAN 30 DAYS PRIOR TO THE COMMENCEMENT OF WORK SCHEDULED AFTER NOVEMBER 30th.

GENERAL CONSTRUCTION PLANNING AND SELECTION OF STRATEGIES TO CONTROL EROSION AND SEDIMENT ON HIGHWAY CONSTRUCTION PROJECTS
3. PLAN ACTIVITIES TO ACCOUNT FOR SENSITIVE SITE CONDITIONS:
3.1. CLEARLY FLAG AREAS TO BE PROTECTED IN THE FIELD AND PROVIDE CONSTRUCTION BARRIERS TO PREVENT TRAFFICKING OUTSIDE OF WORK AREAS.
3.2. CONSTRUCTION SHALL BE SEQUENCED TO LIMIT THE DURATION AND AREA OF EXPOSED SOILS.
3.3. PROTECT AND MAXIMIZE EXISTING NATIVE VEGETATION AND NATURAL FOREST BUFFERS BETWEEN CONSTRUCTION ACTIVITY AND SENSITIVE AREAS.
3.4. WHEN WORK IS PERFORMED IN AND NEAR WATER COURSES, STREAM FLOW DIVERSION METHODS SHALL BE IMPLEMENTED PRIOR TO ANY EXCAVATION OR FILLING.
3.5. WHEN WORK IS PERFORMED WITHIN 50 FEET OF SURFACE WATERS (WETLAND, OPEN WATER OR FLOWING WATER), PERIMETER CONTROL SHALL BE ENHANCED CONSISTENT WITH SECTION 2.1.2-1. OF THE 2012 NPDES CONSTRUCTION GENERAL PERMIT.

4. MINIMIZE THE AMOUNT OF EXPOSED SOIL:
4.1. CONSTRUCTION SHALL BE SEQUENCED TO LIMIT THE DURATION AND AREA OF EXPOSED SOILS. MINIMIZE THE AREA OF EXPOSED SOIL AT ANY ONE TIME. PHASING SHALL BE USED TO REDUCE THE AMOUNT AND DURATION OF SOIL EXPOSED TO THE ELEMENTS AND VEHICLE TRACKING.
4.2. UTILIZE TEMPORARY MULCHING OR PROVIDE ALTERNATE TEMPORARY STABILIZATION ON EXPOSED SOILS IN ACCORDANCE WITH TABLE 1.
4.3. THE MAXIMUM AMOUNT OF DISTURBED EARTH SHALL NOT EXCEED A TOTAL OF 5 ACRES FROM MAY 1st THROUGH NOVEMBER 30th, OR EXCEED ONE ACRE DURING WINTER MONTHS, UNLESS THE CONTRACTOR DEMONSTRATES TO THE DEPARTMENT THAT THE ADDITIONAL AREA OF DISTURBANCE IS NECESSARY TO MEET THE CONTRACTOR'S CRITICAL PATH METHOD SCHEDULE (CPM), AND THE CONTRACTOR HAS ADEQUATE RESOURCES AVAILABLE TO ENSURE THAT ENVIRONMENTAL COMMITMENTS WILL BE MET.

5. CONTROL STORMWATER FLOWING ONTO AND THROUGH THE PROJECT:
5.1. DIVERT OFF SITE RUNOFF OR CLEAN WATER AWAY FROM THE CONSTRUCTION ACTIVITY TO REDUCE THE VOLUME THAT NEEDS TO BE TREATED ON SITE.
5.2. DIVERT STORM RUNOFF FROM UPSLOPE DRAINAGE AREAS AWAY FROM DISTURBED AREAS, SLOPES, AND AROUND ACTIVE WORK AREAS AND TO A STABILIZED OUTLET LOCATION.
5.3. CONSTRUCT IMPERMEABLE BARRIERS AS NECESSARY TO COLLECT OR DIVERT CONCENTRATED FLOWS FROM WORK OR DISTURBED AREAS.
5.4. STABILIZE, TO APPROPRIATE ANTICIPATED VELOCITIES, CONVEYANCE CHANNELS OR PUMPING SYSTEMS NEEDED TO CONVEY CONSTRUCTION STORMWATER TO BASINS AND DISCHARGE LOCATIONS PRIOR TO USE.
5.5. DIVERT OFF-SITE WATER THROUGH THE PROJECT IN AN APPROPRIATE MANNER SO NOT TO DISTURB THE UPSTREAM OR DOWNSTREAM SOILS, VEGETATION OR HYDROLOGY BEYOND THE PERMITTED AREA.

6. PROTECT SLOPES:
6.1. INTERCEPT AND DIVERT STORM RUNOFF FROM UPSLOPE DRAINAGE AREAS AWAY FROM UNPROTECTED AND NEWLY ESTABLISHED AREAS AND SLOPES TO A STABILIZED OUTLET OR CONVEYANCE.
6.2. CONSIDER HOW GROUNDWATER SEEPAGE ON CUT SLOPES MAY IMPACT SLOPE STABILITY AND INCORPORATE APPROPRIATE MEASURES TO MINIMIZE EROSION.
6.3. CONVEY STORMWATER DOWN THE SLOPE IN A STABILIZED CHANNEL OR SLOPE DRAIN.
6.4. THE OUTER FACE OF THE FILL SLOPE SHOULD BE IN A LOOSE RUFFLED CONDITION PRIOR TO TURF ESTABLISHMENT. TOPSOIL OR HUMUS LAYERS SHALL BE TRACKED UP AND DOWN THE SLOPE, DISKED, HARROWED, DRAGGED WITH A CHAIN OR MAT, MACHINE-RAKED, OR HAND-WORKED TO PRODUCE A RUFFLED SURFACE.

7. ESTABLISH STABILIZED CONSTRUCTION EXITS:
7.1. INSTALL AND MAINTAIN CONSTRUCTION EXITS, ANYWHERE TRAFFIC LEAVES A CONSTRUCTION SITE ONTO A PUBLIC RIGHT-OF-WAY.
7.2. SWEEP ALL CONSTRUCTION RELATED DEBRIS AND SOIL FROM THE ADJACENT PAVED ROADWAYS AS NECESSARY.

8. PROTECT STORM DRAIN INLETS:
8.1. DIVERT SEDIMENT LOADED WATER AWAY FROM INLET STRUCTURES TO THE EXTENT POSSIBLE.
8.2. INSTALL SEDIMENT BARRIERS AND SEDIMENT TRAPS AT INLETS TO PREVENT SEDIMENT FROM ENTERING THE DRAINAGE SYSTEM.
8.3. CLEAN CATCH BASINS, DRAINAGE PIPES, AND CULVERTS IF SIGNIFICANT SEDIMENT IS DEPOSITED.
8.4. DROP INLET SEDIMENT BARRIERS SHOULD NEVER BE USED AS THE PRIMARY MEANS OF SEDIMENT CONTROL, AND SHOULD ONLY BE USED TO PROVIDE AN ADDITIONAL LEVEL OF PROTECTION TO STRUCTURES AND DOWN-GRADIENT SENSITIVE RECEPTORS.

9. SOIL STABILIZATION:
9.1. WITHIN THREE DAYS OF THE LAST ACTIVITY IN AN AREA, ALL EXPOSED SOIL AREAS, WHERE CONSTRUCTION ACTIVITIES ARE COMPLETE, SHALL BE STABILIZED.
9.2. IN ALL AREAS, TEMPORARY SOIL STABILIZATION MEASURES SHALL BE APPLIED IN ACCORDANCE WITH THE STABILIZATION REQUIREMENTS (SECTION 2.2) OF THE 2012 CGP. (SEE TABLE 1 FOR GUIDANCE ON THE SELECTION OF TEMPORARY SOIL STABILIZATION MEASURES.)
9.3. EROSION CONTROL, SEED MIX SHALL BE SOWN IN ALL INACTIVE CONSTRUCTION AREAS THAT WILL NOT BE PERMANENTLY SEEDED WITHIN TWO WEEKS OF DISTURBANCE AND PRIOR TO SEPTEMBER 15th OF ANY GIVEN YEAR, IN ORDER TO ACHIEVE VEGETATIVE STABILIZATION PRIOR TO THE END OF THE GROWING SEASON.
9.4. SOIL JACKIFIERS MAY BE APPLIED IN ACCORDANCE WITH THE MANUFACTURER'S SPECIFICATIONS AND REAPPLIED AS NECESSARY TO MINIMIZE SOIL AND MULCH LOSS UNTIL PERMANENT VEGETATION IS ESTABLISHED.

10. RETAIN SEDIMENT ON-SITE AND CONTROL DETERIORATING PRACTICES:
10.1. TEMPORARY SEDIMENT BASINS (CGP-SECTION 2.1.3.2) OR SEDIMENT TRAPS (ENV-WD 1506.10) SHALL BE SIZED TO RETAIN, ON SITE, THE VOLUME OF A 2-YEAR 24-HOUR STORM EVENT FOR ANY AREA OF DISTURBANCE OR 3,600 CUBIC FEET OF STORMWATER RUNOFF PER ACRE OF DISTURBANCE, WHICHEVER IS GREATER.
TEMPORARY SEDIMENT BASINS USED TO TREAT STORMWATER RUNOFF FROM AREAS GREATER THAN 5-ACRES OF DISTURBANCE SHALL BE SIZED TO ALSO CONTROL STORMWATER RUNOFF FROM A 10-YEAR 24 HOUR STORM EVENT. ON-SITE RETENTION OF THE 10-YEAR 24-HOUR EVENT IS NOT REQUIRED.
10.2. CONSTRUCT AND STABILIZE DOWATERING INFILTRATION BASINS PRIOR TO ANY EXCAVATION THAT MAY REQUIRE DOWATERING.
10.3. TEMPORARY SEDIMENT BASINS OR TRAPS SHALL BE PLACED AND STABILIZED AT LOCATIONS WHERE CONCENTRATED FLOW (CHANNELS AND PIPES) DISCHARGE TO THE SURROUNDING ENVIRONMENT FROM AREAS OF UNSTABILIZED EARTH DISTURBING ACTIVITIES.

11. ADDITIONAL EROSION AND SEDIMENT CONTROL GENERAL PRACTICES:
11.1. USE TEMPORARY MULCHING, PERMANENT MULCHING, TEMPORARY VEGETATIVE COVER, AND PERMANENT VEGETATIVE COVER TO REDUCE THE NEED FOR DUST CONTROL. USE MECHANICAL SWEEPERS ON PAVED SURFACES WHERE NECESSARY TO PREVENT DUST BUILDUP. APPLY WATER, OR OTHER DUST INHIBITING AGENTS OR JACKIFIERS, AS APPROVED BY THE NHDES.
11.2. ALL STOCKPILES SHALL BE CONTAINED WITH TEMPORARY PERIMETER CONTROLS. INACTIVE SOIL STOCKPILES SHOULD BE PROTECTED WITH SOIL STABILIZATION MEASURES (TEMPORARY EROSION CONTROL, SEED MIX AND MULCH, SOIL BINDER) OR COVERED WITH ANCHORED TARPS.
11.3. EROSION AND SEDIMENT CONTROL MEASURES WILL BE INSPECTED IN ACCORDANCE WITH SECTION 645 OF NHDOT SPECIFICATIONS. WEEKLY AND WITHIN 24 HOURS AFTER ANY STORM EVENT GREATER THAN 0.25 IN. OF RAIN PER 24-HOUR PERIOD. EROSION AND SEDIMENT CONTROL MEASURES WILL ALSO BE INSPECTED IN ACCORDANCE WITH THE GUIDANCE MEMO FROM THE NHDES CONTAINED WITHIN THE CONTRACT PROPOSAL AND THE EPA CONSTRUCTION GENERAL PERMIT.
11.4. THE CONTRACTOR SHOULD UTILIZE STORM DRAIN INLET PROTECTION TO PREVENT SEDIMENT FROM ENTERING A STORM DRAINAGE SYSTEM PRIOR TO THE PERMANENT STABILIZATION OF THE CONTRIBUTING DISTURBED AREA.
11.5. PERMANENT STABILIZATION MEASURES WILL BE CONSTRUCTED AND MAINTAINED IN LOCATIONS AS SHOWN ON THE CONSTRUCTION PLANS TO STABILIZE AREAS. VEGETATIVE STABILIZATION SHALL NOT BE CONSIDERED PERMANENTLY STABILIZED UNTIL VEGETATIVE GROWTH COVERS AT LEAST 85% OF THE DISTURBED AREA. THE CONTRACTOR SHALL BE RESPONSIBLE FOR EROSION AND SEDIMENT CONTROL FOR ONE YEAR AFTER PROJECT COMPLETION.
11.6. CATCH BASINS: CARE SHALL BE TAKEN TO ENSURE THAT SEDIMENTS DO NOT ENTER ANY EXISTING CATCH BASINS DURING CONSTRUCTION. THE CONTRACTOR SHALL PLACE TEMPORARY STONE INLET PROTECTION OVER INLETS IN AREAS OF SOIL DISTURBANCE THAT ARE SUBJECT TO SEDIMENT CONTAMINATION. TEMPORARY AND PERMANENT DITCHES SHALL BE CONSTRUCTED, STABILIZED AND MAINTAINED IN A MANNER THAT WILL MINIMIZE SCOUR.
11.7. PERMANENT DITCHES SHALL BE DIRECTED TO DRAIN TO SEDIMENT BASINS OR STORM WATER COLLECTION AREAS.
11.8. WINTER EXCAVATION AND EARTHWORK ACTIVITIES NEED TO BE LIMITED IN EXTENT AND DURATION, TO MINIMIZE POTENTIAL EROSION AND SEDIMENTATION IMPACTS. THE AREA OF EXPOSED SOIL SHALL BE LIMITED TO ONE ACRE, OR THAT WHICH CAN BE STABILIZED AT THE END OF EACH DAY UNLESS A WINTER CONSTRUCTION PLAN, DEVELOPED BY A QUALIFIED ENGINEER OR A GEOSC SPECIALIST, IS REVIEWED AND APPROVED BY THE DEPARTMENT.
11.9. CHANNEL PROTECTION MEASURES SHALL BE SUPPLEMENTED WITH PERIMETER CONTROL MEASURES WHEN THE DITCH LINES OCCUR AT THE BOTTOM OF LONG FILL SLOPES. THE PERIMETER CONTROLS SHALL BE INSTALLED ON THE FILL SLOPE TO MINIMIZE THE POTENTIAL FOR FILL SLOPE SEDIMENT DEPOSITS IN THE DITCH LINE.
- BEST MANAGEMENT PRACTICES (BMP) BASED ON AMOUNT OF OPEN CONSTRUCTION AREA
12. STRATEGIES SPECIFIC TO OPEN AREAS LESS THAN 5 ACRES:
12.1. THE CONTRACTOR SHALL COMPLY WITH RSA 485:A:17 AND ENV-WD 1500:1 ALTERATION OF TERRAIN FOR CONSTRUCTION AND USE ALL CONVENTIONAL BMP STRATEGIES.
12.2. SLOPES STEEPER THAN 3:1 WILL RECEIVE TURF ESTABLISHMENT WITH MATTING.
12.3. SLOPES 3:1 OR FLATTER WILL RECEIVE TURF ESTABLISHMENT ALONE.
12.4. AREAS WHERE HAIL ROADS ARE CONSTRUCTED AND STORMWATER CANNOT BE TREATED THE DEPARTMENT WILL CONSIDER INFILTRATION.
12.5. FOR HAIL ROADS ROADWAYS ARE CONSTRUCTED TO SENSITIVE ENVIRONMENTAL AREAS OR STEEPER THAN 5%, THE DEPARTMENT WILL CONSIDER USING EROSION STONE, CRUSHED GRAVEL, OR CRUSHED STONE BASE TO HELP MINIMIZE EROSION ISSUES.
12.6. ALL AREAS THAT CAN BE STABILIZED SHALL BE STABILIZED PRIOR TO OPENING UP NEW TERRITORY.
12.7. DETENTION BASINS SHALL BE DESIGNED AND CONSTRUCTED TO ACCOMMODATE A 2 YEAR STORM EVENT.
13. STRATEGIES SPECIFIC TO OPEN AREAS BETWEEN 5 AND 10 ACRES:
13.1. THE CONTRACTOR SHALL COMPLY WITH RSA 485:A:17 AND ENV-WD 1500:1 ALTERATION OF TERRAIN AND SHALL USE CONVENTIONAL BMP STRATEGIES AND ALL TREATMENT OPTIONS USED FOR UNDER 5 ACRES WILL BE UTILIZED.
13.2. DETENTION BASINS WILL BE CONSTRUCTED TO ACCOMMODATE THE 2-YEAR 24-HOUR STORM EVENT AND CONTROL A 10-YEAR 24-HOUR STORM EVENT.
13.3. SLOPES STEEPER THAN A 3:1 WILL RECEIVE TURF ESTABLISHMENT WITH MATTING OR OTHER TEMPORARY SOIL STABILIZATION MEASURES DETAILED IN TABLE 1.
13.4. THE CONTRACTOR MAY ALSO CONSIDER A SOIL BINDER IN ACCORDANCE WITH THE NHDES APPROVALS OR REGULATIONS. OTHER ALTERNATIVE MEASURES, SUCH AS BONDED FIBER MATRIKES (BFMS) OR FLEXIBLE GROWTH MEDIUMS (FGMS) MAY BE UTILIZED, IF MEETING THE NHDES APPROVALS AND REGULATIONS.
13.4. SLOPES 3:1 OR FLATTER WILL RECEIVE TURF ESTABLISHMENT OR OTHER TEMPORARY SOIL STABILIZATION MEASURES DETAILED IN TABLE 1. THE CONTRACTOR MAY ALSO CONSIDER A SOIL BINDER IN ACCORDANCE WITH THE NHDES APPROVALS OR REGULATIONS.
14. STRATEGIES SPECIFIC TO OPEN AREAS OVER 10 ACRES:
14.1. THE CONTRACTOR SHALL COMPLY WITH RSA 485:A:17 AND ENV-WD 1500:1 ALTERATION OF TERRAIN AND SHALL USE CONVENTIONAL BMP STRATEGIES AND ALL TREATMENT OPTIONS USED FOR UNDER 5 ACRES AND BETWEEN 5 AND 10 ACRES WILL BE UTILIZED.
14.2. THE DEPARTMENT ANTICIPATES THAT SOIL BINDERS WILL BE NEEDED ON ALL SLOPES STEEPER THAN 3:1. IN ORDER TO MINIMIZE EROSION AND REDUCE THE AMOUNT OF SEDIMENT IN THE STORMWATER TREATMENT BASINS.
14.3. THE CONTRACTOR WILL BE REQUIRED TO HAVE AN APPROVED DESIGN IN ACCORDANCE WITH ENV-WD 1506.12 FOR AN ACTIVE FLOCCULANT TREATMENT SYSTEM TO TREAT AND RELEASE WATER CAPTURED IN STORM WATER BASINS. THE CONTRACTOR SHALL ALSO RETAIN THE SERVICES OF AN ENVIRONMENTAL CONSULTANT WHO HAS DEMONSTRATED EXPERIENCE IN THE DESIGN OF FLOCCULANT TREATMENT SYSTEMS. THE CONSULTANT WILL ALSO BE RESPONSIBLE FOR THE IMPLEMENTATION AND MONITORING OF THE SYSTEM.

TABLE 1
GUIDANCE ON SELECTING TEMPORARY SOIL STABILIZATION MEASURES

APPLICATION AREAS	DRY MULCH METHODS				HYDRAULICALLY APPLIED MULCHES ²				ROLLED EROSION CONTROL BLANKETS ³			
	HMT	WC	SG	CB	HM	SM	BFM	FRM	SNSB	DNSB	DNSCB	DNCB
SLOPES ¹												
	STEEPER THAN 2:1	NO	NO	YES	NO	NO	NO	YES	NO	NO	NO	YES
	2:1 SLOPE	YES ¹	YES ¹	YES	YES	NO	NO	YES	NO	YES	YES	YES
	3:1 SLOPE	YES	YES	YES	YES	NO	YES	YES	YES	YES	YES	NO
4:1 SLOPE	YES	YES	YES	YES	YES	YES	YES	YES	YES	YES	YES	NO
WINTER STABILIZATION	4T/AC	YES	YES	YES	NO	NO	YES	YES	YES	YES	YES	YES
CHANNELS												
	LOW FLOW CHANNELS	NO	NO	NO	NO	NO	NO	NO	NO	NO	YES	YES
HIGH FLOW CHANNELS	NO	NO	NO	NO	NO	NO	NO	NO	NO	NO	NO	YES

ABBREV.	STABILIZATION MEASURE	ABBREV.	STABILIZATION MEASURE	ABBREV.	STABILIZATION MEASURE
HMT	HAY MULCH & TACK	HM	HYDRAULIC MULCH	SNSB	SINGLE NET STRAW BLANKET
WC	WOOD CHIPS	SM	STABILIZED MULCH MATRIX	DNSB	DOUBLE NET STRAW BLANKET
SG	STUMP GRINDINGS	BFM	BONDED FIBER MATRIX	DNSCB	2 NET STRAW-COCOONUT BLANKET
CB	COMPOST BLANKET	FRM	FIBER REINFORCED MEDIUM	DNCB	2 NET COCONUT BLANKET

- NOTES:
1. ALL SLOPE STABILIZATION OPTIONS ASSUME A SLOPE LENGTH 410 TIMES THE HORIZONTAL DISTANCE COMPONENT OF THE SLOPE, IN FEET.
2. PRODUCTS CONTAINING POLYACRYLAMIDE (PAM) SHALL NOT BE APPLIED DIRECTLY TO OR WITHIN 100 FEET OF ANY SURFACE WATER WITHOUT PRIOR WRITTEN APPROVAL FROM THE NH DEPARTMENT OF ENVIRONMENTAL SERVICES.
3. ALL EROSION CONTROL BLANKETS SHALL BE MADE WITH WILDLIFE FRIENDLY BIODEGRADABLE NETTING.

SDR PROCESSED	NHDOT	DATE	03/16/15
NEW DESIGN	TPL	DATE	04/16
SHEET CHECKED	DEM	DATE	04/16
AS BUILT DETAILS		DATE	

REVISIONS AFTER PROPOSAL				
NUMBER	DATE	STATION	STATION	DESCRIPTION

SLOPE LIMIT LEGEND
SB DIVERSION SLOPE LIMIT
NB DIVERSION SLOPE LIMIT
MAINLINE SLOPE LIMIT




WETLAND IMPACT SUMMARY								
WETLAND NUMBER	WETLAND CLASSIFICATION	LOCATION	AREA				COMMENTS	
			PERMANENT IMPACTS			TEMPORARY IMPACTS		
			N.H.W.B. (NON-WETLAND)	N.H.W.B. & A.C.O.E. (WETLAND)	BANK	CHANNEL		
			SF	SF	LF	LF	SF	
1	R2UBH	A		376		61		SB PIER 1
1	R2UBH	B					454	SB PIER 1
1	R2UBH	C		406		50		NB PIER 1
1	R2UBH	D					551	NB PIER 1
1	R2UBH	E		1,642		62		SB PIER 2
1	R2UBH	F					14,062	
1	R2UBH	G		1,268		52		NB PIER 2
3	BANK	H					1,466	
4	PEMIE	I					26,537	
5	PEMIE	J					128	
6	PEMIE	K					20	
TOTALS			0	3,692	0	225	43,218	

TOTAL IMPACTS FOR WETLANDS AND SHORELAND PERMITS	
WETLAND IMPACTS	
PERMANENT IMPACTS (WETLAND)	3,692 SF
PERMANENT IMPACTS (NON-WETLAND)	0 SF
TEMPORARY IMPACTS:	43,218 SF
TOTAL IMPACTS:	46,910 SF
STREAM IMPACTS	
PERMANENT IMPACTS TO BANKS	0 LF
PERMANENT IMPACTS TO CHANNEL	225 LF
TOTAL STREAM IMPACTS:	225 LF

LEGEND

TYPE OF WETLAND IMPACT	SHADING/HATCHING	
NEW HAMPSHIRE WETLANDS BUREAU (PERMANENT NON-WETLAND)		# WETLAND DESIGNATION NUMBER
NEW HAMPSHIRE WETLANDS BUREAU & ARMY CORP OF ENGINEERS (PERMANENT WETLAND)		# WETLAND IMPACT LOCATION
TEMPORARY IMPACTS		# WETLAND MITIGATION AREA
		MITIGATION



WETLAND CLASSIFICATION CODES	
R2UBH	RIVERINE, LOWER PERENNIAL, UNCONSOLIDATED BOTTOM, PERMANENTLY FLOODED
PEMIE	PALUSTRINE, PERSISTENT EMERGENT VEGETATION, SEASONALLY FLOODED / SATURATED
BANK	NH JURISDICTIONAL RIVERBANK
PEMIE	PALUSTRINE, PERSISTENT EMERGENT VEGETATION, SEASONALLY FLOODED / SATURATED, DITCHED




STATE OF NEW HAMPSHIRE			
DEPARTMENT OF TRANSPORTATION • BUREAU OF HIGHWAY DESIGN			
WETLAND IMPACT PLANS			
IMPACT PLAN NO.	STATE PROJECT NO.	SHEET NO.	TOTAL SHEETS
Impact Plan 1	16147	6	15


SDR PROCESSED	NHDOT	DATE	03/16/15
NEW DESIGN	TPL	DATE	04/16
SHEET CHECKED	DEM	DATE	04/16
AS BUILT DETAILS		DATE	

REVISIONS AFTER PROPOSAL				
NUMBER	DATE	STATION	STATION	DESCRIPTION

SLOPE LIMIT LEGEND
----- SB DIVERSION SLOPE LIMIT
----- NB DIVERSION SLOPE LIMIT
----- MAINLINE SLOPE LIMIT



SEE SHEET NUMBERS 8-10 FOR IMPACTS
RELATED TO SCOUR PROTECTION WORK
NORTHFIELD-TILTON 14744A
A001 (042)



STATE OF NEW HAMPSHIRE			
DEPARTMENT OF TRANSPORTATION • BUREAU OF HIGHWAY DESIGN			
WETLAND IMPACT PLANS			
OWN	STATE PROJECT NO.	SHEET NO.	TOTAL SHEETS
Impact Plan 2	16147	7	15


SDR PROCESSED		NHDOT	DATE	4/2012
NEW DESIGN		PRP	DATE	2/16/16
SHEET CHECKED		SC	DATE	2/16/16
AS BUILT DETAILS			DATE	

NUMBER	DATE	STATION	STATION	DESCRIPTION

TYPE OF WETLAND IMPACT	SHADING/HATCHING
NEW HAMPSHIRE WETLANDS BUREAU (PERMANENT NON-WETLAND)	<div></div>
NEW HAMPSHIRE WETLANDS BUREAU & ARMY CORP OF ENGINEERS (PERMANENT WETLAND)	<div></div>
TEMPORARY IMPACTS	<div></div>


#	WETLAND DESIGNATION NUMBER
#	WETLAND IMPACT LOCATION

LEGEND



LEGEND:

<div></div>	CONCRETE ARMOR MATRIX COMPONENTS (CAMC)
<div></div>	RIPRAP, CLASS V (NEW CLASSIFICATION, SIMILAR TO PREVIOUS RIPRAP, CLASS C GRADATION) - ITEM 583.5




1. EXISTING DETAIL, SHOWN IN ELEVATION WAS TAKEN FROM BRIDGE SHEET NO. 2 OF 27, 1978 PLANS. THIS PLAN DEPICTS PROPOSED CHANNEL WORK ONLY AND ANY OTHER REFERENCE TO PROPOSED WORK IS BASED ON 1978 PLANS. EXISTING DETAIL IN PLAN VIEW IS BASED ON TOPOGRAPHIC SURVEY PERFORMED BY NHDOT APRIL, 2012.
2. FOR 1-93 NORTHBOUND AND SOUTHBOUND, PIER 1 & 2 DETAILS, SEE SHEET 2.
3. 100-YEAR FLOODPLAIN LIMIT AS DEPICTED IS INTERPOLATED FROM BASE FLOOD ELEVATIONS PROVIDED IN FEMA FLOOD INSURANCE STUDY NUMBER 33013CV001A, FEDERAL EMERGENCY MANAGEMENT AGENCY, EFFECTIVE APRIL 10, 2010.
4. MAINTAIN A CLEAR AND UNOBSTRUCTED NAVIGATION CHANNEL BETWEEN PIERS 1 AND 2.




STATE OF NEW HAMPSHIRE			
DEPARTMENT OF PUBLIC WORKS AND HIGHWAYS			
BRIDGE DESIGN DIVISION			
TOWN: NORTHFIELD-TILTON			
FEDERAL PROJECT NUMBER: 4465-X			
LOCATION: WINNIPESAUKEE RIVER BRIDGE			
PROJECTS AND APPROACH SECTIONS			
SECTION	DATE	BY	BRIDGE SHEET NO.
1-93 OVER WINNIPESAUKEE RIVER	4/16/16	SC	9-2-1
NORTHFIELD & TILTON N.H.	4/16/16	SC	9-2-1
REVISION	DATE	BY	REASON
1	4/16/16	SC	ISSUED FOR CONSTRUCTION
2	4/16/16	SC	ISSUED FOR CONSTRUCTION
3	4/16/16	SC	ISSUED FOR CONSTRUCTION
4	4/16/16	SC	ISSUED FOR CONSTRUCTION
5	4/16/16	SC	ISSUED FOR CONSTRUCTION
6	4/16/16	SC	ISSUED FOR CONSTRUCTION
7	4/16/16	SC	ISSUED FOR CONSTRUCTION
8	4/16/16	SC	ISSUED FOR CONSTRUCTION
9	4/16/16	SC	ISSUED FOR CONSTRUCTION
10	4/16/16	SC	ISSUED FOR CONSTRUCTION
11	4/16/16	SC	ISSUED FOR CONSTRUCTION
12	4/16/16	SC	ISSUED FOR CONSTRUCTION
13	4/16/16	SC	ISSUED FOR CONSTRUCTION
14	4/16/16	SC	ISSUED FOR CONSTRUCTION
15	4/16/16	SC	ISSUED FOR CONSTRUCTION

SDR PROCESSED	NHDDT	DATE	4/2012	REVISIONS AFTER PROPOSAL			
NEW DESIGN	PRP	DATE	2/16/16	NUMBER	DATE	STATION	STATION
SHEET CHECKED	SC	DATE	2/16/16				DESCRIPTION
AS BUILT DETAILS							




SECTION A-A - TYPICAL PIER 1 NORTHBOUND AND SOUTHBOUND

NOT TO SCALE



REVISIONS AFTER PROPOSAL				
NUMBER	DATE	STATION	STATION	DESCRIPTION



-
- 4 & 8)
- DATE: 01.28.2014
 APPROXIMATE FLOW 200 CFS
- LOW EL. ~459.1
 OHW EL. ~462.5
- WATER DIVERSION STRUCTURE
 ITEM 503.101
 TURBIDITY BARRIER
 ITEM 645.000
- TO MEET EXISTING (TYP)
- EXCAVATE AS NECESSARY ITEM 207.1
- GEOTEXTILE FABRIC ITEM 593.421 (TYP)
- FILL UNDULATIONS WITH BEDDING MATERIAL ITEM 540.34 (SEE NOTE 4).
- 2'-0"± (TYP)
 9'-6" (TYP)
 CAMC MODULES (SEE NOTE - 5 - 7)
- EXISTING PIER SHAFT
- 6" MATING STREAMBED (EXCAVATED MATERIAL) (NOTE 9 & 10)
- BEDDING MATERIAL TO BE PLACED WITHIN CAMC MODULES (SEE NOTE 8) (TYP)
- 1'-0" THICK BEDDING MATERIAL, ITEM 540.34 (SEE NOTE 4) (TYP)
- 8 INCHES THICK FILTER MATERIAL IF NECESSARY ITEM 540.33 (SEE NOTE 2) (TYP)
- APPROX. EXISTING STREAMBED
- EXISTING PIER FOOTING
- SECTION A-A - PIER 2 1-93 NORTHBOUND & SOUTHBOUND
- NOT TO SCALE

SECTION A-A - PIER 2 I-93 NORTHBOUND & SOUTHBOUND

NOT TO SCALE

Drawing Copyright © 2016

CHA

11 King Court
Keene, NH 03431-4648
603.357.2445 • www.chacompanies.com

Drawing Copyright © 2016

STATE OF NEW HAMPSHIRE

DEPARTMENT OF TRANSPORTATION • BUREAU OF ENVIRONMENT

WETLAND IMPACT PLANS PIER 2
I-93 OVER WINNIPESAUKEE RIVER
NORTHFIELD & TILTON N.H.

DGN	FEDERAL PROJECT NO.	SHEET NO.	TOTAL SHEETS
30464_GENPLN.dgn	A001(042)	10	15

REVISIONS AFTER PROPOSAL			
NUMBER	DATE	STATION	STATION
			DESCRIPTION

SOR PROCESSED	NHDOT	DATE	03/16/15
NEW DESIGN	TPL	DATE	04/16
SHEET CHECKED	DEM	DATE	04/16
AS BUILT DETAILS		DATE	


STA. 2106+31.00
BEGIN PROJECT NO. 16147

STA. 2112+50.00




BEGIN 1½" OVERLAY

STA. 3117+00.00

BEGIN PROJECT NO. 16147







STA. 3117+00.00
BEGIN PROJECT NO. 16147



STATE OF NEW HAMPSHIRE			
DEPARTMENT OF TRANSPORTATION • BUREAU OF HIGHWAY DESIGN			
EROSION CONTROL PLANS			
DON	STATE PROJECT NO.	SHEET NO.	TOTAL SHEETS
Erosion Plan 1	16147	11	15

SDR PROCESSED	NHDOT	DATE	03/16/15
NEW DESIGN	TPL	DATE	04/16
SHEET CHECKED	DEM	DATE	04/16
AS BUILT DETAILS		DATE	


REVISIONS AFTER PROPOSAL				
NUMBER	DATE	STATION	STATION	DESCRIPTION



STATE OF NEW HAMPSHIRE			
DEPARTMENT OF TRANSPORTATION • BUREAU OF HIGHWAY DESIGN			
EROSION CONTROL PLANS			
DON	STATE PROJECT NO.	SHEET NO.	TOTAL SHEETS
Erosion Plan 2	16147	12	15


SDR PROCESSED	NHDOT	DATE	03/16/15
NEW DESIGN	TPL	DATE	04/16
SHEET CHECKED	DEM	DATE	04/16
AS BUILT DETAILS		DATE	

REVISIONS AFTER PROPOSAL				
NUMBER	DATE	STATION	STATION	DESCRIPTION



EROSION CONTROL PLAN LEGEND	
	PERIMETER CONTROL
	SILT FENCE
	EROSION CONTROL MIX BERM
	TURBIDITY CONTROL MIX SOX
	SHEET PILE COFFER DAM
	NATURAL BUFFER/PERIMETER CONTROL
	SILT FENCE
	EROSION CONTROL MIX BERM
	TURBIDITY CONTROL MIX SOX
	SHEET PILE COFFER DAM
	CHANNEL PROTECTION
	STONE CHECK DAMS
	STRAW MATTES
	CLASS O EROSION STONE
	CLASS C STONE
	CLEAN WATER BYPASS
	PUMP THROUGH PIPE
	DRAIN THROUGH PIPE OR CHANNEL


SLOPE LIMIT LEGEND	
	SB DIVERSION SLOPE LIMIT
	NB DIVERSION SLOPE LIMIT
	MAINLINE SLOPE LIMIT



STATE OF NEW HAMPSHIRE			
DEPARTMENT OF TRANSPORTATION • BUREAU OF HIGHWAY DESIGN			
EROSION CONTROL PLANS			
DDN	STATE PROJECT NO.	SHEET NO.	TOTAL SHEETS
Erosion Plan 3	16147	13	15

REVISIONS AFTER PROPOSAL			
NUMBER	DATE	STATION	STATION
DESCRIPTION			

SDR PROCESSED	NHDOT	DATE	03/16/15
NEW DESIGN	TPL	DATE	04/16
SHEET CHECKED	DEM	DATE	04/16
AS BUILT DETAILS		DATE	



SDR PROCESSED	NHDOT	DATE	03/16/15
NEW DESIGN	TPL	DATE	04/16
SHEET CHECKED	DEM	DATE	04/16
AS BUILT DETAILS		DATE	

REVISIONS AFTER PROPOSAL				
NUMBER	DATE	STATION	STATION	DESCRIPTION



EROSION CONTROL PLAN LEGEND

PERIMETER CONTROL

PC

SILT FENCE
EROSION CONTROL MIX BERM
EROSION CONTROL MIX SOX
TURBIDITY CURTAIN
SHEET PILE
COFFER DAM

NATURAL BUFFER/PERIMETER CONTROL

NB/PC

SILT FENCE
EROSION CONTROL MIX BERM
EROSION CONTROL MIX SOX
TURBIDITY CURTAIN
SHEET PILE
COFFER DAM

CHANNEL PROTECTION


CP

STONE CHECK DAMS
SILK MATS
CHANNEL MATTING
CLASS D EROSION STONE
CLASS C STONE

CLEAN WATER BYPASS

CWB

PUMP THROUGH PIPE
DRAIN THROUGH PIPE OR CHANNEL



CONTRACTOR MAY USE GRAVEL TRAIL FOR CONSTRUCTION ACCESS. MINOR WIDENING PERMITTED, WITHIN THE RIGHT OF WAY, AND OUTSIDE OF JURISDICTIONAL WETLAND IMPACTS. THE TRAIL AND ADJACENT AREAS MUST BE RETURNED TO THE EXISTING CONDITIONS AT THE CONCLUSION OF THE PROJECT. ANY MODIFICATIONS TO THE TRAIL MUST BE APPROVED BY NHDOT PRIOR TO IMPLEMENTATION.



STATE OF NEW HAMPSHIRE			
DEPARTMENT OF TRANSPORTATION • BUREAU OF HIGHWAY DESIGN			
EROSION CONTROL PLANS			
DDN	STATE PROJECT NO.	SHEET NO.	TOTAL SHEETS
Erosion Plan 5	16147	15	15