

STATE OF NEW HAMPSHIRE **DEPARTMENT OF TRANSPORTATION**

WETLANDS PLANS FEDERAL AID PROJECT

FEDERAL PROJECT NUMBER X-A003(033) NHDOT PROJECT NUMBER 16279 ROUTE NH 11A

> STA 114+15 STA 119+50 **BEGIN 16279 END 16279**

WETLAND

IMPACT AREA

INDEX OF SHEETS

- FRONT SHEET
- 2-3 STANDARD SYMBOLS SHEETS
- WETLAND IMPACT PLANS
- EXISTING PRIME WETLANDS
- PROPOSED PRIME WETLANDS
- EROSION CONTROL STRATEGIES AND STABILIZATION MATRIX
- EROSION CONTROL PLANS
- EXISTING CONTOUR PLAN

TOWN OF GILFORD

COUNTY OF BELKNAP

FOR CONSTRUCTION AND ALIGNMENT DETAILS SEE CONSTRUCTION PLANS



DATE

DATE

DIRECTOR OF PROJECT DEVELOPMENT

ASSISTANT COMMISSIONER AND CHIEF ENGINEER

U. S. DEPARTMENT OF TRANSPORTATION

FEDERAL HIGHWAY ADMINISTRATION


DIVISION ADMINISTRATOR


FEDERAL PROJECT NO. STATE PROJECT NO. SHEET NO. TOTAL SHEETS X-A003(033) 16279





	CENED	WETLANDS			
	GENERA			WETLAND DESIGNATION AND TYPE PUBSE	
	PROPOSED existing (pavement removed ROADWAY roadway outside slope lines)	ORIGINAL GROUND (TYPICALS)	THE WAR THE THE	DELINEATED WETLAND	
EDGE OF PAVEMENT TRAVELED WAY				PRIME WETLAND	
,,	la-fa-fa-fa-	ROCK OUTCROP	Separate in the second second	ORDINARY HIGH WATER W	
		110011 0010110	Charles of the state of the sta	TOP OF BANK	
and the state of	(the boundary two)	2007 + 11/5	T T T 77 77	TOP OF BANK & ORDINARY HIGH WATER	
DRIVEWAYS	(lobel surface type)	ROCK LINE (TYPICALS & SECTIONS ONLY)	म प प प प प प प प म म	MEAN HIGH TIDE	
			existing PROPOSED	TIDAL BUFFER ZONE	
		GUARDRAIL (LABEL TYPE)	bgr BGR	HICHEST OBSERVABLE TIDAL LINE	
	(building to be removed)		cgr MEDIAN CGR	SPECIAL AQUATIC SITESASSASSAS	
BUILDINGS	be removed)	JERSEY BARRIER		VERNAL POOL	
	(lobel house or type of building)	CURB (LABEL TYPE)		INVASIVE SPECIES LABEL	
	01 00:10:10;	COMB (CADEL FIFE)		INVASIVE SPECIES ——INV——INV———INV—INV	
		STONE WALL		WATER FRONT BUFFER	
FOUNDATION	(label type)		(points toward	NATURAL WOODLAND BUFFER ———————————————————————————————————	
	<u> </u>	RETAINING WALL (LABEL TYPE)	retained ground)	PROTECTED SHORE LAND ————————————————————————————————————	
	·	FENCE (LABEL TYPE)		FLOODPLAIN / FLOODWAY	
LEACH FIELD	leach fleid	TENOE VENOGRAFIA	(single post)	500 YEAR FLOODPLAIN BOUNDARY FP500 FP500-	
	i;	SIGNS	(double post)	100 YEAR FLOODPLAIN BOUNDARY ————————————————————————————————————	
		GAS PUMP	⊙ gp	ENGINEERING	
BRIDGE CROSSINGS		FUEL TANK (ABOVE GROUND)	Oft (lobel size & type)	CONSTRUCTION BASELINE	
	i li STREAM OVERPASS		,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,	PC. PT. POT (ON CONST BASELINE)	
	(lobel type)	STORAGE TANK FILLER CAP	⊙ fc	PI (IN CONSTRUCTION BASELINES)	
STEPS AND WALK	(lobel type)	SEPTIC TANK	(S)	INTERSECTION OR EQUATION OF TWO LINES	
INTERMITTENT WATER COURSE		GRAVE	o gr	ORIGINAL GROUND LINE (PROFILES AND CROSS-SECTIONS)	
	(lobel name of water body)	MAILBOX		PROFILE GRADE LINE	
SHORE LINE	river/streom 2 pond	VENT PIPE	0 VP	SLOPE LINE CLEARING LINE	
POTENTIAL WET AREA SYMBOL	业	SATELLITE DISH ANTENNA	do	CLEARING LINE SLOPE LINE	
BRUSH OR WOODS LINE	tuntuntuntu	PHONE	⊠ph	SLOPE LINE (FILL)	
TREES (PLANS)	(deciduous)(coniferous) (stump)	GROUND LIGHT/LAMP POST	фgl ∯lp	SLOPE LINE (CUT) TTTTTTTT.	
TREE OR STUMP (CROSS-SECTION	(show station, circumference in feet & type)	BORING LOCATION	● B	ORIGINAL GROUND ELEVATION (LEFT)	
HEDGE	(lobel type)	TEST PIT	₽ _{TP}	STATE OF NEW HAMPSHIRE	
MONITORING WELL	· mon W	INTERSTATE NUMBERED HIGHWAY	₩	DEPARTMENT OF TRANSPORTATION . BUREAU OF HIGHWAY DESIGN	
	W	UNITED STATES NUMBERED HIGHWAY	3	STANDARD SYMBOLS	
WELL					

WETLANDS









EROSION CONTROL STRATEGIES

- 1. ENVIRONMENTAL COMMITMENTS:
- 1.1. THESE GUIDELINES DO NOT RELIEVE THE CONTRACTOR FROM COMPLIANCE WITH ANY CONTRACT PROVISIONS. OR APPLICABLE FEDERAL. STATE. AND LOCAL
 - THIS PROJECT WILL BE SUBJECT TO THE US EPA'S NATIONAL POLLUTANT DISCHARGE ELIMINATION SYSTEM INPOES) STORM WATER CONSTRUCTION GENERAL PERMIT AS ADMINISTERED BY THE ENVIRONMENTAL PROTECTION AGENCY (EPA). THIS PROJECT IS SUBJECT TO REQUIREMENTS IN THE MOST RECENT CONSTRUCTION
 - THE CONTRACTOR'S ATTENTION IS DIRECTED TO THE NHOES WETLAND PERMIT. THE US ARMY CORPS OF ENGINEERS PERMIT. WATER QUALITY CERTIFICATION AND THE SPECIAL ATTENTION ITEMS INCLUDED IN THE CONTRACT DOCUMENTS.
 - INC. SPECIAL ASSESSION SET INCLUDED IN THE CONTROL POLICE.

 ALL STORM WATER, EROSION AND SEDIMENT CONTROL MEASURES SHALL BE INSTALLED AND MAINTAINED IN ACCORDANCE WITH THE NEW HAMPSHIRE STORNWATER

 ALL STORM WATER, EROSION AND SEDIMENT CONTROLS DURING CONSTRUCTION (DECEMBER 2008) (BMP MANUAL) AVAILABLE FROM THE NEW HAMPSHIRE DEPARTMENT

 OF ENVIRONMENTAL SERVICES (NHOES).
 - 1.5.

 - THE CONTRACTOR SHALL COMPLY WITH RSA 485-A:17. AND ALL. PUBLISHED NHOES ALTERATION OF TERRAIN ENV-NO 1500 REQUIREMENTS
 (HTTP://DFS.NH.GOV/ORGANIZATION/COMMISSIONER/JEGAL/RULES/INDEX.HIM)
 THE CONTRACTOR IS DIRECTED TO REVIEW AND COMPLY WITH SECTION 107.1 OF THE CONTRACT AS IT REFERS TO SPILLAGE, AND ALSO WITH REGARDS TO FROSION. POLLUTION. AND TURBIDITY PRECAUTIONS.
- 2. STANDARD EROSION. POLEUTION. AND TORBISTIT PRECAUTIONS.

 2. STANDARD EROSION CONTROL SEQUENCING APPLICABLE TO ALL CONSTRUCTION PROJECTS:

 2.1. PERIMETER CONTROLS SHALL BE INSTALLED PRIOR TO EARTH DISTURBING ACTIVITIES. PERIMETER CONTROLS AND STABILIZED CONSTRUCTION EXITS SHALL BE INSTALLED AS SHOWN IN THE BMP MANUAL AND AS DIRECTED BY THE STORMWATER POLLUTION PREVENTION PLAN (SWPPP) PREPARER.

 2.2. EROSION, SEDIMENTATION CONTROL MEASURES AND INFILTRATION BASINS SHALL BE CLEANED, REPLACED AND AUGMENTED AS NECESSARY TO PREVENT SEDIMENTATION BEYOND PROJECT LIMITS THROUGHOUT THE PROJECT DURATION.

 2.3. EROSION AND SEDIMENT CONTROL MEASURES SHALL BE INSPECTED IN ACCORDANCE WITH THE CONSTRUCTION GENERAL PERMIT AND SECTION 645 OF THE NHOOT SPECIFICATIONS FOR ROAD AND BRIDGES CONSTRUCTION.

 2.4. AN AREA SHALL BE CONSIDERED STABLE IF ONE OF THE FOLLOWING HAS OCCURRED:

 (A) BASE COURSE GRAVELS HAVE BEEN INSTALLED IN AREAS TO BE PAYED!

 (B) A MINIMUM OF 85% VECETATED GROWTH HAS BEEN ESTABLISHED!

 (C) A MINIMUM OF 85% VECETATED GROWTH HAS BEEN ESTABLISHED!

 - - (B) A MINIMUM OF 35% YEVELATED UNDER HAS BEEN ESTABLISHED.

 (C) A MINIMUM OF 3° OF RON-EROSIVE MATERIAL SUCH AS STONE OR RIP-RAP HAS BEEN INSTALLED.

 (D) TEMPORARY SLOPE STABILIZATION CONFORMING TO TABLE 1 HAS BEEN PROPERLY INSTALLED.
 - ALL STOCKPILES SHALL BE CONTAINED WITH A PERIMETER CONTROL. IF THE STOCKPILE IS TO REMAIN UNDISTURBED FOR MORE THAN 14 DAYS. MULCHING WILL

 - A WATER TRUCK SHALL BE AVAILABLE TO CONTROL EXCESSIVE DUST AT THE DIRECTION OF THE CONTRACT ADMINISTRATOR.

 TEMPORARY EROSION AND SEDIMENTATION CONTROL MEASURES SHALL REMAIN UNTIL THE AREA HAS BEEN PERMANENTLY STABILIZED.

 CONSTRUCTION PERFORMED ANY TIME BETWEEN NOVEMBER 30" AND MAY 1" OF ANY YEAR SHALL BE CONSIDERED WINTER CONSTRUCTION AND SHALL CONFORM TO THE
 - (A) ALL PROPOSED VEGETATED AREAS WHICH DO NOT EXHIBIT A MINIMUM OF 85% VEGETATIVE GROWTH BY OCTOBER 15% OR WHICH ARE DISTURBED AFTER OCTOBER 15% SHALL BE STABILIZED IN ACCORDANCE WITH TABLE 1.

 - 15". SHALL BE STABILIZED IN ACCORDANCE WITH TABLE 1.

 (B) ALL DITCHES OR SWALES WHICH DO NOT EXHIBIT A MINIMUM OF 85% VECETATIVE GROWTH BY OCTOBER 15", OR WHICH ARE DISTURBED AFTER OCTOBER 15".

 SHALL BE STABILIZED TEMPORARILY WITH STONE OR IN ACCORDANCE WITH TABLE 1.

 (C) AFTER NOVEMBER 30" INCOMPLETE ROAD SURFACES, WHERE WORK HAS STOPPED FOR THE SEASON, SHALL BE PROTECTED IN ACCORDANCE WITH TABLE 1.

 (D) MINTER EXCAVATION AND EARTHWORK SHALL BE DONE SUCH THAT NO MORE THAN 1 ACRE OF THE PROJECT IS WITHOUT STABILIZATION AT ONE TIME, UNLESS A WINTER CONSTRUCTION PLAN HAS BEEN APPROVED BY NHODT THAT HEETS THE REQUIREMENTS OF ENV-WO 1505.02 AND ENV-WO 1505.05.

 (E) A SWPPP AMENDMENT SHALL BE SUBMITTED TO THE DEPARTMENT, FOR APPROVAL, ADDRESSING COLD WEATHER STABILIZATION (ENV-WO 1505.05) AND INCLUDING THE REQUIREMENTS OF NO LESS THAN 30 DAYS PRIOR TO THE COMMERCEMENT OF WORK SCHEDULED AFTER NOVEMBER 30".
- GENERAL CONSTRUCTION PLANNING AND SELECTION OF STRATEGIES TO CONTROL EROSION AND SEDIMENT ON HIGHWAY CONSTRUCTION PROJECTS
- 3. PLAN ACTIVITIES TO ACCOUNT FOR SENSITIVE SITE CONDITIONS:
- 3.1. CLEARLY FLAG AREAS TO BE PROTECTED IN THE FIELD AND PROVIDE CONSTRUCTION BARRIERS TO PREVENT TRAFFICKING OUTSIDE OF WORK AREAS.
 3.2. CONSTRUCTION SHALL BE SEQUENCED TO LIMIT THE DURATION AND AREA OF EXPOSED SOILS.

- 3.2. CONSTRUCTION SHALL BE SEQUENCED TO LIMIT THE DUNATION AND AREA OF EXPOSED SOILS.
 3.3. PROTECT AND MAXIMIZE EXISTING NATIVE VEGETATION AND NATURAL FOREST BUFFERS BETWEEN CONSTRUCTION ACTIVITY AND SENSITIVE AREAS.
 3.4. WHEN WORK IS PERFORMED IN AND NEAR WATER COURSES. STREAM FLOW DIVERSION METHODS SHALL BE IMPLEMENTED PRIOR TO ANY EXCAVATION OR FILLING.
 3.5. WHEN WORK IS PERFORMED WITHIN 50 FEET OF SURFACE WATERS (WETLAND, OPEN WATER OR FLOWING WATER). PERIMETER CONTROL SHALL BE ENHANCED CONSISTENT WITH SECTION 2.1.2.1. OF THE 2012 NPOES CONSTRUCTION GENERAL PERMIT.
- 4. MINIMIZE THE AMOUNT OF EXPOSED SOIL:
 4.1. CONSTRUCTION SHALL BE SEQUENCED TO LIMIT THE DURATION AND AREA OF EXPOSED SOILS. MINIMIZE THE AREA OF EXPOSED SOIL AT ANY ONE TIME. PHASING SHALL BE USED TO REDUCE THE AMOUNT AND DURATION OF SOIL EXPOSED TO THE ELEMENTS AND VEHICLE TRACKING.
 4.2. UTILIZE TEMPORARY MULCHING OR PROVIDE ALTERNATE TEMPORARY STABILIZATION ON EXPOSED SOILS IN ACCORDANCE WITH TABLE 1.
 4.3. THE MAXIMUM AMOUNT OF DISTURBED EARTH SHALL NOT EXCEED A TOTAL OF 5 ACRES FROM MAY 1" THROUGH NOVEMBER 30", OR EXCEED ONE ACRE DURING WINTER MONTHS, UNLESS THE CONTRACTOR DEMONSTRATES TO THE DEPARTMENT THAT THE ADDITIONAL AREA OF DISTURBANCE IS NECESSARY TO MEET THE CONTRACTORS CRITICAL PATH METHOD SCHEDULE (CPM), AND THE CONTRACTOR HAS ADEQUATE RESOURCES AVAILABLE TO ENSURE THAT ENVIRONMENTAL COMMITMENTS WILL BE
- 5. CONTROL STORMWATER FLOWING ONTO AND THROUGH THE PROJECT:
 5.1. DIVERT OFF SITE RUNOFF OR CLEAN WATER AWAY FROM THE CONSTRUCTION ACTIVITY TO REDUCE THE YOLUME THAT NEEDS TO BE TREATED ON SITE.
 - DIVERT STORM RUNDEF FROM UPSLOPE ORAINAGE AREAS AWAY FROM DISTURBED AREAS, SLOPES, AND AROUND ACTIVE WORK AREAS AND TO A STABILIZED OUTLET
 - CONSTRUCT IMPERMEABLE BARRIERS AS NECESSARY TO COLLECT OR DIVERT CONCENTRATED FLOWS FROM WORK OR DISTURBED AREAS.
 - STABILIZE. TO APPROPRIATE ANTICIPATED VELOCITIES. CONVEYANCE CHANNELS OR PUMPING SYSTEMS NEEDED TO CONVEY CONSTRUCTION STORNWATER TO BASINS
 - DIVERT OFF-SITE WATER THROUGH THE PROJECT IN AN APPROPRIATE MANNER SO NOT TO DISTURB THE UPSTREAM OR DOWNSTREAM SOILS. VEGETATION OR HYDROLOGY BEYOND THE PERMITTED AREA.
- 6. PROTECT SLOPES:
 - INTERCEPT AND DIVERT STORM RUNOFF FROM UPSLOPE DRAINAGE AREAS AWAY FROM UNPROTECTED AND NEWLY ESTABLISHED AREAS AND SLOPES TO A STABILIZED 6.1. OUTLIFT OR CONVEYANCE.

 - CONSIDER HOW GROUNDWATER SEEPAGE ON CUT SLOPES MAY IMPACT SLOPE STABILITY AND INCORPORATE APPROPRIATE MEASURES TO MINIMIZE EROSION. CONVEY STORMWATER DOWN THE SLOPE IN A STABILIZED CHANNEL OR SLOPE DRAIN.

 THE OUTER FACE OF THE FILL SLOPE SHOULD BE IN A LOOSE RUFFLED CONDITION PRIOR TO TURF ESTABLISHMENT. TOPSOIL OR HUMUS LAYERS SHALL BE TRACKED
- UP AND DOWN THE SLOPE. DISKED. HARROWED. DRAGGED WITH A CHAIN OR MAT. MACHINE-RAKED. OR HAND-WORKED TO PRODUCE A RUFFLED SURFACE. 7. ESTABLISH STABILIZED CONSTRUCTION EXITS:
 - 7.1. INSTALL AND MAINTAIN CONSTRUCTION EXITS. ANYWHERE TRAFFIC LEAVES A CONSTRUCTION SITE ONTO A PUBLIC RIGHT-OF-WAY. 7.2. SWEEP ALL CONSTRUCTION RELATED DEBRIS AND SOIL FROM THE ADJACENT PAYED ROADWAYS AS NECESSARY.

- PROTECT STORM DRAIN INLETS:
 8.1. DIVERT SEDIMENT LABEN WATER AWAY FROM INLET STRUCTURES TO THE EXTENT POSSIBLE.
 8.2. INSTALL SEDIMENT BARRIERS AND SEDIMENT TRAPS AT INLETS TO PREVENT SEDIMENT FROM ENTERING THE DRAINAGE SYSTEM.
 8.3. CLEAN CATCH BASINS. DRAINAGE PIPES. AND CULVERTS IF SIGNIFICANT SEDIMENT IS DEPOSITED.
 8.4. DROP INLET SEDIMENT BARRIERS SHOULD NEVER BE USED AS THE PRIMARY MEANS OF SEDIMENT CONTROL AND SHOULD ONLY BE USED TO PROVIDE AN ADDITIONAL LEVEL OF PROTECTION TO STRUCTURES AND DOWN-GRADIENT SENSITIVE RECEPTORS.

- SOIL STABILIZATION:

 9.1. WITHIN THREE DAYS OF THE LAST ACTIVITY IN AN AREA. ALL EXPOSED SOIL AREAS. WHERE CONSTRUCTION ACTIVITIES ARE COMPLETE. SHALL BE STABILIZED.

 9.2. IN ALL AREAS. TEMPORARY SOIL STABILIZATION MEASURES SHALL BE APPLIED IN ACCORDANCE WITH THE STABILIZATION REQUIREMENTS ISECTION 2.2) OF THE

 2012 CGP. (SEE TABLE 1 FOR GUIDANCE ON THE SELECTION OF TEMPORARY SOIL STABILIZATION MEASURES.)

 9.3. EROSION CONTROL SEED MIX SHALL BE SOWN IN ALL INACTIVE CONSTRUCTION AREAS THAT WILL NOT BE PERMANENTLY SEEDED WITHIN TWO WEEKS OF DISTURBANCE
 AND PRIOR TO SEPTEMBER 15. OF ANY GIVEN YEAR. IN ORDER TO ACHIEVE VEGETATIVE STABILIZATION PRIOR TO THE END OF THE GROWING SEASON.

 9.4. SOIL TACKIFIERS MAY BE APPLIED IN ACCORDANCE WITH THE MANUFACTURER'S SPECIFICATIONS AND REAPPLIED AS NECESSARY TO MINIMIZE SOIL AND MULCH

 LOSS INTIL PERMANENT VEGETATION IS ESTABLISHED. LOSS UNTIL PERMANENT VEGETATION IS ESTABLISHED.
- 10. RETAIN SEDIMENT ON-SITE AND CONTROL DEWATERING PRACTICES:
- RETAIN SEDIMENT ON-SITE AND CONTROL DEWATERING PRACTICES!

 10.1. TEMPORARY SEDIMENT BASINS (CGP-SECTION 2.1.3.2) OR SEDIMENT TRAPS (ENV-WO 1506.10) SHALL BE SIZED TO RETAIN. ON SITE. THE VOLUME OF A 2-YEAR 24-HOUR STORM EVENT FOR ANY AREA OF DISTURBANCE OR 3.600 CUBIC FEET OF STORMWATER RUNOFF PER ACRE OF DISTURBANCE, WHICHEVER IS GREATER, TEMPORARY SEDIMENT BASINS USED TO TREAT STORMWATER RUNOFF FROM AREAS GREATER THAN 5-ACRES OF DISTURBANCE SHALL BE SIZED TO ALSO CONTROL STORMWATER RUNOFF FROM A 10-YEAR 24 HOUR STORM EVENT. ON-SITE RETENTION OF THE 10-YEAR 24-HOUR EVENT IS NOT REQUIRED.

 10.2. CONSTRUCT AND STABILIZE DEWATERING INFILTRATION BASINS PRIOR TO ANY EXCAVATION THAT MAY REQUIRE DEWATERING.

 10.3. TEMPORARY SEDIMENT BASINS OR TRAPS SHALL BE PLACED AND STABILIZED AT LOCATIONS WHERE CONCENTRATED FLOW (CHANNELS AND PIPES) DISCHARGE TO THE SURROUNDING ENVIRONMENT FROM AREAS OF UNSTABILIZED EARTH DISTURBING ACTIVITIES.

- 11. ADDITIONAL EROSION AND SEDIMENT CONTROL GENERAL PRACTICES:
 11.1. USE TEMPORARY MULCHING, PERNARENT MULCHING, TEMPORARY VEGETATIVE COVER, AND PERMANENT VEGETATIVE COVER TO REDUCE THE NEED FOR DUST CONTROL. USE MECHANICAL SWEEPERS ON PAVED SURFACES WHERE NECESSARY TO PREVENT DUST BUILDUP. APPLY WATER, OR OTHER DUST INHIBITING AGENTS OR
- USE MECHANICAL SWEEPERS ON PAVED SURFACES WHERE NECESSARY TO PREVENT DUST BUILDUP. APPLY WATER, OR OTHER DUST INHIBITING AGENTS OR TACKIFIERS. AS APPROVED BY THE NHOES.

 11.2. ALL STOCKPILES SHALL BE CONTAINED WITH TEMPORARY PERIMETER CONTROLS. INACTIVE SOIL STOCKPILES SHOULD BE PROTECTED WITH SOIL STABILIZATION MEASURES (TEMPORARY EROSION CONTROL SEED MIX AND MULCH, SOIL BINDER) OR COVERED WITH ANCHORED TARPS.

 11.3. EROSION AND SEDIMENT CONTROL MEASURES WILL BE INSPECTED IN ACCORDANCE WITH SECTION 645 OF NHODT SPECIFICATIONS, WEEKLY AND WITHIN 24 HOURS AFTER ANY STORM EVENT GREATER HAN 0.25 IN. OF RAIN PER 24-HOUR PERIOD. EROSION AND SEDIMENT CONTROL MEASURES WILL ALSO BE INSPECTED IN ACCORDANCE WITH THE GUIDANCE NEWS FROM THE NHOES CONTAINED WITHIN THE CONTRACT PROPOSAL AND THE EPA CONSTRUCTION GENERAL PERMIT.

 11.4. THE CONTRACTOR SHOULD UTILIZE STORM DRAIN INLET PROTECTION TO PREVENT SEDIMENT FROM ENTERING A STORM DRAINAGE SYSTEM PRIOR TO THE PERMANENT STABILIZATION OF THE CONTRIBUTING DISTURBED AREA.

 11.5. PERMANENT STABILIZATION MEASURES WILL BE CONSTRUCTED AND MAINTAINED IN LOCATIONS AS SHOWN ON THE CONSTRUCTION PLANS TO STABILIZE AREAS.

 11.6. PERMANENT STABILIZATION MEASURES WILL BE CONSTRUCTED AND MAINTAINED IN LOCATIONS AS SHOWN ON THE CONSTRUCTION PLANS TO STABILIZE AREAS.

 11.6. CATCH BASINS! CARE SHALL BE TAKEN TO ENSURE THAT SEDIMENTS DO NOT ENTER ANY EXISTING CATCH BASINS DURING CONSTRUCTION. THE CONTRACTOR SHALL BE TAKEN TO ENSURE THAT SEDIMENTS DO NOT ENTER ANY EXISTING CATCH BASINS DURING CONSTRUCTION. THE CONTRACTOR SHALL BE LIBERT TO BE CONSTRUCTED. STABILIZED UNDISTURBED IN A AMAINER THAT WILL MINIMIZE SCOUR. TEMPORARY AND PERMANENT DITCHES SHALL BE CINETED TO DRAIN TO SEDIMENT BASINS OR STORM WATER COLLECTION AREAS.

 11.8. WINTER EXCAVATION AND EARTHWORK ACTIVITIES NEED TO BE LIMITED IN MEXICA DAIL THE AND OF EACH DAY UNLESS A WINTER CONSTRUCTION PLAN. DEVELOPED BY A QUALIFIED ENGINEER OR A CPESS SPECIALIST. IS REVIEWED AND APPROVED BY THE OPPERIMENT.

 11.9. CHANNEL PROTECTION MEASURES

BEST MANAGEMENT PRACTICES (BMP) BASED ON AMOUNT OF OPEN CONSTRUCTION AREA

- 12. STRATEGIES SPECIFIC TO OPEN AREAS LESS THAN 5 ACRES:
 12.1. THE CONTRACTOR SHALL COMPLY WITH RSA 485:A:17 AND ENV-WO 15001 ALTERATION OF TERRAIN FOR CONSTRUCTION AND USE ALL CONVENTIONAL BMP
 - 12.2. SLOPES STEEPER THAN 3:1 WILL RECEIVE TURF ESTABLISHMENT WITH MATTING.

 - 12.3. SLOPES 311 OR FLATTER WILL RECEIVE TURF ESTABLISHMENT ALONE.

 12.4. AREAS WHERE HAUL ROADS ARE CONSTRUCTED AND STORMWATER CANNOT BE TREATED THE DEPARTMENT WILL CONSIDER INFILTRATION. 12.4. AREAS WHERE HAUL ROADS ARE CONSTRUCTED AND STORMWATER CANNOT BE TREATED THE DEPARTMENT WILL CONSIDER INFILTRATION.

 12.5. FOR HAUL ROADS ADJACENT TO SENSITIVE ENVIRONMENTAL AREAS OR STEEPER THAN 5%. THE DEPARTMENT WILL CONSIDER USING EROSION STONE, CRUSHED CRAYEL, OR CRUSHED STONE BASE TO HELP MINIMIZE EROSION ISSUES.

 12.6. ALL AREAS THAT CAN BE STABILIZED SHALL BE STABILIZED PRIOR TO OPENING UP NEW TERRITORY.

 12.7. DETENTION BASINS SHALL BE DESIGNED AND CONSTRUCTED TO ACCOMMODATE A 2 YEAR STORM EVENT.
- 13. STRATEGIES SPECIFIC TO OPEN AREAS BETWEEN 5 AND 10 ACRES:
- STRATEGIES SPECIFIC TO OPEN AREAS BETWEEN 5 AND 10 ACRES!

 13.1. THE CONTRACTOR SHALL COMPLY WITH RSA 4851A117 AND ENV-WO 1500 ALTERATION OF TERRAIN AND SHALL USE CONVENTIONAL BMP STRATEGIES AND ALL
 TREATMENT OPTIONS USED FOR UNDER 5 ACRES WILL BE UTILIZED.

 13.2. DETENTION BASINS WILL BE CONSTRUCTED TO ACCOMMODATE THE 2-YEAR 24-HOUR STORM EVENT AND CONTROL A 10-YEAR 24-HOUR STORM EVENT.

 13.3. SLOPES STEEPER THAN A 3:1 WILL RECEIVE TURE ESTABLISHMENT WITH MATTING OR OTHER TEMPORARY SOIL STABILIZATION MEASURES DETAILED IN TABLE 1.

 THE CONTRACTOR MAY ALSO CONSIDER A SOIL BINDER IN ACCOMPANCE WITH THE NHOES APPROVALS OR REGULATIONS. OTHER ALTERNATIVE MEASURES. SUCH AS
 BONDED FIBER MATRIXES (BFMS) OR FLEXIBLE GROWTH MEDIUMS (FGMS) MAY BE UTILIZED. IF MEETING THE NHOES APPROVALS AND REGULATIONS.

 13.4. SLOPES 311 OR FLATTER WILL RECEIVE TURE ESTABLISHMENT OR OTHER TEMPORARY SOIL STABILIZATION MEASURES DETAILED IN TABLE 1. THE CONTRACTOR MAY
 ALSO CONSIDER A SOIL BINDER IN ACCORDANCE WITH THE NHIPS APPROVALS OR BEGULATIONS.
 - ALSO CONSIDER A SOIL BINDER IN ACCORDANCE WITH THE NHDES APPROVALS OR REGULATIONS.
- 14. STRATEGIES SPECIFIC TO OPEN AREAS OVER 10 ACRES:

- STRATEGIES SPECIFIC TO OPEN AREAS OVER 10 ACRES:

 14.1. THE CONTRACTOR SHALL COMPLY WITH RSA 485:A:17 AND ENV-WO 1500 ALTERATION OF TERRAIN AND SHALL USE CONVENTIONAL BMP STRATEGIES AND ALL

 14.2. THE COPARTMENT ANTICIPATES THAT SOIL BINDERS WILL BE NEEDED ON ALL SLOPES STEEPER THAN 3:1. IN ORDER TO MINIMIZE EROSION AND REDUCE THE

 ANOUNT OF SEDIMENT IN THE STORMMATER TREATMENT BASINS.

 14.3. THE CONTRACTOR WILL BE REQUIRED TO HAVE AN APPROVED DESIGN IN ACCORDANCE WITH ENV-WO 1506.12 FOR AN ACTIVE FLOCCULANT TREATMENT SYSTEM TO

 TREAT AND RELEASE WATER CAPTURED IN STORM WATER BASINS. THE CONTRACTOR SHALL ALSO RETAIN THE SERVICES OF AN ENVIRONMENTAL CONSULTANT WHO HAS

 DEMONSTRATED EXPERIENCE IN THE DESIGN OF FLOCCULANT TREATMENT SYSTEMS. THE CONSULTANT WILL ALSO BE RESPONSIBLE FOR THE IMPLEMENTATION AND

 MODITORISM BE THE SYSTEM. MONITORING OF THE SYSTEM.

TABLE 1 GUIDANCE ON SELECTING TEMPORARY SOIL STABILIZATION MEASURES

APPLICATION AREAS	DRY MULCH METHODS			HYDRAULICALLY APPLIED MULCHES?			ROLLED EROSION CONTROL BLANK			BLANKETS		
A	HNT	WC	SG	CB	HM	SMM	BFM	FRM	SNS8	DNSB	DNSCB	DNCB
SLOPES'												·-
STEEPER THAN 211	NO	NO	YES	но	ИО	NO.	00	YES	NO	NO	NO	YES
211 SLOPE	YES'	YES'	YE\$	YES	NO	NO	YES	YES	NO	YES	YES	YES
3:1 SLOPE	YES	YES	YES	YES	NO	YES	YES	YES	YES	YES	YES	NO
4:1 SLOPE	YES	YES	YES	YES	YES	YES	YES	YES	YES	YES	NO	NO
WINTER STABILIZATION	4T/AC	YES	YES	YES	Ю	ко	YES	YES	YES	YES	YES	YES
CHANNELS												
LOW FLOW CHANNELS	NO	но	МО	КO	NO	NO	NO	NO	NO	NO	YES	YES
HIGH FLOW CHANNELS	סא	ко	NO	но	Ю	но	Ю	NO	NO	NO	NO	YES


ABBREY.	STABILIZATION MEASURE	ABBREV.	STABILIZATION MEASURE	ABBRE V.	STABILIZATION MEASURE
ТИН	HAY MULCH & TACK	ни	HYDRAULIC MULCH	SNSB	SINGLE NET STRAW BLANKET
wc	WOOD CHIPS	SNEN	STABILIZED MULCH MATRIX	DNSB	DOUBLE NET STRAW BLANKET
SG	STUMP GRINDINGS	BFN	BONDED FIBER MATRIX	DNSCB	2 NET STRAW-COCONUT BLANKE
CB CB	COMPOST BLANKET	FRM	FIBER REINFORCED MEDIUM	DNCB	2 NET COCONUT BLANKET


- 1. ALL SLOPE STABILIZATION OPTIONS ASSUME A SLOPE LENGTH 410 TIMES THE HORIZONTAL DISTANCE COMPONENT OF THE SLOPE. IN FEET.
- 2. PRODUCTS CONTAINING POLYACRYLANIDE (PAM) SHALL NOT BE APPLIED DIRECTLY TO OR WITHIN 100 FEET OF ANY SURFACE WATER WITHOUT PRIOR WRITTEN APPROVAL FROM THE NH DEPARTMENT OF ENVIRONMENTAL SERVICES.
- 3. ALL EROSION CONTROL BLANKETS SHALL BE MADE WITH WILDLIFE FRIENDLY BIODEGRADABLE NETTING.

DEPARTMENT OF TRANSPORTATION . BUREAU OF HIGHWAY DESIGN EROSION CONTROL STRATIGIES AND STABILIZATION MATRIX

STATE OF NEW HAMPSHIRE

REVISION DATE	DCH	STATE PROJECT NO.	SHEET NO.	TOTAL SHEETS
12-21-2015	07 ECP_STRAT	16279	7	9





				./
			*·	
		•		
		••		
-				
			·	