



PHASE 1 CONSTRUCTION

PHASE 1 TRAFFIC



PHASE 2 TRAFFIC

PHASE 2 CONSTRUCTION



PHASING NOTES

1. REMOVE EXISTING HEADWALL AND PHASE 1 PORTION OF EXISTING CULVERT (INCLUDING FILL) AND RE-GRADE CHANNEL PRIOR TO INSTALLING PHASE 1 SUPERSTRUCTURE. THIS WORK SHALL BE COMPLETED BY RE-GRADING APPROXIMATELY ONE HALF OF THE CHANNEL WHILE TEMPORARILY DIVERTING FLOW TO THE OPPOSITE HALF.
2. REMOVE REMAINING PORTION OF EXISTING CULVERTS, DOWNSTREAM HEADWALL AND TEMPORARY CULVERT EXTENSIONS (INCLUDING FILL) AND REGRADE REMAINING CHANNEL PRIOR TO INSTALLING PHASE 2 SUPERSTRUCTURE. THIS WORK SHALL BE COMPLETED BY RE-GRADING APPROXIMATELY ONE HALF OF THE CHANNEL WHILE TEMPORARILY DIVERTING FLOW TO THE OPPOSITE HALF.
3. ALL FLOW DIVERSION REQUIRED TO COMPLETE PHASES 1 AND 2 SHALL BE PAID FOR UNDER ITEM 503.1, WATER DIVERSION STRUCTURES.

PRELIMINARY PLANS  
SUBJECT TO CHANGE  
DATE 11/01/2019

5 0 5  
SCALE IN FEET  
3/16" = 1'-0"



**CONSTRUCTION  
PHASING  
BEDFORD  
X-A004(254)  
13692C**

