

Project Status By Town

<i>Project Number</i>	<i>Project Title</i>	<i>Current Status</i>	<i>Anticipated Status next 60 days</i>	<i>Estimate</i>
Allenstown				
80284	Design & Permit 2 Septic System Replacements - Bear Brook State Park	Nobis.	Design, ongoing.	
Antrim				
80127R Contract A	Pre-Design Services, Rest Area Replacement, Route 9	Schematic Design 60%.	Construction Documents	\$
80253R Contract A	Antrim Rest Area	D. C. Design. Schematic Design.	95% Design.	\$
Auburn				
80158	HVAC Evaluation, Auburn District Court	On hold by using agency		
Bedford				
11512	Functional Replacement of Maintenance Facility	Highway Design project, Preliminary design	on hold	\$2,6
Benton				
97970 Contract H	Asbestos Abatement, Heating System for Various Buildings, Glenclyff Home for the Elderly	Advanced Building Systems	Complete Construction.	\$3
97970 Contract I	Abate and Replace Asbestos Flooring, Various Buildings, Glenclyff Home for the Elderly	Advanced Building Systems.	Complete Construction.	\$3
80223	Reroof and Water Damage Repair of Buildings	Bid Date 7/13/06.	Start Construction.	\$5
80224 Contract A	New Kitchen - GHE.	Dignard Architectural Services	Construction	\$
80224 Contract B	New Kitchen - Glenclyff Home.	Bid Date 105/06	Design phase	\$5
Berlin				
97962 Contract B	Installation of sprinkler system, 2020 Riverside Drive.	J C Cannistraro	Under Construction	\$1
80125R	Hatchery System Modernization	Ongoing coordination with Using Agency	On-going coordination with Using Agency	\$2,0
80297R	Design Science Lab	On Hold.		\$
Center Strafford				
80282	National Guard Training Center	Nobis.	100%.	
Chesterfield				
80128R	Rest Area Replacement-Design and Right-of-Way	Hire Architect.	30% Plans.	\$1
80253R	Design Chesterfield Welcome Center Rt. 9 Chesterfield.	Consultant Design - Vollmer	Conceptual Site Plan.	\$

Wednesday, October 11, 2006

	<i>Ad Date</i>	<i>Status</i>	<i>Manager</i>
--	----------------	---------------	----------------

\$7,000		Open-Ended Consultant	Michelle Juliano
---------	--	--------------------------	------------------

\$23,040		Complete	Roger Dionne
\$82,083	6/1/2007	Active	Roger Dionne

\$2,500		On-Hold	Catherine Tiedemann
---------	--	---------	------------------------

\$00,000		On-Hold	Roger Dionne
----------	--	---------	--------------

\$30,000	2/21/2006	Active	Catherine Tiedemann
\$30,000	2/21/2006	Active	Catherine Tiedemann
\$40,000	6/13/2006	Active	James Haggett
\$75,000		Open-Ended Consultant	James Haggett
\$06,000	10/5/2006	Active	James Haggett

\$14,000	3/18/2003	Active	Catherine Tiedemann
\$00,000		Active	Roger Dionne
\$85,424		On-Hold By Agency	Jeffrey Shute

\$100		Active	David Goulet
-------	--	--------	--------------

\$100,000		Complete	Roger Dionne
\$17,880		Complete	Roger Dionne

<i>Project Number</i>	<i>Project Title</i>	<i>Current Status</i>	<i>Anticipated Status next 60 days</i>	<i>Estimate</i>
Claremont				
80110	Repair Building Foundation, Monadnock Mill	On Hold.	Review by Historical Resources Underway.	\$1
80110 Contract A	Structural Engineering Services, Monadnock Mills State Office Building	Preparing report for SHPO.	Processing additional info for SHPU.	\$
80230	Library Learning Addition/Renovation: Construction.	Funding for 80115. Wesfield Construction.	Construction Phase.	\$1,7
80230 Contract A	Library Additional & Renovation - NHCTC Claremont	Tenant/ Wallace.	construction Phase.	\$
80288	Campus Master Plan	Dennis Mires		

?	<i>Ad Date</i>	<i>Status</i>	<i>Manager</i>
150,520		Active	David Osgood
34,480		Open-Ended Consultant	David Osgood
58,204		Active	Gregory Goucher
41,646		Active	Gregory Goucher
\$0		Active	Gregory Goucher

<i>Project Number</i>	<i>Project Title</i>	<i>Current Status</i>	<i>Anticipated Status next 60 days</i>	<i>Estimate</i>
Concord				
97496 Contract F	State Laboratory addition and renovation, 6 Hazen Drive.	Harvey Construction-substantial completion	Punch list	\$18,6
97496 Contract E	Design Services for the Health & Human Services Building Laboratory Wing addition and Renovation, 6 Hazen Drive.	Rist-Frost Shumway Engineering PC, 95% construction administration	Continued construction administration to 99%	\$2,0
97496 Contract I	Engineering Services for Owner Initiated Changes, Health & Human Services Building	Rist-Frost-Shumway Engineering	90% complete	\$
97496 Contract J	State Lab Design Changes to accommodate program changes	Proposal Received.	Complete.	\$
97690 Contract C	Install fire suppression system, State Library, 20 Park Street.	Meridian Const., 99% complete	Complete	\$2
97839 Contract C	Construction of Alan B. Shepard Memorial Wing, Christa McAuliffe Planetarium, 3 Institute Drive	Construction Doc complete. Waiting on additional funds.	Prepare for bid.	\$6,5
97839 Contract B	Design, Alan B.Shepard Memorial Wing.	Dignard Architectural Services-100% complete construction documents	100% complete on construction documents; waiting for additional funds to bid	\$2
97828R	Construction of an Army Aviation Support Facility, State Military Reservation, Pembroke Road.	Harvey Construction, Substantially complete	Complete punchlist items	\$19,6
97827R	NHSP Troop 'D', Redesign of Overhead Doors	On Hold.	Update Scope.	
97865 Contract A	Exterior Building Painting, Various Buildings, State Office Park South.	Pat Foley Painting Co., Sustantially complete 8/29/03, punch list remaining, claim from sub	Completed	\$
66010	Design Services for the Rehabilitation of Concord to Lincoln Rail Road Bridge No.01.72 over the Merrimack River.	Gordon, Bua & Reed Inc.-complete	Final payment pending. Send letter seeking reimbursement for construction costs associated with design error	\$1
97942R	Renovation of existing paint spray booth, 4 Pembroke Road.	Palmer and Sicard	Punch List	
97942R Contract A	Design Services, Paint Spray Booth, Pembroke Road	Oak Point Associates	100%	\$
97983	Construction of a Student Center, Goldie Crocker Wellness Center, Institute Drive.	Substantially complete. Remaining Issues.	Completed	\$3,0
97981R Contract A	Construction of a new NHDOT Mechanical Services facility, RTE 106.	Harvey Construction. Substantially Complete.	Punch List.	\$10,0
97981R Contract B	Construction of a new NHDOT Materials & Research facility, Hazen Drive.	P.J. Stella Construction. Substantially Complete 7/28/06.	Punch List.	\$5,0
97981R Contract C	Professional Services for the Design of the NH DOT Mechanical Services and Materials & Research Facilities.	SEA Consultants-construction administration	Construction administration on-going	\$1,4
97981R Contract D	Site Work for the new Mechanical Services Facility, Route 106	F. L. Merrill Construction - Substantial Completion.	Punch list items to be completed in Spring 2006.	\$1,1
97981R Contract E	Archaeological Survey, New Garage Facility, Sheep Davis Road	Sea Consultants-complete	none	\$
97970 Contract E	Asbestos Abatement of ACM Pipe Insulation, 105 Pleasant Street	Open-end Nobis Engineering.	complete	\$
97962 Contract D	Re-roofing of Farnum Hall, 30 College Drive.	Field Work done.	Issue Certificate of Completion. Final Payment.	\$1
97969 Contract C	Design Services for a New Residence-Bayberry House, SOPS.	Platt/ Hichborn Architects-complete		\$
97969 Contract D	Construction of a New Six Bed Residence, Bayberry House, 5 Howard Street	Goguen Construction, 100% Complete.	100% complete	\$2

Wednesday, October 11, 2006

2 *Ad Date Status Manager*

\$00,000	4/9/2002	Complete	Donald Lasell
\$27,600		Consultant	Donald Lasell
\$40,000		Open-Ended Consultant	Donald Lasell
\$20,000		Active	Donald Lasell
\$17,476	12/11/2001	Complete	Donald Lasell
\$00,000	7/1/2007	Active	Jeffrey Shute
\$20,000		Consultant	Jeffrey Shute
\$32,262	5/21/2002	Active	Michelle Juliano
\$3,000		Open-Ended Consultant	David Osgood
\$49,200	5/21/2002	Active	Jeffrey Shute
\$64,737		Consultant	Michelle Juliano
		Active	David Goulet
\$20,441		Open-Ended Consultant	David Goulet
\$39,587	3/23/2004	Active	Jeffrey Shute
\$70,000	12/14/2004	Active	Michelle Juliano
\$11,363	12/21/2004	Active	Robert Smith
\$60,000		Consultant	Michelle Juliano
\$82,000	3/16/2004	Active	Michelle Juliano
\$14,027		Open-Ended Consultant	Michelle Juliano
\$28,910		Complete	Catherine Tiedemann
\$39,800	4/15/2003	Complete	David Osgood
\$44,140		Open-Ended Consultant	James Haggett
\$99,683	3/22/2005	Active	James Haggett

<i>Project Number</i>	<i>Project Title</i>	<i>Current Status</i>	<i>Anticipated Status next 60 days</i>	<i>Estimate</i>
80069R Contract A	Design an Addition/Alterations to Convert the Present AASF into the STARC Readiness Center.	Oak Point Associates, construction administration	Construction administration on-going.	\$7
80069R Contract B	Construction to Convert the current AASF into the STARC Readiness Center, Concord Military Reservation, Pembroke Road	Harvey Construction - Phase 2 under construction - 80% complete.	CST Construction @ 30%..	\$10,5
80069R Contract C	Geotechnical Services, Addition/Renovations to Convert the present AASF into the STARC Readiness Center, National Guard Reservation, Pembroke Road	Open-end Nobis Engineering-survey complete	none	\$
80069R Contract D	Prepare electronic files for the new STARC Facility, Pembroke Road	Open-end SEA Consultants-complete	none	
80069R Contract E	Design of Addition to Readiness Center, 4 Pembroke Road	Oak Point Associates. Design 100% complete.	Construction Administration.	\$2
80069R Contract F	Additional Architectural and Engineering Services for the Addition/Renovation to Building No. 1, 4 Pembroke Road	Oak Point Associates-complete	none	\$
80086 Contract B	Reps Hall Renovations, State House		construction/Bid Date 3/9/06.	\$2
80097R Contract A	Low Bid Design/Build, New Archives Addition, 71 South Fruit Street	Meridian Construction.	Under construction - 94% Complete.	\$3,1
80097R Contract B	Design Services for the Construction of a New Archives Addition	Jordan and Barker Architects	Construction administration	\$1
80100	4 and 6 Hazen Drive-Upgrade Security			
80103 Contract A	Design Services for Upgrading the Elevator, Londergan Hall	Architechnology	Complete	\$
80106	Replace Defective Flooring, State House Annex, 25 Capitol Street	Hong Environmental. G&C 6/22/05. 99% complete.	100% complete	\$5
80107 Contract A	Install Standby Generator, State House complex, Capitol Street	G. A. LaFlamme Electric. Substantial Completion.	95% Construction Completed.	\$4
80107 Contract C	Civil/Structural Engineering Services, State House Complex Standby Generator, 25 Capitol Street	VHB, Inc.	Inc. of scope \$9,539 1/3/05, contract inc. of \$2,407.00	\$
80108 Contract A	Design Services for Upgrading the Freight Elevator, State House Annex, 25 Capitol Street	Architechnology	complete	\$
80111 Contract A	Site and Design Parking Garage-Executive/Legislative	VHB Engineering-study, 70% complete	Study on-going	\$1
80113	Financial Data Management-Campus Wiring			\$1,5
80124 Contract A	Design services for the renovation of existing space of the third floor for Lab space, 10 Hazen Drive	Open-end Platt/Hichborn Architects	Ventilation Upgrades. In Design.	\$1
80132R Contract D	Design Services, Emergency Operations Center/Transportation Management Center, Route 106, Sheep Davis Road	Oak Point Assoc., First phase-payment complete		\$
80132R Contract E	Emergency Operations Center/Transportation Management Center, Route 106, Sheep Davis Road	Eckman Construction - 98% Complete.	Substantial Completion.	\$10,5
80132R Contract B	OIT Meeting Scope & Fee, Emergency Operations Center/Transportation Management Center, Route 106, Sheep Davis Road	Edwards and Kelcey Inc.-77% complete		
80132R Contract C	Regional Drive Project Amendment, Emergency Operations Center/Transportation Management Center, Route 106, Sheep Davis Road	SEA Consultants, Inc.-Coordinated thru the city of Concord-complete		

Wednesday, October 11, 2006

<i>?</i>	<i>Ad Date</i>	<i>Status</i>	<i>Manager</i>
'33,466		Consultant	Roger Dionne
59,000	6/22/2004	Active	Roger Dionne
21,450		Open-Ended Consultant	Roger Dionne
\$600		Open-Ended Consultant	Roger Dionne
31,958		Open-Ended Consultant	Roger Dionne
26,578		Open-Ended Consultant	Roger Dionne
20,000	2/14/2006	Active	Gordon Graham
182,600	9/7/2004	Active	H Dana Abbott
125,250	9/7/2004	Open-Ended Consultant	H Dana Abbott
\$0		Own Forces	Gordon Graham
17,530		Complete	Gordon Graham
14,548	5/3/2005	Complete	James Haggett
115,000	4/19/2005	Active	Christopher Sheehan
37,228		Open-Ended Consultant	Christopher Sheehan
19,630		Open-Ended Consultant	Gordon Graham
174,969		Open-Ended Consultant	Michelle Juliano
25,000		Own Forces	Gordon Graham
132,400		Open-Ended Consultant	Catherine Tiedemann
31,303		Oak Point- Architectural 3/24/04	Roger Dionne
100,000	5/24/2005	Active	Roger Dionne
\$6,908		Open-Ended Consultant	Roger Dionne
\$9,200		Open-Ended Consultant	Roger Dionne

<i>Project Number</i>	<i>Project Title</i>	<i>Current Status</i>	<i>Anticipated Status next 60 days</i>	<i>Estimate</i>
80132R	Design Charette Risk Assessment, Emergency Operations Center/Transportation Management Center, Route 106, Sheep Davis Road	Edwards & Kelcey Inc.-Processed thru Highway Design Statewide Contract-complete		\$
80132R Contract F	Fiber Optic Utility Design, EOC/IMC, Rte 106	Complete	Work initiated by Chuck Schmidt, increase of scope \$1,500 3/24/05, \$5,000 6/21/05	\$
80132R Contract G	Consultant Services, Emergency Operations Center/Trans. Mgt. Center, Route 106, Sheep Davis Road	Oak Point Associates, complete		\$4
80132R Contract H	Consultant review of plans for the TMC portion of the Emergency Operations Center/Transportation Management Center, Route 106, Sheep Davis Road	Edwards & Kelcey - 70% complete	design review thru construction	\$
80132R Contract I	Geotechnical Engineering Services, Emergency Operations Center/Trans. Mgt. Center, Route 106, Sheep Davis Road	Nobis Engineering, Inc.-complete		\$
80132R Contract J	Statewide TMC Development, Transportation Management Center, Route 106	Edwards & Kelcey - 82% complete	design review through construction	\$2
80132R Contract K	Construction Administration Services, Design Build Portion of EOC, Route 106	Oak Point Associates - Complete.	Construction Administration.	
80132R Contract L	Design Services for the EOC Building Addition, Fire Marshal, Route 106	Oak Point Associates - 100% complete	construction administration	\$
80132R Contract M	Construction Administration Services, EOC/TMC, Route 106	Oak Point Associates - 60% complete	construction administration	\$1
80144R	Roof Replacement, Fish & Game Headquarters, 11 Hazen Drive	Public Works to assist with plans & specs		
80149	Repair/Remove Underground Oil Storage Tank, 31 College Drive	TMC Services	100%	\$
80153R Contract A	APS Building, Isolation Room HVAC, 36 Clinton Street	RTH Mechanical	Complete.	\$3
80160	Cooling Tower Replacement, APS Building, 36 Clinton Street	Sam Mechanical.	Punch list and one year Warranty on Motor.	
80163	South Pavilion Roof Replacement, Main Building, 105 Pleasant Street	Major L. Rodd Roof, Inc.	One Year Warranty expires 3/8/07.	\$
80178	Underground Storage Tank Removal, Strout Hall, 11 Fan Road	TMC Services	100%.	\$
80182	Roof Replacement, Philbrook Center, 121 South Fruit Street	Major L. Rodd Roof, Inc.	One Year Wararnty Expires 5/11/07.	\$
80190	Structural Analysis, Supreme Court Building, Noble Drive	Quantum Construction - 100% Complete.	Final Payment.	
80194	Masonry, Roof and Trench Drain Repairs, State House and Legislative Office Building	Waiting for Arch. Design for Roof. BPW to spec the rest.	Bid Packages to be prepared.	\$2
80194 Contract A	Repointing/Masonry Repairs, State House & Legislative Office Building	Waiting for Arch. Design for Roof. BPW to spec the rest. Bids in 9/28/06.		\$2
80195	Fire Alarm Replacement, State Library, Design	Coordination/Design	Design	\$
80214	Roof Repairs, Mens Prison, 281 N. State Street	A. W. Therrien Co., Inc.	Construction Phase.	\$2,0
80217	Laboratory Clean Room, 29 Hazen Drive, Design	coordination /Design	Bid.	\$4
80249R Contract C	Salt Shed, Smokey Bear Blvd (Sheep Davis Road)	On hold until Spring		\$2
80243R Contract A	Radio Maintenance Expansion	Maguire Group Inc.	Construction Documents.	\$5

Wednesday, October 11, 2006

<i>?</i>	<i>Ad Date</i>	<i>Status</i>	<i>Manager</i>
\$16,699		Open-Ended Consultant	Roger Dionne
\$22,400		Complete	Roger Dionne
\$18,280		Oak Point- Architectural 3/24/04	Roger Dionne
\$43,609		Open-Ended Consultant	Roger Dionne
\$18,800		Open-Ended Consultant	Roger Dionne
\$98,250		Open-Ended Consultant	Roger Dionne
\$8,000		Open-Ended Consultant	Roger Dionne
\$37,420		Open-Ended Consultant	Roger Dionne
\$104,575		Open-Ended Consultant	Roger Dionne
\$2,000		Active	H Dana Abbott
\$12,900		Active	David Goulet
\$27,832		Active	Donald Lasell
\$9,500		Open-Ended Consultant	David Goulet
\$63,040	4/19/2005	Active	Robert Smith
\$10,000	6/21/2005	Active	David Goulet
\$78,900	8/30/2005	Active	Robert Smith
\$4,695		Open-Ended Consultant	Michelle Juliano
\$60,000		Active	David Osgood
\$200,000	9/5/2006	Active	David Osgood
\$23,000	11/27/2006	Active	Gordon Graham
\$52,558	2/21/2006	Active	Robert Smith
\$97,110	11/28/2006	Active	Donald Lasell
\$200,000	4/2/2007	Active	Roger Dionne
\$500,000	10/31/2006	Active	Robert Smith

<i>Project Number</i>	<i>Project Title</i>	<i>Current Status</i>	<i>Anticipated Status next 60 days</i>	<i>Estimate</i>
80240R	Fire and Intrusion Alarms, DMV Offices		Design	\$1
80239R Contract A	DMV Storage Building, 23Hazen Drive	Macguire Group Inc.	Construction Documents.	\$2
80238R	Fire Station Addition for Equipment & Vehicle Storage	D. C. Designs. Construction Documents.	Bid.	\$5
80238R Contract B	Fire Station Addition, for Equipment & Vehicle Storage.	Going Out to Bid.		\$5
80218R	Headquarters Roof Replacement, 11 Hazen Drive		G & C.	\$1
80222	State Office Park South-Electrical System Upgrade		Design	\$7
80221	Main Building Fire Sprinkler Replacement, SOPS	J. C. Cannistraro	Complete Construction.	\$5
80220	Dolloff Building Electrical/Fire Alarm System Replacement		DesignConstruction.	\$2
80235R	Residence Hall Suites, NHTI	On hold	On hold	\$7,2
80234R	Sweeney Hall Snack Bar & Auditorium - NHTI.	Dignard		
80234R	Sweeney Hall Snack Bar & Auditorium - NHTI	Construction Began.	30% Construction Complete.	\$1,1
80232 Contract B	NHCTC - Pease HVAC & Re-Roofing.	In Bid Phase.	Bids Due.	\$2,8
80229	Design-Nursing Education Center-NHTI	Waiting on NHTI approval of Design Development.	Design Development. Start Increase Agreement to Design Development.	\$1
80225	Critical Maintenance NH Technical Institute	To be determined.		\$5
80225	Critical Maintenance NH Technical Institute	To be determined.		\$5
80225 Contract B	Water Line Design & Construction	Discussions with Client.	Consultant Selection.	\$2
80216	Upgrade Boiler Room EPA Control & Replace Three Smoke Stacks, Design	coordination/design	Bid Results.	\$1
80215	Fire Alarm & Sprinkler System Upgrade-Mens Prison	Received bids through Purchase & Property, have advised them to proceed (Own Forces - Design Builder Sprinkler).	Specification in April.	\$5
80213	Electronic Security Upgrades-Mens Prison			\$7
80212	Medical Surgical Building-Renovate Vacant Building	SMRT, Inc.	Consultant Proposal Revision.	\$8,5
80211	State Office Park South-Roadway Design	Preliminary Design Proposal.	To G & C.	\$2
80210	Legislative Office Building - Replace Chiller	Capital Budget List	Design	\$2
80209	Data Center - Replace Computer Room Cooling Units	Rist Frost	Bid Date 3/9/06. Construction.	\$
80209 Contract A	Data Center-Replace Computer room cooling units	Governor & Council approval 7/19/06.	Bid Date 3/9/06 - Under Construction.	\$5
80208	Supreme Court - Retrofit HVAC Control System		Bid Date 8/31/06 Construction.	\$1
80207	NHH Campus - Steam Plant Plan, Design	Consultant solicitation pending. Begin 06/2006.	Selection.	\$
80206	5 State owned Buildings - Upgrade Energy Management System	Coordination	Design	\$2
80205	Londergan Hall - Replace Defective Windows	New Project	Design Phase	\$4
80204	State Library - Install Fire Suppression System.	Coordination/design	Design	\$2
80257R Contract A	Dept. of Safety, 33 Hazen Drive, Space Plannng	DC Designs, Construction Documents. Agency Bid.	Under Construction By Safety.	\$

Wednesday, October 11, 2006

<i>?</i>	<i>Ad Date</i>	<i>Status</i>	<i>Manager</i>
150,000	11/7/2006	Active	Beverly Kowalik
228,000	11/14/2006	Active	Robert Smith
540,000	10/17/2006	Active	Robert Smith
540,000	10/17/2006	Active	Robert Smith
165,000	6/1/2006	Active	H Dana Abbott
750,700	10/24/2006	Active	Gordon Graham
300,000	3/30/2006	Active	Catherine Tiedemann
295,235	9/26/2006	Active	Gordon Graham
259,000		On-Hold By Agency	Jeffrey Shute
		Active	Jeffrey Shute
100,000	6/20/2006	Active	Jeffrey Shute
300,000	6/28/2006	Active	David Osgood
137,243	7/1/2007	Consultant	Jeffrey Shute
365,000		Active	Donald Lasell
365,000		Active	Matt Moore
200,000		Active	Jobie Chase
100,000	8/1/2006	Active	Donald Lasell
535,000		Design/Build	Gordon Graham
775,000		Own Forces	Gordon Graham
594,600	3/20/2007	Active	Robert Smith
250,000		Active	Roger Dionne
254,000	11/28/2006	Active	Gordon Graham
533,000		Active	Gordon Graham
380,000	2/14/2006	Active	Gordon Graham
145,000	8/8/2006	Active	Gordon Graham
575,000	6/1/2006	Active	Donald Lasell
249,600	10/31/2006	Active	Gordon Graham
140,000		Active	James Haggett
226,000	11/28/2006	Active	Donald Lasell
569,670		Active	Robert Smith

<i>Project Number</i>	<i>Project Title</i>	<i>Current Status</i>	<i>Anticipated Status next 60 days</i>	<i>Estimate</i>
80260	North Hall Remediation	D. L. King & Associates.	Complete Construction.	\$1
80260 Contract A	North Hall Remediation	Open Ended - ATC	Contract Administration.	\$
80273	Construction of a New Parking Lot	Design.	60% Design..	\$2
80275	Electrical & HVAC Upgrade - NHCTC Systems Office.	To Project Manager		
80265R Contract A	Tower Foundation Design.	Construction Administration.	Project Completion.	\$
80277	Develop an SPCC Plan.	Nobis.	Completing SPCC Plan.	
80279 Contract A	Design Services - Walker Building Floor Deflection.	VHB.	Design on-going.	
80283	Johnson/Spaulding water intrusion	Waiting for Statewide Contract.	Reviewing Statewide Roof Repair Contract for some of this work.	
80287R	A/C replacement single computer room & remove old Liebert unit from the office area.			
80287R Contract A	A/C replacement single computer room & remove old Liebert unit from the office area.	Going Out To Bid.	Proceed to G & C.	\$2
80280 Contract A	19 Catch Basins at Hazen Drive Complex	Preping for G & C.	Begin Work.	\$
80289	Design Services - Brown Building (NH Hospital) Concrete Repairs - 129 Pleasant Street.	VHB - Awaiting Consultant Proposal.	Notice to Proceed.	
80290 Contract A	Concord District Court Parking Lot	Co-ordination with Nobis.	Plans/Permit to DES.	
80298R	Tunnel Repair - 105 Pleasant St. Concord	Evaluation	Consultant Selection.	
80299R	AC System Upgrade. - Spaulding Building		Out To Bid.	
80300R	Little Hall Dining Services	Waiting on NHTI Agreement Approval.	Through Construction Document Phase.	\$1

Conway

80247R	New Patrol Shed	Discuss with using agency		\$2,6
--------	-----------------	---------------------------	--	-------

Dover

80126R Contract F	Construction of a Highway Maintenance Facility	Horne Construction-design phase	construction underway, Substantial Completion.	\$5
80126R Contract G	Design Services for the Construction of a Highway Maintenance Facility	Jordan Barker Architects	construction administration	\$
80126R Contract H	Civil Engineering Services, Site Survey, New Highway Maintenance Facility	VHB, Inc.	Complete	
80126R Contract I	Lead Paint Testing for Building Demolition, New Highway Maintenance Facility	ATC Associates	Complete	
80126R Contract J	Underground Storage Tank Removal, Maintenance Shed 606, Gerrish Road	TMC Services - 100%	100%.	\$
14287	Exit 9 Bus Terminal	Bid Package.	Public Hearing.	\$

Dover/Rochester

80269R	Replace Old Generator & Transfer Switch			\$1
--------	---	--	--	-----

Wednesday, October 11, 2006

<i>?</i>	<i>Ad Date</i>	<i>Status</i>	<i>Manager</i>
194,000	5/11/2006	Active	Catherine Tiedemann
36,259		Open-Ended Consultant	Catherine Tiedemann
200,000		Active	Roger Dionne
\$0		Own Forces	Gordon Graham
34,985		Active	Roger Dionne
\$7,000		Active	David Goulet
\$5,500		Open-Ended Consultant	Michelle Juliano
\$0		Active	David Osgood
\$0	8/1/2006	Open-Ended Consultant	Donald Lasell
375,000		Active	Catherine Tiedemann
67,057	8/8/2006	Active	David Osgood
\$0		Active	Michelle Juliano
\$5,400		Consultant	Roger Dionne
\$0		Active	Jobie Chase
\$2,500		Active	David Goulet
144,300	2/1/2007	Active	Jeffrey Shute
350,000	3/6/2007	Active	Roger Dionne
300,000	5/10/2005	Active	Jobie Chase
311,000		Open-Ended Consultant	Jobie Chase
\$4,813		Open-Ended Consultant	Jobie Chase
\$1,390		Open-Ended Consultant	Jobie Chase
310,000	6/21/2005	Active	David Goulet
350,000		Active	Gregory Goucher
130,000	5/1/2007	Active	Gordon Graham

<i>Project Number</i>	<i>Project Title</i>	<i>Current Status</i>	<i>Anticipated Status next 60 days</i>	<i>Estimate</i>
Franconia				
80246R Contract A	Renovate Patrol Shed	30% Design.	60% design.	\$2
Gilford				
80191R	Fuel System Upgrades, Marine Patrol Boathouse	TMC Services	Final Payment.	\$
80191R Contract A	Design Services, Fuel System Upgrades, Marine Patrol Boathouse	Golder Associates-design-DES approved	100%	\$
80296R	Marine Patrol Electrical Generator			\$
Glencliff				
80302	SPCC Report Update			
Greenland				
80023R Contract B	Low Bid Design/Build, Construction of the Coastal Conservation Center, Sandy Point, 89 Depot Road.	Turnstone Corp.	One-year warranty expires 10/13/06	\$5
Hampton				
97721	Repair Rocky Bend Seawall	Frank Whitcomb Co., substantially complete	Final request for as-builts	\$2
80099	Bureau of Court Facilities-Architectural and Engineering	Coordination with using agency, waiting on land	Site Review.	\$1
13760 Contract A	Electrical Engineering Design Services, Toll Plaza Additions and Modifications	Open-End Lee Carroll-shop drawings complete. 100%	100%.	\$
13760 Contract B	Mechanical Engineering Design Services, Toll Plaza Additions and Modifications	Open-End Yeaton Associates, -shop drawings complete. 100%	100%.	\$
13760 Contract C	Asbestos Inspection Services, Hampton Toll Ramp	Open-end Jacques Whitford Co.-100%	100%.	
80236R	Hampton Beach Seawall Repairs	Construction Underway.	Construction Continued.	\$1,5
80285R	Hampton Toll Plaza - Generator & Tranfer Switch Replacement			\$
80291R	Hampton Beach Seashell	Evaluation of Options.	Option Selection	
Hampton/Hooksett				
80268R	Re-roof Hampton & Hooksett, Extend Toll Plaza Canopy	Bid Date 9/14/06.	Start Construction.	\$4
Hillsborough				
80281	National Guard Armory	Nobis.	100%	
Hinsdale				
12210	Schematic Aesthetics Study for the Hinsdale-Brattleboro Bridge	VHB Inc.-95% complete	complete	\$

Wednesday, October 11, 2006

<i>?</i>	<i>Ad Date</i>	<i>Status</i>	<i>Manager</i>
\$50,000	5/2/2007	Active	Roger Dionne
\$30,000	6/21/2005	Active	David Goulet
\$11,444		Open-Ended Consultant	David Goulet
\$75,000		Active	Beverly Kowalik
\$3,500		Active	David Goulet
\$54,261	9/21/2004	Active	Robert Smith
\$88,000	4/3/2001	Active	Michelle Juliano
\$65,000		Consultant	H Dana Abbott
\$17,400		Open-Ended Consultant	David Goulet
\$14,500		Open-Ended Consultant	David Goulet
\$2,157		Open-Ended Consultant	David Goulet
\$94,000	11/22/2005	Active	Jobie Chase
\$60,000	1/16/2007	Active	Gordon Graham
\$0		Active	Jobie Chase
\$23,000	8/22/2006	Active	James Haggett
\$100		Active	David Goulet
\$12,309		Open-Ended Consultant	Michelle Juliano

<i>Project Number</i>	<i>Project Title</i>	<i>Current Status</i>	<i>Anticipated Status next 60 days</i>	<i>Estimate</i>
Hookset				
80248R	Construction of District 5 Office	Hire Architect.	30% Design.	\$1,5
Hooksett				
80272R Contract A	Replacement of Heating Sysem w/ Office Renovations	D. L. King	G & C, 9/13/06, item #15. 75%.	\$2
80272R	Replacement of Heating Sysem w/ Office Renovations	Edwards & Kelcey	75%.	
Jaffrey				
80186R Contract F	Gilson Pond Campground Renovations, Monadnock State Park	Negotiated Contract.	G & C Award.	\$1,2
Keene				
80123 Contract B	Site Plan Design, Wetlands Permitting, and Geotechnical Services, new State Liquor Store	Open-end Nobis Engineering.	Inc. of \$18,800 12/7/04, Inc. of \$1,600 2/28/05. Ongoing - (Confirm with Roger Dionne).	\$
80123	Design/Build New Liquor Store #15	Project underway (ongoing).	Withholding Final Payment due to Lien. The lien waiver is presently in process. Final payment will be made at the end of process. Date unknown at this time.	\$1,5
80201	Cheshire County Courthouse Design	Capital Budget List	consultant selection	\$2
Laconia				
97641 Contract A	Designated Receiving Facility Renovations.			\$2,4
97964 Contract C	Architectural services for the design of a new academic building	CMK Architects - Additional Services.	New Statewide Contract.	
80226 Contract A	Mechanical & Electrical NHCTC - Berlin			\$
80200	Laconia District Court Renovations	Schematic Design.	25% Design.	\$3,8
80270R	Public Access to Lake Winnisquam	Permitting Ongoing.	100% plans.	
Lebanon				
80183	Underground Storage Tank Repairs, Lebanon District Court, 38 Centerra Parkway	TMC Services	Final Payment.	\$
Lincoln				
80147R	Replacement of Leaky Underground Fuel Storage Tanks	TMC Services	Final Payment.	\$1
80147R Contract A	Fuel System Design and Permitting, NHDOT Location #115	Open-end Jacques Whitford	100%	

Wednesday, October 11, 2006

<i>?</i>	<i>Ad Date</i>	<i>Status</i>	<i>Manager</i>
560,000	3/6/2007	Active	Roger Dionne
260,000	5/31/2006	Active	David Goulet
\$0		Consultant	David Goulet
200,000	3/28/2006	Active	Jobie Chase
571,700		Open-Ended Consultant	Lee Belanger
506,400	7/22/2004	Active	Lee Belanger
250,000		On-Hold By Agency	Roger Dionne
198,000		On-Hold	Gregory Goucher
		On-Hold By Agency	Gregory Goucher
547,500		Open-Ended Consultant	Donald Lasell
364,000	12/1/2006	Active	H Dana Abbott
\$0		Active	Jobie Chase
512,000	6/21/2005	Active	David Goulet
103,100	8/3/2004	Active	David Goulet
\$9,675		Open-Ended Consultant	David Goulet

<i>Project Number</i>	<i>Project Title</i>	<i>Current Status</i>	<i>Anticipated Status next 60 days</i>	<i>Estimate</i>
Londonderry				
10418M	Exit 4 - Bus Terminal	Construction Phase: Goguen Construction	Construction Phase	\$1,3
10418N Contract A	Exit 5 - Bus Terminal.	Schematic Design - Tennant Wallace.	Construction Document Phase.	\$1
Manchester				
80056R Contract B	Design services for the new 156 bed facility for detained and committed juveniles, 1056 North River Road.	Lavallee/Brensinger PA, in construction administration phase - 99% complete.	100% construction administration phase.	\$2,5
80056R	Construction services for the new 156 bed facility for detained and committed juveniles, 1056 North River Road.	North Branch Construction - 99% complete.	To 100% construction completion.	\$25,0
80119 Contract B	Ventilation Improvements, Welding Shop, NHCTC, 1066 Front Street, Design	under construction, 90%, Sam Mechanical	Complete.	\$2
80119 Contract C	Mechanical Engineering, Welding Shop Renovations, NHCTC, 1066 Front Street	Flecchia Engineering-design 100%	Completed	\$
80244R	YDC Master Plan	committee meetings		\$1
80231	Design/Build Health Education and Tech Center	Work Underway, Masonry Underway.	Foundation Done.	\$11,7
80202	Manchester Court Facilities Roof Replacements	Design Phase.	Design Phase	\$4
Milford				
80241R Contract A	Milford DMV Office Addition	Maguire Group Inc.	construction Documents.	\$3
Nashua				
97962 Contract A	Sprinkler system installation, 505 Amherst Street.	Carlysle Engineering	Under Construction	\$3
80119 Contract A	Air Conditioning, NHCTC, 505 Amherst Street	Flecchia Engineering - work request submitted with new budget for installation.	Put Out To Bid with New Addition.	\$2
80119 Contract G	New Roofing System, Automotive Building, NHCTC, Nashua, NH	To Project Manager.	Informed NHCTC is performing by own forces.	
80192	Underground Storage Tank Removal	TMC Services	100%.	\$
80233R	Design/Build Construction of Renovations to Cafeteria and New Wellness Center	Specs.	Out To Bid.	\$7,5
80192A Contract A	Level II Site Investigation.	Nobis.	100%.	
New Durham				
80125R Contract A	Water Line Replacement, Powder Mill Hatchery, Merry Meeting Lake Road	95% design phase	Continued design work; waiting for permits	\$8
80125R Contract B	Civil/Structural Engineering Services, Powder Mill Hatchery, Merry Meeting Lake Road	Open-end Vollmer Assoc., In design-waiting for wetlands permit	Final Design	\$
80125R Contract C	Geotechnical Engineering Services, Powder Mill Hatchery, Merry Meeting Lake Road	Open-end Nobis Engineering	Final payment	\$
80295R	New Durham UST Tank replacement.	Design by DAS.	G & C.	\$

Wednesday, October 11, 2006

<i>?</i>	<i>Ad Date</i>	<i>Status</i>	<i>Manager</i>
385,000		Active	Gregory Goucher
120,000		Active	Gregory Goucher
530,496		Consultant	Jeffrey Shute
100,000	2/17/2004	Active	Jeffrey Shute
253,033	4/26/2005	Complete	Donald Lasell
512,240		Complete	Donald Lasell
100,000		Active	Michelle Juliano
700,000	10/18/2005	Active	David Osgood
167,000		Active	James Haggett
378,000	11/7/2006	Active	Robert Smith
330,000	3/4/2003	Active	Catherine Tiedemann
276,000		Active	David Goulet
\$0		Active	David Osgood
523,500	6/21/2005	Active	David Goulet
500,000	10/17/2006	Active	David Goulet
\$100		Active	David Goulet
300,000	1/1/2007	Active	Roger Dionne
580,596		Open-Ended Consultant	Roger Dionne
518,650		Open-Ended Consultant	Roger Dionne
520,000	9/29/2006	Active	David Goulet

<i>Project Number</i>	<i>Project Title</i>	<i>Current Status</i>	<i>Anticipated Status next 60 days</i>	<i>Estimate</i>
New Hampton				
80165R	Underground Storage Tank Removal, New Hampton Fish Hatchery, Hatchery Building, 204 Main Street	TMC Services	Final Payment.	\$
80165R Contract A	UST Release Investigation, New Hampton Fish Hatchery	Nobis.	100%.	
New London				
80126R Contract K	Highway Patrol Shed and New Salt Shed	Consultant Design - Nobis. 95%	Construction Administration.	\$
80126R Contract L	Highway Patrol Shed and New Salt Shed	Consultant Design - Baker/Wohl. 95%	Construction Administration.	\$1
Newbury				
80271R	Boat Access Facility, Newbury NH	To Project Manager	Awaiting Survey Quote.	
No. Conway				
13193C Contract D	Intervale Scenic Overlook-Construction	Pilot Construction	Construction Phase	\$2,6
North Conway				
13193C Contract A	Intervale Scenic Overlook, Design and Construction phase structural engineering services.	Foley & Buhl Engineering	construction administration	\$
13193C Contract B	Intervale Scenic Overlook, Mechanical Engineering Services.	Yeaton Associates.	construction administration	\$
13193C Contract C	Intervale Scenic Overlook, Electrical Engineering Services.	Lee Carroll & Assoc.	construction administration	\$
Nottingham				
80294	Design Services - Pawtuckaway SP Bathhouse & Septic	Maguire Group - Awaiting Proposal.	Notice to Proceed.	\$
Ossipee				
80278	Review Oil Tank - ground water run off.	To Project Manager	Using Agency Decision for their own bid or await for tank repair contract.	
80301	Install Emergency Generator and related electrical.			
Portsmouth				
99896R	Review & Evaluation of Electrical Components, Sarah Mildred Long Bridge	Report presented		
80177R	Bridge security cameras, Piscataqua River Bridge	Moulison Electric - 100% Complete. Install Conduit and Feeders.	Substantial Completion.	\$2
80232	Pease Building Renovations	Dennis Mires, P.A.. The Architect - Construction Documents.		\$1
80232 Contract A	Pease Renovations Survey	Golder Associates.	Conduct Survey, provide reports.	\$

Wednesday, October 11, 2006

<i>?</i>	<i>Ad Date</i>	<i>Status</i>	<i>Manager</i>
\$14,500	6/21/2005	Active	David Goulet
\$100		Active	David Goulet
\$58,000		Active	Roger Dionne
100,996	9/19/2006	Active	Roger Dionne
\$0		Active	Jobie Chase
\$15,000		Active	Gregory Goucher
\$16,500		Open-Ended Consultant	Gregory Goucher
\$17,000		Open-Ended Consultant	Gregory Goucher
\$19,195		Open-Ended Consultant	Gregory Goucher
\$35,000		Active	Michelle Juliano
\$0		Active	David Goulet
\$0		Active	Gordon Graham
\$0		Active	Gordon Graham
\$15,000		Active	Christopher Sheehan
\$34,780	10/24/2006	Consultant	David Osgood
\$10,945		Active	Catherine Tiedemann

<i>Project Number</i>	<i>Project Title</i>	<i>Current Status</i>	<i>Anticipated Status next 60 days</i>	<i>Estimate</i>
Rye Beach				
80292	Effluent Pump Station Up-Grade	In-House Design.	Bid Documents.	
Salem				
10418G	Exit 2 - Bus Terminal.	Tennant Wallace/Construction Documents	Bidding Phase.	\$
Sargents Purchase				
80256R	Groundwater Discharge Permit Renewal, Sherman Adams Building, Mt. Washington	Nobis Engineering	Finalize.	
80237R	Mount Washington Electrification	Waiting for easement issue.	Construction.	\$
Sargent's Purchase				
80179R	Mt. Washington Summit Power Project, Phase II, Mt. Washington State Park	Coordination with Using Agency	Construction.	\$1,4

<i>?</i>	<i>Ad Date</i>	<i>Status</i>	<i>Manager</i>
		Active	Jobie Chase
\$50,000		Active	Gregory Goucher
\$7,500		Open-Ended Consultant	Roger Dionne
\$40,000	4/11/2006	Active	Gordon Graham
\$84,295		Own Forces	Gordon Graham

<i>Project Number</i>	<i>Project Title</i>	<i>Current Status</i>	<i>Anticipated Status next 60 days</i>	<i>Estimate</i>
Statewide				
97949R Contract C	Renovations to Plymouth, Concord and Nashua Armories.	100% Complete.	100% construction complete. Substantial Complete.	\$2,8
68008 Contract A	Bus Facilities Security	ADT Security- Complete.	Substantial completion 5/14/05, warranty 5/14/06, contract increase to G&C for \$24,721.36	\$1
80109 Contract E	ACM O&M'S	ATC Associates	Complete O&M'S	
80126R Contract M	Construction of a new salt storage building, New London			\$1,7
80125R Contract D	Hatchery System Modernization Project 2-2005, Pipeline Relocation	Nobis Engineering, Coordinating with Using Agency	On-going design	\$
80125R Contract E	Design Services, Composite Water Sampling Stations, Hatchery Modernization Project 1-2005	Jordan & Barker Architects-complete	final payment	\$
80137R	Cathodic Protection of Underground Fuel Storage Tanks	Aaron Environmental-Highway-100% Complete	Final Inspection - 100%.	\$
80150R	HVAC and Electrical Renovations to three Ramp Toll Plazas, Bedford and Merrimack	Palmer and Sicard G & C Increase. Increase approved 9/27/06 \$96,214.00.	60%.	
80150R Contract A	Mechanical Engineering Services, Merrimack Toll Plazas	Yeaton - Shop Drawings	100%.	\$
80150R Contract B	Electrical Engineering Design Services, Toll Plazas	Lee Carroll-shop drawings	100%.	\$
80164R	Repair/Replacement of Underground Storage Tanks, Toll Facilities	TMC Services-100%	Dover & Rochester tolls remaining.	\$2
80164R Contract A	Third Party Tank Inspection Services, Various Turnpike Facilities	ATC Associates-100%		
80164R Contract B	Third Party Tank Inspection Services & Tank Tightness Testing, Underground Storage Tanks, Toll Facilities	ATC Associates-complete		
80164R Contract C	Planr Review and Design Services, Turnpike Toll Facilities	ATC Associates	P.E. Visit to Dover and Rochester. Increase Work Scope.	\$
80162R	Underground Storage Tank Removal	TMC Services.	Punch List. May 3, 2006. Approval fro credits from Adjutant General.	
80167R Contract A	Engineering and Architectural Engineering Services, Maintenance Garage Renovations, I-95 Hampton and Spaulding Turnpike Dover	Foley & Buhl	Contract administration	\$
80188R	Public Works' Assistance for Contract Specifications and Renewal for Service and Maintenance Work, Bridge Maintenance	Complete.		
80189R	Renovations to Motor Vehicle Compounds, Statewide	Construction Completed.	Project Closeout.	
80189R Contract A	Design Services, Renovations to Motor Vehicle Compounds, Statewide	Vollmer Associates; design complete	final payment	
80198	HVAC and Construction of Public Restrooms, Store #38, Portsmouth, and Construction of Public Restrooms, Store #34, Salem		Construction/Design	\$7
80252R	Energy and Environmental Renovations	coordinate with Bureau of Environment design		\$2
80251R	Design Welcome Center, Shelburne & Lebanon	Discuss with Using Agency	Consultant design	\$2
80250R	Underground Fuel Tank Replacement	Coordinate with Bureau of Environment	Review tank install & removal contract for DOT.	

Wednesday, October 11, 2006

<i>?</i>	<i>Ad Date</i>	<i>Status</i>	<i>Manager</i>
353,635	5/6/2003	Active	Christopher Sheehan
160,000	3/9/2004	Active	Christopher Sheehan
\$2,500		Active	Catherine Tiedemann
750,000	9/26/2006	Active	Roger Dionne
570,500		Open-Ended Consultant	Roger Dionne
516,215		Active	Roger Dionne
547,000	4/20/2004	Active	David Goulet
	5/3/2005	Active	David Goulet
537,000		Open-Ended Consultant	David Goulet
513,650		Open-Ended Consultant	David Goulet
568,000	6/21/2005	Active	David Goulet
\$1,944		Open-Ended Consultant	David Goulet
\$6,049		Open-Ended Consultant	David Goulet
526,927	6/21/2005	Open-Ended Consultant	David Goulet
\$6,375		Active	David Goulet
556,650		Complete	Jobie Chase
\$0	5/22/2006	Active	Christopher Sheehan
\$0		Complete	Jobie Chase
\$4,662		Open-Ended Consultant	Jobie Chase
789,500	9/3/2005	Active	Gordon Graham
520,000	7/1/2007	Active	David Goulet
200,000		Consultant	Jobie Chase
\$1,000		Active	David Goulet

<i>Project Number</i>	<i>Project Title</i>	<i>Current Status</i>	<i>Anticipated Status next 60 days</i>	<i>Estimate</i>
80249R	Salt Storage Sheds	Construction.	Construction.	\$1,3
80249R Contract A	SALT STORAGE BUILDING-Enfield, Ashland and Thornton	Quantum Construction	Construction Administration.	
80249R Contract B	Salt Storage Sheds			\$1,3
80219R	Hatchery System Modernization	Discuss with Using Agency		\$1,5
80228	Critical Maintenance, Manchester/Stratham	to be determined		\$5
80227	Critical Maintenance, Nashua/Claremont	to be determined		\$1,2
80226	Critical Maintenance, Berlin/Laconia	to be determined		\$1,5
80199R	Armory Renovations - Statewide	Waiting on new Scope from Owner.	Receive New Scope from Owner.	\$1,5
80266R	Boat Access Sites Survey (Marlborough, Rumney, Eaton, Ossipee)	Land Surveys ongoing.	Survey Completion.	\$
80266R Contract A	Boat Access Sites (4) Land/Wetlands Survey	Edwards & Kelcey for survey.	Survey Completion.	\$
80274R	Upgrade Kitch facility in Berlin, Hillsborough, and Franklin Armories	Waiting on new Scope from Owner.	Recive new Scope from Owner.	
80286R Contract A	Fence and improvements to Military Compounds.	To Bid on 8/1/2006.	G & C Award.	\$5
Stratham				
80136	Remove and Replacement of an Underground Fuel Storage Tank, NHCTC, 277 Portsmouth Ave.	TMC Services	Final Payment.	\$
80136 Contract A	Fuel System Design and Permitting, NHCTC, 277 Portsmouth Ave.	Open-end Jacques Whitford/Increase Work Scope	100%.	
Swanzy				
80245R Contract A	Renovate and Addition to District 4 Office	60%.	Bid Documents.	\$1

<i>?</i>	<i>Ad Date</i>	<i>Status</i>	<i>Manager</i>
358,335	4/4/2006	Active	Roger Dionne
\$6,830		Open-Ended Consultant	Roger Dionne
358,335		Active	Roger Dionne
500,000		Active	Roger Dionne
300,000		Active	Michelle Juliano
200,000		Active	Michelle Juliano
500,000		Active	Donald Lasell
500,000		On-Hold By Agency	Jeffrey Shute
330,000		Active	Jobie Chase
341,355		Active	Jobie Chase
\$0		On-Hold By Agency	Jeffrey Shute
337,000	8/1/2006	Active	Jobie Chase
373,830	8/3/2004	Active	David Goulet
\$9,825		Open-Ended Consultant	David Goulet
115,281	3/6/2007	Active	Roger Dionne

<i>Project Number</i>	<i>Project Title</i>	<i>Current Status</i>	<i>Anticipated Status next 60 days</i>	<i>Estimate</i>
Tilton				
80138R Contract A	Construction of recreation building, NH Veterans Home, 139 Winter Street	Complete Punch List.	Final.	\$1,2
80138R Contract B	Low Bid Design/Build, Maintenance Building & Recreation Building Addition, NH Veterans Home, 139 Winter Street	Complete Punch List.	Final.	\$1,6
80138R Contract C	Installation of a new walk-in dietary refrigerator/freezer, NH Veterans Home, 139 Winter Street	Complete	Final.	\$
80138R Contract E	Design Services for Recreation Area Addition, NH Veterans Home, 139 Winter Street	RFS Engineering - Complete	Final.	\$
80138R Contract H	Design Services, Maintenance Building, NH Veterans Home, 139 Winter Street	Jordan Barker Architects	Final.	\$
80138R Contract J	Restore Recreation Building structural issues.	Quantum Construction - Lisa Martin.	Out To Bid.	\$
80254R	HVAC, Tarr Unit Roof, Life Safety Updates, NH Veterans Home, 139 Winter Street	Oak Point Associates	50% Design.	\$2,5
80254R Contract A	HVAC Tarr South, Tarr North and Welch Bulidings	Refer to Project Manager	50% Design.	
Wolfboro				
12358	Professional Engineering Services, Building Modifications, Mill Pond Place	VHB Engineering - Construction Administration.	Complete/Closeout.	\$

<i>?</i>	<i>Ad Date</i>	<i>Status</i>	<i>Manager</i>
213,000	2/3/2005	Active	H Dana Abbott
305,387	2/3/2005	Active	H Dana Abbott
348,652		Active	H Dana Abbott
323,500		Open-Ended Consultant	H Dana Abbott
327,278		Open-Ended Consultant	H Dana Abbott
316,185		Open-Ended Consultant	H Dana Abbott
344,000	1/1/2007	Active	H Dana Abbott
\$0	10/1/2006	Open-Ended Consultant	H Dana Abbott
310,276		Open-Ended Consultant	H Dana Abbott