

Project Status by Agency

Agency: Adjutant General

<i>Project Number</i>	<i>Project Manager</i>	<i>Town</i>	<i>Project Title</i>	<i>Current Status</i>	<i>Anticipated Status next 60 day</i>
80069R Contract A	Roger Dionne	Concord	Design an Addition/Alterations to Convert the Present AASF into the STARC Readiness Center.	Oak Point Associates, construction administration	Construction administration on-going.
80069R Contract B	Roger Dionne	Concord	Construction to Convert the current AASF into the STARC Readiness Center, Concord Military Reservation, Pembroke Road	Harvey Construction - Phase 2 under construction - 30% complete.	CST Construction.
80069R Contract C	Roger Dionne	Concord	Geotechnical Services, Addition/Renovations to Convert the present AASF into the STARC Readiness Center, National Guard Reservation, Pembroke Road	Open-end Nobis Engineering-survey complete	none
80069R Contract D	Roger Dionne	Concord	Prepare electronic files for the new STARC Facility, Pembroke Road	Open-end SEA Consultants-complete	none
80069R Contract E	Roger Dionne	Concord	Design of Addition to Readiness Center, 4 Pembroke Road	Oak Point Associates. Design 100% complete.	Construction Administration.
80069R Contract F	Roger Dionne	Concord	Additional Architectural and Engineering Services for the Addition/Renovation to Building No. 1, 4 Pembroke Road	Oak Point Associates-complete	none
80075R	H Dana Abbott	Somersworth	Design for the renovations to the NH National Guard Organizational Maintenance Shop #3, 15 Blackwater Road.	Dufrense-Henry Consultant	design review
80075R Contract A	H Dana Abbott	Somersworth	Renovations to the NH National Guard Organizational Maintenance Shop #3, 15 Blackwater Road.	In design process, dependant on funding for construction	construction documents
80189R	Jobie Chase	Statewide	Renovations to Motor Vehicle Compounds, Statewide	Construction Completed.	Project Closeout.
80189R Contract A	Jobie Chase	Statewide	Design Services, Renovations to Motor Vehicle Compounds, Statewide	Vollmer Associates; design complete	final payment
80199R	Jeffrey Shute	Statewide	Armory Renovations - Statewide	Waiting on new Scope from Owner.	Receive New Scope from Owner.
97828R	Michelle Juliano	Concord	Construction of an Army Aviation Support Facility, State Military Reservation, Pembroke Road.	Harvey Construction, Substantially complete	Complete punchlist items
97828R Contract A	Michelle Juliano	Concord	Taking red line as-built drawings and placing them on CADD, AASF	SEA Consultants, received as-builts from contractor, Completed.	Final Payment.
97942R	David Goulet	Concord	Renovation of existing paint spray booth, 4 Pembroke Road.	Palmer and Sicard	Substantial Completion.
97942R Contract A	David Goulet	Concord	Design Services, Paint Spray Booth, Pembroke Road	Oak Point Associates	100%
97949R Contract C	Christopher Sheehan	Statewide	Renovations to Plymouth, Concord and Nashua Armories.	100% Complete.	100% construction complete. Substar Complete.

<i>ns</i>	<i>Estimate</i>	<i>Ad Date</i>	<i>Status</i>
	\$733,466		Consultant
	\$10,559,000	6/22/2004	Active
	\$21,450		Open-Ended Consultant
	\$600		Open-Ended Consultant
	\$231,958		Open-Ended Consultant
	\$26,578		Open-Ended Consultant
	\$0		On-Hold By Agency
	\$920,174		On-Hold By Agency
	\$0		Complete
	\$4,662		Open-Ended Consultant
	\$1,500,000		On-Hold By Agency
	\$19,632,262	5/21/2002	Active
	\$22,825		Open-Ended Consultant Active
	\$20,441		Open-Ended Consultant
itial	\$2,853,635	5/6/2003	Active