

Project Status by Agency

Agency: Administrative Services

<i>Project Number</i>	<i>Project Manager</i>	<i>Town</i>	<i>Project Title</i>	<i>Current Status</i>	<i>Anticipated Status next 60 day</i>
80003	David Goulet	Concord	Install fire suppression system, 6 Hazen Drive.	J C Cannistraro Inc-100%complete	Final Payment.
80099	H Dana Abbott	Hampton	Bureau of Court Facilities-Architectural and Engineering	Coordination with using agency, waiting on land	Site Review.
80100	Gordon Graham	Concord	4 and 6 Hazen Drive-Upgrade Security		
80103 Contract A	Gordon Graham	Concord	Design Services for Upgrading the Elevator, Londergan Hall	Architechnology	Complete
80106	James Haggett	Concord	Replace Defective Flooring, State House Annex, 25 Capitol Street	Hong Environmental. G&C 6/22/05. 99% complete.	100% complete
80107 Contract A	Christopher Sheehan	Concord	Install Standby Generator, State House complex, Capitol Street	G. A. LaFlamme Electric	70% Construction Completed.
80107 Contract C	Christopher Sheehan	Concord	Civil/Structural Engineering Services, State House Complex Standby Generator, 25 Capitol Street	VHB, Inc.	Inc. of scope \$9,539 1/3/05, contract ir \$2,407.00
80108 Contract A	Gordon Graham	Concord	Design Services for Upgrading the Freight Elevator, State House Annex, 25 Capitol Street	Architechnology	complete
80110	David Osgood	Claremont	Repair Building Foundation, Monadnock Mill	On Hold.	Review by Historical Resources Unde
80110 Contract A	David Osgood	Claremont	Structural Engineering Services, Monadnock Mills State Office Building	Preparing report for SHPU.	Processing additional info for SHPU.
80111 Contract A	Michelle Juliano	Concord	Site and Design Parking Garage-Executive/Legislative	VHB Engineering-study, 70% complete	Study on-going
80113	Gordon Graham	Concord	Financial Data Management-Campus Wiring		
80158	Catherine Tiedemann	Auburn	HVAC Evaluation, Auburn District Court	On hold by using agency	
80183	David Goulet	Lebanon	Underground Storage Tank Repairs, Lebanon District Court, 38 Centerra Parkway	TMC Services	Punch List. April 27, 2006.
80190	Michelle Juliano	Concord	Structural Analysis, Supreme Court Building, Noble Drive	Quantum Construction - 100% Complete.	Final Payment.
80194	David Osgood	Concord	Masonry, Roof and Trench Drain Repairs, State House and Legislative Office Building	Waiting for Arch. Design for Roof. BPW to spec the rest.	Bid Packages to be prepared.
80195	Gordon Graham	Concord	Fire Alarm Replacement, State Library, Design	Coordination/Design	Design
80200	H Dana Abbott	Laconia	Laconia District Court Renovations	Pending G & C.	Schematic.
80201	Roger Dionne	Keene	Cheshire County Courthouse Design	Capital Budget List	consultant selection
80202	James Haggett	Manchester	Manchester Court Facilities Roof Replacements	Design Phase.	Design Phase
80204	Donald Lasell	Concord	State Library - Install Fire Suppression System, Design/State House Sprinkler system.	coordination/design	Design
80205	James Haggett	Concord	Londergan Hall - Replace Defective Windows	New Project	Design Phase
80206	Gordon Graham	Concord	5 State owned Buildings - Upgrade Energy Management System	Coordination	Design
80207	Donald Lasell	Concord	NHH Campus - Steam Plant Plan, Design	Consultant solicitation pending. Begin 06/2006.	Selection.

Friday, September 08, 2006

<i>ns</i>	<i>Estimate</i>	<i>Ad Date</i>	<i>Status</i>
	\$767,500	5/21/2002	Active
	\$165,000		Consultant
	\$0		Own Forces
	\$17,530		Complete
	\$514,548	5/3/2005	Active
	\$415,000	4/19/2005	Complete
ic. of	\$37,228		Open-Ended Consultant
	\$19,630		Open-Ended Consultant
irway.	\$150,520		Active
	\$34,480		Open-Ended Consultant
	\$174,969		Open-Ended Consultant
	\$1,525,000		Own Forces
	\$2,500		On-Hold
	\$12,000	6/21/2005	Active
	\$4,695		Open-Ended Consultant
	\$260,000		Active
	\$23,000	11/27/2006	Active
	\$3,864,000	12/1/2006	Active
	\$250,000		On-Hold By Agency
	\$467,000		Active
	\$226,000	10/17/2006	Active
	\$440,000		Active
	\$249,600	10/3/2006	Active
	\$75,000	6/1/2006	Active

Agency: Administrative Services

<i>Project Number</i>	<i>Project Manager</i>	<i>Town</i>	<i>Project Title</i>	<i>Current Status</i>	<i>Anticipated Status next 60 day</i>
80208	Gordon Graham	Concord	Supreme Court - Retrofit HVAC Control System		Bid Date 8/31/06 Construction.
80209	Gordon Graham	Concord	Data Center - Replace Computer Room Cooling Units		Bid Date 3/9/06. Construction.
80210	Gordon Graham	Concord	Legislative Office Building - Replace Chiller	Capital Budget List	Design
80211	Roger Dionne	Concord	State Office Park South-Roadway Design	Preliminary Design.	30% Design.
80212	Robert Smith	Concord	Medical Surgical Building-Renovate Vacant Building	SMRT, Inc. Selected 6/7/06.	Consultant Proposal Review.
80216	Donald Lasell	Concord	Upgrade Boiler Room EPA Control & Replace Three Smoke Stacks, Design	coordination/design	Bid Results.
97496 Contract E	Donald Lasell	Concord	Design Services for the Health & Human Services Building Laboratory Wing addition and Renovation, 6 Hazen Drive.	Rist-Frost Shumway Engineering PC, 95% construction administration	Continued construction administration
97496 Contract F	Donald Lasell	Concord	State Laboratory addition and renovation, 6 Hazen Drive.	Harvey Construction-substantial completion	Punch list
97496 Contract I	Donald Lasell	Concord	Engineering Services for Owner Initiated Changes, Health & Human Services Building	Rist-Frost-Shumway Engineering	90% complete
97496 Contract J	Donald Lasell	Concord	State Lab Design Changes to accommodate program changes	Proposal Received.	Complete.
97690 Contract C	Donald Lasell	Concord	Install fire suppression system, State Library, 20 Park Street.	Meridian Const., 99% complete	Complete

<i>is</i>	<i>Estimate</i>	<i>Ad Date</i>	<i>Status</i>
	\$211,500	8/8/2006	Active
	\$409,000	2/14/2006	Active
	\$254,000	11/28/2006	Active
	\$250,000		Active
	\$8,594,600	3/20/2007	Active
	\$110,000	8/1/2006	Active
to 99%	\$2,027,600		Consultant
	\$18,600,000	4/9/2002	Complete
	\$40,000		Open-Ended Consultant
	\$20,000		Active
	\$317,476	12/11/2001	Complete