Project Status by Agency

Agency: Dept of Resources & Economic Development

Project Number	Project Manager	Town	Project Title	Current Status	Anticipated Status next 60 day
80179R	Gordon Graham	Sargent's Purchase	Mt. Washington Summit Power Project, Phase II, Mt. Washington State Park	Coordination with Using Agency	Construction.
80186R Contract F	Jobie Chase	Jaffrey	Gilson Pond Campground Renovations, Monadnock State Park	Negotiated Contract.	G & C Award.
80236R	Jobie Chase	Hampton	Hampton Beach Seawall Repairs	Construction Underway.	Construction Continued.
80237R	Gordon Graham	Sargents Purchase	Mount Washington Electrification	Waiting for easement issue.	Construction.
80256R	Roger Dionne	Sargents Purchase	Groundwater Discharge Permit Renewal, Sherman Adams Building, Mt. Washington	Nobis Engineering	Finalize.
97721	Michelle Juliano	Hampton	Repair Rocky Bend Seawall	Frank Whitcomb Co., substantially complete	Final request for as-builts

'S	Estimate	Ad Date	Status
	\$1,484,295		Own Forces
	\$1,200,000	3/28/2006	Active
	\$1,594,000	11/22/2005	Active
	\$540,000	4/11/2006	Active
	\$7,500		Open-Ended Consultant
	\$288,000	4/3/2001	Active