

Project Status by Agency

Agency: Transportation

<i>Project Number</i>	<i>Project Manager</i>	<i>Town</i>	<i>Project Title</i>	<i>Current Status</i>	<i>Anticipated Status next 60 day</i>
10418M	Gregory Goucher	Londonderry	Exit 4 - Bus Terminal	Construction Phase: Goguen Construction	Construction Phase
10418N Contract A	Gregory Goucher	Londonderry	Exit 5 - Bus Terminal.	Schematic Design - Tennant Wallace.	Construction Document Phase.
11512	Roger Dionne	Bedford	Functional Replacement of Maintenance Facility	Highway Design project, Preliminary design	on hold
12210	Michelle Juliano	Hinsdale	Schematic Aesthetics Study for the Hinsdale-Brattleboro Bridge	VHB Inc.-95% complete	complete
12358	H Dana Abbott	Wolfboro	Professional Engineering Services, Building Modifications, Mill Pond Place	VHB Engineering - Construction Administration.	Complete/Closeout.
13193C Contract A	Gregory Goucher	North Conway	Intervale Scenic Overlook, Design and Construction phase structural engineering services.	Foley & Buhl Engineering	construction administration
13193C Contract B	Gregory Goucher	North Conway	Intervale Scenic Overlook, Mechanical Engineering Services.	Yeaton Associates.	construction administration
13193C Contract C	Gregory Goucher	North Conway	Intervale Scenic Overlook, Electrical Engineering Services.	Lee Carroll & Assoc.	construction administration
13760 Contract A	David Goulet	Hampton	Electrical Engineering Design Services, Toll Plaza Additions and Modifications	Open-End Lee Carroll-shop drawings complete. 100%	100%.
13760 Contract B	David Goulet	Hampton	Mechanical Engineering Design Services, Toll Plaza Additions and Modifications	Open-End Yeaton Associates, -shop drawings complete. 100%	100%.
13760 Contract C	David Goulet	Hampton	Asbestos Inspection Services, Hampton Toll Ramp	Open-end Jacques Whitford Co.-100%	100%.
14287	Gregory Goucher	Dover	Exit 9 Bus Terminal	Bid Package.	Public Hearing.
66010	Michelle Juliano	Concord	Design Services for the Rehabilitation of Concord to Lincoln Rail Road Bridge No.O1.72 over the Merrimack River.	Gordon, Bua & Reed Inc.-complete	Final payment pending. Send letter se reimbursement for construction costs associated with design error
68008 Contract A	Christopher Sheehan	Statewide	Bus Facilities Security	ADT Security- Complete.	Substantial completion 5/14/05, warra 5/14/06, contract increase to G&C for \$24,721.36
80126R Contract F	Jobie Chase	Dover	Construction of a Highway Maintenance Facility	Horne Construction-design phase	construction underway, Substantial Cc
80126R Contract G	Jobie Chase	Dover	Design Services for the Construction of a Highway Maintenance Facility	Jordan Barker Architects	construction administration
80126R Contract H	Jobie Chase	Dover	Civil Engineering Services, Site Survey, New Highway Maintenance Facility	VHB, Inc.	Complete
80126R Contract I	Jobie Chase	Dover	Lead Paint Testing for Building Demolition, New Highway Maintenance Facility	ATC Associates	Complete
80126R Contract J	David Goulet	Dover	Underground Storage Tank Removal, Maintenance Shed 606, Gerrish Road	TMC Services - 100%	100%.
80126R Contract M	Roger Dionne	Statewide	Construction of a new salt storage building, New London		
80127R Contract A	Roger Dionne	Antrim	Pre-Design Services, Rest Area Replacement, Route 9	Schematic Design 60%.	Construction Documents
80128R	Roger Dionne	Chesterfield	Rest Area Replacement-Design and Right-of-Way	Hire Architect.	30% Plans.

Wednesday, October 11, 2006

<i>ns</i>	<i>Estimate</i>	<i>Ad Date</i>	<i>Status</i>
	\$1,385,000		Active
	\$120,000		Active
	\$2,600,000		On-Hold
	\$12,309		Open-Ended Consultant
	\$10,276		Open-Ended Consultant
	\$16,500		Open-Ended Consultant
	\$17,000		Open-Ended Consultant
	\$19,195		Open-Ended Consultant
	\$17,400		Open-Ended Consultant
	\$14,500		Open-Ended Consultant
	\$2,157		Open-Ended Consultant
	\$50,000		Active
eking	\$164,737		Consultant
nty	\$160,000	3/9/2004	Active
ompletion.	\$900,000	5/10/2005	Active
	\$11,000		Open-Ended Consultant
	\$4,813		Open-Ended Consultant
	\$1,390		Open-Ended Consultant
	\$10,000	6/21/2005	Active
	\$1,750,000	9/26/2006	Active
	\$23,040		Complete
	\$100,000		Complete

Agency: Transportation

<i>Project Number</i>	<i>Project Manager</i>	<i>Town</i>	<i>Project Title</i>	<i>Current Status</i>	<i>Anticipated Status next 60 day</i>
80132R	Roger Dionne	Concord	Design Charette Risk Assessment, Emergency Operations Center/Transportation Management Center, Route 106, Sheep Davis Road	Edwards & Kelcey Inc.-Processed thru Highway Design Statewide Contract-complete	
80132R Contract B	Roger Dionne	Concord	OIT Meeting Scope & Fee, Emergency Operations Center/Transportation Management Center, Route 106, Sheep Davis Road	Edwards and Kelcey Inc.-77% complete	
80132R Contract C	Roger Dionne	Concord	Regional Drive Project Amendment, Emergency Operations Center/Transportation Management Center, Route 106, Sheep Davis Road	SEA Consultants, Inc.-Coordinated thru the city of Concord-complete	
80132R Contract F	Roger Dionne	Concord	Fiber Optic Utility Design, EOC/IMC, Rte 106	Complete	Work initiated by Chuck Schmidt, incre scope \$1,500 3/24/05, \$5,000 6/21/05
80132R Contract H	Roger Dionne	Concord	Consultant review of plans for the TMC portion of the Emergency Operations Center/Transportation Management Center, Route 106, Sheep Davis Road	Edwards & Kelcey - 70% complete	design review thru construction
80132R Contract J	Roger Dionne	Concord	Statewide TMC Development, Transportation Management Center, Route 106	Edwards & Kelcey - 82% complete	design review through construction
80137R	David Goulet	Statewide	Cathodic Protection of Underground Fuel Storage Tanks	Aaron Environmental-Highway-100% Complete	Final Inspection - 100%.
80147R	David Goulet	Lincoln	Replacement of Leaky Underground Fuel Storage Tanks	TMC Services	Final Payment.
80147R Contract A	David Goulet	Lincoln	Fuel System Design and Permitting, NHDOT Location #115	Open-end Jacques Whitford	100%
80150R	David Goulet	Statewide	HVAC and Electrical Renovations to three Ramp Toll Plazas, Bedford and Merrimack	Palmer and Sicard G & C Increase. Increase approved 9/27/06 \$96,214.00.	60%.
80150R Contract A	David Goulet	Statewide	Mechanical Engineering Services, Merrimack Toll Plazas	Yeaton - Shop Drawings	100%.
80150R Contract B	David Goulet	Statewide	Electrical Engineering Design Services, Toll Plazas	Lee Carroll-shop drawings	100%.
80164R	David Goulet	Statewide	Repair/Replacement of Underground Storage Tanks, Toll Facilities	TMC Services-100%	Dover & Rochester tolls remaining.
80164R Contract A	David Goulet	Statewide	Third Party Tank Inspection Services, Various Turnpike Facilities	ATC Associates-100%	
80164R Contract B	David Goulet	Statewide	Third Party Tank Inspection Services & Tank Tightness Testing, Underground Storage Tanks, Toll Facilities	ATC Associates-complete	
80164R Contract C	David Goulet	Statewide	Planr Review and Design Services, Turnpike Toll Facilities	ATC Associates	P.E. Visit to Dover and Rochester. Inc Work Scope.
80167R Contract A	Jobie Chase	Statewide	Engineering and Architectural Engineering Services, Maintenance Garage Renovations, I-95 Hampton and Spaulding Turnpike Dover	Foley & Buhl	Contract administration
80177R	Christopher Sheehan	Portsmouth	Bridge security cameras, Piscataqua River Bridge	Moulison Electric - 100% Complete. Install Conduit and Feeders.	Substantial Completion.
80188R	Christopher Sheehan	Statewide	Public Works' Assistance for Contract Specifications and Renewal for Service and Maintenance Work, Bridge Maintenance	Complete.	
80245R Contract A	Roger Dionne	Swanzy	Renovate and Addition to District 4 Office	60%.	Bid Documents.

Wednesday, October 11, 2006

<i>is</i>	<i>Estimate</i>	<i>Ad Date</i>	<i>Status</i>
	\$16,699		Open-Ended Consultant
	\$6,908		Open-Ended Consultant
	\$9,200		Open-Ended Consultant
ase of	\$22,400		Complete
	\$43,609		Open-Ended Consultant
	\$298,250		Open-Ended Consultant
	\$47,000	4/20/2004	Active
	\$103,100	8/3/2004	Active
	\$9,675		Open-Ended Consultant
		5/3/2005	Active
	\$37,000		Open-Ended Consultant
	\$13,650		Open-Ended Consultant
	\$368,000	6/21/2005	Active
	\$1,944		Open-Ended Consultant
	\$6,049		Open-Ended Consultant
crease	\$26,927	6/21/2005	Open-Ended Consultant
	\$56,650		Complete
	\$215,000		Active
	\$0	5/22/2006	Active
	\$115,281	3/6/2007	Active

Agency: Transportation

<i>Project Number</i>	<i>Project Manager</i>	<i>Town</i>	<i>Project Title</i>	<i>Current Status</i>	<i>Anticipated Status next 60 day</i>
80246R Contract A	Roger Dionne	Franconia	Renovate Patrol Shed	30% Design.	60% design.
80247R	Roger Dionne	Conway	New Patrol Shed	Discuss with using agency	
80248R	Roger Dionne	Hookset	Construction of District 5 Office	Hire Architect.	30% Design.
80249R	Roger Dionne	Statewide	Salt Storage Sheds	Construction.	Construction.
80249R Contract A	Roger Dionne	Statewide	SALT STORAGE BUILDING-Enfield, Ashland and Thornton	Quantum Construction	Construction Administration.
80249R Contract B	Roger Dionne	Statewide	Salt Storage Sheds		
80249R Contract C	Roger Dionne	Concord	Salt Shed, Smokey Bear Blvd (Sheep Davis Road)	On hold until Spring	
80250R	David Goulet	Statewide	Underground Fuel Tank Replacement	Coordinate with Bureau of Environment	Review tank install & removal contract
80251R	Jobie Chase	Statewide	Design Welcome Center, Shelburne & Lebanon	Discuss with Using Agency	Consultant design
80252R	David Goulet	Statewide	Energy and Environmental Renovations	coordinate with Bureau of Environment design	
80253R	Roger Dionne	Chesterfield	Design Chesterfield Welcome Center Rt. 9 Chesterfield.	Consultant Design - Vollmer	Conceptual Site Plan.
80253R Contract A	Roger Dionne	Antrim	Antrim Rest Area	D. C. Design. Schematic Design.	95% Design.
80269R	Gordon Graham	Dover/Rochester	Replace Old Generator & Transfer Switch		
80285R	Gordon Graham	Hampton	Hampton Toll Plaza - Generator & Transfer Switch Replacement		
97981R Contract A	Michelle Juliano	Concord	Construction of a new NHDOT Mechanical Services facility, RTE 106.	Harvey Construction. Substantially Complete.	Punch List.
97981R Contract B	Robert Smith	Concord	Construction of a new NHDOT Materials & Research facility, Hazen Drive.	P.J. Stella Construction. Substantially Complete 7/28/06.	Punch List.
97981R Contract C	Michelle Juliano	Concord	Professional Services for the Design of the NH DOT Mechanical Services and Materials & Research Facilities.	SEA Consultants-construction administration	Construction administration on-going
97981R Contract D	Michelle Juliano	Concord	Site Work for the new Mechanical Services Facility, Route 106	F. L. Merrill Construction - Substantial Completion.	Punch list items to be completed in Sp 2006.
97981R Contract E	Michelle Juliano	Concord	Archaeological Survey, New Garage Facility, Sheep Davis Road	Sea Consultants-complete	none

<i>is</i>	<i>Estimate</i>	<i>Ad Date</i>	<i>Status</i>
	\$450,000	5/2/2007	Active
	\$2,650,000	3/6/2007	Active
	\$1,560,000	3/6/2007	Active
	\$1,358,335	4/4/2006	Active
	\$6,830		Open-Ended Consultant
	\$1,358,335		Active
	\$200,000	4/2/2007	Active
for DOT.	\$1,000		Active
	\$200,000		Consultant
	\$320,000	7/1/2007	Active
	\$17,880		Complete
	\$82,083	6/1/2007	Active
	\$130,000	5/1/2007	Active
	\$60,000	1/16/2007	Active
	\$10,070,000	12/14/2004	Active
	\$5,611,363	12/21/2004	Active
	\$1,460,000		Consultant
ring	\$1,182,000	3/16/2004	Active
	\$14,027		Open-Ended Consultant