

NHDOT FRANKLIN 13928A  
ROUTE 3 AND INDUSTRIAL PARK DRIVE  
SUMMER/FALL 2016 UPDATE

2016

CONSTRUCTION:

The project contractor (R.D. Edmunds, Inc. of Franklin) has completed work to relocate the existing water main and upgrade the storm water drainage system on the project. Remaining project work includes reconstructing and reinforcing the roadway slope between Route 3 and the rail trail from Industrial Park Drive south, and is estimated to take about three weeks. Once this slope is reconstructed, reconstruction of the existing roadway south of the recently placed new pavement will begin. This work includes removing old pavement, including an existing concrete slab road base, and placing new gravel road base materials. Final roadway elevations will be changing as a result of this project, mostly in the area of Industrial Park Drive. Installation of a new guardrail system will begin once the new pavement is in place.

TRAFFIC IMPACTS:

Minimal delays are expected on Route 3. Traffic flow will be maintained with flaggers, using alternating one-way travel. Traffic will be maintained on gravel travel lanes while roadway reconstruction work continues for up to approximately 2 weeks, at which point the Contractor is required to place new pavement (weather permitting). Concrete barriers have been placed, in order to maintain safety of vehicle traffic in locations where roadside slopes have been steepened, or guardrail has been removed. Residential driveways in the area that may be affected by construction activities will be temporarily reconstructed as work progresses to maintain access to properties.

ORIGINAL CONTRACT  
VALUE:

\$3,872,223.00

CURRENT VALUE  
OF WORK COMPLETED:

\$2,266,510 (58.53%) as of 7/25/2016

NHDOT CONTACT:

Dana Lacasse, P.E.  
Contract Administrator  
(o) (603)934-1948 (f) (603)934-1949  
Office trailer located at intersection of Route 3 and Punch Brook Road

CONTRACTOR:

R.D. Edmunds, Inc.  
Franklin, NH  
(o) (603)934-4929