

## PHASE II

1. PHASE II BUILDS NORTHEAST HALF OF THE ROUNDABOUT. THE OUTSIDE CURBING CAN BE CONSTRUCTED AT THIS TIME.
2. US 3 WILL RIDE OVER BINDER COURSE OF THE ROUNDABOUT.
3. REMAINING OUTSIDE CURB AND INSIDE ISLANDS WILL BE DONE AT NIGHT WITH ALTERNATING TRAFFIC ONCE PHASE II IS COMPLETE. DAYTIME TRAFFIC WILL USE THE ROUNDABOUT ON BINDER.

