



ECONOMIC STIMULUS PROJECT G&C TARGET DATES

NH Department of Transportation Total \$129.7 Million				January 7, 2010		
	STIP	Ad	Bid	Bid Total	I ARRA Two	•
Project Description	Estimate	e Date	Period	Open CON	N Funds Wee	ks G&C
Contract Award first 120 days, by June 16, 2009 \$45.3 Million minimum						
Selected Projects						
Epping-Exeter, 14923, NH 101 structural overlay	\$9.5 M	2/19/09	2 weeks	3/05/09 \$7.9	\$7.8 3/19/09	4/01/09
Salem-Manchester, 13933G, I-93, NB Mainline (Windham)	\$31.0 M	2/24/09	4 weeks	4/15/09 \$27.2	\$27.1 4/29/09	5/06/09
New London, 15652, I-89 from exit 11 to exit 12A	\$4.7 M	3/03/09	2 weeks	3/19/09 \$7.5	\$5.3 4/02/09	4/01/09
District 1 Resurfacing 15671	\$3.0 M	3/03/09	2 weeks	3/19/09 \$3.3	\$3.3 4/02/09	4/01/09
District 2 Resurfacing 15672	\$3.0 M	3/03/09	2 weeks	3/19/09 \$3.2	\$3.2 4/02/09	4/01/09
District 3 Resurfacing 15673	\$3.0 M	3/03/09	2 weeks	3/24/09 \$3.1	\$3.1 4/07/09	4/15/09
Bedford-Manchester, 11512I, MAAR widen FE Everett Turnpike	\$12.7 M	3/17/09	3 weeks	4/09/09 \$10.4	\$10.4 4/23/09	4/15/09
District 4 Resurfacing 15674	\$3.0 M	4/14/09	2 weeks	4/29/09 \$2.8	\$2.8 5/13/09	5/06/09
District 5 Resurfacing 15675	\$3.0 M	4/14/09	2 weeks	4/30/09 \$3.1	\$3.1 5/14/09	5/06/09
District 6 Resurfacing 15676	\$3.0 M	4/14/09	2 weeks	4/30/09 \$3.2	\$3.1 5/14/09	5/06/09
Campton, 15647, I-93 from exit 26 to exit 29	\$1.1 M	4/14/09	2 weeks	4/29/09 \$0.9	\$0.9 5/13/09	5/20/09
New London-Grantham, 15643, I-89 from exit 12A to exit 13	\$1.1 M	4/14/09	2 weeks	4/29/09 \$1.1	\$1.1 5/13/09	5/06/09
Northfield-Sanbornton, 15646, I-93 from exit 19 to exit 22	\$3.3 M	4/21/09	2 weeks	5/07/09 \$2.6	\$2.2 5/21/09	5/20/09
New Hampton-Ashland, 15651, I-93 from exit 23 to exit 24	\$3.0 M	4/21/09	2 weeks	5/07/09 \$5.3	\$3.9 5/21/09	5/20/09
Concord, 15645, I-93 from exit 14 to exit 17	\$5.2 M	4/28/09	2 weeks	5/14/09 \$7.8	\$5.4 5/28/09	6/17/09
Concord, 15644, I-393	\$0.8 M	4/28/09	2 weeks	5/14/09 \$0.9	\$0.8 5/28/09	6/17/09
Portsmouth, 15648, I-95 Traffic Circle to Piscataqua River Bridge	\$2.5 M	5/26/09	2 weeks	6/11/09 \$5.4	\$3.5 6/25/09	7/15/09
Woodstock-Lincoln, 15649 I-93 from exit 30 to exit 32	\$7.6 M	6/09/09	2 weeks	6/30/09 \$11.5	\$8.1 7/09/09	7/15/09
Bedford-Manchester, 11512J, MAAR Earthwork West side	\$8.2 M	6/16/09	3 weeks	7/09/09 \$5.3	\$5.1 7/23/09	7/15/09
Lebanon 11700A, I-89 Exit 20	\$20.0 M	8/18/09	3 weeks	9/15/09 \$17.3	\$16.2 9/24/09	10/07/09
Woodstock 15706, NH 112 Pavement rehab (Forest 0.3 M ARRA)	\$0.3 M	9/01/09	3 weeks	9/24/09 \$1.1	\$0.3 10/08/09	12/09/09
Sub Total	\$129.0 M				\$116.7 M	
Transportation Enhancement (TE) Projects (Local) *	\$3.9 M				3.9 M	
ECONOMIC STIMULUS TOTAL	\$131.9 M				\$120.6 M	
Additional Projects to finish ARRA					\$9.1 M	
District 4 Resurfacing 15874	\$1.1 M	12/15/09		1/12/10	\$129.7 M	1/27/10
District 5 Resurfacing 15875	\$2.5 M	12/15/09		1/07/10		1/27/10
District 6 Resurfacing 15876	\$1.3 M	12/15/09		1/07/10		1/27/10
District 1 and 2 Resurfacing 15909	\$4.2 M	12/15/09		1/14/10		1/27/10
	\$9.1 M					

^{*} See Municipal list for TE projects and Municipal projects made possible due to ARRA funding. ProjectsG&CtargetDates01072010.doc