



NH Department of Transportation January 7, 2010
Economic Stimulus Highway & Bridge Projects 2009
ARRA Total \$129.7 Million

Project Description	Ad	Year	BID	ARRA
Contract Award first 120 days, by June 16, 2009	STIP	Date Complete	Funds	Completed
Selected Projects				
Epping-Exeter, 14923, NH 101 structural overlay	\$9.5 M	2/19/09	2009	\$7.8 9/29/09
Salem-Manchester, 13933G, I-93, NB Mainline (Windham)	\$31.0 M	2/24/09	2012	\$27.1
New London, 15652, I-89 from exit 11 to exit 12A	\$4.7 M	3/03/09	2010	\$5.3
District 1 Resurfacing 15671	\$3.0 M	3/03/09	2009	\$3.3 11/04/09
District 2 Resurfacing 15672	\$3.0 M	3/03/09	2009	\$3.2 11/02/09
District 3 Resurfacing 15673	\$3.0 M	3/03/09	2009	\$3.1 10/26/09
Bedford-Manchester, 11512I, MAAR widen FE Everett Turnpike	\$12.7 M	3/17/09	2010	\$10.4
District 4 Resurfacing 15674	\$3.0 M	4/14/09	2009	\$2.8
District 5 Resurfacing 15675	\$3.0 M	4/14/09	2009	\$3.1 8/26/09
District 6 Resurfacing 15676	\$3.0 M	4/14/09	2009	\$3.1 10/13/09
Campton, 15647, I-93 from exit 26 to exit 29	\$1.1 M	4/14/09	2009	\$0.9 10/14/09
New London-Grantham, 15643, I-89 from exit 12A to exit 13	\$1.1 M	4/14/09	2009	\$1.1 9/22/09
Northfield-Sanbornton, 15646, I-93 from exit 19 to exit 22	\$3.3 M	4/21/09	2009	\$2.2
New Hampton-Ashland, 15651, I-93 from exit 23 to exit 24	\$3.0 M	4/21/09	2010	\$3.9
Concord, 15645, I-93 from exit 14 to exit 17	\$5.2 M	4/28/09	2010	\$5.4
Concord, 15644, I-393	\$0.8 M	4/28/09	2009	\$0.8 11/03/09
Portsmouth, 15648, I-95 Traffic Circle to Piscataqua River Bridge	\$2.5 M	5/26/09	2010	\$3.5
Woodstock-Lincoln, 15649 I-93 from exit 30 to exit 32	\$7.6 M	6/09/09	2010	\$8.1
Bedford-Manchester, 11512J, MAAR Earthwork West side	\$8.2 M	6/16/09	2010	\$5.1
Lebanon, 11700A, I-89 Exit 20	\$20.0 M	8/18/09	2011	\$16.2
Woodstock, 15706, Forest Hwy. -NH 112 Pavement rehab (total \$1.8 M)	\$0.3 M	9/01/09	2010	\$0.3
District 4 Resurfacing 15874	\$1.1 M	12/15/09	2010	\$1.1 *estimate
District 5 Resurfacing 15875	\$2.5 M	12/15/09	2010	\$2.5 *estimate
District 6 Resurfacing 15876	\$1.3 M	12/15/09	2010	\$1.3 *estimate
District 1 and 2 Resurfacing 15909	\$4.2 M	12/15/09	2010	\$4.2 *estimate
Sub Total	\$138.1 M			\$125.8 M
Transportation Enhancement (TE) Municipal Projects				
Bennington, 14401, Village Pedestrian Improvements		6/04/09	2010	\$0.6
Hudson, 13894, NH 102 sidewalk		6/17/09	2010	\$0.4
Laconia, 14409, Phase 1 WOW trail		6/24/09	2009	\$0.5
Boscawen, 14402, North Main & King Streets sidewalks		7/01/09	2010	\$0.4
Litchfield, 14838, Albuquerque Ave. trail		7/07/09	2010	\$0.4
Hillsborough, 13893, Stone Arch bridge preservation		8/27/09	2010	\$0.2
Franklin Northfield Tilton, 13890, Phase 2 Winn. River Trail		12/22/09	2010	\$0.4 *estimate
UNH, Durham, 14405, NH 155A, Main Street improvements		9/24/09	2010	\$0.8
Windham, 14830, Rehabilitate Windham Depot		12/10/09	2010	\$0.2 *estimate
TE Total:	\$3.9 M			\$3.9 M
TOTAL	\$142.0 M*			\$129.7 M

* Total represents estimated costs, project limits may need to be adjusted to equate actual project costs to ARRA funds received

See Municipal list for additional Municipal projects made possible due to ARRA funding.