Project Status by Agency

Agency: Glencliff Home for the Elderly

Project Number	Project Manager	Town	Project Title	Current Status	Anticipated Status next 60 day
80223	James Haggett	Benton	Reroof and Water Damage Repair of Buildings	Bid Date 7/13/06.	Start Construction.
80224 Contract A	James Haggett	Benton	New Kitchen - GHE.	Dignard Architectural Services	Design Phase
97970 Contract H	Catherine Tiedemann	Benton	Asbestos Abatement, Heating System for Various Buildings, Glencliff Home for the Elderly	Advanced Building Systems	Complete Construction.
97970 Contract I	Catherine Tiedemann	Benton	Abate and Replace Asbestos Flooring, Various Buildings, Glencliff Home for the Elderly	Advanced Building Systems.	Complete Construction.

'S	Estimate	Ad Date	Status
	\$540,000	6/13/2006	Active
	\$75,000		Open-Ended Consultant
	\$330,000	2/21/2006	Active
	\$330,000	2/21/2006	Active