

Northern Pass Transmission Project		PAR Electrical Contractors, Inc.				2017				16-Sep-16 20:14
Activity ID	Activity Name	Start	Finish	Oct	Nov	Dec	Jan	Feb	Mar	Apr
Northern Pass Transmission Project										
Engineering Design										
Underground Geotech & Survey										
A1000	SUE & ROW Survey Fieldwork	09-May-16 A	28-Feb-17							
A1010	Open Cut Geotech	09-May-16 A	08-Jul-16 A							
A1030	Trenchless Geotech	16-May-16 A	21-Sep-16 A							
A1005	Complete Survey Mapping	30-May-16 A	12-Sep-16							
Underground Design										
A2070	WMNF STA 707+00 to 837+00 Re3R te112	14-Jul-16 A	26-Aug-16 A							
A2090	Submit Sample Drawing Set to DOT	22-Aug-16 A	21-Oct-16							
A2080	Receive DOT Comments on Sample Set		21-Oct-16*							
A2100	Submit ROT3 & NRTH to DOT		04-Nov-16*							
A2110	Submit WBR3 to DOT		30-Nov-16							
A2120	Submit WMNF/SHEB/ROCK to DOT		07-Dec-16							
A1040	Design Reviews (DOT)	14-Dec-16	13-Dec-16							
DOT District 1										
A2010	ROT3	22-Aug-16 A	13-Dec-16							
A2020	NRTH	22-Aug-16 A	30-Nov-16							
A2040	WMNF	22-Aug-16 A	30-Nov-16							
A2050	SHEB	22-Aug-16 A	13-Dec-16							
A2060	ROCK	24-Oct-16	13-Dec-16							
DOT District 3										
A2030	WBR3	22-Aug-16 A	07-Dec-16							



Actual Work
 Remaining Work
 Critical Remaining ...
 Milestone

