



**ECONOMIC STIMULUS PROJECT G&C TARGET DATES**

**NH Department of Transportation  
 Economic Stimulus Highway & Bridge Projects 2009  
 Anticipated Total \$129.4 Million**

**April 16, 2009**

<b>Project Description</b>	<b>Estimate</b>	<b>Ad Date</b>	<b>Bid Period</b>	<b>Bid Open</b>	<b>Total CON</b>	<b>ARRA Funds</b>	<b>Two Weeks</b>	<b>G&amp;C</b>
<b>Contract Award first 120 days, by June 16, 2009 \$45.3 Million minimum</b>								
<b>Selected Projects</b>								
Epping-Exeter, 14923, NH 101 structural overlay	\$9.5 M	<b>2/19/09</b>	2 weeks	<b>3/05/09</b>	\$7.9	\$7.8	3/19/09	<b>4/01/09</b>
Salem-Manchester, 13933G, I-93, NB Mainline (Windham)	\$31.0 M	<b>2/24/09</b>	4 weeks	<b>4/15/09</b>	\$27.1	\$27.0	4/29/09	5/06/09
New London, 15652, I-89 from exit 11 to exit 12A	\$4.7 M	<b>3/03/09</b>	2 weeks	<b>3/19/09</b>	\$7.5	\$5.3	4/02/09	<b>4/01/09</b>
District 1 Resurfacing 15671	\$3.0 M	<b>3/03/09</b>	2 weeks	<b>3/19/09</b>	\$3.3	\$3.3	4/02/09	<b>4/01/09</b>
District 2 Resurfacing 15672	\$3.0 M	<b>3/03/09</b>	2 weeks	<b>3/19/09</b>	\$3.2	\$3.2	4/02/09	<b>4/01/09</b>
District 3 Resurfacing 15673	\$3.0 M	<b>3/03/09</b>	2 weeks	<b>3/24/09</b>	\$3.1	\$3.1	4/07/09	<b>4/15/09</b>
Bedford-Manchester, 11512I, MAAR widen FE Everett Turnpike	\$12.7 M	<b>3/17/09</b>	3 weeks	<b>4/09/09</b>	\$10.0	\$10.0	4/23/09	<b>4/15/09</b>
District 4 Resurfacing 15674	\$3.0 M	<b>4/14/09</b>	2 weeks	4/29/09			5/13/09	5/20/09
District 5 Resurfacing 15675	\$3.0 M	<b>4/14/09</b>	2 weeks	4/30/09			5/14/09	5/20/09
District 6 Resurfacing 15676	\$3.0 M	<b>4/14/09</b>	2 weeks	4/30/09			5/14/09	5/20/09
Campton, 15647, I-93 from exit 26 to exit 29	\$1.1 M	<b>4/14/09</b>	2 weeks	4/29/09			5/13/09	5/20/09
New London-Grantham, 15643, I-89 from exit 12A to exit 13	\$1.1 M	<b>4/14/09</b>	2 weeks	4/29/09			5/13/09	5/20/09
Northfield-Sanbornton, 15646, I-93 from exit 19 to exit 22	\$3.3 M	4/21/09	2 weeks	5/07/09			5/21/09	6/03/09
New Hampton-Ashland, 15651, I-93 from exit 23 to exit 24	\$3.0 M	4/21/09	2 weeks	5/07/09			5/21/09	6/03/09
Concord, 15645, I-93 from exit 14 to exit 17	\$5.2 M	4/28/09	2 weeks	5/14/09			5/28/09	6/03/09
Concord, 15644, I-393	\$0.8 M	4/28/09	2 weeks	5/14/09			5/28/09	6/03/09
Portsmouth, 15648, I-95 Traffic Circle to Piscataqua River Bridge	\$2.5 M	5/19/09	2 weeks	6/04/09			6/18/09	
Bedford-Manchester, 11512J, MAAR Earthwork West side	\$8.2 M	5/26/09	3 weeks	6/18/09			7/02/09	
Woodstock-Lincoln, 15649 I-93 from exit 30 to exit 32	\$7.6 M	6/09/09	2 weeks	6/25/09			7/09/09	
Sanbornton-New Hampton, 15650, I-93 from exit 22 to exit 23	\$3.5 M	6/09/09	2 weeks	6/25/09			7/09/09	
Manchester, 14605, I-93 from exit 7 to Merrimack River	\$4.6 M	10/6/09	2 weeks	10/22/09			11/05/09	
Sub Total	<b>\$116.8 M</b>					<b>\$59.7 M</b>		
<b>Municipal State Aid Highway/Bridge Projects</b>	\$11.0 M							
<b>Transportation Enhancement (TE) Projects (Local or State)</b>	\$3.9 M							
<b>ECONOMIC STIMULUS TOTAL</b>	<b>\$131.7 M</b>							