



STATE OF NEW HAMPSHIRE
**American Recovery
 and Reinvestment Act**



ECONOMIC STIMULUS PROJECT G&C TARGET DATES

NH Department of Transportation Total \$129.7 Million November 2, 2009

**Project Description STIP Ad Bid Bid Total ARRA Two
 Estimate Date Period Open CON Funds Weeks G&C**

Contract Award first 120 days, by June 16, 2009 \$45.3 Million minimum

Selected Projects

| | | | | | | | | |
|---|----------|----------------|---------|----------------|--------|--------|----------|-----------------|
| Epping-Exeter, 14923, NH 101 structural overlay | \$9.5 M | 2/19/09 | 2 weeks | 3/05/09 | \$7.9 | \$7.8 | 3/19/09 | 4/01/09 |
| Salem-Manchester, 13933G, I-93, NB Mainline (Windham) | \$31.0 M | 2/24/09 | 4 weeks | 4/15/09 | \$27.2 | \$27.1 | 4/29/09 | 5/06/09 |
| New London, 15652, I-89 from exit 11 to exit 12A | \$4.7 M | 3/03/09 | 2 weeks | 3/19/09 | \$7.5 | \$5.3 | 4/02/09 | 4/01/09 |
| District 1 Resurfacing 15671 | \$3.0 M | 3/03/09 | 2 weeks | 3/19/09 | \$3.3 | \$3.3 | 4/02/09 | 4/01/09 |
| District 2 Resurfacing 15672 | \$3.0 M | 3/03/09 | 2 weeks | 3/19/09 | \$3.2 | \$3.2 | 4/02/09 | 4/01/09 |
| District 3 Resurfacing 15673 | \$3.0 M | 3/03/09 | 2 weeks | 3/24/09 | \$3.1 | \$3.1 | 4/07/09 | 4/15/09 |
| Bedford-Manchester, 11512I, MAAR widen FE Everett Turnpike | \$12.7 M | 3/17/09 | 3 weeks | 4/09/09 | \$10.4 | \$10.4 | 4/23/09 | 4/15/09 |
| District 4 Resurfacing 15674 | \$3.0 M | 4/14/09 | 2 weeks | 4/29/09 | \$2.8 | \$2.8 | 5/13/09 | 5/06/09 |
| District 5 Resurfacing 15675 | \$3.0 M | 4/14/09 | 2 weeks | 4/30/09 | \$3.1 | \$3.1 | 5/14/09 | 5/06/09 |
| District 6 Resurfacing 15676 | \$3.0 M | 4/14/09 | 2 weeks | 4/30/09 | \$3.2 | \$3.1 | 5/14/09 | 5/06/09 |
| Campton, 15647, I-93 from exit 26 to exit 29 | \$1.1 M | 4/14/09 | 2 weeks | 4/29/09 | \$0.9 | \$0.9 | 5/13/09 | 5/20/09 |
| New London-Grantham, 15643, I-89 from exit 12A to exit 13 | \$1.1 M | 4/14/09 | 2 weeks | 4/29/09 | \$1.1 | \$1.1 | 5/13/09 | 5/06/09 |
| Northfield-Sanbornton, 15646, I-93 from exit 19 to exit 22 | \$3.3 M | 4/21/09 | 2 weeks | 5/07/09 | \$2.6 | \$2.2 | 5/21/09 | 5/20/09 |
| New Hampton-Ashland, 15651, I-93 from exit 23 to exit 24 | \$3.0 M | 4/21/09 | 2 weeks | 5/07/09 | \$5.3 | \$3.9 | 5/21/09 | 5/20/09 |
| Concord, 15645, I-93 from exit 14 to exit 17 | \$5.2 M | 4/28/09 | 2 weeks | 5/14/09 | \$7.8 | \$5.4 | 5/28/09 | 6/17/09 |
| Concord, 15644, I-393 | \$0.8 M | 4/28/09 | 2 weeks | 5/14/09 | \$0.9 | \$0.8 | 5/28/09 | 6/17/09 |
| Portsmouth, 15648, I-95 Traffic Circle to Piscataqua River Bridge | \$2.5 M | 5/26/09 | 2 weeks | 6/11/09 | \$5.4 | \$3.5 | 6/25/09 | 7/15/09 |
| Woodstock-Lincoln, 15649 I-93 from exit 30 to exit 32 | \$7.6 M | 6/09/09 | 2 weeks | 6/30/09 | \$11.5 | \$8.1 | 7/09/09 | 7/15/09 |
| Bedford-Manchester, 11512J, MAAR Earthwork West side | \$8.2 M | 6/16/09 | 3 weeks | 7/09/09 | \$5.3 | \$5.2 | 7/23/09 | 7/15/09 |
| Lebanon 11700A, I-89 Exit 20 | \$20.0 M | 8/18/09 | 3 weeks | 9/15/09 | \$17.3 | \$17.3 | 9/24/09 | 10/07/09 |
| Woodstock 15706, NH 112 Pavement rehab (Forest 0.3 M ARRA) | \$0.3 M | 9/01/09 | 3 weeks | 9/24/09 | \$1.1 | \$0.3 | 10/08/09 | 12/09/09 |

| | | |
|--|------------------|------------------|
| Sub Total | \$129.0 M | \$117.9 M |
| Transportation Enhancement (TE) Projects (Local) * | <u>\$3.9 M</u> | <u>3.9 M</u> |
| ECONOMIC STIMULUS TOTAL | \$131.9 M | \$121.8 M |

\$7.9 M remains

* See Municipal list for TE projects and Municipal projects made possible due to ARRA funding.