



ECONOMIC STIMULUS PROJECT G&C TARGET DATES

NH Department of Transportation

Total \$129.7 Million

December 18, 2009

Project Description	STIP Estimate	Ad Date	Bid Period	Bid Open	Total CON	ARRA Funds	Two Weeks	ARRA Two Weeks G&C
----------------------------	----------------------	----------------	-------------------	-----------------	------------------	-------------------	------------------	-------------------------------

Contract Award first 120 days, by June 16, 2009 \$45.3 Million minimum

Selected Projects

Epping-Exeter, 14923, NH 101 structural overlay	\$9.5 M	2/19/09	2 weeks	3/05/09	\$7.9	\$7.8	3/19/09	4/01/09
Salem-Manchester, 13933G, I-93, NB Mainline (Windham)	\$31.0 M	2/24/09	4 weeks	4/15/09	\$27.2	\$27.1	4/29/09	5/06/09
New London, 15652, I-89 from exit 11 to exit 12A	\$4.7 M	3/03/09	2 weeks	3/19/09	\$7.5	\$5.3	4/02/09	4/01/09
District 1 Resurfacing 15671	\$3.0 M	3/03/09	2 weeks	3/19/09	\$3.3	\$3.3	4/02/09	4/01/09
District 2 Resurfacing 15672	\$3.0 M	3/03/09	2 weeks	3/19/09	\$3.2	\$3.2	4/02/09	4/01/09
District 3 Resurfacing 15673	\$3.0 M	3/03/09	2 weeks	3/24/09	\$3.1	\$3.1	4/07/09	4/15/09
Bedford-Manchester, 11512I, MAAR widen FE Everett Turnpike	\$12.7 M	3/17/09	3 weeks	4/09/09	\$10.4	\$10.4	4/23/09	4/15/09
District 4 Resurfacing 15674	\$3.0 M	4/14/09	2 weeks	4/29/09	\$2.8	\$2.8	5/13/09	5/06/09
District 5 Resurfacing 15675	\$3.0 M	4/14/09	2 weeks	4/30/09	\$3.1	\$3.1	5/14/09	5/06/09
District 6 Resurfacing 15676	\$3.0 M	4/14/09	2 weeks	4/30/09	\$3.2	\$3.1	5/14/09	5/06/09
Campton, 15647, I-93 from exit 26 to exit 29	\$1.1 M	4/14/09	2 weeks	4/29/09	\$0.9	\$0.9	5/13/09	5/20/09
New London-Grantham, 15643, I-89 from exit 12A to exit 13	\$1.1 M	4/14/09	2 weeks	4/29/09	\$1.1	\$1.1	5/13/09	5/06/09
Northfield-Sanbornton, 15646, I-93 from exit 19 to exit 22	\$3.3 M	4/21/09	2 weeks	5/07/09	\$2.6	\$2.2	5/21/09	5/20/09
New Hampton-Ashland, 15651, I-93 from exit 23 to exit 24	\$3.0 M	4/21/09	2 weeks	5/07/09	\$5.3	\$3.9	5/21/09	5/20/09
Concord, 15645, I-93 from exit 14 to exit 17	\$5.2 M	4/28/09	2 weeks	5/14/09	\$7.8	\$5.4	5/28/09	6/17/09
Concord, 15644, I-393	\$0.8 M	4/28/09	2 weeks	5/14/09	\$0.9	\$0.8	5/28/09	6/17/09
Portsmouth, 15648, I-95 Traffic Circle to Piscataqua River Bridge	\$2.5 M	5/26/09	2 weeks	6/11/09	\$5.4	\$3.5	6/25/09	7/15/09
Woodstock-Lincoln, 15649 I-93 from exit 30 to exit 32	\$7.6 M	6/09/09	2 weeks	6/30/09	\$11.5	\$8.1	7/09/09	7/15/09
Bedford-Manchester, 11512J, MAAR Earthwork West side	\$8.2 M	6/16/09	3 weeks	7/09/09	\$5.3	\$5.2	7/23/09	7/15/09
Lebanon 11700A, I-89 Exit 20	\$20.0 M	8/18/09	3 weeks	9/15/09	\$17.3	\$17.3	9/24/09	10/07/09
Woodstock 15706, NH 112 Pavement rehab (Forest 0.3 M ARRA)	\$0.3 M	9/01/09	3 weeks	9/24/09	\$1.1	\$0.3	10/08/09	12/09/09
Sub Total	\$129.0 M					\$117.9 M		
Transportation Enhancement (TE) Projects (Local) *	<u>\$3.9 M</u>					<u>3.9 M</u>		
ECONOMIC STIMULUS TOTAL	\$131.9 M					\$121.8 M		

Additional Projects to finish ARRA

District 4 Resurfacing 15874	\$1.1 M	12/15/09		1/12/10				1/27/10
District 5 Resurfacing 15875	\$2.5 M	12/15/09		1/07/10				1/27/10
District 6 Resurfacing 15876	\$1.3 M	12/15/09		1/07/10				1/27/10
\$3.0 M remains								

* See Municipal list for TE projects and Municipal projects made possible due to ARRA funding.