



# **BRIDGE AID PROGRAM STATUS REPORT**

*As of 6/4/2007*

*With Bridge Detail*

## FiscalYear: 2003 Projects Authorized for Construction

Project Name/Num.	Closed Projects	Description / Improvement	Current Estimate	Federal Share	State Share	Town / City Share	Other Share	Status / Completion Date
Alexandria 13644		Bridge Replacement, Town Pound Road over Bog Brook, Br. #183/123 (Municipal Managed Project)	\$540,583.26	\$0.00	\$432,466.61	\$108,116.65		Complete/Final Audit 9/28/2004
Red List:	No	FSR:	WT:	No Outlet:	No	Remarks:		
Andover 12806		Bridge Replacement, Valley Road over NH Railroad, Br. #179/146 (Force Acct DOT-Br. Maint)	\$250,440.57	\$0.00	\$250,440.57	\$0.00		Complete/Final Audit 7/11/2002
Red List:	No	FSR:	WT:	No Outlet:	No	Remarks:		
Danville 13536		Bridge Replacement, Johnson Road over Colby Brook, Br. #089/040 (Municipal Managed Project)	\$307,735.12	\$0.00	\$246,188.10	\$61,547.02		Complete/Final Audit 9/27/2004
Red List:	No	FSR:	WT:	No Outlet:	No	Remarks:		
Effingham 13647		Bridge Rehabilitation, Bridge Painting Huntress Swamp Rd over Ossipee River, Br. #176/185	\$159,347.29	\$0.00	\$127,477.83	\$31,869.46		Complete/Final Audit 7/17/2003
Red List:	No	FSR:	WT:	No Outlet:	No	Remarks:		
Fitzwilliam 13982		Emergency Repair, Phase I: Templeton Turnpike over Priest Brook, Br. #147/054 (Force Acct DOT-Br. Maint)	\$12,159.58	\$0.00	\$9,727.66	\$2,431.92		Complete/Final Audit 2/5/2003
Red List:	Yes	FSR: 41	WT: NPR	No Outlet:	No	Remarks:		
Hancock 13537		Bridge Replacement, Tannery Hill Road over Ferguson Brook, Br. #125/049 (Municipal Managed Project)	\$323,683.33	\$0.00	\$258,946.66	\$64,736.67		Complete/Final Audit 2/5/2003
Red List:	No	FSR:	WT:	No Outlet:	No	Remarks:		
Hinsdale 13297		Bridge Replacement, Chesterfield Road over a Brook, Br. #099/115 (Municipal Managed Project)	\$187,432.00	\$0.00	\$149,945.60	\$37,486.40		Complete/Final Audit 2/5/2003
Red List:	No	FSR:	WT:	No Outlet:	No	Remarks:		
Manchester 13419		Bridge Rehabilitation, Parker Street over B&M Railroad, Br. #137/060 (Municipal Managed Project)	\$381,483.91	\$0.00	\$305,187.13	\$76,296.78		Complete/Final Audit 2/5/2003
Red List:	No	FSR:	WT:	No Outlet:	No	Remarks:		
Marlborough 13420		Bridge Replacement, Ryan Road (formerly Sawyer Lane) over Robbins Brook, Br. #093/124 (Municipal Managed Project)	\$78,691.00	\$0.00	\$62,952.80	\$15,738.20		Complete/Final Audit 12/16/2002
Red List:	No	FSR:	WT:	No Outlet:	No	Remarks:		

## FiscalYear: 2003 Projects Authorized for Construction

Project Name/Num.	Closed Projects	Description / Improvement	Current Estimate	Federal Share	State Share	Town / City Share	Other Share	Status / Completion Date
Newport 13296		Bridge Replacement, Pollards Mill Road over South Branch Sugar River, Br. #139/076 (Municipal Managed Project)	\$559,454.20	\$0.00	\$447,563.36	\$111,890.84		Complete/Final Audit 2/5/2003
Red List: No	FSR:	WT:	No Outlet: No	Remarks:				
Peterborough 13554		Bridge Rehabilitation, Elm Street over Nubanusit Brook, Br. #084/090 (Municipal Managed Project)	\$601,008.30	\$0.00	\$480,806.64	\$120,201.66		Complete/Final Audit 2/5/2003
Red List: No	FSR:	WT:	No Outlet: No	Remarks:				
Peterborough 13555		Bridge Replacement, Gulf Road over Otter Brook, Br. #133/136, 134/136(New) (Municipal Managed Project)	\$344,541.06	\$0.00	\$275,632.85	\$68,908.21		Complete/Awaiting Audit
Red List: Yes	FSR: 14.8	WT: 157	No Outlet: No	Remarks:				
Plymouth 13539		Bridge Replacement, New Hebron Road over Clay Brook, Br. #109/109 (Municipal Managed Project)	\$259,360.00	\$0.00	\$207,488.00	\$51,872.00		Complete/Final Audit 2/5/2003
Red List: No	FSR:	WT:	No Outlet: No	Remarks:				
Plymouth 13540		Bridge Replacement, Cumming Hill Road over Glove Hill Brook, Br. #138/089 (Municipal Managed Project)	\$286,306.87	\$0.00	\$229,045.50	\$57,261.37		Complete/Awaiting Audit
Red List: No	FSR:	WT:	No Outlet: No	Remarks:				
Rindge 13541		Bridge Replacement, North Street over Millers Brook, Br. #173/076 (Municipal Managed Project)	\$372,248.10	\$0.00	\$297,798.48	\$74,449.62		Complete/Final Audit 12/26/2003
Red List: No	FSR:	WT:	No Outlet: No	Remarks:				
Warren 13557		Bridge Replacement, Lund Lane over Ore Hill Brook, Br. #111/082 (Municipal Managed Project)	\$336,029.16	\$0.00	\$268,823.33	\$67,205.83		Complete/Final Audit 2/10/2004
Red List: Yes	FSR: 94.6	WT: NPR	No Outlet: No	Remarks:				
Washington 13542		Bridge Replacement, East Washington Road over Woodward Brook, Br. #195/109 (Municipal Managed Project)	\$432,902.00	\$0.00	\$346,321.60	\$86,580.40		Complete/Final Audit 4/25/2003
Red List: No	FSR:	WT:	No Outlet: No	Remarks:				
Washington 13788		Bridge Rehabilitation, Half Moon Pond Road over Half Moon Pond Outlet, Br. #131/083 (Force Acct DOT-Br. Maint)	\$25,497.68	\$0.00	\$20,398.14	\$5,099.54		Complete/Final Audit 2/5/2003
Red List: No	FSR:	WT:	No Outlet: No	Remarks:				

# **FiscalYear: 2003 Projects Authorized for Construction**

Project Name/Num.	Closed Projects	Description / Improvement	Current Estimate	Federal Share	State Share	Town / City Share	Other Share	Status / Completion Date
Weare 13580		Bridge Replacement, John Connor Road over Piscataquog River, Br. #079/153 (Municipal Managed Project)	\$533,853.85	\$0.00	\$427,083.08	\$106,770.77		Complete/Final Audit 2/5/2003
Red List: No	FSR:	WT:	No Outlet: No	Remarks:				
Wilton 13400		Bridge Replacement, Russell Hill Road over Blood Brook, Br. #092/104 (Municipal Managed Project)	\$882,746.46	\$0.00	\$706,197.17	\$176,549.29		Complete/Final Audit 1/13/2004
Red List: No	FSR:	WT:	No Outlet: No	Remarks:				
Wolfeboro 13416		Bridge Rehabilitation, Whitten Neck Road Outlet to Lake Wentworth, Br. #126/107 (Municipal Managed Project)	\$930,000.00	\$0.00	\$744,000.00	\$186,000.00		Complete/Awaiting Audit
Red List: No	FSR:	WT:	No Outlet: No	Remarks:				
FY 2003 Programmed Total			\$7,805,503.74	\$0.00	\$6,294,491.11	\$1,511,012.63		
FY 2002 Balance				\$0.00	\$110,806.18			
FY 2003 Appropriation				\$4,000,000.00	\$6,804,000.00			
FY 2003 Funds Available				\$4,000,000.00	\$6,914,806.18			
Minus FY 2003 Programmed Total				\$0.00	\$6,294,491.11			
Sub-total				\$4,000,000.00	\$620,315.07			
Federal Adjustment:Federal share used on other State bridges since State share sufficient to meet requests for aid in 2003.				(\$4,000,000.00)		\$0.00		
FY 2003 Balance				\$0.00	\$620,315.07			

## **Number of Projects for FY 2003 By Funding Source**

<b>Funding or Managed By</b>	<b>Tally</b>
State	1
State/Municipal	20
<b>Total Number of projects</b>	<b>21</b>

## **Number of Projects for FY 2003 By Managing Lead**

<b>Managed By</b>	<b>Tally</b>
Force Acct DOT-Br. Maint	3
Municipality	17
State	1
<b>Total Number of projects</b>	<b>21</b>

## FiscalYear: 2004 Projects Authorized for Construction

Project Name/Num.	Closed Projects	Description / Improvement	Current Estimate	Federal Share	State Share	Town / City Share	Other Share	Status / Completion Date
Alexandria 14049		Bridge Replacement, Berry Road over Smith River, Br. #222/093 (Municipal Managed Project)	\$867,094.48	\$0.00	\$693,675.58	\$173,418.90		Complete/Final Audit 12/5/2006
Red List:	No	FSR:	WT:	No Outlet:	No	Remarks:	Project completed 8/23/05	
Bedford 13655		Bridge Replacement, Beals Road over McQuade Brook (Const. Only), Br. #155/062 (Municipal Managed Project)	\$184,064.70	\$0.00	\$147,251.76	\$36,812.94		Complete/Final Audit 2/5/2003
Red List:	No	FSR:	WT:	No Outlet:	No	Remarks:		
Bradford 13608		Bridge Replacement, Fairgrounds Road over West Branch Brook, Br. #100/141 (Municipal Managed Project)	\$465,849.67	\$0.00	\$372,679.74	\$93,169.93		Complete/Final Audit 2/5/2003
Red List:	No	FSR:	WT:	No Outlet:	No	Remarks:		
Charlestown 13534		Bridge Replacement, Fling Road over Clay Brook, Br. #155/062 (Municipal Managed Project)	\$412,753.66	\$0.00	\$330,202.93	\$82,550.73		Bid Stage
Red List:	No	FSR:	WT:	No Outlet:	No	Remarks:	Town rejected bids	
Chester 13562		Bridge Replacement, Towle Road over Towle Brook, Br. #151/105 (Municipal Managed Project)	\$285,596.08	\$0.00	\$228,476.86	\$57,119.22		Complete/Final Audit 5/1/2006
Red List:	No	FSR:	56.3	WT:	E2	No Outlet:	No	Remarks:
Clarksville 13746		Bridge Replacement, Cedar Stream over Dead Water Stream, Br. #109/101 (Municipal Managed Project)	\$922,384.62	\$0.00	\$737,907.69	\$184,476.93		Complete/Final Audit 11/14/2006
Red List:	No	FSR:	WT:	No Outlet:	No	Remarks:		
Derry 13649		Bridge Replacement, Collette's Grove Road over Drew Brook, Br. #168/100 (Municipal Managed Project)	\$311,667.13	\$0.00	\$249,333.70	\$62,333.43		Complete/Final Audit 8/23/2005
Red List:	No	FSR:	WT:	No Outlet:	No	Remarks:		
Epping 13940		Bridge Replacement, Mill Street over Lamprey River, Br. #112/054, 112/053	\$1,111,867.21	\$854,294.76	\$206,057.96	\$51,514.49		Complete/Final Audit 12/14/2004
Red List:	No	FSR:	WT:	No Outlet:	No	Remarks:		
Exeter 14090		Bridge Replacement, Park Street over B&M Railroad, (Eng. Study Only), Br. #088/076 (Municipal Managed Project)	\$75,000.00	\$0.00	\$67,500.00	\$7,500.00		Under Design
Red List:	No	FSR:	WT:	No Outlet:	No	Remarks:		

**FiscalYear: 2004 Projects Authorized for Construction**

Project Name/Num.	Closed Projects	Description / Improvement	Current Estimate	Federal Share	State Share	Town / City Share	Other Share	Status / Completion Date
Farmington 14129		Bridge Rehabilitation, Watson Corner Road over Cocheco River, Br. #121/141 (Force Acct DOT-Br. Maint)	\$76,583.85	\$0.00	\$61,267.08	\$15,316.77		Complete/Final Audit 10/19/2004
Red List: No	FSR:	WT:	No Outlet: No	Remarks:				
Hampton 13930		Repair/Replacement of Bridge, NH 27 over B&MRR, (Eng. Study Only), Br. #162/142 (Municipal Managed Project)	\$101,867.88	\$0.00	\$101,867.88	\$0.00		Complete/Final Audit 8/19/2004
Red List: No	FSR:	WT:	No Outlet: No	Remarks:				
Lancaster 12795		Bridge Replacement, Pleasant Valley Road over Otter Brook, Br. #197/097 (Municipal Managed Project)	\$446,154.83	\$0.00	\$356,923.86	\$89,230.97		Complete/Final Audit 1/9/2006
Red List: No	FSR:	WT:	No Outlet: No	Remarks:				
Lebanon 13556		Bridge Rehabilitation, Spring Street over Great Brook, Br. #121/108 (Municipal Managed Project)	\$551,927.96	\$0.00	\$441,542.37	\$110,385.59		Complete/Final Audit 11/8/2005
Red List: No	FSR:	WT:	No Outlet: No	Remarks:				
Lyndeborough 12802		Bridge Replacement, Temple Road over Stony Brook, Br. #075/085 (Municipal Managed Project)	\$1,009,046.53	\$0.00	\$737,237.22	\$186,809.31	\$85,000.00	Complete/Awaiting Audit
Red List: No	FSR:	WT:	No Outlet: No	Remarks:	Includes \$85,000 Betterment Funds			
Lyndeborough 13973		Bridge Rehabilitation, Dells Road, Br. #187/069 (Force Acct DOT-Br. Maint)	\$45,282.80	\$0.00	\$36,226.24	\$9,056.56		Complete/Final Audit 8/30/2004
Red List: No	FSR:	WT:	No Outlet: No	Remarks:				
Manchester 13378		Bridge Rehabilitation, Mammoth Road over Cohas Brook, Br. #176/119 (Municipal Managed Project)	\$345,947.57	\$0.00	\$276,758.06	\$69,189.51		Complete/Final Audit 3/8/2004
Red List: No	FSR:	WT:	No Outlet: No	Remarks:				
New Boston 13601		Bridge Replacement, Howe Bridge Road over South Branch Piscataquog River, Br. #155/156 (Municipal Managed Project)	\$726,486.75	\$0.00	\$581,189.40	\$145,297.35		Complete/Final Audit 2/5/2003
Red List: No	FSR:	WT:	No Outlet: No	Remarks:				
New London 13974		Bridge Rehabilitation, Main St. over Clark Pond Brook, Br. #128/062 (Force Acct DOT-Br. Maint)	\$60,929.77	\$0.00	\$48,743.82	\$12,185.95		Complete/Final Audit 4/9/2004
Red List: No	FSR:	WT:	No Outlet: No	Remarks:				

# **FiscalYear: 2004 Projects Authorized for Construction**

<b>Project Name/Num.</b>	<b>Closed Projects</b>	<b>Description / Improvement</b>	<b>Current Estimate</b>	<b>Federal Share</b>	<b>State Share</b>	<b>Town / City Share</b>	<b>Other Share</b>	<b>Status / Completion Date</b>
<b>Plymouth 13830</b>		Bridge Replacement, Morse Road over Brook, Br. #077/120 (Municipal Managed Project)	\$290,933.81	\$0.00	\$232,747.05	\$58,186.76		Complete/Final Audit 4/1/2005
<b>Red List:</b>	<b>No</b>	<b>FSR:</b>	<b>WT:</b>	<b>No Outlet:</b>	<b>No</b>	<b>Remarks:</b>		
<b>Sandown 14128</b>		Bridge Rehabilitation, O'Dell Road over Exeter River, Br. #110/120 (Force Acct DOT-Br. Maint)	\$120,846.59	\$0.00	\$96,677.27	\$24,169.32		Complete/Final Audit 12/15/2004
<b>Red List:</b>	<b>No</b>	<b>FSR:</b>	<b>WT:</b>	<b>No Outlet:</b>	<b>No</b>	<b>Remarks:</b>		
<b>Statewide 13767</b>		Bridge Rehabilitation, Repairs Statewide to town road bridges (11 total) over B&MRR, Br. #000/000 (Force Acct DOT-Br. Maint)	\$200,000.00	\$0.00	\$200,000.00	\$0.00		Under Construction
<b>Red List:</b>	<b>No</b>	<b>FSR:</b>	<b>WT:</b>	<b>No Outlet:</b>	<b>No</b>	<b>Remarks:</b>		
<b>Thornton 13617</b>		Bridge Replacement, Bridge Road over Mill Brook, Br. #185/104 (Municipal Managed Project)	\$370,333.63	\$0.00	\$296,266.90	\$74,066.73		Complete/Final Audit 9/30/2004
<b>Red List:</b>	<b>No</b>	<b>FSR:</b>	<b>WT:</b>	<b>No Outlet:</b>	<b>No</b>	<b>Remarks:</b>		
<b>Wilmot 13657</b>		Bridge Replacement, Campground Road over Pleasant Stream, Br. #178/124 (Municipal Managed Project)	\$662,512.63	\$0.00	\$530,010.10	\$132,502.53		Complete/Final Audit 3/2/2005
<b>Red List:</b>	<b>No</b>	<b>FSR:</b>	<b>WT:</b>	<b>No Outlet:</b>	<b>No</b>	<b>Remarks:</b>		
<b>Windham 14112</b>		Bridge Replacement, Church Street Culvert, Br. #111/097 (Municipal Managed Project)	\$129,727.20	\$0.00	\$103,781.76	\$25,945.44		Complete/Final Audit 10/1/2004
<b>Red List:</b>	<b>No</b>	<b>FSR:</b>	<b>WT:</b>	<b>No Outlet:</b>	<b>No</b>	<b>Remarks:</b>		

# **FiscalYear: 2004 Projects Authorized for Construction**

<b>Project Name/Num.</b>	<b>Closed Projects</b>	<b>Description / Improvement</b>	<b>Current Estimate</b>	<b>Federal Share</b>	<b>State Share</b>	<b>Town / City Share</b>	<b>Other Share</b>	<b>Status / Completion Date</b>
		FY 2004 Programmed Total	\$9,774,859.35	\$854,294.76	\$7,134,325.23	\$1,701,239.36	\$85,000.00	
		FY 2003 Balance		\$0.00	\$620,315.07			
		FY 2004 Appropriation		\$4,000,000.00	\$6,804,000.00			
		FY 2004 Funds Available		\$4,000,000.00	\$7,424,315.07			
		Minus FY 2004 Programmed Total		\$854,294.76	\$7,134,325.23			
		Sub-total		\$3,145,705.24	\$289,989.84			
		Federal Adjustment:Federal share used on other State bridges since State share sufficient to meet requests for aid in 2004.		(\$3,145,705.24)			\$0.00	
		<b>FY 2004 Balance</b>		<b>\$0.00</b>	<b>\$289,989.84</b>			

## **Number of Projects for FY 2004 By Funding Source**

<b>Funding or Managed By</b>	<b>Tally</b>
Federal/State/Municipal	1
State	2
State/Municipal	21
<b>Total Number of projects</b>	<b>24</b>

## **Number of Projects for FY 2004 By Managing Lead**

<b>Managed By</b>	<b>Tally</b>
Force Acct DOT-Br. Maint	5
Municipality	18
State	1
<b>Total Number of projects</b>	<b>24</b>

**FiscalYear: 2005 Projects Authorized for Construction**

<b>Project Name/Num.</b>	<b>Closed Projects</b>	<b>Description / Improvement</b>	<b>Current Estimate</b>	<b>Federal Share</b>	<b>State Share</b>	<b>Town / City Share</b>	<b>Other Share</b>	<b>Status / Completion Date</b>
Bedford 14070		Bridge Replacement, Campbell Road over McQuade Brook, Br. #089/119 (Municipal Managed Project)	\$331,050.78	\$0.00	\$264,840.62	\$66,210.16		Complete/Final Audit 7/13/2005
<b>Red List:</b> Yes	<b>FSR:</b> 62.5	<b>WT:</b> E2	<b>No Outlet:</b> No	<b>Remarks:</b>				
Chester 14373		Bridge Rehabilitation, Phase I: Hanson Road over Exeter River, Br. #170/135 (Force Acct DOT-Br. Maint)	\$110,000.00	\$0.00	\$88,000.00	\$22,000.00		Complete/Awaiting Audit
<b>Red List:</b> No	<b>FSR:</b> 70.5	<b>WT:</b> E2	<b>No Outlet:</b> No	<b>Remarks:</b> Bridge Maint work completed 4/13/06				
Derry 13648		Bridge Replacement, Bradford Street over Tributary G, Br. #077/089(New) (Municipal Managed Project)	\$354,452.37	\$0.00	\$283,561.90	\$70,890.47		Complete/Final Audit 3/15/2007
<b>Red List:</b> No	<b>FSR:</b>	<b>WT:</b>	<b>No Outlet:</b> No	<b>Remarks:</b> Final Inspection 11/2/06				
Fitzwilliam 14370		Emergency Repair, Templeton Road over Priest Brook, Br. #150/033 (Force Acct DOT-Br. Maint)	\$17,000.00	\$0.00	\$13,600.00	\$3,400.00		Complete/Awaiting Audit
<b>Red List:</b> Yes	<b>FSR:</b> 39.6	<b>WT:</b> 03P	<b>No Outlet:</b> No	<b>Remarks:</b>				
Gilmanton 13963		Bridge Replacement, River Road over Suncook River, Br. #136/041 (Municipal Managed Project)	\$396,250.00	\$0.00	\$317,000.00	\$79,250.00		Complete/Awaiting Audit
<b>Red List:</b> Yes	<b>FSR:</b> 31.4	<b>WT:</b> NPR	<b>No Outlet:</b> No	<b>Remarks:</b>				
Hampton 13930A		Bridge Rehabilitation, NH 27 over B&MRR, Br. #162/142 (Force Acct DOT-Br. Maint)	\$899,417.97	\$695,534.38	\$188,883.59	\$15,000.00		Complete/Awaiting Audit
<b>Red List:</b> Yes	<b>FSR:</b> 17	<b>WT:</b> 11	<b>No Outlet:</b> No	<b>Remarks:</b>				
Keene 14243		Bridge Rehabilitation, Island Street Bridge;, Br. #125/069 (Municipal Managed Project)	\$309,098.10	\$0.00	\$247,278.48	\$61,819.62		Complete/Final Audit 6/9/2005
<b>Red List:</b> Yes	<b>FSR:</b> 16.6	<b>WT:</b> 06	<b>No Outlet:</b> No	<b>Remarks:</b>				
Lancaster 14071		Bridge Rehabilitation, Mechanic Street over Israel River, Br. #134/107 (Force Acct DOT-Br. Maint)	\$750,000.00	\$0.00	\$600,000.00	\$150,000.00		Complete/Awaiting Audit
<b>Red List:</b> Yes	<b>FSR:</b> 0.0	<b>WT:</b> 06	<b>No Outlet:</b> No	<b>Remarks:</b> BM completed 12/6/06				
Lyme 14235		Historic Preservation, River Road over Clay Brook, Br. #069/190 (Force Acct DOT-Br. Maint)	\$51,000.00	\$0.00	\$40,800.00	\$10,200.00		
<b>Red List:</b> No	<b>FSR:</b>	<b>WT:</b>	<b>No Outlet:</b> No	<b>Remarks:</b>				

**FiscalYear: 2005 Projects Authorized for Construction**

Project Name/Num.	Closed Projects	Description / Improvement	Current Estimate	Federal Share	State Share	Town / City Share	Other Share	Status / Completion Date
Milton 13748		Bridge Replacement, Garage Way over Salmon Falls River, (Maine Managed Project), Br. #198/131	\$760,117.30	\$0.00	\$304,046.92	\$76,011.73	\$380,058.65	Complete/Awaiting Audit
<b>Red List:</b> No	<b>FSR:</b>	<b>WT:</b>	<b>No Outlet:</b> No	<b>Remarks:</b> Milton-Lebanon, ME Project; ME 50% NH 40% Town 10%				
New Hampton 13604		Bridge Rehabilitation, NH Railroad Bridge over Winona Road, Br. #251/054 (Force Acct DOT-Br. Maint)	\$35,000.00	\$0.00	\$35,000.00	\$0.00		Complete/Final Audit 9/19/2005
<b>Red List:</b> No	<b>FSR:</b>	<b>WT:</b>	<b>No Outlet:</b> No	<b>Remarks:</b>				
New Ipswich 13965		Bridge Replacement, Country Road over Water Loom Pond, Br. #145/089 (Municipal Managed Project)	\$655,350.00	\$0.00	\$524,280.00	\$131,070.00		Complete/Final Audit 7/12/2006
<b>Red List:</b> No	<b>FSR:</b>	<b>WT:</b>	<b>No Outlet:</b> No	<b>Remarks:</b>				
Pelham 13813		Bridge Replacement, Tallant Road over Beaver Brook, Br. #074/141 (Municipal Managed Project)	\$881,252.00	\$0.00	\$705,001.60	\$176,250.40		Complete/Awaiting Audit
<b>Red List:</b> No	<b>FSR:</b> 61.0	<b>WT:</b> E2	<b>No Outlet:</b> No	<b>Remarks:</b> Final Inspection 11/21/06				
Peterborough 13713		Bridge Replacement, Wilder Road over Nubanusit Brook, Br. #055/112 (Municipal Managed Project)	\$947,772.28	\$0.00	\$758,217.82	\$189,554.46		Complete/Final Audit 1/7/2005
<b>Red List:</b> Yes	<b>FSR:</b> 4.0	<b>WT:</b> 105	<b>No Outlet:</b> No	<b>Remarks:</b>				
Plainfield 14156		Bridge Rehabilitation, Methodist Hill Road over Great Brook, Br. #202/163 (Force Acct DOT-Br. Maint)	\$48,198.80	\$0.00	\$38,559.04	\$9,639.76		Complete/Final Audit 1/12/2005
<b>Red List:</b> No	<b>FSR:</b>	<b>WT:</b>	<b>No Outlet:</b> No	<b>Remarks:</b>				
Swanzy 13673		Bridge Replacement, West Street Bridge over California Brook, Br. #080/124 (Municipal Managed Project)	\$745,680.66	\$0.00	\$596,544.53	\$149,136.13		Under Construction
<b>Red List:</b> No	<b>FSR:</b>	<b>WT:</b>	<b>No Outlet:</b> No	<b>Remarks:</b>				
Tuftsboro 14145		Bridge Rehabilitation, County Road over Melvey River, Br. #138/066 (Municipal Managed Project)	\$216,046.22	\$0.00	\$172,836.98	\$43,209.24		Complete/Final Audit 2/3/2006
<b>Red List:</b> No	<b>FSR:</b>	<b>WT:</b>	<b>No Outlet:</b> No	<b>Remarks:</b>				
Weare 13582		Bridge Replacement, Woodbury Road over Piscataquog River, Br. #090/151 (Municipal Managed Project)	\$259,378.43	\$0.00	\$207,502.74	\$51,875.69		Complete/Final Audit 4/10/2006
<b>Red List:</b> No	<b>FSR:</b>	<b>WT:</b>	<b>No Outlet:</b> No	<b>Remarks:</b>				

## FiscalYear: 2005 Projects Authorized for Construction

Project Name/Num.	Closed Projects	Description / Improvement	Current Estimate	Federal Share	State Share	Town / City Share	Other Share	Status / Completion Date
Westmoreland 14207		Bridge Replacement, Old Mill Brook Road over Mill Brook, Br. #158/123 (Municipal Managed Project)	\$340,278.10	\$255,208.58	\$68,055.62	\$17,013.90		Complete/Final Audit 11/27/2006
<b>Red List:</b> Yes <b>FSR:</b> 16.4 <b>WT:</b> 10 <b>No Outlet:</b> No <b>Remarks:</b> FEMA 75/State 20/ Town 5								
FY 2005 Programmed Total			\$8,107,343.00	\$950,742.96	\$5,454,009.84	\$1,322,531.55	\$380,058.65	
FY 2004 Balance				\$0.00	\$289,989.84			
FY 2005 Appropriation				\$4,000,000.00	\$6,804,000.00			
FY 2005 Funds Available				\$4,000,000.00	\$7,093,989.84			
Minus FY 2005 Programmed Total				\$950,742.96	\$5,454,009.84			
Sub-total				\$3,049,257.04	\$1,639,980.00			
Federal Adjustment: Federal share used on other State bridges since State share sufficient to meet requests for aid in 2005.				(\$3,049,257.04)			\$0.00	
<b>FY 2005 Balance</b>				<b>\$0.00</b>	<b>\$1,639,980.00</b>			

### Number of Projects for FY 2005 By Funding Source

Funding or Managed By	Tally
Federal/State/Municipal	2
State	1
State/Municipal	15
State/Municipal/Other	1
<b>Total Number of projects</b>	<b>19</b>

### Number of Projects for FY 2005 By Managing Lead

Managed By	Tally
Force Acct DOT-Br. Maint	7
Municipality	11
Other	1
<b>Total Number of projects</b>	<b>19</b>

**FiscalYear: 2006 Projects Authorized for Construction**

Project Name/Num.	Closed Projects	Description / Improvement	Current Estimate	Federal Share	State Share	Town / City Share	Other Share	Status / Completion Date
Andover 13858		Bridge Replacement, Dyers Crossing Road over Sucker Brook, Br. #199/144 (Municipal Managed Project)	\$341,559.69	\$0.00	\$273,247.75	\$68,311.94		Complete/Final Audit 10/25/2006
Red List:	No	FSR:	WT:	No Outlet:	No	Remarks:		
Andover 14563		Bridge Rehabilitation, Bradley Lake Road over Bradley Brook, Br. #100/090 (Force Acct DOT-Br. Maint)	\$79,733.95	\$0.00	\$63,787.16	\$15,946.79		Complete/Final Audit 12/11/2006
Red List:	Yes	FSR:	50.9	WT:	E2	No Outlet:	No	Remarks: Work completed 9/11/06
Belmont 14285		Bridge Rehabilitation, Shaker Road over Pumping Station Brook, Br. #098/062 (Force Acct DOT-Br. Maint)	\$55,000.00	\$0.00	\$44,000.00	\$11,000.00		
Red List:	No	FSR:		WT:		No Outlet:	No	Remarks:
Chester 14536		Bridge Rehabilitation, Shepard Home Road over Exeter River, Br. #169/122(Under cons) (Municipal Managed Project)	\$185,000.00	\$0.00	\$148,000.00	\$37,000.00		Bid Stage
Red List:	No	FSR:	91.9	WT:	E2	No Outlet:	No	Remarks:
Concord 12838		Emergency Repair, Sewalls Falls Road over Merrimack River, Br. #070/117 (Force Acct DOT-Br. Maint)	\$150,000.00	\$0.00	\$120,000.00	\$30,000.00		Under Construction
Red List:	Yes	FSR:	0.0	WT:	14	No Outlet:	No	Remarks: Bill w/project #12004
Gilford 14601		Bridge Rehabilitation, Silver Street over Poor Farm Brook, Br. #124/137 (Force Acct DOT-Br. Maint)	\$65,000.00	\$0.00	\$52,000.00	\$13,000.00		Complete/Awaiting Audit
Red List:	No	FSR:	97.7	WT:	NPR	No Outlet:	No	Remarks: BM completed 12/19/06
Goffstown 13687		Bridge Replacement, Henry Bridge Road over Harry Brook, Br. #137/107 (Municipal Managed Project)	\$157,380.60	\$0.00	\$125,904.48	\$31,476.12		Under Design
Red List:	No	FSR:	37.4	WT:	W2	No Outlet:	No	Remarks: May 2006 Rain Event - FEMA (Moved from FY05>06)
Hancock 14556		Bridge Replacement, Cavender Road over Ferguson Brook, Br. #141/047 (Municipal Managed Project)	\$478,099.00	\$0.00	\$95,619.80	\$23,904.95	\$358,574.25	Complete/Awaiting Audit
Red List:	Yes	FSR:	41.0	WT:	03P	No Outlet:	No	Remarks: October 2005 Rain Event - FEMA 75% State 20% Town 5% (Bailey Br removed 8/7/06)
Keene 13709		Bridge Replacement, Concord Road over Beaver Brook, Br. #145/100 (Municipal Managed Project)	\$575,601.96	\$0.00	\$460,481.57	\$115,120.39		Complete/Final Audit 11/28/2006
Red List:	No	FSR:		WT:		No Outlet:	No	Remarks:

**FiscalYear: 2006 Projects Authorized for Construction**

Project Name/Num.	Closed Projects	Description / Improvement	Current Estimate	Federal Share	State Share	Town / City Share	Other Share	Status / Completion Date
Laconia 14182		Bridge Replacement, Davis Place Bridge over Jewett Brook, Br. #124/055 (Municipal Managed Project)	\$520,944.06	\$0.00	\$416,755.24	\$104,188.82		Complete/Final Audit 2/28/2007
<b>Red List:</b> No	<b>FSR:</b>	<b>WT:</b>	<b>No Outlet:</b> No	<b>Remarks:</b>	Final Inspection 10/6/06			
Lancaster 14526		Emergency Repair, Mount Orne Road over Connecticut River, Br. #039/105 (Force Acct DOT-Br. Maint)	\$7,489.68	\$0.00	\$0.00	\$7,489.68		Complete/Final Audit 10/31/2006
<b>Red List:</b> Yes	<b>FSR:</b> 20.8	<b>WT:</b> 06	<b>No Outlet:</b> No	<b>Remarks:</b>	100% Town Funds			
New Ipswich 13966		Bridge Replacement, Ashby Road over Souhegan River, Br. #137/062 (Municipal Managed Project)	\$545,991.24	\$0.00	\$436,792.99	\$109,198.25		Complete/Final Audit 7/12/2006
<b>Red List:</b> No	<b>FSR:</b>	<b>WT:</b>	<b>No Outlet:</b> No	<b>Remarks:</b>				
Northfield 14553		Bridge Replacement, Oak Hill Road over Cross Brook, Br. #056/066 (Municipal Managed Project)	\$585,000.00	\$0.00	\$468,000.00	\$117,000.00		Under Construction
<b>Red List:</b> No	<b>FSR:</b> 88.9	<b>WT:</b> E2	<b>No Outlet:</b> No	<b>Remarks:</b>	October 2005 Rain Event - FEMA			
Nottingham 13795		Bridge Replacement, Mill Pond Road over Little River, Br. #204/082 (Municipal Managed Project)	\$345,374.94	\$0.00	\$276,299.95	\$69,074.99		Complete/Final Audit 1/6/2006
<b>Red List:</b> No	<b>FSR:</b>	<b>WT:</b>	<b>No Outlet:</b> No	<b>Remarks:</b>				
Plymouth 14038		Bridge Replacement, Old Hebron Road over Clay Brook, Br. #110/092 (Municipal Managed Project)	\$268,800.00	\$0.00	\$215,040.00	\$53,760.00		Complete/Awaiting Audit
<b>Red List:</b> No	<b>FSR:</b>	<b>WT:</b>	<b>No Outlet:</b> No	<b>Remarks:</b>				
Sanbornton 14535		Bridge Replacement, Knox Mountain Road over Knox Brook, Br. #064/105 (Force Acct DOT-Br. Maint)	\$20,329.35	\$0.00	\$16,263.48	\$4,065.87		Complete/Final Audit 3/16/2006
<b>Red List:</b> Yes	<b>FSR:</b> 26.5	<b>WT:</b> 6	<b>No Outlet:</b> No	<b>Remarks:</b>				
Sunapee 13989		Bridge Rehabilitation, High Street over Sugar River, Br. #108/099 (Municipal Managed Project)	\$384,453.14	\$0.00	\$307,562.51	\$76,890.63		Under Construction
<b>Red List:</b> No	<b>FSR:</b>	<b>WT:</b>	<b>No Outlet:</b> No	<b>Remarks:</b>				
Temple 14136		Bridge Replacement, West Road over Barnes Brook, Br. #070/076(New #) (Municipal Managed Project)	\$229,288.84	\$0.00	\$198,549.62	\$30,739.22		Complete/Final Audit 3/5/2007
<b>Red List:</b> No	<b>FSR:</b>	<b>WT:</b>	<b>No Outlet:</b> No	<b>Remarks:</b>	Town Forces + Guardrail Bid			

## FiscalYear: 2006 Projects Authorized for Construction

Project Name/Num.	Closed Projects	Description / Improvement	Current Estimate	Federal Share	State Share	Town / City Share	Other Share	Status / Completion Date
Unity 14557		Bridge Replacement, Phase I: Stage Road over Little Sugar River, Br. #049/057 (Force Acct DOT-Br. Maint)	\$51,000.00	\$0.00	\$40,800.00	\$10,200.00		Complete/Awaiting Audit
<b>Red List:</b> Yes	<b>FSR:</b> 70	<b>WT:</b> E2	<b>No Outlet:</b> No	<b>Remarks:</b> October 2005 Rain Event - FEMA (Bailey Bridge installation completed in 2006 to be billed w/Phase II)				
Warner 14519		Bridge Replacement, Phase I: Connors Mill Road over Schoodac Brook, Br. #194/172 (Force Acct DOT-Br. Maint)	\$125,000.00	\$0.00	\$100,000.00	\$25,000.00		Complete/Awaiting Audit
<b>Red List:</b> Yes	<b>FSR:</b> 69.9	<b>WT:</b> E2	<b>No Outlet:</b> No	<b>Remarks:</b> May 2006 Rain Event - FEMA (Bailey Bridge Installation) See also 14519A				
Wilmot 14621		Emergency Repair, Phase I: Kearsarge Valley Road over Cascade Brook, Br. #204/112 (Force Acct DOT-Br. Maint)	\$770,000.00	\$0.00	\$616,000.00	\$154,000.00		Complete/Awaiting Audit
<b>Red List:</b> Yes	<b>FSR:</b> 40.7	<b>WT:</b> E2	<b>No Outlet:</b> No	<b>Remarks:</b> May 2006 Rain Event - FEMA (Bailey Bridge Installation)				
FY 2006 Programmed Total			\$5,116,046.46	\$0.00	\$3,815,104.56	\$942,367.65	\$358,574.25	
FY 2005 Balance				\$0.00	\$1,639,980.00			
FY 2006 Appropriation				\$4,000,000.00	\$6,804,000.00			
FY 2006 Funds Available				\$4,000,000.00	\$8,443,980.00			
Minus FY 2006 Programmed Total				\$0.00	\$3,815,104.56			
Sub-total				\$4,000,000.00	\$4,628,875.44			
Federal Adjustment: Federal share used on other State bridges since State share sufficient to meet requests for aid in 2006.				(\$4,000,000.00)			\$0.00	
<b>FY 2006 Balance</b>				<b>\$0.00</b>	<b>\$4,628,875.44</b>			

### Number of Projects for FY 2006 By Funding Source

Funding or Managed By	Tally
Municipal	1
State/Municipal	19
State/Municipal/Other	1
<b>Total Number of projects</b>	<b>21</b>

### Number of Projects for FY 2006 By Managing Lead

Managed By	Tally
Force Acct DOT-Br. Maint	9
Municipality	12
<b>Total Number of projects</b>	<b>21</b>

**FiscalYear: 2007 Projects Authorized for Construction**

Project Name/Num.	Closed Projects	Description / Improvement	Current Estimate	Federal Share	State Share	Town / City Share	Other Share	Status / Completion Date
Amherst 14297		Bridge Replacement, New Boston Road over Beaver Brook, Br. #116/091 (Municipal Managed Project)	\$97,938.31	\$0.00	\$78,350.65	\$19,587.66		Complete/Awaiting Audit
<b>Red List:</b> No	<b>FSR:</b>	<b>WT:</b>	<b>No Outlet:</b> No	<b>Remarks:</b>	Moved from FY09>07			
Antrim 14846		Bridge Replacement, White Birch Point Road over Great Brook, Br. #134/088(New) (Municipal Managed Project)	\$586,417.00	\$0.00	\$448,675.02	\$112,168.75	\$25,573.23	Under Design
<b>Red List:</b> No	<b>FSR:</b>	<b>WT:</b>	<b>No Outlet:</b> No	<b>Remarks:</b>	October 2005 Rain Event - FEMA			
Auburn 14082		Bridge Replacement, Dearborn Road over Preston Brook, Br. #136/116 (Municipal Managed Project)	\$267,965.30	\$0.00	\$214,372.24	\$53,593.06		Complete/Final Audit 10/26/2006
<b>Red List:</b> No	<b>FSR:</b>	<b>WT:</b>	<b>No Outlet:</b> No	<b>Remarks:</b>	Actual completion date 11/26/03			
Bath 14439A		Emergency Repair, West Bath Road over Ammonoosuc River, Br. #137/095 (Force Acct DOT-Br. Maint)	\$16,314.41	\$0.00	\$13,051.53	\$3,262.88		Complete/Final Audit
<b>Red List:</b> Yes	<b>FSR:</b> 0.0	<b>WT:</b> 06	<b>No Outlet:</b> No	<b>Remarks:</b>	BM Completed 1/4/07			
Bath 14439B		Bridge Rehabilitation, Phase I: West Bath Road over Ammonoosuc River (Village Covered Bridge), Br. #137/095 (Municipal Managed Project)	\$149,919.00	\$0.00	\$119,935.20	\$29,983.80		Bid Stage
<b>Red List:</b> Yes	<b>FSR:</b> 0.0	<b>WT:</b> 06	<b>No Outlet:</b> No	<b>Remarks:</b>	Pier Repair Only			
Bedford 14084		Bridge Rehabilitation, North Amherst Road over Riddle Brook, Br. #128/119 (Municipal Managed Project)	\$148,150.00	\$0.00	\$118,520.00	\$29,630.00		Complete/Awaiting Audit
<b>Red List:</b> No	<b>FSR:</b>	<b>WT:</b>	<b>No Outlet:</b> No	<b>Remarks:</b>				
Bradford 14540V		Bridge Replacement, West Meadow Road over Hoyt Brook, Br. #099/120 (Municipal Managed Project)	\$533,400.00	\$0.00	\$106,680.00	\$26,670.00	\$400,050.00	Bid Stage
<b>Red List:</b> No	<b>FSR:</b>	<b>WT:</b>	<b>No Outlet:</b> No	<b>Remarks:</b>	October 2005 Rain Event - FEMA 75% remainder split 80/20			
Canaan 14446A		Emergency Repair, River Road over Mascoma River (Force Acct DOT-Br. Maint)	\$70,500.00	\$0.00	\$56,400.00	\$14,100.00		
<b>Red List:</b>	<b>FSR:</b>	<b>WT:</b>	<b>No Outlet:</b>	<b>Remarks:</b>	Bailey Bridge Installation & Removal; BM completed 1/16/07			
Canaan 14619		Bridge Rehabilitation, Goose Pond Road over Hinkson Brook, Br. #083/114 (Force Acct DOT-Br. Maint)	\$80,000.00	\$0.00	\$64,000.00	\$16,000.00		Complete/Awaiting Audit
<b>Red List:</b> Yes	<b>FSR:</b> 40.7	<b>WT:</b> 06	<b>No Outlet:</b> No	<b>Remarks:</b>	BM completed 12/8/06			

**FiscalYear: 2007 Projects Authorized for Construction**

Project Name/Num.	Closed Projects	Description / Improvement	Current Estimate	Federal Share	State Share	Town / City Share	Other Share	Status / Completion Date
Chichester 14081		Bridge Replacement, Webster Mills Road Over Sanborn Brook, Br. #152/144 (Municipal Managed Project)	\$586,578.78	\$0.00	\$469,263.03	\$117,315.75		Complete/Final Audit 12/11/2006
Red List: No	FSR:	WT:	No Outlet: No	Remarks:				
Clarksville 13746A		Bridge Rehabilitation, Cedar Stream over Dead Water Stream, Br. #109/101 (Municipal Managed Project)	\$87,745.00	\$0.00	\$70,196.00	\$17,549.00		Complete/Final Audit 11/14/2006
Red List: No	FSR:	WT:	No Outlet: No	Remarks:	Drainage & icing problem after project design			
Columbia 13815		Bridge Rehabilitation, Columbia Covered Bridge over Connecticut River, Br. #077/140 (Force Acct DOT-Br. Maint)	\$70,000.00	\$0.00	\$56,000.00	\$14,000.00		
Red List: No	FSR:	WT:	No Outlet: No	Remarks:	Columbia-Lemington, VT Project			
Concord 13694		Bridge Replacement, Commercial Street over Wattannummon Brook, Br. #140/113 (Municipal Managed Project)	\$307,422.00	\$0.00	\$245,937.60	\$61,484.40		Bid Stage
Red List: Yes	FSR: 36.9	WT: 06	No Outlet: No	Remarks:	FY05>07			
Concord 14841		Emergency Repair, North Pembroke Road over Soucook River (Force Acct DOT-Br. Maint)	\$190,000.00	\$0.00	\$152,000.00	\$38,000.00		
Red List:	FSR:	WT:	No Outlet:	Remarks:	Concord-Pembroke Project			
Danbury 14926		Bridge Rehabilitation, Phase I: Forbes Mountain Road over Wild Meadow Brook, Br. #103/100 (Force Acct DOT-Br. Maint)	\$52,000.00	\$0.00	\$41,600.00	\$10,400.00		
Red List: Yes	FSR: 29.8	WT: 10	No Outlet: No	Remarks:				
Dover 13945		Bridge Replacement, Washington Street over Cochecho River, Br. #136/123(New) (Municipal Managed Project)	\$3,312,646.00	\$0.00	\$0.00	\$662,529.20	\$2,650,116.80	Under Design
Red List: No	FSR:	WT:	No Outlet: No	Remarks:	STP funds/monthly billings allowed			
Dublin 14928		Emergency Repair, Phase I: Old Marlborough Road over Charcoal Brook, Br. #089/099 (Force Acct DOT-Br. Maint)	\$50,000.00	\$0.00	\$40,000.00	\$10,000.00		
Red List: Yes	FSR: 47.4	WT:	No Outlet: No	Remarks:	To improve load posting prior to permanent fix			
Durham 14453A		Emergency Repair, Wiswall Road over Lamprey River, Br. #069/072(SW), 070/072(NE) (Force Acct DOT-Br. Maint)	\$108,000.00	\$0.00	\$86,400.00	\$21,600.00		Complete/Awaiting Audit
Red List: No	FSR: 42.3	WT: E2	No Outlet: No	Remarks:	May 2006 Rain Event - FEMA (Bailey Bridge Installation); Bill w/#14453			

**FiscalYear: 2007 Projects Authorized for Construction**

<b>Project Name/Num.</b>	<b>Closed Projects</b>	<b>Description / Improvement</b>	<b>Current Estimate</b>	<b>Federal Share</b>	<b>State Share</b>	<b>Town / City Share</b>	<b>Other Share</b>	<b>Status / Completion Date</b>
Farmington 14366		Bridge Replacement, Ten Rod Road over Mad River, Br. #080/086 (Municipal Managed Project)	\$340,000.00	\$0.00	\$272,000.00	\$68,000.00		Under Design
<b>Red List:</b> No	<b>FSR:</b>	<b>WT:</b>	<b>No Outlet:</b> No	<b>Remarks:</b>				
Gilford 14074		Bridge Rehabilitation, Scenic Drive over Poor Farm Brook, Br. #114/147 (Municipal Managed Project)	\$234,601.50	\$0.00	\$187,681.20	\$46,920.30		Complete/Awaiting Audit
<b>Red List:</b> No	<b>FSR:</b>	<b>WT:</b>	<b>No Outlet:</b> No	<b>Remarks:</b>				
Goffstown 13686		Bridge Replacement, Mountain Road over Whittle Brook, Br. #085/100 (Municipal Managed Project)	\$122,384.47	\$0.00	\$97,907.58	\$24,476.89		Under Design
<b>Red List:</b> No	<b>FSR:</b> 58.3	<b>WT:</b> E2	<b>No Outlet:</b> No	<b>Remarks:</b> Moved from FY06>07				
Goffstown 13695		Bridge Rehabilitation, Mountain Road over Whittle Brook, Br. #085/098 (Municipal Managed Project)	\$137,384.47	\$0.00	\$109,907.58	\$27,476.89		Under Design
<b>Red List:</b> Yes	<b>FSR:</b> 40.1	<b>WT:</b> E2	<b>No Outlet:</b> No	<b>Remarks:</b> Moved from FY05>07				
Goffstown 14758		Bridge Replacement, Mountain Road over Whittle Brook, Br. #085/099(New) (Municipal Managed Project)	\$107,384.47	\$0.00	\$85,907.58	\$21,476.89		Under Design
<b>Red List:</b> No	<b>FSR:</b>	<b>WT:</b>	<b>No Outlet:</b> No	<b>Remarks:</b> NEW bridge replaces culvert				
Henniker 14106		Bridge Rehabilitation, Ramsdell Road over Contoocook River, Br. #123/106 (Municipal Managed Project)	\$1,482,697.00	\$0.00	\$1,186,157.60	\$296,539.40		Bid Stage
<b>Red List:</b> No	<b>FSR:</b>	<b>WT:</b>	<b>No Outlet:</b> No	<b>Remarks:</b>				
Keene 13710		Bridge Replacement, Court Street (NH 12A) over Ashuelot River, Br. #111/116 (Municipal Managed Project)	\$2,760,000.00	\$0.00	\$2,208,000.00	\$552,000.00		Bid Stage
<b>Red List:</b> No	<b>FSR:</b>	<b>WT:</b>	<b>No Outlet:</b> No	<b>Remarks:</b> FY06>07				
Laconia 14173		Bridge Rehabilitation, Fair Street over Winnepesaukee River, Br. #114/042 (Municipal Managed Project)	\$865,059.80	\$0.00	\$692,047.84	\$173,011.96		Under Construction
<b>Red List:</b> No	<b>FSR:</b>	<b>WT:</b>	<b>No Outlet:</b> No	<b>Remarks:</b> Moved from FY 06>07				
Lebanon 13045		Bridge Replacement, Trues Brook Road over Trues Brook, Br. #059/063 (Municipal Managed Project)	\$1,245,122.00	\$0.00	\$996,097.60	\$249,024.40		Bid Stage
<b>Red List:</b> No	<b>FSR:</b>	<b>WT:</b>	<b>No Outlet:</b> No	<b>Remarks:</b> FY05>07				

**FiscalYear: 2007 Projects Authorized for Construction**

<b>Project Name/Num.</b>	<b>Closed Projects</b>	<b>Description / Improvement</b>	<b>Current Estimate</b>	<b>Federal Share</b>	<b>State Share</b>	<b>Town / City Share</b>	<b>Other Share</b>	<b>Status / Completion Date</b>
Lebanon 13558		Other, NH 12A over BMRR (Engineering Study Only), Br. #062/117 (Municipal Managed Project)	\$50,000.00	\$0.00	\$40,000.00	\$10,000.00		Complete/Awaiting Audit 3/21/2003
<b>Red List:</b> No	<b>FSR:</b> 38.0	<b>WT:</b> E2	<b>No Outlet:</b> No	<b>Remarks:</b> Study complete. To be billed w/13558A				
Lebanon 14194		Bridge Rehabilitation, US 4 over B&M Railroad and Mascoma River, Br. #077/107 (Municipal Managed Project)	\$2,900,000.00	\$2,320,000.00	\$0.00	\$580,000.00		Under Design
<b>Red List:</b> No	<b>FSR:</b>	<b>WT:</b>	<b>No Outlet:</b> No	<b>Remarks:</b> FY2010>2007				
Lee 14843		Bridge Rehabilitation, Old Mill Road over Oyster River, Br. #116/130 (Force Acct DOT-Br. Maint)	\$56,500.00	\$0.00	\$45,200.00	\$11,300.00		
<b>Red List:</b> No	<b>FSR:</b> 99.0	<b>WT:</b> E2	<b>No Outlet:</b> No	<b>Remarks:</b>				
Lee 14844		Bridge Rehabilitation, Snell Road over Oyster River, Br. #124/145 (Force Acct DOT-Br. Maint)	\$48,500.00	\$0.00	\$38,800.00	\$9,700.00		
<b>Red List:</b> No	<b>FSR:</b> 61.2	<b>WT:</b> E2	<b>No Outlet:</b> No	<b>Remarks:</b>				
Merrimack 14091		Bridge Replacement, Bedford Road over Baboosic River, Br. #095/166 (Municipal Managed Project)	\$1,520,000.00	\$0.00	\$1,216,000.00	\$304,000.00		Bid Stage
<b>Red List:</b> No	<b>FSR:</b>	<b>WT:</b>	<b>No Outlet:</b> No	<b>Remarks:</b>				
Newport 14107		Bridge Rehabilitation, Belknap Avenue over Sugar River, Br. #131/106 (Municipal Managed Project)	\$562,786.98	\$0.00	\$450,229.58	\$112,557.40		Complete/Final Audit 3/19/2007
<b>Red List:</b> No	<b>FSR:</b> 28.9	<b>WT:</b> E2	<b>No Outlet:</b> No	<b>Remarks:</b>				
Plaistow 14390		Bridge Replacement, Garden Road over Little River, Br. #118/053 (Municipal Managed Project)	\$510,000.00	\$0.00	\$408,000.00	\$102,000.00		Under Design
<b>Red List:</b> No	<b>FSR:</b>	<b>WT:</b>	<b>No Outlet:</b> No	<b>Remarks:</b> FY05>07				
Plymouth 11893A		Other, Smith Bridge Road over Baker River, Br. #087/152 (Force Acct DOT-Br. Maint)	\$23,000.00	\$0.00	\$23,000.00	\$0.00		
<b>Red List:</b> No	<b>FSR:</b>	<b>WT:</b>	<b>No Outlet:</b> No	<b>Remarks:</b> Environmental Investigations, Clean-up & Monitoring				
Plymouth 13538		Bridge Replacement, Reservoir Road over Clay Brook Future, Br. #099/127 (Municipal Managed Project)	\$415,000.00	\$0.00	\$332,000.00	\$83,000.00		Under Construction
<b>Red List:</b> No	<b>FSR:</b>	<b>WT:</b>	<b>No Outlet:</b> No	<b>Remarks:</b>				

# **FiscalYear: 2007 Projects Authorized for Construction**

<b>Project Name/Num.</b>	<b>Closed Projects</b>	<b>Description / Improvement</b>	<b>Current Estimate</b>	<b>Federal Share</b>	<b>State Share</b>	<b>Town / City Share</b>	<b>Other Share</b>	<b>Status / Completion Date</b>
Rochester 14019		Bridge Rehabilitation, NH 202A (North Main Street) over Cocheco River, Br. #127/106 (Municipal Managed Project)	\$508,300.00	\$0.00	\$406,640.00	\$101,660.00		Under Design
<b>Red List:</b>	No	<b>FSR:</b> 57.2 <b>WT:</b> E2 <b>No Outlet:</b> No	<b>Remarks:</b> Moved from FY 06>07					
Salisbury 14626		Emergency Repair, Mountain Road over Blackwater River, Br. #095/135(Pingree Br) (Force Acct DOT-Br. Maint)	\$30,000.00	\$0.00	\$24,000.00	\$6,000.00		Complete/Awaiting Audit
<b>Red List:</b>	Yes	<b>FSR:</b> 32.4 <b>WT:</b> 10 <b>No Outlet:</b> No	<b>Remarks:</b>					
Sutton 13969		Bridge Replacement, Chalk Pond Rd over Kings Brook, Br. #097/088 (Municipal Managed Project)	\$543,616.43	\$0.00	\$434,893.14	\$108,723.29		Under Construction
<b>Red List:</b>	No	<b>FSR:</b> <b>WT:</b> <b>No Outlet:</b> No	<b>Remarks:</b> FY06>07					
Weare 13581		Bridge Replacement, Abijah Bridge Road over Lake Horace, Br. #038/124 (Municipal Managed Project)	\$675,700.00	\$0.00	\$540,560.00	\$135,140.00		Bid Stage
<b>Red List:</b>	No	<b>FSR:</b> <b>WT:</b> <b>No Outlet:</b> No	<b>Remarks:</b> FY06>07					
Winchester 14592		Bridge Replacement, Verry Brook Road over Wheelock Brook, Br. #132/172 (Municipal Managed Project)	\$313,150.00	\$71,362.50	\$62,630.00	\$15,657.50	\$163,500.00	Bid Stage
<b>Red List:</b>	Yes	<b>FSR:</b> 41.0 <b>WT:</b> BRC <b>No Outlet:</b> No	<b>Remarks:</b> FEMA 75/State 20/Town 5					

## FiscalYear: 2007 Projects Authorized for Construction

Project Name/Num.	Closed Projects	Description / Improvement	Current Estimate	Federal Share	State Share	Town / City Share	Other Share	Status / Completion Date
		FY 2007 Programmed Total	\$22,166,182.91	\$2,391,362.50	\$12,239,040.96	\$4,296,539.42	\$3,239,240.03	
		FY 2006 Balance		\$0.00	\$4,628,875.44			
		FY 2007 Appropriation		\$4,000,000.00	\$6,804,000.00			
		FY 2007 Funds Available		\$4,000,000.00	\$11,432,875.44			
		Minus FY 2007 Programmed Total		\$2,391,362.50	\$12,239,040.96			
		Sub-total		\$1,608,637.50	(\$806,165.53)			
				\$0.00				
						\$0.00		
		FY 2007 Balance		\$1,608,637.50	(\$806,165.53)			

### Number of Projects for FY 2007 By Funding Source

Funding or Managed By	Tally
Federal/Municipal	1
Municipal/Other	1
State	1
State/Municipal	35
State/Municipal/Other	3
<b>Total Number of projects</b>	<b>41</b>

### Number of Projects for FY 2007 By Managing Lead

Managed By	Tally
Force Acct DOT-Br. Maint	12
Municipality	29
<b>Total Number of projects</b>	<b>41</b>

**FiscalYear: 2008 Projects Authorized for Construction**

Project Name/Num.	Closed Projects	Description / Improvement	Current Estimate	Federal Share	State Share	Town / City Share	Other Share	Status / Completion Date
Bradford 14127		Bridge Replacement, Jones Road over Hoyt Brook, Br. #141/137 (Municipal Managed Project)	\$597,500.00	\$0.00	\$478,000.00	\$119,500.00		Bid Stage
<b>Red List:</b> No	<b>FSR:</b>	<b>WT:</b>	<b>No Outlet:</b> No	<b>Remarks:</b>				
Bristol 13573A		Bridge Replacement, Phase I & II: Central Street over Pemigewasset River (Municipal Managed Project)	\$4,575,000.00	\$0.00	\$3,660,000.00	\$915,000.00		Under Design
<b>Red List:</b>	<b>FSR:</b>	<b>WT:</b>	<b>No Outlet:</b>	<b>Remarks:</b> Bristol-New Hampton; Moved from FY07>08				
Campton 14892		Bridge Rehabilitation, Beech Hill Road, Br. #080/078 (Force Acct DOT-Br. Maint)	\$55,000.00	\$0.00	\$44,000.00	\$11,000.00		
<b>Red List:</b> No	<b>FSR:</b> 48.2	<b>WT:</b> E2	<b>No Outlet:</b> No	<b>Remarks:</b>				
Derry 13650		Bridge Replacement, Fordway Road over Beaver Brook, Br. #056/084 (Municipal Managed Project)	\$145,000.00	\$0.00	\$116,000.00	\$29,000.00		
<b>Red List:</b> No	<b>FSR:</b>	<b>WT:</b>	<b>No Outlet:</b> No	<b>Remarks:</b>				
Derry 13652		Bridge Replacement, Florence Street over Shields Brook, Br. #056/088 (Municipal Managed Project)	\$245,000.00	\$0.00	\$196,000.00	\$49,000.00		
<b>Red List:</b> No	<b>FSR:</b>	<b>WT:</b>	<b>No Outlet:</b> No	<b>Remarks:</b>				
Dover 13796		Bridge Rehabilitation, Washington Street over B&M RR, Br. #120/118 (Municipal Managed Project)	\$505,000.00	\$404,000.00	\$50,500.00	\$50,500.00		
<b>Red List:</b> No	<b>FSR:</b>	<b>WT:</b>	<b>No Outlet:</b> No	<b>Remarks:</b> (special 80/10/10)				
Ellsworth 14276		Bridge Replacement, Willey Road over West Branch Brook, Br. #134/072 (Municipal Managed Project)	\$655,000.00	\$0.00	\$524,000.00	\$131,000.00		Under Design
<b>Red List:</b> No	<b>FSR:</b>	<b>WT:</b>	<b>No Outlet:</b> No	<b>Remarks:</b>				
EPSOM 14895		Bridge Rehabilitation, Center Hill Road over Little Suncook River, Br. #117/120 (Force Acct DOT-Br. Maint)	\$123,000.00	\$0.00	\$98,400.00	\$24,600.00		
<b>Red List:</b> No	<b>FSR:</b> 85.3	<b>WT:</b> E2	<b>No Outlet:</b> No	<b>Remarks:</b>				
Epsom 14896		Bridge Rehabilitation, Center Hill Road over Blakes Brook, Br. #118/116 (Force Acct DOT-Br. Maint)	\$73,000.00	\$0.00	\$58,400.00	\$14,600.00		
<b>Red List:</b> No	<b>FSR:</b> 29.9	<b>WT:</b> E2	<b>No Outlet:</b> No	<b>Remarks:</b>				

**FiscalYear: 2008 Projects Authorized for Construction**

<b>Project Name/Num.</b>	<b>Closed Projects</b>	<b>Description / Improvement</b>	<b>Current Estimate</b>	<b>Federal Share</b>	<b>State Share</b>	<b>Town / City Share</b>	<b>Other Share</b>	<b>Status / Completion Date</b>
Lancaster 12796		Bridge Replacement, Pleasant Valley Road over Bunnell Brook, Br. #223/062 (Municipal Managed Project)	\$415,000.00	\$0.00	\$332,000.00	\$83,000.00		
<b>Red List:</b>	Yes	<b>FSR:</b> 18.4 <b>WT:</b> 03P <b>No Outlet:</b> No <b>Remarks:</b> Originally from FY1999>08						
Merrimack 13923		Bridge Replacement, McGaw Bridge Road over Baboosic Brook, Br. #116/137 (Municipal Managed Project)	\$460,000.00	\$0.00	\$368,000.00	\$92,000.00		
<b>Red List:</b>	Yes	<b>FSR:</b> 38.2 <b>WT:</b> 20 <b>No Outlet:</b> No <b>Remarks:</b> Moved from FY06>07>08						
Nottingham 14943		Emergency Repair, Mill Pond Road over Little River, Br. #204/082(Washed out) (Force Acct DOT-Br. Maint)	\$35,000.00	\$0.00	\$0.00	\$35,000.00		
<b>Red List:</b>	No	<b>FSR:</b> <b>WT:</b> <b>No Outlet:</b> No <b>Remarks:</b> Bailey Bridge Installation requested 4/23/07						
Pelham 13805		Bridge Replacement, Castlehill Road over Beaver Brook, Br. #072/145 (Municipal Managed Project)	\$600,000.00	\$0.00	\$480,000.00	\$120,000.00		Under Design
<b>Red List:</b>	Yes	<b>FSR:</b> 27.3 <b>WT:</b> 03P <b>No Outlet:</b> No <b>Remarks:</b> Pelham-Windham Project; Moved from FY05>07>08						
Peterborough 14006		Bridge Rehabilitation, Gulf Road over Otter Brook, Br. #135/136 (Municipal Managed Project)	\$485,862.00	\$0.00	\$388,689.60	\$97,172.40		Complete/Awaiting Audit
<b>Red List:</b>	Yes	<b>FSR:</b> 40.2 <b>WT:</b> 158 <b>No Outlet:</b> No <b>Remarks:</b>						
Portsmouth 10665		Bridge Replacement, Phase I: NH 33 (Old NH 101) over B&MRR, Br. #154/101 (Municipal Managed Project)	\$7,465,000.00	\$5,972,000.00	\$776,500.00	\$716,500.00		Under Design
<b>Red List:</b>	No	<b>FSR:</b> <b>WT:</b> <b>No Outlet:</b> No <b>Remarks:</b> Engr Study Only 80/20 Fed&State; Final PE,ROW&Const 80/10/10						
Swanzy 14195		Other, Thompson Covered Bridge, Br. #093/124 (Municipal Managed Project)	\$65,000.00	\$0.00	\$52,000.00	\$13,000.00		
<b>Red List:</b>	No	<b>FSR:</b> <b>WT:</b> <b>No Outlet:</b> No <b>Remarks:</b>						
Swanzy 14196		Other, Sawyers Crossing Covered Bridge, Br. #136/143 (Municipal Managed Project)	\$50,000.00	\$0.00	\$40,000.00	\$10,000.00		
<b>Red List:</b>	No	<b>FSR:</b> <b>WT:</b> <b>No Outlet:</b> No <b>Remarks:</b>						
Westmoreland 14898		Bridge Replacement, Bessie Pierce Rd over Partridge Brook, Br. #102/088 (Municipal Managed Project)	\$100,000.00	\$0.00	\$80,000.00	\$20,000.00		
<b>Red List:</b>	Yes	<b>FSR:</b> 26 <b>WT:</b> 03P <b>No Outlet:</b> No <b>Remarks:</b>						

## FiscalYear: 2008 Projects Authorized for Construction

Project Name/Num.	Closed Projects	Description / Improvement	Current Estimate	Federal Share	State Share	Town / City Share	Other Share	Status / Completion Date
		FY 2008 Programmed Total	\$16,649,362.00	\$6,376,000.00	\$7,742,489.60	\$2,530,872.40		
		FY 2007 Balance		\$0.00	(\$806,165.53)			
		FY 2008 Appropriation		\$4,000,000.00	\$6,804,000.00			
		FY 2008 Funds Available		\$4,000,000.00	\$5,997,834.47			
		Minus FY 2008 Programmed Total		\$6,376,000.00	\$7,742,489.60			
		Sub-total		(\$2,376,000.00)	(\$1,744,655.13)			
		Federal Adjustment: Exceeded Appropriation, Balance Forward to 2009.		\$0.00				
						\$0.00		
		<b>FY 2008 Balance</b>		<b>(\$2,376,000.00)</b>	<b>(\$1,744,655.13)</b>			

### Number of Projects for FY 2008 By Funding Source

Funding or Managed By	Tally
Federal/State/Municipal	2
Municipal	1
State/Municipal	15
<b>Total Number of projects</b>	<b>18</b>

### Number of Projects for FY 2008 By Managing Lead

Managed By	Tally
Force Acct DOT-Br. Maint	4
Municipality	14
<b>Total Number of projects</b>	<b>18</b>

**FiscalYear: 2009 Projects Authorized for Construction**

Project Name/Num.	Closed Projects	Description / Improvement	Current Estimate	Federal Share	State Share	Town / City Share	Other Share	Status / Completion Date
Bethlehem 14228		Bridge Replacement, Prospect Street over Ammonoosuc River, Br. #071/137 (Municipal Managed Project)	\$220,000.00	\$0.00	\$176,000.00	\$44,000.00		
<b>Red List:</b> No	<b>FSR:</b>	<b>WT:</b>	<b>No Outlet:</b> No	<b>Remarks:</b>				
Deering 14237		Bridge Rehabilitation, West Deering Road over Contoocook River, Br. #032/101 (Municipal Managed Project)	\$470,000.00	\$0.00	\$376,000.00	\$94,000.00		Under Design
<b>Red List:</b> No	<b>FSR:</b>	<b>WT:</b>	<b>No Outlet:</b> No	<b>Remarks:</b>	Deering-Antrim Project; Bridge Maint Repair completed 4/3/06			
Derry 13651		Bridge Replacement, South Avenue over Shield Brook, Br. #066/092 (Municipal Managed Project)	\$325,000.00	\$0.00	\$260,000.00	\$65,000.00		
<b>Red List:</b> No	<b>FSR:</b>	<b>WT:</b>	<b>No Outlet:</b> No	<b>Remarks:</b>				
Eaton 14168		Bridge Replacement, Potter Road over Conway Lake, Br. #072/137 (Municipal Managed Project)	\$635,000.00	\$0.00	\$508,000.00	\$127,000.00		
<b>Red List:</b> No	<b>FSR:</b>	<b>WT:</b>	<b>No Outlet:</b> No	<b>Remarks:</b>	Moved from FY08>09			
Hancock 14236		Bridge Replacement, Antrim Road over Moose Brook, Br. #125/115 (Municipal Managed Project)	\$550,000.00	\$0.00	\$440,000.00	\$110,000.00		Bid Stage
<b>Red List:</b> Yes	<b>FSR:</b> 40.7	<b>WT:</b> 06	<b>No Outlet:</b> No	<b>Remarks:</b>				
Hebron 14261		Bridge Replacement, Braley Road over Cockermouth River, Br. #097/105 (Municipal Managed Project)	\$951,500.00	\$0.00	\$761,200.00	\$190,300.00		Under Design
<b>Red List:</b> No	<b>FSR:</b>	<b>WT:</b>	<b>No Outlet:</b> No	<b>Remarks:</b>				
Littleton 14307		Bridge Replacement, Redington St over Ammonoosuc River, Br. #232/050 (Municipal Managed Project)	\$2,016,000.00	\$800,000.00	\$812,800.00	\$403,200.00		
<b>Red List:</b> No	<b>FSR:</b>	<b>WT:</b>	<b>No Outlet:</b> No	<b>Remarks:</b>	(40/40/20)			
Lyndeborough 14251		Bridge Replacement, Gulf Road over Stony Brook, Br. #059/106 (Municipal Managed Project)	\$580,924.00	\$0.00	\$464,739.20	\$116,184.80		Under Design
<b>Red List:</b> No	<b>FSR:</b>	<b>WT:</b>	<b>No Outlet:</b> No	<b>Remarks:</b>				
Nottingham 14240		Bridge Replacement, Freeman Hall Road over North River, Br. #145/145 (Municipal Managed Project)	\$466,500.00	\$0.00	\$373,200.00	\$93,300.00		Complete/Awaiting Audit
<b>Red List:</b> No	<b>FSR:</b>	<b>WT:</b>	<b>No Outlet:</b> No	<b>Remarks:</b>				

## FiscalYear: 2009 Projects Authorized for Construction

Project Name/Num.	Closed Projects	Description / Improvement	Current Estimate	Federal Share	State Share	Town / City Share	Other Share	Status / Completion Date
Randolph 14386		Bridge Replacement, Durand Road over Carlton Brook, Br. #140/067 (Municipal Managed Project)	\$480,000.00	\$0.00	\$384,000.00	\$96,000.00		Under Design
Red List: No	FSR:	WT:	No Outlet: No	Remarks:	Moved from FY08>09			
Sandown 14260		Bridge Replacement, Fremont Road over Exeter River, Br. #098/117 (Municipal Managed Project)	\$392,000.00	\$0.00	\$313,600.00	\$78,400.00		Complete/Awaiting Audit
Red List: Yes	FSR: 23.8	WT: BRC	No Outlet: No	Remarks:				
Wolfeboro 14032		Bridge Replacement, Bay Street over Brook, Br. #104/116 (Municipal Managed Project)	\$426,000.00	\$0.00	\$340,800.00	\$85,200.00		Under Design
Red List: No	FSR:	WT:	No Outlet: No	Remarks:	Moved FY06>09 per Town's Request			
FY 2009 Programmed Total			\$7,512,924.00	\$800,000.00	\$5,210,339.20	\$1,502,584.80		
FY 2008 Balance				(\$2,376,000.00)	(\$1,744,655.13)			
FY 2009 Appropriation				\$4,000,000.00	\$6,804,000.00			
FY 2009 Funds Available				\$1,624,000.00	\$5,059,344.87			
Minus FY 2009 Programmed Total				\$800,000.00	\$5,210,339.20			
Sub-total				\$824,000.00	(\$150,994.33)			
				\$0.00				
					\$0.00			
FY 2009 Balance				\$824,000.00	(\$150,994.33)			

### Number of Projects for FY 2009 By Funding Source

Funding or Managed By	Tally
Federal/State/Municipal	1
State/Municipal	11
<b>Total Number of projects</b>	<b>12</b>

### Number of Projects for FY 2009 By Managing Lead

Managed By	Tally
Municipality	12
<b>Total Number of projects</b>	<b>12</b>

**FiscalYear: 2010 Projects Authorized for Construction**

Project Name/Num.	Closed Projects	Description / Improvement	Current Estimate	Federal Share	State Share	Town / City Share	Other Share	Status / Completion Date
Ashland 14262		Bridge Rehabilitation, River Street over Squam River, Br. #101/073 (Municipal Managed Project)	\$345,000.00	\$0.00	\$276,000.00	\$69,000.00		
<b>Red List:</b> No	<b>FSR:</b>	<b>WT:</b>	<b>No Outlet:</b> No	<b>Remarks:</b>	Moved from FY07>09>10			
Bath 14439		Bridge Rehabilitation, Phase II: West Bath Road over Ammonoosuc River (Village Covered Bridge), Br. #137/095 (Municipal Managed Project)	\$825,000.00	\$0.00	\$660,000.00	\$165,000.00		Under Design
<b>Red List:</b> Yes	<b>FSR:</b> 0.0	<b>WT:</b> 06	<b>No Outlet:</b> No	<b>Remarks:</b>				
Bradford 14284		Bridge Replacement, West Road over Hoyt Brook, Br. #098/114 (Municipal Managed Project)	\$325,000.00	\$0.00	\$260,000.00	\$65,000.00		
<b>Red List:</b> No	<b>FSR:</b>	<b>WT:</b>	<b>No Outlet:</b> No	<b>Remarks:</b>	Moved from FY09>10			
Bristol 14278		Bridge Rehabilitation, Borough Road over Smith River, Br. #130/165 (Municipal Managed Project)	\$855,718.00	\$0.00	\$684,574.40	\$171,143.60		Under Design
<b>Red List:</b> No	<b>FSR:</b>	<b>WT:</b>	<b>No Outlet:</b> No	<b>Remarks:</b>	Bristol-Hill Project; Moved from FY09>10			
Campton 12407		Bridge Rehabilitation, Blair Road over Pemigewasset River, Br. #117/076	\$315,500.00	\$0.00	\$252,400.00	\$63,100.00		
<b>Red List:</b> Yes	<b>FSR:</b> 16.3	<b>WT:</b> 03P	<b>No Outlet:</b> No	<b>Remarks:</b>	Moved from FY03>08>10			
Canaan 14446		Bridge Replacement, River Road over Mascoma River, Br. #123/126 (Municipal Managed Project)	\$692,430.00	\$0.00	\$553,944.00	\$138,486.00		
<b>Red List:</b> No	<b>FSR:</b>	<b>WT:</b>	<b>No Outlet:</b> No	<b>Remarks:</b>				
Chester 13696		Bridge Replacement, Fremont Road over North Pond Brook, Br. #147/100 (Municipal Managed Project)	\$330,000.00	\$0.00	\$264,000.00	\$66,000.00		
<b>Red List:</b> No	<b>FSR:</b>	<b>WT:</b>	<b>No Outlet:</b> No	<b>Remarks:</b>	FY06>10			
Danville 13535		Bridge Replacement, Sandown Road over Exeter River, Br. #047/126 (Municipal Managed Project)	\$688,475.00	\$0.00	\$550,780.00	\$137,695.00		Bid Stage
<b>Red List:</b> No	<b>FSR:</b>	<b>WT:</b>	<b>No Outlet:</b> No	<b>Remarks:</b>	Moved from FY06>08>10			
Hudson 13354		Bridge Rehabilitation, County Road over Second Brook, Br. #126/083 (Municipal Managed Project)	\$160,000.00	\$0.00	\$128,000.00	\$32,000.00		
<b>Red List:</b> No	<b>FSR:</b>	<b>WT:</b>	<b>No Outlet:</b> No	<b>Remarks:</b>	Moved from FY06>FY08>10			

# **FiscalYear: 2010 Projects Authorized for Construction**

<b>Project Name/Num.</b>	<b>Closed Projects</b>	<b>Description / Improvement</b>	<b>Current Estimate</b>	<b>Federal Share</b>	<b>State Share</b>	<b>Town / City Share</b>	<b>Other Share</b>	<b>Status / Completion Date</b>
Manchester 14306		Bridge Replacement, Island Pond Road over Hogg Brook, Br. #169/137 (Municipal Managed Project)	\$529,300.00	\$0.00	\$423,440.00	\$105,860.00		Bid Stage
<b>Red List:</b> No	<b>FSR:</b>	<b>WT:</b>	<b>No Outlet:</b> No	<b>Remarks:</b>	Moved from FY08>10			
Merrimack 13964		Bridge Replacement, Manchester Street over Pennichuck Reservoir, Br. #120/126 (Municipal Managed Project)	\$1,775,000.00	\$0.00	\$1,420,000.00	\$355,000.00		Under Design
<b>Red List:</b> No	<b>FSR:</b>	<b>WT:</b>	<b>No Outlet:</b> No	<b>Remarks:</b>	Merrimack-Nashua project; Moved from FY06>08>09>10			
New Boston 14247		Bridge Replacement, Lyndeborough Road over South Branch Piscataquog River, Br. #064/056 (Municipal Managed Project)	\$760,000.00	\$0.00	\$608,000.00	\$152,000.00		
<b>Red List:</b> No	<b>FSR:</b>	<b>WT:</b>	<b>No Outlet:</b> No	<b>Remarks:</b>	Moved from FY09>10			
Northumberland 14234		Bridge Replacement, Brooklyn Street over Roaring Brook, Br. #108/114 (Municipal Managed Project)	\$725,000.00	\$0.00	\$580,000.00	\$145,000.00		Under Design
<b>Red List:</b> No	<b>FSR:</b>	<b>WT:</b>	<b>No Outlet:</b> No	<b>Remarks:</b>	Moved from FY09>10			
Orford		Bridge Replacement, Town Road #79 over Jacobs Brook, Br. #116/089 (Municipal Managed Project)	\$136,750.00	\$0.00	\$109,400.00	\$27,350.00		Awaiting Town Action
<b>Red List:</b> Yes	<b>FSR:</b> 33.9	<b>WT:</b> 03P	<b>No Outlet:</b> No	<b>Remarks:</b>	Not Authorized; Awaiting Town Action			
Peterborough 14933		Bridge Rehabilitation, Main Street over Contoocook River, Br. #092/089 (Municipal Managed Project)	\$825,000.00	\$0.00	\$660,000.00	\$165,000.00		
<b>Red List:</b> Yes	<b>FSR:</b> 14.9	<b>WT:</b> E2	<b>No Outlet:</b> No	<b>Remarks:</b>				
Portsmouth 13678		Bridge Replacement, US 1 over Scott Avenue, Br. #246/083 (Municipal Managed Project)	\$2,146,849.51	\$1,717,479.61	\$0.00	\$429,369.90		Under Design
<b>Red List:</b> Yes	<b>FSR:</b> 30.9	<b>WT:</b> E2	<b>No Outlet:</b> No	<b>Remarks:</b>	Portion of Portsmouth, NH - Kittery, ME Project			
Somersworth 12228		Bridge Rehabilitation, NH 9 over Salmon Falls River, Br. #101/114 (Municipal Managed Project)	\$795,000.00	\$318,000.00	\$0.00	\$79,500.00	\$397,500.00	
<b>Red List:</b> No	<b>FSR:</b> 66.6	<b>WT:</b> E2	<b>No Outlet:</b> No	<b>Remarks:</b>	Somersworth-Berwick, ME Project #2068; ME 50/NH 40/Town 10			
Unity 14248		Bridge Replacement, Stage Road over Little Sugar River; Phase I&II, Br. #035/074 (Municipal Managed Project)	\$550,200.00	\$0.00	\$440,160.00	\$110,040.00		
<b>Red List:</b> No	<b>FSR:</b> 38.8	<b>WT:</b> E2	<b>No Outlet:</b> No	<b>Remarks:</b>	October 2005 Rain Event - FEMA (Moved from FY09>10)			

## FiscalYear: 2010 Projects Authorized for Construction

Project Name/Num.	Closed Projects	Description / Improvement	Current Estimate	Federal Share	State Share	Town / City Share	Other Share	Status / Completion Date
Walpole 14267		Bridge Replacement, Old Keene Road over Great Brook, Br. #182/064 (Municipal Managed Project)	\$720,800.00	\$0.00	\$576,640.00	\$144,160.00		Bid Stage
<b>Red List:</b> No	<b>FSR:</b>	<b>WT:</b>	<b>No Outlet:</b> No	<b>Remarks:</b> Moved from FY09>10				
Warner 14519A		Bridge Replacement, Phase II: Connors Mill Road over Schoodac Brook, Br. #194/172 (Municipal Managed Project)	\$665,000.00	\$0.00	\$532,000.00	\$133,000.00		
<b>Red List:</b> Yes	<b>FSR:</b> 69.9	<b>WT:</b> E2	<b>No Outlet:</b> No	<b>Remarks:</b> May 2006 Rain Event - FEMA (See 14621 Estimate desc)				
Washington 14346		Bridge Replacement, Half Moon Pond Road over Half Moon Pond Outlet, Br. #131/083 (Municipal Managed Project)	\$654,400.00	\$0.00	\$523,520.00	\$130,880.00		Bid Stage
<b>Red List:</b> No	<b>FSR:</b>	<b>WT:</b>	<b>No Outlet:</b> No	<b>Remarks:</b>				
Weare 14338		Bridge Replacement, Lull Road over Peacock Brook, Br. #082/045 (Municipal Managed Project)	\$240,000.00	\$0.00	\$192,000.00	\$48,000.00		
<b>Red List:</b> No	<b>FSR:</b>	<b>WT:</b>	<b>No Outlet:</b> No	<b>Remarks:</b>				
FY 2010 Programmed Total			\$15,060,422.51	\$2,035,479.61	\$9,694,858.40	\$2,932,584.50	\$397,500.00	
FY 2009 Balance				\$0.00	(\$150,994.33)			
FY 2010 Appropriation				\$4,000,000.00	\$6,804,000.00			
FY 2010 Funds Available				\$4,000,000.00	\$6,653,005.67			
Minus FY 2010 Programmed Total				\$2,035,479.61	\$9,694,858.40			
Sub-total				\$1,964,520.39	(\$3,041,852.73)			
				\$0.00				
					\$0.00			
FY 2010 Balance				\$1,964,520.39	(\$3,041,852.73)			

### Number of Projects for FY 2010 By Funding Source

Funding or Managed By	Tally
Federal/Municipal	1
Federal/Municipal/Other	1
State/Municipal	20
<b>Total Number of projects</b>	<b>22</b>

### Number of Projects for FY 2010 By Managing Lead

Managed By	Tally
Municipality	21
Not Applicable to Date	1
<b>Total Number of projects</b>	<b>22</b>

## FiscalYear: 2011 Projects Authorized for Construction

Project Name/Num.	Closed Projects	Description / Improvement	Current Estimate	Federal Share	State Share	Town / City Share	Other Share	Status / Completion Date
Alton 14239		Bridge Replacement, Places Mill Road over Sunset Lake Outlet, Br. #098/178 (Municipal Managed Project)	\$335,000.00	\$0.00	\$268,000.00	\$67,000.00		
<b>Red List:</b> No	<b>FSR:</b> 32.1	<b>WT:</b> 03P	<b>No Outlet:</b> No	<b>Remarks:</b> Moved from FY09>11				
Andover 14573		Bridge Replacement, Morrill Road over Elbow Brook, Br. #127/106 (Municipal Managed Project)	\$420,000.00	\$0.00	\$336,000.00	\$84,000.00		
<b>Red List:</b> Yes	<b>FSR:</b> 41.0	<b>WT:</b> 10	<b>No Outlet:</b> No	<b>Remarks:</b>				
Durham 14453		Bridge Replacement, Wiswall Road over Lamprey River, Br. #070/073(New) (Municipal Managed Project)	\$1,335,934.00	\$0.00	\$649,200.00	\$162,300.00	\$524,434.00	Under Design
<b>Red List:</b> No	<b>FSR:</b>	<b>WT:</b>	<b>No Outlet:</b> No	<b>Remarks:</b> May 2006 Rain Event - FEMA (Moved from FY10>11); #14453A to be billed when this project completed				
Enfield 13592		Bridge Replacement, Phase I & II: Shaker Blvd over Knox River, Br. #120/115 (Municipal Managed Project)	\$300,000.00	\$0.00	\$240,000.00	\$60,000.00		
<b>Red List:</b> No	<b>FSR:</b> 15.8	<b>WT:</b>	<b>No Outlet:</b> No	<b>Remarks:</b> Moved from FY02>04>08>10>11				
Exeter 14090A		Bridge Replacement, Park Street over B&M Railroad, Br. #088/076 (Municipal Managed Project)	\$3,050,000.00	\$2,440,000.00	\$305,000.00	\$305,000.00		
<b>Red List:</b> No	<b>FSR:</b>	<b>WT:</b>	<b>No Outlet:</b> No	<b>Remarks:</b> (special 80/10/10) Moved From FY10>11				
Gilford 14533		Bridge Replacement, Hoyt Road over Gunstock River, Br. #169/090 (Municipal Managed Project)	\$509,592.00	\$0.00	\$407,673.60	\$101,918.40		Bid Stage
<b>Red List:</b> No	<b>FSR:</b>	<b>WT:</b>	<b>No Outlet:</b> No	<b>Remarks:</b> Moved from FY10>11				
Grafton 13373		Bridge Replacement, Phase I: Mill Brook Road over Mill Brook, Br. #162/139 (Force Acct DOT-Br. Maint)	\$16,917.30	\$0.00	\$13,533.84	\$3,383.46		Complete/Awaiting Audit
<b>Red List:</b> No	<b>FSR:</b>	<b>WT:</b>	<b>No Outlet:</b> No	<b>Remarks:</b> Bailey Bridge installation completed in 2000. Disassembly & Rental to be billed w/Phase II (FY11)				
Grafton 13373A		Bridge Replacement, Phase II: Mill Brook Road over Mill Brook, Br. #162/139 (Municipal Managed Project)	\$300,000.00	\$0.00	\$240,000.00	\$60,000.00		Awaiting Town Action
<b>Red List:</b> No	<b>FSR:</b> 19.4	<b>WT:</b> NPR	<b>No Outlet:</b> No	<b>Remarks:</b> **Placeholder** Moved from FY10>11				
Hudson 13353		Bridge Rehabilitation, Melendy Road over First Brook, Br. #114/083 (Municipal Managed Project)	\$100,000.00	\$0.00	\$80,000.00	\$20,000.00		
<b>Red List:</b> No	<b>FSR:</b>	<b>WT:</b>	<b>No Outlet:</b> No	<b>Remarks:</b> Moved from FY05>FY09>11				

## FiscalYear: 2011 Projects Authorized for Construction

Project Name/Num.	Closed Projects	Description / Improvement	Current Estimate	Federal Share	State Share	Town / City Share	Other Share	Status / Completion Date
Keene 14383		Bridge Replacement, Harrison Street over Beaver Brook, Br. #141/074 (Municipal Managed Project)	\$320,000.00	\$0.00	\$256,000.00	\$64,000.00		
<b>Red List:</b> No	<b>FSR:</b>	<b>WT:</b>	<b>No Outlet:</b> No	<b>Remarks:</b>	Moved from FY10>11			
Keene 14441		Bridge Replacement, Spring Street over Beaver Brook, Br. #140/078 (Municipal Managed Project)	\$350,000.00	\$0.00	\$280,000.00	\$70,000.00		
<b>Red List:</b> No	<b>FSR:</b>	<b>WT:</b>	<b>No Outlet:</b> No	<b>Remarks:</b>	Moved from FY10>11			
Lebanon 13558A		Bridge Rehabilitation, NH 12A over BMRR, Br. #062/117 (Municipal Managed Project)	\$3,900,000.00	\$3,120,000.00	\$0.00	\$780,000.00		Under Design
<b>Red List:</b> No	<b>FSR:</b>	<b>WT:</b>	<b>No Outlet:</b> No	<b>Remarks:</b>				
Loudon 14734		Bridge Replacement, Cross Brook Road over Bee Hole Brook, Br. #080/059(New) (Municipal Managed Project)	\$484,304.00	\$0.00	\$96,860.80	\$24,215.20	\$363,228.00	Complete/Awaiting Audit
<b>Red List:</b> No	<b>FSR:</b>	<b>WT:</b>	<b>No Outlet:</b> No	<b>Remarks:</b>	May 2006 Rain Event - FEMA; actual completion 12/26/06			
New Ipswich 14600		Bridge Replacement, Trinic Road over Furnace Brook, Br. #139/106 (Municipal Managed Project)	\$500,000.00	\$0.00	\$400,000.00	\$100,000.00		Under Design
<b>Red List:</b> No	<b>FSR:</b> 49.4	<b>WT:</b> E2	<b>No Outlet:</b> No	<b>Remarks:</b>				
Nottingham 14579		Bridge Replacement, Deerfield Road over Bean River, Br. #127/078 (Municipal Managed Project)	\$130,467.00	\$0.00	\$104,373.60	\$26,093.40		Complete/Awaiting Audit
<b>Red List:</b> Yes	<b>FSR:</b> 63.1	<b>WT:</b> NPR	<b>No Outlet:</b> No	<b>Remarks:</b>	Moved from FY12>FY11			
Portsmouth 14493		Bridge Rehabilitation, NH 1A over Sagamore Creek, Br. #198/034 (Municipal Managed Project)	\$3,400,000.00	\$2,720,000.00	\$0.00	\$680,000.00		Under Design
<b>Red List:</b> No	<b>FSR:</b>	<b>WT:</b>	<b>No Outlet:</b> No	<b>Remarks:</b>				
Weare 14339		Bridge Replacement, Peaslee Road over Piscataquog River, Br. #125/141 (Municipal Managed Project)	\$835,000.00	\$0.00	\$668,000.00	\$167,000.00		
<b>Red List:</b> No	<b>FSR:</b>	<b>WT:</b>	<b>No Outlet:</b> No	<b>Remarks:</b>	Moved from FY10>11			
Wentworth 14516		Bridge Replacement, Evans Road over South Branch Baker River, Br. #136/053 (Municipal Managed Project)	\$600,000.00	\$0.00	\$480,000.00	\$120,000.00		
<b>Red List:</b> Yes	<b>FSR:</b> 46.5	<b>WT:</b> NPR	<b>No Outlet:</b> No	<b>Remarks:</b>				

## FiscalYear: 2011 Projects Authorized for Construction

Project Name/Num.	Closed Projects	Description / Improvement	Current Estimate	Federal Share	State Share	Town / City Share	Other Share	Status / Completion Date
Wilmot 14621A		Bridge Replacement, Phase II: Kearsarge Valley Road over Cascade Brook, Br. #204/112 (Municipal Managed Project)	\$650,000.00	\$0.00	\$520,000.00	\$130,000.00		
Red List: No	FSR:	WT:	No Outlet: No	Remarks: May 2006 Rain Event - FEMA				
		FY 2011 Programmed Total	\$17,537,214.30	\$8,280,000.00	\$5,344,641.84	\$3,024,910.46	\$887,662.00	
		FY 2010 Balance		\$0.00	(\$3,041,852.73)			
		FY 2011 Appropriation		\$4,000,000.00	\$6,804,000.00			
		FY 2011 Funds Available		\$4,000,000.00	\$3,762,147.27			
		Minus FY 2011 Programmed Total		\$8,280,000.00	\$5,344,641.84			
		Sub-total		(\$4,280,000.00)	(\$1,582,494.57)			
		Federal Adjustment: Exceeded Appropriation, Balance Forward to 2012.		\$0.00				
					\$0.00			
		<b>FY 2011 Balance</b>		<b>(\$4,280,000.00)</b>	<b>(\$1,582,494.57)</b>			

### Number of Projects for FY 2011 By Funding Source

Funding or Managed By	Tally
Federal/Municipal	2
Federal/State/Municipal	1
State/Municipal	14
State/Municipal/Other	2
<b>Total Number of projects</b>	<b>19</b>

### Number of Projects for FY 2011 By Managing Lead

Managed By	Tally
Force Acct DOT-Br. Maint	1
Municipality	18
<b>Total Number of projects</b>	<b>19</b>

**FiscalYear: 2012 Projects Authorized for Construction**

Project Name/Num.	Closed Projects	Description / Improvement	Current Estimate	Federal Share	State Share	Town / City Share	Other Share	Status / Completion Date
Auburn 14618		Bridge Replacement, Depot Road over Clark Pond Outlet, Br. #095/145 (Municipal Managed Project)	\$426,711.61	\$0.00	\$341,369.29	\$85,342.32		Under Construction
<b>Red List:</b> Yes	<b>FSR:</b> 24.7	<b>WT:</b> 06	<b>No Outlet:</b> No	<b>Remarks:</b> Moved from FY11>12				
Carroll 14635		Bridge Replacement, Old Town Road over Ammonoosuc River, Br. #143/051 (Municipal Managed Project)	\$770,000.00	\$0.00	\$616,000.00	\$154,000.00		Under Design
<b>Red List:</b> Yes	<b>FSR:</b> 20.8	<b>WT:</b> 03P	<b>No Outlet:</b> No	<b>Remarks:</b>				
Grafton 14627		Bridge Replacement, Davis Road over Smith River, Br. #123/104 (Municipal Managed Project)	\$642,252.00	\$0.00	\$513,802.00	\$128,450.00		
<b>Red List:</b> No	<b>FSR:</b> 30.3	<b>WT:</b> E2	<b>No Outlet:</b> No	<b>Remarks:</b>				
Lebanon 14552		Bridge Rehabilitation, US 4 & NH 10 Over Mascoma River, Br. #120/115 (Municipal Managed Project)	\$450,000.00	\$0.00	\$360,000.00	\$90,000.00		
<b>Red List:</b> No	<b>FSR:</b>	<b>WT:</b>	<b>No Outlet:</b> No	<b>Remarks:</b> Moved from FY11>12				
Lee 14842		Bridge Replacement, High Street over North River, Br. #063/045 (Municipal Managed Project)	\$775,000.00	\$0.00	\$620,000.00	\$155,000.00		
<b>Red List:</b> No	<b>FSR:</b> 55.9	<b>WT:</b> NPR	<b>No Outlet:</b> No	<b>Remarks:</b>				
Loudon 14743		Bridge Replacement, Chichester Road over Bee Hole Brook, Br. #061/044 (Municipal Managed Project)	\$317,249.00	\$0.00	\$12,419.20	\$3,104.80	\$301,725.00	Complete/Awaiting Audit
<b>Red List:</b> No	<b>FSR:</b>	<b>WT:</b>	<b>No Outlet:</b> No	<b>Remarks:</b> May 2006 Rain Event - FEMA; actual completion 11/13/06				
New Boston 14771		Bridge Replacement, Gregg Mill Road over South Branch Piscataquog River, Br. #132/138 (Municipal Managed Project)	\$775,000.00	\$0.00	\$620,000.00	\$155,000.00		
<b>Red List:</b> No	<b>FSR:</b> 74.6	<b>WT:</b> E2	<b>No Outlet:</b> No	<b>Remarks:</b>				
Salisbury 14626A		Bridge Rehabilitation, Mountain Road over Blackwater River, Br. #095/135 (Municipal Managed Project)	\$1,350,000.00	\$0.00	\$1,080,000.00	\$270,000.00		
<b>Red List:</b> Yes	<b>FSR:</b> 13.7	<b>WT:</b> 03F	<b>No Outlet:</b> No	<b>Remarks:</b>				
Strafford 14790		Bridge Replacement, Huckins Road over Brook, Br. #125/090 (Municipal Managed Project)	\$305,000.00	\$0.00	\$244,000.00	\$61,000.00		
<b>Red List:</b> Yes	<b>FSR:</b> 41.0	<b>WT:</b> 10	<b>No Outlet:</b> No	<b>Remarks:</b>				

# **FiscalYear: 2012 Projects Authorized for Construction**

<b>Project Name/Num.</b>	<b>Closed Projects</b>	<b>Description / Improvement</b>	<b>Current Estimate</b>	<b>Federal Share</b>	<b>State Share</b>	<b>Town / City Share</b>	<b>Other Share</b>	<b>Status / Completion Date</b>
Unity 14557A		Bridge Replacement, Phase II: Stage Road over Little Sugar River, Br. #049/057 (Municipal Managed Project)	\$1,211,500.00	\$0.00	\$662,800.00	\$165,700.00	\$383,000.00	Bid Stage
<b>Red List:</b> Yes	<b>FSR:</b> 70.0	<b>WT:</b> E2	<b>No Outlet:</b> No	<b>Remarks:</b> October 2005 Rain Event - FEMA (Bailey Bridge installation completed in 2006 to be billed w/Phase II)				
Wentworth 14517		Bridge Rehabilitation, Saunders Hill Road over Baker River, Br. #142/096 (Municipal Managed Project)	\$540,000.00	\$0.00	\$432,000.00	\$108,000.00		
<b>Red List:</b> Yes	<b>FSR:</b> 20.8	<b>WT:</b> 10	<b>No Outlet:</b> No	<b>Remarks:</b>				
FY 2012 Programmed Total			\$7,562,712.61	\$0.00	\$5,502,390.49	\$1,375,597.12	\$684,725.00	
FY 2011 Balance				(\$4,280,000.00)	(\$1,582,494.57)			
FY 2012 Appropriation				\$4,000,000.00	\$6,804,000.00			
FY 2012 Funds Available				(\$280,000.00)	\$5,221,505.43			
Minus FY 2012 Programmed Total				\$0.00	\$5,502,390.49			
Sub-total				(\$280,000.00)	(\$280,885.05)			
Federal Adjustment: Exceeded Appropriation, Balance Forward to 2013.				\$0.00				
							\$0.00	
<b>FY 2012 Balance</b>				<b>(\$280,000.00)</b>	<b>(\$280,885.05)</b>			

## **Number of Projects for FY 2012 By Funding Source**

<b>Funding or Managed By</b>	<b>Tally</b>
State/Municipal	10
State/Municipal/Other	1
<b>Total Number of projects</b>	<b>11</b>

## **Number of Projects for FY 2012 By Managing Lead**

<b>Managed By</b>	<b>Tally</b>
Municipality	11
<b>Total Number of projects</b>	<b>11</b>

**FiscalYear: 2013 Projects Authorized for Construction**

<b>Project Name/Num.</b>	<b>Closed Projects</b>	<b>Description / Improvement</b>	<b>Current Estimate</b>	<b>Federal Share</b>	<b>State Share</b>	<b>Town / City Share</b>	<b>Other Share</b>	<b>Status / Completion Date</b>
Antrim 14940		Bridge Replacement, Depot Street over Relief, Br. #181/071 (Municipal Managed Project)	\$285,000.00	\$0.00	\$228,000.00	\$57,000.00		
<b>Red List:</b>	No	<b>FSR:</b> 47.1 <b>WT:</b> E2 <b>No Outlet:</b> No	<b>Remarks:</b>					
Antrim 14941		Bridge Replacement, Depot Street over Contoocook River Overflow, Br. #183/071 (Municipal Managed Project)	\$375,000.00	\$0.00	\$300,000.00	\$75,000.00		
<b>Red List:</b>	Yes	<b>FSR:</b> 42.0 <b>WT:</b> 158 <b>No Outlet:</b> No	<b>Remarks:</b>					
Antrim 14942		Bridge Replacement, Craig Road over Brook, Br. #117/093(6/12/06) (Municipal Managed Project)	\$220,000.00	\$0.00	\$176,000.00	\$44,000.00		
<b>Red List:</b>	Yes	<b>FSR:</b> 60.0 <b>WT:</b> 15 <b>No Outlet:</b> No	<b>Remarks:</b>					
Antrim 14944		Bridge Replacement, Old North Branch Road over North Branch River, Br. #130/149 (Municipal Managed Project)	\$305,000.00	\$0.00	\$244,000.00	\$61,000.00		
<b>Red List:</b>	Yes	<b>FSR:</b> 38.0 <b>WT:</b> 06 <b>No Outlet:</b> No	<b>Remarks:</b>					
Dublin		Bridge Replacement, Phase II: Old Marlborough Road over Charcoal Brook, Br. #089/099 (Municipal Managed Project)	\$230,000.00	\$0.00	\$184,000.00	\$46,000.00		Awaiting Town Action
<b>Red List:</b>	Yes	<b>FSR:</b> 47.4 <b>WT:</b> E2 <b>No Outlet:</b> No	<b>Remarks:</b>					
Hinsdale 14920		Bridge Replacement, Monument Road over Ash Swamp Brook, Br. #085/064(New) (Municipal Managed Project)	\$280,000.00	\$0.00	\$224,000.00	\$56,000.00		
<b>Red List:</b>	No	<b>FSR:</b> <b>WT:</b> <b>No Outlet:</b> No	<b>Remarks:</b>					
Hollis 14897		Bridge Rehabilitation, South Merrimack Road over Witch Brook, Br. #122/164 (Municipal Managed Project)	\$300,000.00	\$0.00	\$240,000.00	\$60,000.00		
<b>Red List:</b>	Yes	<b>FSR:</b> 37.8 <b>WT:</b> E2 <b>No Outlet:</b> No	<b>Remarks:</b> Awaiting Town's Estimate					
Marlborough 14939		Repair/Replacement of Bridge, Gates Road over Robbins Brook, Br. #098/128 (Municipal Managed Project)	\$900,000.00	\$0.00	\$720,000.00	\$180,000.00		
<b>Red List:</b>	Yes	<b>FSR:</b> 71.8 <b>WT:</b> NPR <b>No Outlet:</b> No	<b>Remarks:</b> Sent to BD 4/23/07					
Newbury 14916		Bridge Replacement, Village Road over Andrew Brook, Br. #120/078 (Municipal Managed Project)	\$490,000.00	\$0.00	\$392,000.00	\$98,000.00		
<b>Red List:</b>	Yes	<b>FSR:</b> 24.7 <b>WT:</b> E2 <b>No Outlet:</b> No	<b>Remarks:</b>					

# **FiscalYear: 2013 Projects Authorized for Construction**

<b>Project Name/Num.</b>	<b>Closed Projects</b>	<b>Description / Improvement</b>	<b>Current Estimate</b>	<b>Federal Share</b>	<b>State Share</b>	<b>Town / City Share</b>	<b>Other Share</b>	<b>Status / Completion Date</b>
Newbury 14917		Bridge Replacement, Sutton Road over Ring Brook, Br. #138/072 (Municipal Managed Project)	\$550,000.00	\$0.00	\$440,000.00	\$110,000.00		
<b>Red List:</b> No	<b>FSR:</b> 49.3	<b>WT:</b> E2	<b>No Outlet:</b> No	<b>Remarks:</b>				
Peterborough 14935		Bridge Replacement, Union Street over Nubanusit River, Br. #057/108 (Municipal Managed Project)	\$1,315,000.00	\$0.00	\$1,052,000.00	\$263,000.00		
<b>Red List:</b> No	<b>FSR:</b> 40.2	<b>WT:</b> E2	<b>No Outlet:</b> No	<b>Remarks:</b>				
Salem 14881		Bridge Replacement, Emerson Way over Widow Harris Brook, Br. #114/108 (Municipal Managed Project)	\$614,400.00	\$0.00	\$491,520.00	\$122,880.00		Under Design
<b>Red List:</b> Yes	<b>FSR:</b> 23.9	<b>WT:</b> E2	<b>No Outlet:</b> No	<b>Remarks:</b>				
Salem 14883		Bridge Replacement, Haverhill Road over Spicket River, Br. #097/181 (Municipal Managed Project)	\$555,000.00	\$0.00	\$444,000.00	\$111,000.00		Under Design
<b>Red List:</b> Yes	<b>FSR:</b> 27.0	<b>WT:</b> E2	<b>No Outlet:</b> No	<b>Remarks:</b>				
Swanzey 14918		Bridge Replacement, Cobble Hill Road over California Brook, Br. #082/115 (Municipal Managed Project)	\$375,000.00	\$0.00	\$300,000.00	\$75,000.00		
<b>Red List:</b> Yes	<b>FSR:</b> 69.9	<b>WT:</b> E2	<b>No Outlet:</b> No	<b>Remarks:</b>				
Temple 14937		Bridge Replacement, Putnam Road over Brook & Brook Overflow, Br. #116/139, 117/138 (Municipal Managed Project)	\$300,000.00	\$200,000.00	\$90,000.00	\$10,000.00		
<b>Red List:</b> Yes	<b>FSR:</b> 29.5	<b>WT:</b> 6	<b>No Outlet:</b> No	<b>Remarks:</b>				
Wentworth 14518		Bridge Rehabilitation, Dufour Road over South Branch Baker River, Br. #162/072 (Municipal Managed Project)	\$310,000.00	\$0.00	\$248,000.00	\$62,000.00		
<b>Red List:</b> Yes	<b>FSR:</b> 41.0	<b>WT:</b> 06	<b>No Outlet:</b> No	<b>Remarks:</b>				

## FiscalYear: 2013 Projects Authorized for Construction

Project Name/Num.	Closed Projects	Description / Improvement	Current Estimate	Federal Share	State Share	Town / City Share	Other Share	Status / Completion Date
		FY 2013 Programmed Total	\$7,225,900.00	\$200,000.00	\$5,630,720.00	\$1,395,180.00		
		FY 2012 Balance		(\$280,000.00)	(\$280,885.05)			
		FY 2013 Appropriation		\$4,000,000.00	\$6,804,000.00			
		FY 2013 Funds Available		\$3,720,000.00	\$6,523,114.95			
		Minus FY 2013 Programmed Total		\$200,000.00	\$5,630,720.00			
		Sub-total		\$3,520,000.00	\$892,394.95			
				\$0.00				
					\$0.00			
		FY 2013 Balance		\$3,520,000.00	\$892,394.95			

### Number of Projects for FY 2013 By Funding Source

Funding or Managed By	Tally
Federal/State/Municipal	1
State/Municipal	15
<b>Total Number of projects</b>	<b>16</b>

### Number of Projects for FY 2013 By Managing Lead

Managed By	Tally
Municipality	16
<b>Total Number of projects</b>	<b>16</b>

**REQUESTS FOR ESTIMATES - WORK IN PROGRESS**

PROJECT NAME	DESCRIPTION / IMPROVEMENT	REMARKS
Bradford	Repair/Replacement of Bridge, Bement Covered Bridge Bradford Center Road Br.#140/144, Br. #140/144	Working w/Town on Scope 2/1/07
Keene	Repair/Replacement of Bridge, Roxbury Street over Beaver Brook, Br. #140/077	Requested Estimate from BD 10/12/06
Keene	Repair/Replacement of Bridge, Main Street over Beaver Brook Br.#137/059	SENT TO BD 9/9/03
Lancaster	Repair/Replacement of Bridge, Mount Orne Road over Connecticut River, Br. #039/105	SENT TO BD 6/22/05
Manchester	Repair/Replacement of Bridge, US 3 (Elm Street) over B&MRR, Br. #144/075	Sent to BD 4/4/07
Manchester	Repair/Replacement of Bridge, Goffs Falls Road over B&MRR, Br. #188/092	Sent to BD 4/4/07
Sandwich	Repair/Replacement of Bridge, Durgin Bridge Road over Cold River, Br. #226/119	Sent to BD 12/23/05
Stark	Bridge Replacement, Northside Road over Upper Ammonoosuc River, Br. #115/091	Sent to BM 5/7/02
Sugar Hill	Repair/Replacement of Bridge, Streeter Pond Road over Indian Creek, Br. #208/125	Requested Estimate from BD 12/28/06
Sugar Hill	Repair/Replacement of Bridge, Crane Hill Road over Gale River, Br. #202/128	Requested Estimate from BD 12/28/06
Swanzey	Repair/Replacement of Bridge, Warmac Road over Perry Brook, Br. #135/068	Sent to BD 4/23/07
Westmoreland	Repair/Replacement of Bridge, Hatt Road over Partridge Brook, Br. #090/098	SENT TO BD 12/16/05
Winchester	Repair/Replacement of Bridge, Old Westport Road over Wheelock Brook, Br. #133/163	Sent to BD 4/23/07
Winchester	Repair/Replacement of Bridge, Broad Brook Road over Broad Brook, Br. #070/106	Sent to BD 4/23/07

Bridge Estimates Issued to Municipalities - Awaiting Town Action to Raise Funds and Request Construction Aid					148 Projects Awaiting Town Action	
PROJECT NAME	TRAN DATE	DESCRIPTION / IMPROVEMENT	CURRENT ESTIMATE	FEDERAL SHARE	STATE SHARE	TOWN / CITY SHARE
	PROJ #					
<b>Acworth</b> 1 Project	2/24/2005	Bridge Replacement, Grout Hill Road over Cold River, Br. #147/067	\$600,000.00	\$0.00	\$480,000.00	\$120,000.00
<b>Alexandria</b> 1 Project	8/7/2002	Bridge Replacement, Brock Road over Brock Brook, Br. #100/116	\$350,000.00	\$0.00	\$280,000.00	\$70,000.00
<b>Andover</b> 5 Projects	7/30/1996	Bridge Replacement, Hill Road over Bradley Brook, Br. #104/078	\$245,000.00	\$0.00	\$196,000.00	\$49,000.00
	7/30/1996	Bridge Replacement, Hoyt Road over Sucker Brook, Br. #197/146	\$150,000.00	\$0.00	\$120,000.00	\$30,000.00
	7/30/1996	Bridge Rehabilitation, Last Street over Sucker Brook, Br. #216/139	\$145,000.00	\$0.00	\$116,000.00	\$29,000.00
	7/30/1996	Bridge Replacement, Tucker Mountain Road over Sucker Brook, Br. #180/147	\$175,000.00	\$0.00	\$140,000.00	\$35,000.00
	7/30/1996	Bridge Replacement, Taunton Hill Road over Mountain Brook, Br. #125/129	\$225,000.00	\$0.00	\$180,000.00	\$45,000.00
<b>Antrim</b> 1 Project	1/18/2001	Bridge Replacement, Depot Street over Contoocook River, Br. #184/071	\$1,200,000.00	\$0.00	\$960,000.00	\$240,000.00
<b>Auburn</b> 1 Project	3/19/1998	Bridge Replacement, Auburn-Preston Brook Culvert on Raymond Road, Br. #118/136(New)	\$245,000.00	\$0.00	\$196,000.00	\$49,000.00
<b>Barnstead</b> 2 Projects	5/1/2007	Emergency Repair, Hannah Nutter Road over Big River, Br. #149/073 (Force Acct DOT-Br. Maint)	\$15,000.00	\$0.00	\$12,000.00	\$3,000.00
	5/1/2007	Emergency Repair, Welch Road over Little River, Br. #176/047 (Force Acct DOT-Br. Maint)	\$30,000.00	\$0.00	\$24,000.00	\$6,000.00
<b>Boscawen</b> 1 Project	10/28/2003	Repair/Replacement of Bridge, West Street (Old 3-B) over Merrimack River, Br. #132/085	\$215,000.00	\$0.00	\$172,000.00	\$43,000.00

PROJECT NAME	TRAN DATE PROJ #	DESCRIPTION / IMPROVEMENT	CURRENT ESTIMATE	FEDERAL SHARE	STATE SHARE	TOWN / CITY SHARE
<b>Bradford</b> 5 Projects	4/14/2004	Bridge Replacement, Breezy Hill Road, Br. #170/129	\$500,000.00	\$0.00	\$400,000.00	\$100,000.00
	9/14/2004	Bridge Replacement, Johnson Hill Road, Br. #104/141	\$325,000.00	\$0.00	\$260,000.00	\$65,000.00
	9/14/2004	Bridge Replacement, Breezy Hill Road, Br. #161/145	\$725,000.00	\$0.00	\$580,000.00	\$145,000.00
	9/14/2004	Bridge Replacement, Blaisdell Lake Road, Br. #168/162	\$215,000.00	\$0.00	\$172,000.00	\$43,000.00
	9/14/2004	Bridge Replacement, Blaisdell Lake Road, Br. #168/165	\$215,000.00	\$0.00	\$172,000.00	\$43,000.00
<b>Brentwood</b> 1 Project	9/13/2006	Bridge Rehabilitation, Crawley Falls Road over Exeter River, Br. #073/065	\$325,000.00	\$0.00	\$260,000.00	\$65,000.00
<b>Campton</b> 1 Project	7/20/2000	Bridge Replacement, Miclon Road over Conner Brook, Br. #112/116	\$345,000.00	\$0.00	\$276,000.00	\$69,000.00
<b>Canaan</b> 3 Projects	9/29/2003	Bridge Replacement, Lashua Road over Macoma River, Br. #122/136	\$330,000.00	\$0.00	\$264,000.00	\$66,000.00
	9/29/2003	Bridge Replacement, North Lary Road over Lary Pond Brook, Br. #165/146	\$350,000.00	\$0.00	\$280,000.00	\$70,000.00
	9/29/2003	Bridge Replacement, Lary Road over Lary Pond Brook, Br. #156/155	\$225,000.00	\$0.00	\$180,000.00	\$45,000.00
<b>Center Harbor</b> 1 Project	3/2/1989	Bridge Replacement, High Haith Road over Squam Lake Canal, Br. #126/139	\$260,000.00	\$0.00	\$208,000.00	\$52,000.00
<b>Charlestown</b> 1 Project	11/17/1998	Bridge Replacement, Chestnut Flat Road over Little Sugar River, Br. #071/115(CLOSED)	\$525,000.00	\$0.00	\$420,000.00	\$105,000.00
<b>Claremont</b> 1 Project	3/20/2007	Bridge Replacement, Plains Road over Sugar River, Br. #091/118	\$275,000.00	\$0.00	\$220,000.00	\$55,000.00

PROJECT NAME	TRAN DATE PROJ #	DESCRIPTION / IMPROVEMENT	CURRENT ESTIMATE	FEDERAL SHARE	STATE SHARE	TOWN / CITY SHARE
<b>Colebrook</b> 4 Projects	12/4/2002	Bridge Replacement, Little Blakely Road over Mohawk River, Br. #125/069	\$415,000.00	\$0.00	\$332,000.00	\$83,000.00
	12/4/2002	Bridge Rehabilitation, Bear Rock Road over West Branch Mohawk River, Br. #167/120 (Municipal Managed Project)	\$240,000.00	\$0.00	\$192,000.00	\$48,000.00
	8/20/2003	Bridge Rehabilitation, Harvey Swell Road over East Branch, Br. #190/109	\$125,000.00	\$0.00	\$100,000.00	\$25,000.00
	7/1/2005	Bridge Rehabilitation, Washburn Road over Mohawk River, Br. #188/063 (Municipal Managed Project)	\$205,000.00	\$0.00	\$164,000.00	\$41,000.00
<b>Columbia</b> 2 Projects	11/30/1999	Repair/Replacement of Bridge, Bungy Road over East Branch Summers Stream, Br. #228/109	\$275,000.00	\$0.00	\$220,000.00	\$55,000.00
	11/7/2005	Bridge Replacement, Meriden Hill Road over Lyman Brook, Br. #065/036 (Municipal Managed Project)	\$525,000.00	\$0.00	\$420,000.00	\$105,000.00
<b>Concord</b> 1 Project	12/20/2005 14841A	Bridge Rehabilitation, North Pembroke Road over Soucook River, Br. #183/156(J-Owned)	\$650,000.00	\$0.00	\$520,000.00	\$130,000.00
<b>Cornish</b> 1 Project	4/23/2007	Bridge Replacement, Tandy Brook Road over Mill Brook, Br. #089/082	\$450,000.00	\$0.00	\$360,000.00	\$90,000.00
<b>Danbury</b> 1 Project	5/30/2006	Bridge Replacement, Phase II: Forbes Mountain Road over Wild Meadow Brook, Br. #103/100	\$875,000.00	\$0.00	\$700,000.00	\$175,000.00
<b>Dublin</b> 2 Projects	7/1/2012	Bridge Replacement, Phase II: Old Marlborough Road over Charcoal Brook, Br. #089/099 (Municipal Managed Project)				
	1/16/2001	Bridge Replacement, Charcoal Road over Charcoal Brook, Br. #085/103	\$365,000.00	\$0.00	\$292,000.00	\$73,000.00
<b>Dummer</b> 1 Project	7/17/2001	Bridge Replacement, Old NH 110 over Upper Ammonoosuc River, Br. #042/043	\$800,000.00	\$0.00	\$640,000.00	\$160,000.00
<b>Durham</b> 1 Project	10/14/2003	Bridge Replacement, Durham Point Road over Crommet Creek, Br. #150/065	\$855,000.00	\$0.00	\$684,000.00	\$171,000.00

PROJECT NAME	TRAN DATE PROJ #	DESCRIPTION / IMPROVEMENT	CURRENT ESTIMATE	FEDERAL SHARE	STATE SHARE	TOWN / CITY SHARE
<b>Eaton</b> 2 Projects	5/20/2002	Bridge Replacement, Roberts Road over Snow Brook, Br. #078/114	\$375,000.00	\$0.00	\$300,000.00	\$75,000.00
	5/20/2002	Bridge Replacement, Potter Road over Snow Brook, Br. #058/130	\$275,000.00	\$0.00	\$220,000.00	\$55,000.00
<b>Enfield</b> 1 Project	12/9/2004	Bridge Replacement, Boy's Camp Road over Bicknell Brook, Br. #172/112	\$800,000.00	\$0.00	\$640,000.00	\$160,000.00
<b>Epping</b> 2 Projects	10/2/1995	Bridge Replacement, Blake Road over Lamprey River, Br. #059/054	\$550,000.00	\$0.00	\$440,000.00	\$110,000.00
	10/2/1995	Repair/Replacement of Bridge, Main Street over Lamprey River, Br. #109/055	\$620,000.00	\$0.00	\$496,000.00	\$124,000.00
<b>Epsom</b> 1 Project	5/9/2002	Bridge Replacement, Cass Road over Little Suncook River, Br. #128/120, 128/121	\$655,000.00	\$0.00	\$524,000.00	\$131,000.00
<b>Exeter</b> 1 Project	2/5/2004	Bridge Rehabilitation, String Bridge Road over Squamscott River, Br. #102/074, 103/074	\$785,000.00	\$0.00	\$628,000.00	\$157,000.00
<b>Farmington</b> 2 Projects	11/23/1998	Bridge Replacement, Sheepboro Road over Berry's River, Br. #142/050	\$320,000.00	\$0.00	\$256,000.00	\$64,000.00
	11/19/1998	Bridge Replacement, Paulson Road over Brook, Br. #101/125	\$295,000.00	\$0.00	\$236,000.00	\$59,000.00
<b>Fitzwilliam</b> 1 Project	6/30/2003	Bridge Rehabilitation, Phase II: Templeton Turnpike over Priest Brook, Br. #147/054	\$345,000.00	\$0.00	\$276,000.00	\$69,000.00
<b>Gilford</b> 1 Project	6/3/2002	Bridge Rehabilitation, Old Lake Road over Gunstock River, Br. #106/099	\$275,000.00	\$0.00	\$220,000.00	\$55,000.00
<b>Goshen</b> 1 Project	4/29/2002	Bridge Replacement, Cross Road over Gunnison Brook, Br. #105/129	\$370,000.00	\$0.00	\$296,000.00	\$74,000.00
<b>Grafton</b> 1 Project	7/1/2010 13373A	Bridge Replacement, Phase II: Mill Brook Road over Mill Brook, Br. #162/139 (Municipal Managed Project)				
<b>Grantham</b> 1 Project	12/29/1997	Bridge Replacement, Olde Farm Road over Skinner Brook, Br. #107/113	\$330,000.00	\$0.00	\$264,000.00	\$66,000.00

PROJECT NAME	TRAN DATE PROJ #	DESCRIPTION / IMPROVEMENT	CURRENT ESTIMATE	FEDERAL SHARE	STATE SHARE	TOWN / CITY SHARE
<b>Hampton</b> 1 Project	10/25/1995	Bridge Replacement, Old Stage Road over Taylor River, Br. #086/123(CLOSED)	\$415,000.00	\$0.00	\$332,000.00	\$83,000.00
<b>Hancock</b> 2 Projects	9/9/1998	Bridge Replacement, Mill Road over Moose Brook, Br. #121/116(CLOSED)	\$270,000.00	\$0.00	\$216,000.00	\$54,000.00
	3/2/2007	Bridge Replacement, Middle Road over Small Brook, Br. #107/074	\$85,000.00	\$0.00	\$68,000.00	\$17,000.00
<b>Hanover</b> 1 Project	5/6/1998	Bridge Rehabilitation, School House Lane over Mink Brook, Br. #108/066	\$100,000.00	\$0.00	\$80,000.00	\$20,000.00
<b>Jackson</b> 1 Project	7/22/2004	Bridge Replacement, Dundee Road over Mill Brook, Br. #198/046	\$585,000.00	\$0.00	\$468,000.00	\$117,000.00
<b>Keene</b> 1 Project	12/26/2006	Bridge Replacement, East Surry Road over Sturtevant Brook, Br. #111/138	\$300,000.00	\$0.00	\$240,000.00	\$60,000.00
<b>Kingston</b> 1 Project	12/9/2005	Bridge Replacement, New Boston Road over Powwow River, Br. #116/113	\$625,000.00	\$0.00	\$500,000.00	\$125,000.00
<b>Laconia</b> 1 Project	10/30/2003	Bridge Rehabilitation, Main Street Bridge over Winnepesaukee River, Br. #121/047	\$1,150,000.00	\$0.00	\$920,000.00	\$230,000.00
<b>Lancaster</b> 1 Project	11/3/2005	Bridge Replacement, McGary Hill Road over Otter Brook (Caleb Brook in FEMA Study), Br. #218/076 (Municipal Managed Project)	\$300,000.00	\$0.00	\$240,000.00	\$60,000.00
<b>Lempster</b> 1 Project	6/17/1996	Bridge Replacement, Schrenk Road over Cold Brook, Br. #117/156	\$280,000.00	\$0.00	\$224,000.00	\$56,000.00
<b>Lyndeborough</b> 1 Project	5/1/2007	Emergency Repair, Pettingill Road over Stony Brook, Br. #099/069 (Force Acct DOT-Br. Maint)	\$35,000.00	\$0.00	\$28,000.00	\$7,000.00
<b>Madison</b> 2 Projects	1/23/1997	Bridge Replacement, East Madison Road over Frost Brook, Br. #111/082	\$190,000.00	\$0.00	\$152,000.00	\$38,000.00
	1/23/1997	Bridge Rehabilitation, East Madison Road over Frost Brook, Br. #107/102	\$175,000.00	\$0.00	\$140,000.00	\$35,000.00
<b>Marlow</b> 1 Project	12/6/2005	Bridge Replacement, Lewis Road over Ashuelot River, Br. #104/039	\$725,000.00	\$0.00	\$580,000.00	\$145,000.00

PROJECT NAME	TRAN DATE PROJ #	DESCRIPTION / IMPROVEMENT	CURRENT ESTIMATE	FEDERAL SHARE	STATE SHARE	TOWN / CITY SHARE
<b>Middleton</b> 2 Projects	11/20/1998	Bridge Replacement, Ridge Road over Jones Brook, Br. #082/109	\$450,000.00	\$0.00	\$360,000.00	\$90,000.00
	11/20/1998	Bridge Replacement, Silver Street Road over Outlet of Sunrise Lake, Br. #058/033	\$365,000.00	\$0.00	\$292,000.00	\$73,000.00
<b>Milan</b> 1 Project	9/23/1998	Bridge Replacement, Stearns Brook Road over Stearns Brooks, Br. #254/038	\$465,000.00	\$0.00	\$372,000.00	\$93,000.00
<b>Milton</b> 3 Projects	11/13/1998	Bridge Replacement, Hopper Road over Salmon Falls River, Br. #064/167	\$450,000.00	\$0.00	\$360,000.00	\$90,000.00
	11/23/1998	Bridge Rehabilitation, Church Street over Salmon Falls River, Br. #077/163	\$505,000.00	\$0.00	\$404,000.00	\$101,000.00
	11/13/1998	Bridge Replacement, Allen Hastings Way over Jones Brook, Br. #104/109	\$390,000.00	\$0.00	\$312,000.00	\$78,000.00
<b>Nelson</b> 1 Project	9/9/1998	Bridge Replacement, Murdough Hill Road over brook, Br. #073/098	\$360,000.00	\$0.00	\$288,000.00	\$72,000.00
<b>New Durham</b> 1 Project	5/20/2002	Bridge Replacement, Davis Crossing over Ela River, Br. #228/091(New #)	\$365,000.00	\$0.00	\$292,000.00	\$73,000.00
<b>New Hampton</b> 3 Projects	12/26/2006	Bridge Rehabilitation, Coolidge Woods Road over Blake Brook, Br. #055/074	\$225,000.00	\$0.00	\$180,000.00	\$45,000.00
	11/8/2006	Bridge Replacement, Brook Road over Blake Brook, Br. #061/069	\$375,000.00	\$0.00	\$300,000.00	\$75,000.00
	11/8/2006	Bridge Replacement, Coolidge Woods Road over Wallace Brook, Br. #035/051	\$430,000.00	\$0.00	\$344,000.00	\$86,000.00
<b>Newbury</b> 3 Projects	9/4/1998	Bridge Replacement, Mountain Road over Andrew Brook, Br. #100/090	\$325,000.00	\$0.00	\$260,000.00	\$65,000.00
	9/4/1998	Bridge Replacement, Mountain Road over Andrew Brook, Br. #094/080	\$265,000.00	\$0.00	\$212,000.00	\$53,000.00
	9/4/1998	Bridge Replacement, Mountain Road over unnamed brook, Br. #078/039	\$165,000.00	\$0.00	\$132,000.00	\$33,000.00

PROJECT NAME	TRAN DATE PROJ #	DESCRIPTION / IMPROVEMENT	CURRENT ESTIMATE	FEDERAL SHARE	STATE SHARE	TOWN / CITY SHARE
<b>Newport</b> 2 Projects	2/1/2007	Bridge Replacement, Paradise Road over Sugar River, Br. #177/117	\$525,000.00	\$0.00	\$420,000.00	\$105,000.00
	12/26/2006	Bridge Replacement, Greenwood Road over Dodge Brook, Br. #097/139	\$375,000.00	\$0.00	\$300,000.00	\$75,000.00
<b>Northwood</b> 2 Projects	9/9/1998	Bridge Replacement, Bow Lake Road over Shelburne Brook, Br. #095/113	\$255,000.00	\$0.00	\$204,000.00	\$51,000.00
	9/9/1998	Bridge Rehabilitation, Old Canterbury Road over Narrows Brook, Br. #045/100	\$175,000.00	\$0.00	\$140,000.00	\$35,000.00
<b>Orford</b> 3 Projects	7/1/2009	Bridge Replacement, Town Road #79 over Jacobs Brook, Br. #116/089 (Municipal Managed Project)				
	2/22/2002	Bridge Replacement, Archertown Road over Jacobs Brook, Br. #080/120	\$820,000.00	\$0.00	\$656,000.00	\$164,000.00
	2/22/2002	Bridge Replacement, Mousley Brook Road over South Branch, Br. #145/067	\$330,000.00	\$0.00	\$264,000.00	\$66,000.00
<b>Ossipee</b> 4 Projects	5/28/1999	Bridge Replacement, Bean Mountain Road over Lovell River, Br. #075/262 (Force Acct DOT-Br. Maint)	\$100,000.00	\$0.00	\$80,000.00	\$20,000.00
	9/11/2002	Bridge Replacement, Paddy Acre Road over Brook, Br. #147/233	\$190,000.00	\$0.00	\$152,000.00	\$38,000.00
	12/16/2003	Repair/Replacement of Bridge, Whittier Covered Bridge (Old Rte 25) over Bear Camp River, Br. #108/333	\$100,000.00	\$0.00	\$80,000.00	\$20,000.00
	5/14/2004	Bridge Replacement, Valley Road over Dan Hole River, Br. #123/233	\$255,000.00	\$0.00	\$204,000.00	\$51,000.00
<b>Pelham</b> 2 Projects	8/8/2000	Bridge Replacement, Willow Street over Beaver Brook, Br. #105/069	\$930,000.00	\$0.00	\$744,000.00	\$186,000.00
	8/8/2000	Bridge Replacement, Moeckel Road over Golden Brook, Br. #124/131(CLOSED)	\$335,000.00	\$0.00	\$268,000.00	\$67,000.00
<b>Pembroke</b> 1 Project	12/20/2005	Bridge Rehabilitation, Buck Street over Hartford Brook, Br. #182/106	\$175,000.00	\$0.00	\$140,000.00	\$35,000.00

PROJECT NAME	TRAN DATE PROJ #	DESCRIPTION / IMPROVEMENT	CURRENT ESTIMATE	FEDERAL SHARE	STATE SHARE	TOWN / CITY SHARE
<b>Piermont</b> 1 Project	12/6/1999	Bridge Replacement, Bean Brook Road over Bean Brook, Br. #060/073	\$680,000.00	\$0.00	\$544,000.00	\$136,000.00
<b>Pittsfield</b> 1 Project	6/19/2006	Bridge Replacement, Shaw Road over Kelly Brook, Br. #089/135	\$325,000.00	\$0.00	\$260,000.00	\$65,000.00
<b>Portsmouth</b> 5 Projects	11/28/2000	Repair/Replacement of Bridge, Pierces Island Road over Little Harbor, Br. #241/069	\$2,500,000.00	\$0.00	\$2,000,000.00	\$500,000.00
	9/20/2000	Bridge Rehabilitation, Woodbury Ave over Hodgson Brook, Br. #204/101	\$285,000.00	\$0.00	\$228,000.00	\$57,000.00
	9/18/2000	Bridge Rehabilitation, Cate Street over Hodgson Brook, Br. #198/107	\$325,000.00	\$0.00	\$260,000.00	\$65,000.00
	9/18/2000	Bridge Rehabilitation, Coakley Road over Hodgson Brook, Br. #191/110	\$165,000.00	\$0.00	\$132,000.00	\$33,000.00
	11/2/2000	Repair/Replacement of Bridge, Maplewood Ave over North Mill Road, Br. #231/103	\$1,100,000.00	\$0.00	\$880,000.00	\$220,000.00
<b>Rindge</b> 2 Projects	10/3/2003	Bridge Rehabilitation, Converseville Road over Converseville Brook, Br. #153/073	\$225,000.00	\$0.00	\$180,000.00	\$45,000.00
	10/1/2003	Bridge Replacement, Wellington Road over Converseville Brook, Br. #154/069	\$410,000.00	\$0.00	\$328,000.00	\$82,000.00
<b>Rochester</b> 1 Project	10/4/2005	Bridge Replacement, Rochester Neck Road Bridge over Isinglass, Br. #225/139	\$675,000.00	\$0.00	\$540,000.00	\$135,000.00

PROJECT NAME	TRAN DATE PROJ #	DESCRIPTION / IMPROVEMENT	CURRENT ESTIMATE	FEDERAL SHARE	STATE SHARE	TOWN / CITY SHARE
<b>Rumney</b> 6 Projects	1/30/2007	Bridge Replacement, Old Route 25 over Creamery Brook, Br. #076/087(6/12/06)	\$375,000.00	\$0.00	\$300,000.00	\$75,000.00
	1/30/2007	Bridge Replacement, Buffalo Road over Unnamed Brook, Br. #093/082(6/12/06)	\$450,000.00	\$0.00	\$360,000.00	\$90,000.00
	1/30/2007	Bridge Replacement, East Rumney Road over Brook, Br. #202/100(6/12/06)	\$300,000.00	\$0.00	\$240,000.00	\$60,000.00
	3/2/2007	Bridge Rehabilitation, Old Route 25 over Emerald Brook, Br. #100/060	\$100,000.00	\$0.00	\$80,000.00	\$20,000.00
	1/30/2007	Bridge Replacement, Old Route 25 over Stewart Brook, Br. #077/085(6/12/06)	\$385,000.00	\$0.00	\$308,000.00	\$77,000.00
	1/30/2007	Bridge Replacement, Buffalo Road over Unnamed Brook, Br. #128/073(6/12/06)	\$425,000.00	\$0.00	\$340,000.00	\$85,000.00
<b>Salem</b> 5 Projects	5/17/2006	Bridge Replacement, Bluff Street over Hittytity Brook, Br. #094/119	\$625,000.00	\$0.00	\$500,000.00	\$125,000.00
	11/25/1998	Bridge Rehabilitation, Lawrence Road over Spicket River, Br. #113/070	\$200,000.00	\$0.00	\$160,000.00	\$40,000.00
	3/2/2007	Bridge Replacement, Pelham Road over Porcupine Brook (Municipal Managed Project)	\$282,000.00	\$0.00	\$225,600.00	\$56,400.00
	1/12/2007	Bridge Replacement, Town Farm Road over Spicket River, Br. #118/116	\$930,000.00	\$0.00	\$744,000.00	\$186,000.00
	1/12/2007	Bridge Replacement, North Main Street over Widow Harris Brook, Br. #115/115	\$560,000.00	\$0.00	\$448,000.00	\$112,000.00
<b>Sanbornton</b> 4 Projects	4/14/1998	Bridge Replacement, Johnson Road over Salmon Brook, Br. #118/089	\$380,000.00	\$0.00	\$304,000.00	\$76,000.00
	4/14/1998	Bridge Replacement, Chapman Road over Brook, Br. #219/072	\$195,000.00	\$0.00	\$156,000.00	\$39,000.00
	4/13/1998	Bridge Rehabilitation, Huse Road over Unnamed Brook, Br. #204/134	\$215,000.00	\$0.00	\$172,000.00	\$43,000.00
	9/9/1998	Bridge Replacement, Plummer Road over Kermit Brook, Br. #148/156	\$455,000.00	\$0.00	\$364,000.00	\$91,000.00

PROJECT NAME	TRAN DATE PROJ #	DESCRIPTION / IMPROVEMENT	CURRENT ESTIMATE	FEDERAL SHARE	STATE SHARE	TOWN / CITY SHARE
<b>Sandown</b> 1 Project	10/20/2003	Bridge Replacement, Phillips Road over Exeter River, Br. #093/109	\$400,000.00	\$0.00	\$320,000.00	\$80,000.00
<b>South Hampton</b> 2 Projects	10/5/1999	Bridge Replacement, Whitehall Road over Powwow River, Br. #099/062	\$255,000.00	\$0.00	\$204,000.00	\$51,000.00
	1/11/2006	Bridge Replacement, Hilldale Ave over Powwow River, Br. #069/066	\$600,000.00	\$0.00	\$480,000.00	\$120,000.00
<b>Strafford</b> 2 Projects	5/11/2005	Bridge Rehabilitation, Northwood-Bow Lake Road over Brook, Br. #085/040	\$175,000.00	\$0.00	\$140,000.00	\$35,000.00
	5/11/2005	Repair/Replacement of Bridge, First Crown Point Road over Brook, Br. #069/164	\$300,000.00	\$0.00	\$240,000.00	\$60,000.00
<b>Stratford</b> 1 Project	3/15/2005	Bridge Replacement, Tetu Road over Stratford Bog Brook, Br. #124/086	\$285,000.00	\$0.00	\$228,000.00	\$57,000.00
<b>Sutton</b> 1 Project	12/9/1998	Bridge Replacement, Morse Loop over Brook, Br. #170/024	\$190,000.00	\$0.00	\$152,000.00	\$38,000.00
<b>Tamworth</b> 2 Projects	12/30/1998	Bridge Rehabilitation, Bryant Road over Mill Brook, Br. #145/118	\$225,000.00	\$0.00	\$180,000.00	\$45,000.00
	12/30/1998	Bridge Replacement, Chocura Lake Road over Chocura Lake Outlet, Br. #069/157	\$450,000.00	\$0.00	\$360,000.00	\$90,000.00
<b>Unity</b> 1 Project	2/3/1997	Bridge Replacement, Neal Mine Road over Little Sugar River, Br. #062/046	\$385,000.00	\$0.00	\$308,000.00	\$77,000.00
<b>Wakefield</b> 2 Projects	3/23/2007	Bridge Rehabilitation, Canal Road over Great East Lake Outlet, Br. #186/118	\$385,000.00	\$0.00	\$308,000.00	\$77,000.00
	10/23/2006	Bridge Replacement, Pine River Pond Road over Pine River, Br. #075/043	\$455,000.00	\$0.00	\$364,000.00	\$91,000.00
<b>Walpole</b> 1 Project	10/13/2003	Bridge Replacement, Wentworth Road over Houghton Brook, Br. #213/076	\$385,000.00	\$0.00	\$308,000.00	\$77,000.00
<b>Warren</b> 2 Projects	6/27/2000	Bridge Replacement, Studio Road over Brook, Br. #134/100	\$265,000.00	\$0.00	\$212,000.00	\$53,000.00
	6/27/2000	Bridge Replacement, Breezy Point Road over Baker River, Br. #154/122	\$625,000.00	\$0.00	\$500,000.00	\$125,000.00

PROJECT NAME	TRAN DATE PROJ #	DESCRIPTION / IMPROVEMENT	CURRENT ESTIMATE	FEDERAL SHARE	STATE SHARE	TOWN / CITY SHARE
<b>Washington</b> 1 Project	7/13/2006	Bridge Replacement, Mill Street over Halfmoon Pond Outlet, Br. #131/075	\$310,000.00	\$0.00	\$248,000.00	\$62,000.00
<b>Webster</b> 1 Project	3/20/2007	Bridge Replacement, Schoodac Road over Meadow Brook, Br. #066/113	\$455,000.00	\$0.00	\$364,000.00	\$91,000.00
<b>Westmoreland</b> 5 Projects	3/8/2006	Bridge Rehabilitation, Makinen Road over Mill Brook, Br. #151/125	\$475,000.00	\$0.00	\$380,000.00	\$95,000.00
	3/8/2006	Bridge Replacement, South Village Road over Mill Brook, Br. #167/120	\$275,000.00	\$0.00	\$220,000.00	\$55,000.00
	3/8/2006	Bridge Replacement, South River Road over Aldrich Brook, Br. #107/163	\$320,000.00	\$0.00	\$256,000.00	\$64,000.00
	3/8/2006	Bridge Replacement, Hatt Road over Partridge Brook, Br. #124/061	\$495,000.00	\$0.00	\$396,000.00	\$99,000.00
	1/4/2006	Bridge Replacement, Spofford Road over Partridge Brook, Br. #138/038	\$310,000.00	\$0.00	\$248,000.00	\$62,000.00
<b>Whitefield</b> 2 Projects	8/26/1999	Bridge Replacement, Airport Road over Airport Marsh Outlet, Br. #166/096	\$300,000.00	\$0.00	\$240,000.00	\$60,000.00
	10/4/1999	Repair/Replacement of Bridge, Water Street over Johns River, Br. #106/106	\$390,000.00	\$0.00	\$312,000.00	\$78,000.00
<b>Wilton</b> 4 Projects	3/2/2007	Bridge Replacement, Old County Farm Road over Blood Brook, Br. #060/118	\$220,000.00	\$0.00	\$176,000.00	\$44,000.00
	3/2/2007	Bridge Replacement, Frye Mill Road over Burton Pond Outlet, Br. #080/145	\$315,000.00	\$0.00	\$252,000.00	\$63,000.00
	9/19/2006	Bridge Rehabilitation, King Brook Road over King Brook, Br. #074/060	\$300,000.00	\$0.00	\$240,000.00	\$60,000.00
	3/2/2007	Bridge Replacement, Stage Coach Road over Burton Pond Outlet, Br. #086/142	\$165,000.00	\$0.00	\$132,000.00	\$33,000.00
<b>Winchester</b> 1 Project	9/15/2004	Bridge Replacement, Bridge Street over Ashuelot River, Br. #122/096	\$1,000,000.00	\$0.00	\$800,000.00	\$200,000.00
<b>EstimateTotal For</b>	<b>148</b>	<b>Projects Awaiting Town Action</b>	<b>\$58,197,000.00</b>	<b>\$0.00</b>	<b>\$46,557,600.00</b>	<b>\$11,639,400.00</b>