



BRIDGE AID PROGRAM STATUS REPORT

As of 4/7/2009

With Bridge Detail

FiscalYear: 2004 Projects Authorized for Construction

Project Name/Num.	Closed Projects	Description / Improvement	Current Estimate	Federal Share	State Share	Town / City Share	Other Share	Status / Completion Date
Alexandria 14049		Bridge Replacement, Berry Road over Smith River, Br. #222/093 (Municipal Managed Project)	\$867,094.48	\$0.00	\$693,675.58	\$173,418.90		Complete/Final Audit 12/5/2006
Red List: No	FSR:	WT:	No Outlet: No	Remarks:	Project completed 8/23/05			
Bedford 13655		Bridge Replacement, Beals Road over McQuade Brook (Const. Only), Br. #155/062 (Municipal Managed Project)	\$184,064.70	\$0.00	\$147,251.76	\$36,812.94		Complete/Final Audit 2/5/2003
Red List: No	FSR:	WT:	No Outlet: No	Remarks:				
Bradford 13608		Bridge Replacement, Fairgrounds Road over West Branch Brook, Br. #100/141 (Municipal Managed Project)	\$465,849.67	\$0.00	\$372,679.74	\$93,169.93		Complete/Final Audit 2/5/2003
Red List: No	FSR:	WT:	No Outlet: No	Remarks:				
Charlestown 13534		Bridge Replacement, Fling Road over Clay Brook, Br. #155/062 (Municipal Managed Project)	\$412,753.66	\$0.00	\$330,202.93	\$82,550.73		Bid Stage
Red List: Yes	FSR: 38.6	WT: 06	No Outlet: No	Remarks:	Town rejected bids			
Chester 13562		Bridge Replacement, Towle Road over Towle Brook, Br. #151/105 (Municipal Managed Project)	\$285,596.08	\$0.00	\$228,476.86	\$57,119.22		Complete/Final Audit 5/1/2006
Red List: No	FSR: 56.3	WT: E2	No Outlet: No	Remarks:				
Clarksville 13746		Bridge Replacement, Cedar Stream over Dead Water Stream, Br. #109/101 (Municipal Managed Project)	\$922,384.62	\$0.00	\$737,907.69	\$184,476.93		Complete/Final Audit 11/14/2006
Red List: No	FSR:	WT:	No Outlet: No	Remarks:				
Derry 13649		Bridge Replacement, Collette's Grove Road over Drew Brook, Br. #168/100 (Municipal Managed Project)	\$311,667.13	\$0.00	\$249,333.70	\$62,333.43		Complete/Final Audit 8/23/2005
Red List: No	FSR:	WT:	No Outlet: No	Remarks:				
Epping 13940		Bridge Replacement, Mill Street over Lamprey River, Br. #112/054, 112/053	\$1,111,867.21	\$854,294.76	\$206,057.96	\$51,514.49		Complete/Final Audit 12/14/2004
Red List: No	FSR:	WT:	No Outlet: No	Remarks:				
Exeter 14090		Bridge Replacement, Park Street over B&M Railroad, (Eng. Study Only), Br. #088/076 (Municipal Managed Project)	\$75,000.00	\$0.00	\$67,500.00	\$7,500.00		Complete/Awaiting Audit
Red List: Yes	FSR: 44.5	WT: 06	No Outlet: No	Remarks:				

FiscalYear: 2004 Projects Authorized for Construction

Project Name/Num.	Closed Projects	Description / Improvement	Current Estimate	Federal Share	State Share	Town / City Share	Other Share	Status / Completion Date
Farmington 14129		Bridge Rehabilitation, Watson Corner Road over Cocheco River, Br. #121/141 (Force Acct DOT-Br. Maint)	\$76,583.85	\$0.00	\$61,267.08	\$15,316.77		Complete/Final Audit 10/19/2004
Red List: No	FSR:	WT:	No Outlet: No	Remarks:				
Hampton 13930		Repair/Replacement of Bridge, NH 27 over B&MRR, (Eng. Study Only), Br. #162/142 (Municipal Managed Project)	\$101,867.88	\$0.00	\$101,867.88	\$0.00		Complete/Final Audit 8/19/2004
Red List: No	FSR:	WT:	No Outlet: No	Remarks:				
Lancaster 12795		Bridge Replacement, Pleasant Valley Road over Otter Brook, Br. #197/097 (Municipal Managed Project)	\$446,154.83	\$0.00	\$356,923.86	\$89,230.97		Complete/Final Audit 1/9/2006
Red List: No	FSR:	WT:	No Outlet: No	Remarks:				
Lebanon 13556		Bridge Rehabilitation, Spring Street over Great Brook, Br. #121/108 (Municipal Managed Project)	\$551,927.96	\$0.00	\$441,542.37	\$110,385.59		Complete/Final Audit 11/8/2005
Red List: No	FSR:	WT:	No Outlet: No	Remarks:				
Lyndeborough 12802		Bridge Replacement, Temple Road over Stony Brook, Br. #075/085 (Municipal Managed Project)	\$1,009,046.53	\$0.00	\$737,237.22	\$186,809.31	\$85,000.00	Complete/Awaiting Audit
Red List: No	FSR:	WT:	No Outlet: No	Remarks:	Includes \$85,000 Betterment Funds			
Lyndeborough 13973		Bridge Rehabilitation, Dells Road, Br. #187/069 (Force Acct DOT-Br. Maint)	\$45,282.80	\$0.00	\$36,226.24	\$9,056.56		Complete/Final Audit 8/30/2004
Red List: No	FSR:	WT:	No Outlet: No	Remarks:				
Manchester 13378		Bridge Rehabilitation, Mammoth Road over Cohas Brook, Br. #176/119 (Municipal Managed Project)	\$345,947.57	\$0.00	\$276,758.06	\$69,189.51		Complete/Final Audit 3/8/2004
Red List: No	FSR:	WT:	No Outlet: No	Remarks:				
New Boston 13601		Bridge Replacement, Howe Bridge Road over South Branch Piscataquog River, Br. #155/156 (Municipal Managed Project)	\$726,486.75	\$0.00	\$581,189.40	\$145,297.35		Complete/Final Audit 2/5/2003
Red List: No	FSR:	WT:	No Outlet: No	Remarks:				
New London 13974		Bridge Rehabilitation, Main St. over Clark Pond Brook, Br. #128/062 (Force Acct DOT-Br. Maint)	\$60,929.77	\$0.00	\$48,743.82	\$12,185.95		Complete/Final Audit 4/9/2004
Red List: No	FSR:	WT:	No Outlet: No	Remarks:				

FiscalYear: 2004 Projects Authorized for Construction

Project Name/Num.	Closed Projects	Description / Improvement	Current Estimate	Federal Share	State Share	Town / City Share	Other Share	Status / Completion Date
Plymouth 13830		Bridge Replacement, Morse Road over Brook, Br. #077/120 (Municipal Managed Project)	\$290,933.81	\$0.00	\$232,747.05	\$58,186.76		Complete/Final Audit 4/1/2005
Red List: No	FSR:	WT:	No Outlet: No	Remarks:				
Sandown 14128		Bridge Rehabilitation, O'Dell Road over Exeter River, Br. #110/120 (Force Acct DOT-Br. Maint)	\$120,846.59	\$0.00	\$96,677.27	\$24,169.32		Complete/Final Audit 12/15/2004
Red List: No	FSR:	WT:	No Outlet: No	Remarks:				
Statewide 13767		Bridge Rehabilitation, Phase I: Repairs statewide to town road bridges (11 total) over B&MRR, Br. #000/000 (Force Acct DOT-Br. Maint)	\$137,042.74	\$0.00	\$137,042.74	\$0.00		Complete/Final Audit 8/24/2006
Red List: No	FSR:	WT:	No Outlet: No	Remarks:	Projects completed 2002-2006			
Thornton 13617		Bridge Replacement, Bridge Road over Mill Brook, Br. #185/104 (Municipal Managed Project)	\$370,333.63	\$0.00	\$296,266.90	\$74,066.73		Complete/Final Audit 9/30/2004
Red List: No	FSR:	WT:	No Outlet: No	Remarks:				
Wilmot 13657		Bridge Replacement, Campground Road over Pleasant Stream, Br. #178/124 (Municipal Managed Project)	\$662,512.63	\$0.00	\$530,010.10	\$132,502.53		Complete/Final Audit 3/2/2005
Red List: No	FSR:	WT:	No Outlet: No	Remarks:				
Windham 14112		Bridge Replacement, Church Street Culvert, Br. #111/097 (Municipal Managed Project)	\$129,727.20	\$0.00	\$103,781.76	\$25,945.44		Complete/Final Audit 10/1/2004
Red List: No	FSR:	WT:	No Outlet: No	Remarks:				

FiscalYear: 2004 Projects Authorized for Construction

Project Name/Num.	Closed Projects	Description / Improvement	Current Estimate	Federal Share	State Share	Town / City Share	Other Share	Status / Completion Date
		FY 2004 Programmed Total	\$9,711,902.09	\$854,294.76	\$7,071,367.97	\$1,701,239.36	\$85,000.00	
		FY 2003 Balance		\$0.00	\$581,023.30			
		FY 2004 Appropriation		\$4,000,000.00	\$6,804,000.00			
		FY 2004 Funds Available		\$4,000,000.00	\$7,385,023.30			
		Minus FY 2004 Programmed Total		\$854,294.76	\$7,071,367.97			
		Sub-total		\$3,145,705.24	\$313,655.33			
		Federal Adjustment:Federal share used on other State bridges since State share sufficient to meet requests for aid in 2004.		(\$3,145,705.24)			\$0.00	
		FY 2004 Balance		\$0.00	\$313,655.33			

Number of Projects for FY 2004 By Funding Source

Funding or Managed By	Tally
Federal/State/Municipal	1
State	2
State/Municipal	21
Total Number of projects	24

Number of Projects for FY 2004 By Managing Lead

Managed By	Tally
Force Acct DOT-Br. Maint	5
Municipality	18
State	1
Total Number of projects	24

FiscalYear: 2005 Projects Authorized for Construction

Project Name/Num.	Closed Projects	Description / Improvement	Current Estimate	Federal Share	State Share	Town / City Share	Other Share	Status / Completion Date
Bedford 14070		Bridge Replacement, Campbell Road over McQuade Brook, Br. #089/119 (Municipal Managed Project)	\$331,050.78	\$0.00	\$264,840.62	\$66,210.16		Complete/Final Audit 7/13/2005
Red List: Yes	FSR: 62.5	WT: E2	No Outlet: No	Remarks:				
Chester 14373		Bridge Rehabilitation, Phase I: Hanson Road over Exeter River, Br. #170/135 (Force Acct DOT-Br. Maint)	\$110,000.00	\$0.00	\$88,000.00	\$22,000.00		Complete/Awaiting Audit
Red List: No	FSR: 70.5	WT: E2	No Outlet: No	Remarks:	Bridge Maint work completed 4/13/06			
Derry 13648		Bridge Replacement, Bradford Street over Tributary G, Br. #077/089(New) (Municipal Managed Project)	\$354,452.37	\$0.00	\$283,561.90	\$70,890.47		Complete/Final Audit 3/15/2007
Red List: No	FSR:	WT:	No Outlet: No	Remarks:	Final Inspection 11/2/06			
Fitzwilliam 14370		Emergency Repair, Templeton Road over Priest Brook, Br. #150/033 (Force Acct DOT-Br. Maint)	\$17,000.00	\$0.00	\$13,600.00	\$3,400.00		Complete/Awaiting Audit
Red List: Yes	FSR: 39.6	WT: 03P	No Outlet: No	Remarks:				
Gilmanton 13963		Bridge Replacement, River Road over Suncook River, Br. #136/041 (Municipal Managed Project)	\$280,051.10	\$0.00	\$243,899.92	\$36,151.18		Complete/Final Audit 10/9/2007
Red List: Yes	FSR: 31.4	WT: NPR	No Outlet: No	Remarks:	Work completed 12/31/05			
Hampton 13930A		Bridge Rehabilitation, NH 27 over B&MRR, Br. #162/142 (Force Acct DOT-Br. Maint)	\$899,417.97	\$695,534.38	\$188,883.59	\$15,000.00		Complete/Awaiting Audit
Red List: Yes	FSR: 17	WT: 11	No Outlet: No	Remarks:				
Keene 14243		Bridge Rehabilitation, Island Street Bridge;, Br. #125/069 (Municipal Managed Project)	\$309,098.10	\$0.00	\$247,278.48	\$61,819.62		Complete/Final Audit 6/9/2005
Red List: Yes	FSR: 16.6	WT: 06	No Outlet: No	Remarks:				
Lancaster 14071		Bridge Rehabilitation, Mechanic Street over Israel River, Br. #134/107 (Force Acct DOT-Br. Maint)	\$696,975.75	\$0.00	\$557,580.60	\$139,395.15		Complete/Final Audit 12/5/2007
Red List: Yes	FSR: 0.0	WT: 06	No Outlet: No	Remarks:	BM completed 12/6/06			
Lyme 14235		Historic Preservation, River Road over Clay Brook, Br. #069/190 (Force Acct DOT-Br. Maint)	\$51,000.00	\$0.00	\$40,800.00	\$10,200.00		
Red List: No	FSR:	WT:	No Outlet: No	Remarks:				

FiscalYear: 2005 Projects Authorized for Construction

Project Name/Num.	Closed Projects	Description / Improvement	Current Estimate	Federal Share	State Share	Town / City Share	Other Share	Status / Completion Date
Milton 13748		Bridge Replacement, Garage Way over Salmon Falls River (Maine Managed Project), Br. #198/131	\$836,309.37	\$0.00	\$379,799.53	\$76,192.07	\$380,317.77	Complete/Final Audit 9/25/2007
Red List: No	FSR:	WT:	No Outlet: No	Remarks:	Milton-Lebanon, ME Project; ME 50% NH 40% Town 10%			
New Hampton 13604		Bridge Rehabilitation, NH Railroad Bridge over Winona Road, Br. #251/054 (Force Acct DOT-Br. Maint)	\$35,000.00	\$0.00	\$35,000.00	\$0.00		Complete/Final Audit 9/19/2005
Red List: No	FSR:	WT:	No Outlet: No	Remarks:				
New Ipswich 13965		Bridge Replacement, Country Road over Water Loom Pond, Br. #145/089 (Municipal Managed Project)	\$655,350.00	\$0.00	\$524,280.00	\$131,070.00		Complete/Final Audit 7/12/2006
Red List: No	FSR:	WT:	No Outlet: No	Remarks:				
Pelham 13813		Bridge Replacement, Tallant Road over Beaver Brook, Br. #074/141 (Municipal Managed Project)	\$881,252.00	\$0.00	\$705,001.60	\$176,250.40		Complete/Awaiting Audit
Red List: No	FSR: 61.0	WT: E2	No Outlet: No	Remarks:	Final Inspection 11/21/06			
Peterborough 13713		Bridge Replacement, Wilder Road over Nubanusit Brook, Br. #055/112 (Municipal Managed Project)	\$947,772.28	\$0.00	\$758,217.82	\$189,554.46		Complete/Final Audit 1/7/2005
Red List: Yes	FSR: 4.0	WT: 105	No Outlet: No	Remarks:				
Plainfield 14156		Bridge Rehabilitation, Methodist Hill Road over Great Brook, Br. #202/163 (Force Acct DOT-Br. Maint)	\$48,198.80	\$0.00	\$38,559.04	\$9,639.76		Complete/Final Audit 1/12/2005
Red List: No	FSR:	WT:	No Outlet: No	Remarks:				
Swanzey 13673		Bridge Replacement, West Street Bridge over California Brook, Br. #080/124 (Municipal Managed Project)	\$721,068.26	\$0.00	\$576,854.61	\$144,213.65		Complete/Final Audit 4/10/2008
Red List: No	FSR:	WT:	No Outlet: No	Remarks:	Inspected on 11/2/05+9/10/07			
Tuftsboro 14145		Bridge Rehabilitation, County Road over Melvey River, Br. #138/066 (Municipal Managed Project)	\$216,046.22	\$0.00	\$172,836.98	\$43,209.24		Complete/Final Audit 2/3/2006
Red List: No	FSR:	WT:	No Outlet: No	Remarks:				
Weare 13582		Bridge Replacement, Woodbury Road over Piscataquog River, Br. #090/151 (Municipal Managed Project)	\$259,378.43	\$0.00	\$207,502.74	\$51,875.69		Complete/Final Audit 4/10/2006
Red List: No	FSR:	WT:	No Outlet: No	Remarks:				

FiscalYear: 2005 Projects Authorized for Construction

Project Name/Num.	Closed Projects	Description / Improvement	Current Estimate	Federal Share	State Share	Town / City Share	Other Share	Status / Completion Date
Westmoreland 14207		Bridge Replacement, Old Mill Brook Road over Mill Brook, Br. #158/123 (Municipal Managed Project)	\$340,278.10	\$0.00	\$68,055.62	\$17,013.90	\$255,208.58	Complete/Final Audit 11/27/2006
Red List: Yes FSR: 16.4 WT: 10 No Outlet: No Remarks: FEMA 75/State 20/ Town 5								
FY 2005 Programmed Total			\$7,989,699.52	\$695,534.38	\$5,394,553.06	\$1,264,085.74	\$635,526.35	
FY 2004 Balance				\$0.00	\$313,655.33			
FY 2005 Appropriation				\$4,000,000.00	\$6,804,000.00			
FY 2005 Funds Available				\$4,000,000.00	\$7,117,655.33			
Minus FY 2005 Programmed Total				\$695,534.38	\$5,394,553.06			
Sub-total				\$3,304,465.62	\$1,723,102.27			
Federal Adjustment: Federal share used on other State bridges since State share sufficient to meet requests for aid in 2005.				(\$3,304,465.62)			\$0.00	
FY 2005 Balance				\$0.00	\$1,723,102.27			

Number of Projects for FY 2005 By Funding Source

Funding or Managed By	Tally
Federal/State/Municipal	1
State	1
State/Municipal	15
State/Municipal/Other	2
Total Number of projects	19

Number of Projects for FY 2005 By Managing Lead

Managed By	Tally
Force Acct DOT-Br. Maint	7
Municipality	11
Other	1
Total Number of projects	19

FiscalYear: 2006 Projects Authorized for Construction

Project Name/Num.	Closed Projects	Description / Improvement	Current Estimate	Federal Share	State Share	Town / City Share	Other Share	Status / Completion Date
Andover 13858		Bridge Replacement, Dyers Crossing Road over Sucker Brook, Br. #199/144 (Municipal Managed Project)	\$341,559.69	\$0.00	\$273,247.75	\$68,311.94		Complete/Final Audit 10/25/2006
Red List: No	FSR:	WT:	No Outlet: No	Remarks:				
Andover 14563		Bridge Rehabilitation, Bradley Lake Road over Bradley Brook, Br. #100/090 (Force Acct DOT-Br. Maint)	\$79,733.95	\$0.00	\$63,787.16	\$15,946.79		Complete/Final Audit 12/11/2006
Red List: Yes	FSR: 50.9	WT: E2	No Outlet: No	Remarks: Work completed 9/11/06				
Chester 14536		Bridge Rehabilitation, Shepard Home Road over Exeter River, Br. #169/122 (Municipal Managed Project)	\$184,982.00	\$0.00	\$147,985.60	\$36,996.40		Complete/Final Audit 10/24/2007
Red List: Yes	FSR: 64.6	WT: E2	No Outlet: No	Remarks:				
Concord 12838		Emergency Repair, Sewalls Falls Road over Merrimack River, Br. #070/117 (Force Acct DOT-Br. Maint)	\$150,000.00	\$0.00	\$120,000.00	\$30,000.00		Complete/Awaiting Audit
Red List: Yes	FSR: 0.0	WT: 14	No Outlet: No	Remarks: Bill w/project #12004; BM completed 9/10/07				
Gilford 14601		Bridge Rehabilitation, Silver Street over Poor Farm Brook, Br. #124/137 (Force Acct DOT-Br. Maint)	\$39,343.98	\$0.00	\$31,475.18	\$7,868.80		Complete/Final Audit 2/21/2008
Red List: No	FSR: 97.7	WT: NPR	No Outlet: No	Remarks: BM completed 12/19/06				
Hancock 14556		Bridge Replacement, Cavender Road over Ferguson Brook, Br. #141/047 (Municipal Managed Project)	\$457,739.14	\$0.00	\$23,792.11	\$6,848.03	\$427,099.00	Complete/Final Audit 4/25/2007
Red List: Yes	FSR: 41.0	WT: 03P	No Outlet: No	Remarks: October 2005 Rain Event - FEMA & NHOEM; Inspected 10/9/06				
Keene 13709		Bridge Replacement, Concord Road over Beaver Brook, Br. #145/100 (Municipal Managed Project)	\$575,601.96	\$0.00	\$460,481.57	\$115,120.39		Complete/Final Audit 11/28/2006
Red List: No	FSR:	WT:	No Outlet: No	Remarks:				
Laconia 14182		Bridge Replacement, Davis Place Bridge over Jewett Brook, Br. #124/055 (Municipal Managed Project)	\$520,944.06	\$0.00	\$416,755.24	\$104,188.82		Complete/Final Audit 2/28/2007
Red List: No	FSR:	WT:	No Outlet: No	Remarks: Final Inspection 10/6/06				
Lancaster 14526		Emergency Repair, Mount Orne Road over Connecticut River, Br. #039/105 (Force Acct DOT-Br. Maint)	\$7,489.68	\$0.00	\$0.00	\$7,489.68		Complete/Final Audit 10/31/2006
Red List: Yes	FSR: 20.8	WT: 06	No Outlet: No	Remarks: 100% Town Funds				

FiscalYear: 2006 Projects Authorized for Construction

Project Name/Num.	Closed Projects	Description / Improvement	Current Estimate	Federal Share	State Share	Town / City Share	Other Share	Status / Completion Date
Littleton 14307		Bridge Rehabilitation, Redington St over Ammonoosuc River (Force Acct DOT-Br. Maint)	\$16,000.00	\$0.00	\$12,800.00	\$3,200.00		Complete/Awaiting Audit
Red List:	FSR:	WT:	No Outlet:	Remarks: Phase I; bill w/phase II				
New Ipswich 13966		Bridge Replacement, Ashby Road over Souhegan River, Br. #137/062 (Municipal Managed Project)	\$545,991.24	\$0.00	\$436,792.99	\$109,198.25		Complete/Final Audit 7/12/2006
Red List: No	FSR:	WT:	No Outlet: No	Remarks:				
Northfield 14553		Bridge Replacement, Oak Hill Road over Cross Brook, Br. #056/066 (Municipal Managed Project)	\$565,491.73	\$0.00	\$432,284.78	\$108,071.20	\$25,135.75	Complete/Final Audit 7/24/2007
Red List: No	FSR: 88.9	WT: E2	No Outlet: No	Remarks: Work Completed 11/17/06 (October 2005 Rain Event - FEMA)				
Nottingham 13795		Bridge Replacement, Mill Pond Road over Little River, Br. #204/082 (Municipal Managed Project)	\$345,374.94	\$0.00	\$276,299.95	\$69,074.99		Complete/Final Audit 1/6/2006
Red List: No	FSR:	WT:	No Outlet: No	Remarks:				
Plymouth 14038		Bridge Replacement, Old Hebron Road over Clay Brook, Br. #110/092 (Municipal Managed Project)	\$246,624.59	\$0.00	\$197,299.67	\$49,324.92		Complete/Final Audit 8/17/2007
Red List: No	FSR:	WT:	No Outlet: No	Remarks: Work completed 11/28/06				
Sanbornton 14535		Bridge Replacement, Knox Mountain Road over Knox Brook, Br. #064/105 (Force Acct DOT-Br. Maint)	\$20,329.35	\$0.00	\$16,263.48	\$4,065.87		Complete/Final Audit 3/16/2006
Red List: Yes	FSR: 26.5	WT: 6	No Outlet: No	Remarks:				
Sunapee 13989		Bridge Rehabilitation, High Street over Sugar River, Br. #108/099 (Municipal Managed Project)	\$390,355.39	\$0.00	\$312,284.31	\$78,071.08		Complete/Final Audit 8/20/2008
Red List: No	FSR:	WT:	No Outlet: No	Remarks: Inspected 12/13/06				
Temple 14136		Bridge Replacement, West Road over Barnes Brook, Br. #070/076(New #) (Municipal Managed Project)	\$229,288.84	\$0.00	\$198,549.62	\$30,739.22		Complete/Final Audit 3/5/2007
Red List: No	FSR:	WT:	No Outlet: No	Remarks: Town Forces + Guardrail Bid				
Unity 14557		Bridge Replacement, Phase I: Stage Road over Little Sugar River, Br. #049/057 (Force Acct DOT-Br. Maint)	\$51,000.00	\$0.00	\$40,800.00	\$10,200.00		Complete/Awaiting Audit
Red List: Yes	FSR: 70	WT: E2	No Outlet: No	Remarks: October 2005 Rain Event - FEMA (Bailey Bridge installation completed in 2006 to be billed w/Phase II)				

FiscalYear: 2006 Projects Authorized for Construction

Project Name/Num.	Closed Projects	Description / Improvement	Current Estimate	Federal Share	State Share	Town / City Share	Other Share	Status / Completion Date
Warner 14519		Bridge Replacement, Phase I: Connors Mill Road over Schoodac Brook, Br. #194/172 (Force Acct DOT-Br. Maint)	\$125,000.00	\$0.00	\$100,000.00	\$25,000.00		Complete/Awaiting Audit
Red List: Yes	FSR: 27	WT: NPR	No Outlet: No	Remarks: May 2006 Rain Event - FEMA (Bailey Bridge Installation) to be billed w/Phase II				
Wilmot 14621		Emergency Repair, Phase I: Kearsarge Valley Road over Cascade Brook, Br. #204/112 (Force Acct DOT-Br. Maint)	\$65,683.63	\$0.00	\$34,788.07	\$10,600.00	\$20,295.56	Complete/Final Audit 9/2/2008
Red List: Yes	FSR: 40.7	WT: E2	No Outlet: No	Remarks: May 2006 Rain Event - FEMA (Bailey Bridge removed 10/4/07)				
FY 2006 Programmed Total			\$4,873,534.18	\$0.00	\$3,527,687.49	\$873,316.38	\$472,530.31	
FY 2005 Balance				\$0.00	\$1,723,102.27			
FY 2006 Appropriation				\$4,000,000.00	\$6,804,000.00			
FY 2006 Funds Available				\$4,000,000.00	\$8,527,102.27			
Minus FY 2006 Programmed Total				\$0.00	\$3,527,687.49			
Sub-total				\$4,000,000.00	\$4,999,414.78			
Federal Adjustment: Federal share used on other State bridges since State share sufficient to meet requests for aid in 2006.				(\$4,000,000.00)			\$0.00	
FY 2006 Balance				\$0.00	\$4,999,414.78			

Number of Projects for FY 2006 By Funding Source

Funding or Managed By	Tally
Municipal	1
State/Municipal	18
State/Municipal/Other	1
Total Number of projects	20

Number of Projects for FY 2006 By Managing Lead

Managed By	Tally
Force Acct DOT-Br. Maint	9
Municipality	11
Total Number of projects	20

FiscalYear: 2007 Projects Authorized for Construction

Project Name/Num.	Closed Projects	Description / Improvement	Current Estimate	Federal Share	State Share	Town / City Share	Other Share	Status / Completion Date
Amherst 14297		Bridge Replacement, New Boston Road over Beaver Brook, Br. #116/091 (Municipal Managed Project)	\$97,938.31	\$0.00	\$78,350.65	\$19,587.66		Complete/Final Audit 6/26/2007
Red List:	No	FSR:	WT:	No Outlet:	No	Remarks:	Work was completed October 2005	
Auburn 14082		Bridge Replacement, Dearborn Road over Preston Brook, Br. #136/116 (Municipal Managed Project)	\$267,965.30	\$0.00	\$214,372.24	\$53,593.06		Complete/Final Audit 10/26/2006
Red List:	No	FSR:	WT:	No Outlet:	No	Remarks:	Actual completion date 11/26/03	
Bath 14439A		Emergency Repair, West Bath Road over Ammonoosuc River, Br. #137/095 (Force Acct DOT-Br. Maint)	\$16,314.41	\$0.00	\$13,051.53	\$3,262.88		Complete/Final Audit 4/26/2007
Red List:	Yes	FSR:	0.0	WT:	06	No Outlet:	No	Remarks: BM Completed 1/4/07
Bath 14439B		Bridge Rehabilitation, Phase I: West Bath Road over Ammonoosuc River (Village Covered Bridge), Br. #137/095 (Municipal Managed Project)	\$139,389.92	\$0.00	\$111,511.94	\$27,877.98		Complete/Final Audit 4/21/2008
Red List:	Yes	FSR:	0.0	WT:	06	No Outlet:	No	Remarks: Pier Repair Only
Bedford 14084		Bridge Rehabilitation, North Amherst Road over Riddle Brook, Br. #128/119 (Municipal Managed Project)	\$124,364.83	\$0.00	\$99,491.86	\$24,872.97		Complete/Final Audit 10/23/2007
Red List:	No	FSR:	WT:	No Outlet:	No	Remarks:		
Bradford 14540V		Bridge Replacement, West Meadow Road over Hoyt Brook, Br. #099/120 (Municipal Managed Project)	\$565,900.19	\$0.00	\$389,671.77	\$97,417.95	\$78,810.47	Under Construction
Red List:	No	FSR:	WT:	No Outlet:	No	Remarks:	October 2005 Rain Event - FEMA 75% remainder split 80/20	
Canaan 14619		Bridge Rehabilitation, Goose Pond Road over Hinkson Brook, Br. #083/114 (Force Acct DOT-Br. Maint)	\$57,834.06	\$0.00	\$46,267.25	\$11,566.81		Complete/Final Audit 2/19/2008
Red List:	No	FSR:	62.7	WT:	NPR	No Outlet:	No	Remarks: BM completed 12/8/06
Chichester 14081		Bridge Replacement, Webster Mills Road Over Sanborn Brook, Br. #152/144 (Municipal Managed Project)	\$586,578.78	\$0.00	\$469,263.03	\$117,315.75		Complete/Final Audit 12/11/2006
Red List:	No	FSR:	WT:	No Outlet:	No	Remarks:		
Clarksville 13746A		Bridge Rehabilitation, Cedar Stream over Dead Water Stream, Br. #109/101 (Municipal Managed Project)	\$87,745.00	\$0.00	\$70,196.00	\$17,549.00		Complete/Final Audit 11/14/2006
Red List:	No	FSR:	WT:	No Outlet:	No	Remarks:	Drainage & icing problem after project design	

FiscalYear: 2007 Projects Authorized for Construction

Project Name/Num.	Closed Projects	Description / Improvement	Current Estimate	Federal Share	State Share	Town / City Share	Other Share	Status / Completion Date
Concord 13694		Bridge Replacement, Commercial Street over Wattanummon Brook, Br. #140/113 (Municipal Managed Project)	\$380,031.00	\$0.00	\$304,024.80	\$76,006.20		Complete/Awaiting Audit
Red List:	Yes	FSR: 36.9 WT: 06 No Outlet: No Remarks: FY05>07; Inspected 10/8/08						
Durham 14453A		Emergency Repair, Wiswall Road over Lamprey River, Br. #069/072(SW), 070/072(NE) (Force Acct DOT-Br. Maint)	\$108,000.00	\$0.00	\$86,400.00	\$21,600.00		Complete/Awaiting Audit
Red List:	No	FSR: 42.3 WT: E2 No Outlet: No Remarks: May 2006 Rain Event - FEMA (Bailey Bridge Installation); Bill w/#14453						
Gilford 14074		Bridge Rehabilitation, Scenic Drive over Poor Farm Brook, Br. #114/147 (Municipal Managed Project)	\$205,761.58	\$0.00	\$164,609.26	\$41,152.32		Complete/Final Audit 11/28/2007
Red List:	No	FSR: WT: No Outlet: No Remarks:						
Goffstown 13686		Bridge Replacement, Mountain Road over Whittle Brook, Br. #085/100 (Municipal Managed Project)	\$124,193.41	\$0.00	\$99,354.73	\$24,838.68		Complete/Awaiting Audit
Red List:	No	FSR: 58.3 WT: E2 No Outlet: No Remarks: Moved from FY06>07; Inspected 1/14/09						
Goffstown 13687		Bridge Replacement, Henry Bridge Road over Harry Brook, Br. #137/107 (Municipal Managed Project)	\$169,001.00	\$0.00	\$135,200.80	\$33,800.20		Complete/Awaiting Audit
Red List:	No	FSR: 37.4 WT: W2 No Outlet: No Remarks: May 2006 Rain Event - FEMA; Inspected 1/13/09						
Goffstown 13695		Bridge Rehabilitation, Mountain Road over Whittle Brook, Br. #085/098 (Municipal Managed Project)	\$81,173.41	\$0.00	\$64,938.73	\$16,234.68		Under Construction
Red List:	Yes	FSR: 40.1 WT: E2 No Outlet: No Remarks: Moved from FY05>07						
Goffstown 14758		Bridge Replacement, Mountain Road over Whittle Brook, Br. #085/099(New) (Municipal Managed Project)	\$113,023.51	\$0.00	\$90,418.81	\$22,604.70		Under Construction
Red List:	No	FSR: WT: No Outlet: No Remarks:						
Henniker 14106		Bridge Rehabilitation, Ramsdell Road over Contoocook River, Br. #123/106 (Municipal Managed Project)	\$1,665,882.11	\$0.00	\$1,332,705.68	\$333,176.43		Complete/Final Audit 4/1/2009
Red List:	Yes	FSR: 44.9 WT: BRC No Outlet: No Remarks: Inspected 10/23/08						
Laconia 14173		Bridge Rehabilitation, Fair Street over Winnepesaukee River, Br. #114/042 (Municipal Managed Project)	\$855,855.18	\$0.00	\$684,684.14	\$171,171.04		Complete/Final Audit 11/19/2008
Red List:	No	FSR: WT: No Outlet: No Remarks: Moved from FY 06>07; Inspected 6/24/08						

FiscalYear: 2007 Projects Authorized for Construction

Project Name/Num.	Closed Projects	Description / Improvement	Current Estimate	Federal Share	State Share	Town / City Share	Other Share	Status / Completion Date
Lebanon 13045		Bridge Replacement, Trues Brook Road over Bloods Brook, Br. #059/063 (Municipal Managed Project)	\$1,205,701.80	\$0.00	\$964,561.44	\$241,140.36		Complete/Awaiting Audit
Red List: No	FSR:	WT:	No Outlet: No	Remarks:	Inspection completed 9/2/08			
Lebanon 13558		Other, NH 12A over BMRR (Engineering Study Only), Br. #062/117 (Municipal Managed Project)	\$50,000.00	\$0.00	\$40,000.00	\$10,000.00		Complete/Awaiting Audit 3/21/2003
Red List: No	FSR: 38.0	WT: E2	No Outlet: No	Remarks:	Study complete. To be billed w/13558A			
Lebanon 14194		Bridge Rehabilitation, US 4 over B&M Railroad and Mascoma River, Br. #077/107 (Municipal Managed Project)	\$5,008,923.00	\$4,007,138.40	\$0.00	\$1,001,784.60		Complete/Awaiting Audit
Red List: No	FSR:	WT:	No Outlet: No	Remarks:	Inspected 12/4/08			
Merrimack 14091		Bridge Replacement, Bedford Road over Baboosic River, Br. #095/166 (Municipal Managed Project)	\$1,776,689.94	\$0.00	\$1,421,351.95	\$355,337.99		Complete/Awaiting Audit
Red List: No	FSR:	WT:	No Outlet: No	Remarks:	Inspected 12/18/08			
Newport 14107		Bridge Rehabilitation, Belknap Avenue over Sugar River, Br. #131/106 (Municipal Managed Project)	\$562,786.98	\$0.00	\$450,229.58	\$112,557.40		Complete/Final Audit 3/19/2007
Red List: No	FSR: 28.9	WT: E2	No Outlet: No	Remarks:				
Plymouth 11893A		Other, Smith Bridge Road over Baker River, Br. #087/152 (Force Acct DOT-Br. Maint)	\$23,000.00	\$0.00	\$23,000.00	\$0.00		
Red List: No	FSR:	WT:	No Outlet: No	Remarks:	Environmental Investigations, Clean-up & Monitoring			
Plymouth 13538		Bridge Replacement, Reservoir Road over Clay Brook, Br. #099/127((New)) (Municipal Managed Project)	\$388,400.08	\$0.00	\$310,720.06	\$77,680.02		Complete/Final Audit 4/22/2008
Red List: No	FSR:	WT:	No Outlet: No	Remarks:	Work completed 11/29/07			
Salisbury 14626		Emergency Repair, Mountain Road over Blackwater River, Pingree Bridge, Br. #095/135(Pingree Br) (Force Acct DOT-Br. Maint)	\$30,000.00	\$0.00	\$24,000.00	\$6,000.00		Complete/Awaiting Audit
Red List: Yes	FSR: 32.4	WT: 10	No Outlet: No	Remarks:	Bill w/14626A			
Sutton 13969		Bridge Replacement, Chalk Pond Rd over Kings Brook, Br. #097/088 (Municipal Managed Project)	\$600,444.38	\$0.00	\$480,355.50	\$120,088.88		Complete/Final Audit 2/26/2008
Red List: No	FSR:	WT:	No Outlet: No	Remarks:	Work completed 10/10/07			

FiscalYear: 2007 Projects Authorized for Construction

Project Name/Num.	Closed Projects	Description / Improvement	Current Estimate	Federal Share	State Share	Town / City Share	Other Share	Status / Completion Date
Weare 13581		Bridge Replacement, Abijah Bridge Road over Lake Horace, Br. #038/124 (Municipal Managed Project)	\$698,101.59	\$0.00	\$558,481.27	\$139,620.32		Under Construction
Red List: No	FSR:	WT:	No Outlet: No	Remarks:	FY06>07			
Winchester 14592		Bridge Replacement, Verry Brook Road over Wheelock Brook, Br. #132/172 (Municipal Managed Project)	\$306,035.97	\$0.00	\$61,133.74	\$15,283.43	\$229,618.80	Complete/Final Audit 5/23/2008
Red List: Yes	FSR: 41.0	WT: BRC	No Outlet: No	Remarks:	FEMA 75/State 20/Town 5; project completed 7/17/07			
FY 2007 Programmed Total			\$16,297,035.74	\$4,007,138.40	\$8,788,346.76	\$3,193,121.31	\$308,429.27	
FY 2006 Balance				\$0.00	\$4,999,414.78			
FY 2007 Appropriation				\$4,000,000.00	\$6,804,000.00			
FY 2007 Funds Available				\$4,000,000.00	\$11,803,414.78			
Minus FY 2007 Programmed Total				\$4,007,138.40	\$8,788,346.76			
Sub-total				(\$7,138.40)	\$3,015,068.02			
Federal Adjustment: Exceeded Appropriation, Balance Forward to 2008.				\$0.00				
							\$0.00	
FY 2007 Balance				(\$7,138.40)	\$3,015,068.02			

Number of Projects for FY 2007 By Funding Source

Funding or Managed By	Tally
Federal/Municipal	1
State	1
State/Municipal	25
State/Municipal/Other	2
Total Number of projects	29

Number of Projects for FY 2007 By Managing Lead

Managed By	Tally
Force Acct DOT-Br. Maint	5
Municipality	24
Total Number of projects	29

FiscalYear: 2008 Projects Authorized for Construction

Project Name/Num.	Closed Projects	Description / Improvement	Current Estimate	Federal Share	State Share	Town / City Share	Other Share	Status / Completion Date
Antrim 14846		Bridge Replacement, White Birch Point Road over Great Brook, Br. #134/088(New) (Municipal Managed Project)	\$511,473.40	\$0.00	\$388,720.14	\$97,180.03	\$25,573.23	Complete/Final Audit 12/3/2008
Red List: No	FSR:	WT:	No Outlet: No	Remarks:	October 2005 Rain Event - FEMA; FY07>08; Inspected 9/4/08			
Antrim 15255		Bridge Replacement, North Main Street over Miller Brook, Br. #172/088(New) (Municipal Managed Project)	\$718,107.72	\$0.00	\$574,486.18	\$143,621.54		Under Construction
Red List: No	FSR:	WT:	No Outlet: No	Remarks:	Culvert Replacement w/new bridge; FY 14>08 Bond			
Auburn 14618		Bridge Replacement, Depot Road over Clark Pond Outlet, Br. #095/145 (Municipal Managed Project)	\$400,969.88	\$0.00	\$320,775.90	\$80,193.98		Complete/Final Audit 10/7/2008
Red List: Yes	FSR: 24.7	WT: 06	No Outlet: No	Remarks:	Inspection Completed 1/10/07; FY12>08 Bond			
Bath 15294		Bridge Rehabilitation, Swiftwater Covered Bridge, Porter Road over Wild Ammonoosuc River, Br. #163/053 (Force Acct DOT-Br. Maint)	\$79,621.71	\$0.00	\$64,245.21	\$15,376.50		Complete/Awaiting Audit
Red List: Yes	FSR: 21.4	WT: 06	No Outlet: No	Remarks:	Work completed 11/21/07			
Belmont 14285		Bridge Rehabilitation, Shaker Road over Pumping Station Brook, Br. #098/062 (Force Acct DOT-Br. Maint)	\$55,000.00	\$0.00	\$44,000.00	\$11,000.00		
Red List: No	FSR:	WT:	No Outlet: No	Remarks:	FY06>07>08			
Boscawen 15281		Other, West Street (Old 3-B) over Merrimack River, Br. #132/085 (Municipal Managed Project)	\$233,000.00	\$0.00	\$186,400.00	\$46,600.00		Under Design
Red List: No	FSR: N/A	WT: BRC	No Outlet: No	Remarks:	Boscawen-Canterbury Bridge Removal Project; FY11>08			
Bradford 14127		Bridge Replacement, Jones Road over Hoyt Brook, Br. #141/137 (Municipal Managed Project)	\$677,395.08	\$0.00	\$541,916.06	\$135,479.02		Complete/Final Audit 1/12/2009
Red List: No	FSR:	WT:	No Outlet: No	Remarks:	FY08 Bond; Inspected 7/8/08			
Bradford 15274		Bridge Rehabilitation, Center Road over Hoyt Brook, Br. #128/114 (Force Acct DOT-Br. Maint)	\$5,000.00	\$0.00	\$0.00	\$5,000.00		
Red List: No	FSR: 85.9	WT: NPR	No Outlet: No	Remarks:				
Bristol 13573A		Bridge Replacement, Phase I & II: Central Street over Pemigewasset River, Br. #113/064 (Municipal Managed Project)	\$4,904,754.00	\$0.00	\$3,923,803.20	\$980,950.80		Under Construction
Red List: Yes	FSR: 37.4	WT: 16	No Outlet: No	Remarks:	Bristol-New Hampton; FY07>08			

FiscalYear: 2008 Projects Authorized for Construction

Project Name/Num.	Closed Projects	Description / Improvement	Current Estimate	Federal Share	State Share	Town / City Share	Other Share	Status / Completion Date
Bristol 14278		Bridge Rehabilitation, Borough Road over Smith River, Br. #130/165 (Force Acct DOT-Br. Maint)	\$60,260.09	\$0.00	\$48,208.07	\$12,052.02		Complete/Awaiting Audit
Red List: Yes	FSR: 9.6	WT: E2	No Outlet: No	Remarks: Bristol-Hill Project; BB installed 10/12/07; Bill w/phase 2				
Campton 14892		Bridge Rehabilitation, Beech Hill Road over Bog Brook, Br. #080/078 (Force Acct DOT-Br. Maint)	\$55,000.00	\$0.00	\$44,000.00	\$11,000.00		Under Construction
Red List: Yes	FSR: 40.6	WT: 03P	No Outlet: No	Remarks:				
Carroll 14635		Bridge Replacement, Old Town Road over Ammonoosuc River, Br. #143/051 (Municipal Managed Project)	\$832,064.38	\$0.00	\$665,651.52	\$166,412.86		Complete/Final Audit 12/24/2008
Red List: Yes	FSR: 20.8	WT: 03P	No Outlet: No	Remarks: Bridge Inspection 11/18/08				
Columbia 13815		Bridge Rehabilitation, Columbia Covered Bridge over Connecticut River, Br. #077/140 (Force Acct DOT-Br. Maint)	\$170,000.00	\$0.00	\$113,333.33	\$56,666.67		
Red List: Yes	FSR: 0.0	WT: 06	No Outlet: No	Remarks: Columbia-Lemington, VT Project; FY07>08				
Concord 14841		Emergency Repair, Phse I: North Pembroke Road over Soucook River, Br. #183/156(J-Owned) (Force Acct DOT-Br. Maint)	\$68,971.72	\$0.00	\$55,177.38	\$13,794.34		Complete/Awaiting Audit 1/26/2009
Red List: Yes	FSR: 68.9	WT: E2	No Outlet: No	Remarks: Concord-Pembroke Project; Work completed 10/12/07				
Cornish 15276		Bridge Rehabilitation, Tandy Brook Road over Mill Brook, Br. #089/082 (Municipal Managed Project)	\$40,618.10	\$0.00	\$32,494.48	\$8,123.62		Complete/Final Audit 10/5/2007
Red List: No	FSR:	WT: E2	No Outlet: No	Remarks: Town Force Account/Completed 7/07				
Cornish 15357		Bridge Rehabilitation, Center Road over Mill Brook, Br. #113/127 (Municipal Managed Project)	\$24,347.51	\$0.00	\$19,478.01	\$4,869.50		Complete/Final Audit 3/19/2008
Red List: Yes	FSR: 30.7	WT: E2	No Outlet: No	Remarks: Emergency Repair completed 10/15/07				
Danbury 14926		Bridge Rehabilitation, Phase I: Forbes Mountain Road over Wild Meadow Brook, Br. #103/100 (Force Acct DOT-Br. Maint)	\$45,192.63	\$0.00	\$36,154.10	\$9,038.53		Complete/Final Audit 9/24/2008
Red List: Yes	FSR: 29.8	WT: 10	No Outlet: No	Remarks: FY07>08; Work completed 7/25/07				
Dover 13945		Bridge Replacement, Washington Street over Cocheco River, Br. #136/123(New) (Municipal Managed Project)	\$4,511,979.00	\$0.00	\$5,000.00	\$960,995.80	\$3,545,983.20	Bid Stage
Red List: No	FSR:	WT:	No Outlet: No	Remarks: STP funds/monthly billings allowed; FY07>08				

FiscalYear: 2008 Projects Authorized for Construction

Project Name/Num.	Closed Projects	Description / Improvement	Current Estimate	Federal Share	State Share	Town / City Share	Other Share	Status / Completion Date
Dublin 14928		Bridge Replacement, Old Marlborough Road over Charcoal Brook, Br. #089/099 (Municipal Managed Project)	\$472,427.00	\$0.00	\$126,969.00	\$31,743.00	\$313,715.00	Complete/Final Audit
Red List: Yes	FSR: 47.4	WT: E2	No Outlet: No	Remarks: April 2007 Flood Event; FY12>08 Bond; Inspected 10/1/08				
Ellsworth 14276		Bridge Replacement, Willey Road over West Branch Brook, Br. #134/072 (Municipal Managed Project)	\$666,860.00	\$0.00	\$533,488.00	\$133,372.00		Under Construction
Red List: No	FSR:	WT:	No Outlet: No	Remarks:				
EPSOM 14895		Bridge Rehabilitation, Center Hill Road over Little Suncook River, Br. #117/120 (Force Acct DOT-Br. Maint)	\$94,477.41	\$0.00	\$75,581.93	\$18,895.48		Complete/Awaiting Audit
Red List: No	FSR: 85.3	WT: E2	No Outlet: No	Remarks: BM completed 8/28/08				
Epsom 14896		Bridge Replacement, Center Hill Road over Blakes Brook, Br. #118/116	\$728,338.97	\$0.00	\$582,671.18	\$145,667.79		Complete/Awaiting Audit
Red List: No	FSR: 68.9	WT: NPR	No Outlet: No	Remarks: April 2007 Flood Event; FY08 Bond; Inspected 9/15/08				
Farmington 14366		Bridge Replacement, Ten Rod Road over Mad River, Br. #080/086 (Municipal Managed Project)	\$329,519.91	\$0.00	\$243,935.93	\$60,983.98	\$24,600.00	Complete/Final Audit 5/16/2008
Red List: Yes	FSR: 31.8	WT: E2	No Outlet: No	Remarks: FY07>08; Work completed 11/19/07				
Gilford 14533		Bridge Replacement, Hoyt Road over Gunstock River, Br. #169/090 (Municipal Managed Project)	\$509,592.00	\$0.00	\$407,673.60	\$101,918.40		Complete/Awaiting Audit
Red List: Yes	FSR: 26.2	WT: 10	No Outlet: No	Remarks: Moved from FY10>11>08 Bond				
Goffstown 15302		Bridge Replacement, Bog Road over Bog Brook, Br. #067/090 (Force Acct DOT-Br. Maint)	\$28,973.80	\$0.00	\$23,179.04	\$5,794.76		Complete/Awaiting Audit
Red List: No	FSR: 76.2	WT: E2	No Outlet: No	Remarks: Completed 11/9/07				
Hollis 14897		Bridge Rehabilitation, South Merrimack Road over Witch Brook, Br. #122/164 (Municipal Managed Project)	\$300,000.00	\$0.00	\$240,000.00	\$60,000.00		Complete/Awaiting Audit
Red List: Yes	FSR: 37.8	WT: E2	No Outlet: No	Remarks: Awaiting Town's Estimate; FY13>08 Bond				
Lee 14843		Bridge Rehabilitation, Old Mill Road over Oyster River, Br. #116/130 (Force Acct DOT-Br. Maint)	\$56,500.00	\$0.00	\$45,200.00	\$11,300.00		Under Construction
Red List: No	FSR: 99.0	WT: E2	No Outlet: No	Remarks: FY07>08				

FiscalYear: 2008 Projects Authorized for Construction

Project Name/Num.	Closed Projects	Description / Improvement	Current Estimate	Federal Share	State Share	Town / City Share	Other Share	Status / Completion Date
Lee 14844		Bridge Rehabilitation, Snell Road over Oyster River, Br. #124/145 (Force Acct DOT-Br. Maint)	\$48,500.00	\$0.00	\$38,800.00	\$9,700.00		Under Construction
Red List: No	FSR: 61.2	WT: E2	No Outlet: No	Remarks: FY07>08				
Loudon 14734		Bridge Replacement, Cross Brook Road over Bee Hole Brook, Br. #080/059(New) (Municipal Managed Project)	\$539,050.52	\$0.00	\$97,210.97	\$24,302.75	\$417,536.80	Complete/Final Audit 11/7/2007
Red List: No	FSR:	WT:	No Outlet: No	Remarks: May 2006 Rain Event - FEMA; actual completion 12/26/06; FY11>08 Bond				
Loudon 14743		Bridge Replacement, Chichester Road over Bee Hole Brook, Br. #061/044 (Municipal Managed Project)	\$308,446.47	\$0.00	\$61,689.30	\$15,422.33	\$231,334.84	Complete/Final Audit 11/7/2007
Red List: No	FSR:	WT:	No Outlet: No	Remarks: May 2006 Rain Event - FEMA; actual completion 11/13/06; FY12>08 Bond				
Manchester 14306		Bridge Replacement, Island Pond Road over Hogg Brook, Br. #169/137 (Municipal Managed Project)	\$527,450.14	\$0.00	\$421,960.11	\$105,490.03		Complete/Final Audit 9/26/2008
Red List: No	FSR:	WT:	No Outlet: No	Remarks: Inspected 6/25/08				
Nottingham 14240		Bridge Replacement, Freeman Hall Road over North River, Br. #145/145 (Municipal Managed Project)	\$459,689.08	\$0.00	\$367,751.26	\$91,937.82		Complete/Final Audit 5/8/2008
Red List: No	FSR:	WT:	No Outlet: No	Remarks: Was Red List; FY09>FY08 Bond; Final Inspection 12/18/06				
Nottingham 14579		Bridge Replacement, Deerfield Road over Bean River, Br. #127/078 (Municipal Managed Project)	\$143,325.73	\$0.00	\$114,660.58	\$28,665.15		Complete/Final Audit 8/29/2008
Red List: Yes	FSR: 63.1	WT: NPR	No Outlet: No	Remarks: Moved from FY12>FY11>08 Bond; Final Inspection 12/19/06				
Nottingham 14943		Emergency Repair, Mill Pond Road over Little River, Br. #204/082(Washed out) (Force Acct DOT-Br. Maint)	\$93,300.00	\$0.00	\$74,640.00	\$18,660.00		Under Construction
Red List: No	FSR:	WT:	No Outlet: No	Remarks: April 2007 Flood Event; BB Installed 12/6/07; Bill w/14943A				
Ossipee 15296		Bridge Rehabilitation, Whittier Covered Bridge, Nudd Road over Bearcamp River, Br. #108/333 (Municipal Managed Project)	\$152,250.00	\$0.00	\$121,800.00	\$30,450.00		Under Construction
Red List: No	FSR: 21	WT: BRC	No Outlet: No	Remarks:				
Pelham 13805		Bridge Replacement, Castle Hill Road over Beaver Brook, Br. #072/145 (Municipal Managed Project)	\$651,182.50	\$0.00	\$520,946.00	\$130,236.50		Under Construction
Red List: Yes	FSR: 27.3	WT: 03P	No Outlet: No	Remarks: Pelham-Windham Project; Moved from FY05>07>08				

FiscalYear: 2008 Projects Authorized for Construction

Project Name/Num.	Closed Projects	Description / Improvement	Current Estimate	Federal Share	State Share	Town / City Share	Other Share	Status / Completion Date
Peterborough 14006		Bridge Rehabilitation, Gulf Road over Otter Brook, Br. #135/136 (Municipal Managed Project)	\$434,638.39	\$0.00	\$375,650.31	\$58,988.08		Complete/Final Audit 7/9/2007
Red List: No	FSR: 90	WT: NPR	No Outlet: No	Remarks: Was Red List, replacement completed 11/8/06; FY08 Bond				
Peterborough 14951		Bridge Replacement, Old Greenfield Road over Boglie Brook, Br. #126/126 (Municipal Managed Project)	\$511,000.00	\$0.00	\$408,800.00	\$102,200.00		Complete/Awaiting Audit
Red List: No	FSR: 93.9	WT: NPR	No Outlet: No	Remarks: April 2007 Flood - FEMA; FY08 Bond; Inspected 8/13/08				
Portsmouth 10665		Bridge Replacement, Phase I: NH 33 (Old NH 101) over B&MRR, Br. #154/101 (Municipal Managed Project)	\$8,817,937.00	\$7,054,349.60	\$911,793.70	\$851,793.70		Under Construction
Red List: Yes	FSR: 2	WT: E2	No Outlet: No	Remarks: Engr Study Only 80/20 Fed&State; Final PE,ROW&Const 80/10/10				
Portsmouth 13678		Bridge Replacement, US 1 over Scott Avenue, Br. #246/083 (Municipal Managed Project)	\$3,213,040.50	\$2,570,432.40	\$0.00	\$642,608.10		Bid Stage
Red List: Yes	FSR: 30.9	WT: E2	No Outlet: No	Remarks: Portion of Portsmouth, NH - Kittery, ME Project (Memorial Bridge); moved FY10>08				
Salem 14883		Bridge Replacement, Haverhill Road over Spicket River, Br. #097/181 (Municipal Managed Project)	\$579,827.00	\$0.00	\$463,861.60	\$115,965.40		Under Construction
Red List: Yes	FSR: 27.0	WT: E2	No Outlet: No	Remarks: FY 13>09>08				
Sandown 14260		Bridge Replacement, Fremont Road over Exeter River, Br. #098/117 (Municipal Managed Project)	\$381,853.15	\$0.00	\$305,482.52	\$76,370.63		Complete/Final Audit 11/6/2007
Red List: Yes	FSR: 23.8	WT: BRC	No Outlet: No	Remarks: Work completed 10/11/06; FY09>08				
Statewide 13767		Bridge Rehabilitation, Phase II: Repairs statewide to town road bridges (11 total) over B&MRR (Force Acct DOT-Br. Maint)	\$262,957.26	\$0.00	\$262,957.26	\$0.00		Under Construction
Red List:	FSR:	WT:	No Outlet:	Remarks:				
Unity 14557A		Bridge Replacement, Phase II: Stage Road over Little Sugar River, Br. #049/057 (Municipal Managed Project)	\$822,658.14	\$0.00	\$448,094.47	\$79,049.67	\$295,514.00	Complete/Final Audit 10/21/2008
Red List: Yes	FSR: 70.0	WT: E2	No Outlet: No	Remarks: October 2005 Rain Event - FEMA; FY 12>08 Bond; Inspected 7/24/08				
Walpole 14267		Bridge Replacement, Old Keene Road over Great Brook, Br. #182/064 (Municipal Managed Project)	\$633,204.08	\$0.00	\$506,563.26	\$126,640.82		Complete/Final Audit 3/18/2009
Red List: Yes	FSR: 43.7	WT: E2	No Outlet: No	Remarks: Inspected 12/15/08				

FiscalYear: 2008 Projects Authorized for Construction

Project Name/Num.	Closed Projects	Description / Improvement	Current Estimate	Federal Share	State Share	Town / City Share	Other Share	Status / Completion Date
Westmoreland 14898		Bridge Replacement, Bessie Pierce Rd over Partridge Brook, Br. #102/088 (Municipal Managed Project)	\$67,339.69	\$0.00	\$53,871.75	\$13,467.94		Complete/Final Audit 8/25/2008
Red List: Yes	FSR: 26	WT: 03P	No Outlet: No	Remarks: Inspected 12/13/07				
Wilmot 14621A		Bridge Replacement, Phase II: Kearsarge Valley Road over Cascade Brook, Br. #204/112 (Municipal Managed Project)	\$525,093.00	\$0.00	\$297,971.83	\$74,492.96	\$152,628.21	Complete/Final Audit 9/2/2008
Red List: No	FSR:	WT:	No Outlet: No	Remarks: May 2006 Rain Event - FEMA; FY08 Bond; Inspected 5/22/08				
FY 2008 Programmed Total			\$35,753,186.95	\$9,624,782.00	\$15,197,047.17	\$5,924,472.50	\$5,006,885.28	
FY 2007 Balance				(\$7,138.40)	\$3,015,068.02			
FY 2008 Appropriation				\$4,000,000.00	\$13,800,000.00			
FY 2008 Funds Available				\$3,992,861.60	\$16,815,068.02			
Minus FY 2008 Programmed Total				\$9,624,782.00	\$15,197,047.17			
Sub-total				(\$5,631,920.40)	\$1,618,020.85			
Federal Adjustment: Exceeded Appropriation, Balance Forward to 2009.				\$0.00				State Adjustment: Appropriation includes \$6.8 M Bond
							\$0.00	
FY 2008 Balance				(\$5,631,920.40)	\$1,618,020.85			

Number of Projects for FY 2008 By Funding Source

Funding or Managed By	Tally
Federal/Municipal	1
Federal/State/Municipal	1
Municipal	1
Municipal/Other	1
State	1
State/Municipal	36
State/Municipal/Other	6
Total Number of projects	47

Number of Projects for FY 2008 By Managing Lead

Managed By	Tally
Force Acct DOT-Br. Maint	14
Municipality	32
Not Applicable to Date	1
Total Number of projects	47

FiscalYear: 2009 Projects Authorized for Construction

Project Name/Num.	Closed Projects	Description / Improvement	Current Estimate	Federal Share	State Share	Town / City Share	Other Share	Status / Completion Date
Antrim 14944		Bridge Replacement, Old North Branch Road over North Branch River, Br. #130/149 (Municipal Managed Project)	\$1,110,127.00	\$0.00	\$888,101.60	\$222,025.40		Under Design
Red List:	Yes	FSR: 38.0 WT: 06 No Outlet: No Remarks: FY13>09 Bond						
Antrim 15349		Bridge Rehabilitation, Phase I: Depot Street over Contoocook River, Br. #184/071 (Municipal Managed Project)	\$121,326.00	\$0.00	\$97,060.80	\$24,265.20		Bid Stage
Red List:	No	FSR: 40.8 WT: E2 No Outlet: No Remarks: Antrim-Bennington Project						
Barnstead 15264		Bridge Replacement, Welch Road over Little River, Br. #176/047 (Municipal Managed Project)	\$263,036.77	\$0.00	\$101,847.00	\$25,461.75	\$135,728.02	Under Design
Red List:	No	FSR: 84.3 WT: NPR No Outlet: No Remarks: April 2007 Flood Event - FEMA; FY08 Bond>09						
Bethlehem 14228		Bridge Replacement, Prospect Street over Ammonoosuc River, Br. #071/137 (Municipal Managed Project)	\$220,000.00	\$0.00	\$176,000.00	\$44,000.00		
Red List:	Yes	FSR: 27 WT: 15 No Outlet: No Remarks:						
Brentwood 15277		Bridge Rehabilitation, Crawley Falls Road over Exeter River, Br. #073/065 (Municipal Managed Project)	\$351,546.00	\$0.00	\$281,236.80	\$70,309.20		Under Design
Red List:	No	FSR: 51.2 WT: E2 No Outlet: No Remarks: *May need to chng PA; Moved FY08>09						
Bristol 14278A		Bridge Replacement, Borough Road over Smith River, Br. #130/165 (Municipal Managed Project)	\$1,268,158.28	\$0.00	\$1,014,526.62	\$253,631.66		Bid Stage
Red List:	Yes	FSR: 9.6 WT: No Outlet: No Remarks: Bristol-Hill Project						
Canaan 14446		Bridge Replacement, River Road over Mascoma River, Br. #123/126 (Municipal Managed Project)	\$633,350.00	\$0.00	\$506,680.00	\$126,670.00		Bid Stage
Red List:	Yes	FSR: 25.2 WT: BRC No Outlet: No Remarks: FY10>09 Bill 14446A w/final						
Canaan 14446A		Emergency Repair, River Road over Mascoma River, Phase I, Br. #123/126 (Force Acct DOT-Br. Maint)	\$70,500.00	\$0.00	\$56,400.00	\$14,100.00		Complete/Awaiting Audit
Red List:	Yes	FSR: 25.2 WT: BRC No Outlet: No Remarks: Bailey Bridge installation completed 1/16/07; Bill w/Phase II						
Center Harbor 15403		Bridge Replacement, High Haith Road over Squam Lake Canal, Br. #126/139 (Municipal Managed Project)	\$642,272.00	\$0.00	\$513,817.60	\$128,454.40		Under Design
Red List:	Yes	FSR: 3.3 WT: 06 No Outlet: No Remarks:						

FiscalYear: 2009 Projects Authorized for Construction

Project Name/Num.	Closed Projects	Description / Improvement	Current Estimate	Federal Share	State Share	Town / City Share	Other Share	Status / Completion Date
Chester 13696		Bridge Replacement, Fremont Road over Towle Brook, Br. #147/100 (Municipal Managed Project)	\$330,000.00	\$0.00	\$264,000.00	\$66,000.00		Under Design
Red List:	Yes	FSR: 21.6 WT: E2 No Outlet: No	Remarks: FY06>10>09 Bond					
Deering 14237		Bridge Rehabilitation, West Deering Road over Contoocook River (2nd NH Turnpike Bridge), Br. #032/101 (Municipal Managed Project)	\$1,140,000.00	\$0.00	\$912,000.00	\$228,000.00		Under Design
Red List:	Yes	FSR: 26.7 WT: 10 No Outlet: No	Remarks: Deering-Antrim Project; Bridge Maint Repair completed 4/3/06					
Derry 13650		Bridge Replacement, Fordway Road over Beaver Brook, Br. #056/084 (Municipal Managed Project)	\$181,400.00	\$0.00	\$145,120.00	\$36,280.00		Under Design
Red List:	Yes	FSR: 72.6 WT: E2 No Outlet: No	Remarks: FY08>09					
Derry 13652		Bridge Replacement, Florence Street over Shields Brook, Br. #056/088 (Municipal Managed Project)	\$611,900.00	\$0.00	\$489,520.00	\$122,380.00		Under Negotiations
Red List:	Yes	FSR: 27.1 WT: 157 No Outlet: No	Remarks: FY08>09					
Durham 14453		Bridge Replacement, Wiswall Road over Lamprey River, Br. #070/072, 069/072 (Municipal Managed Project)	\$2,366,630.00	\$0.00	\$1,422,284.00	\$355,571.00	\$588,775.00	Bid Stage
Red List:	Yes	FSR: 20.9 WT: 15 No Outlet: No	Remarks: May 2006 Rain Event - FEMA; #14453A to be billed when this project completed; Moved from FY10>11>09 Bond					
Eaton 14168		Bridge Replacement, Potter Road over Conway Lake, Br. #072/137 (Municipal Managed Project)	\$724,844.20	\$0.00	\$579,875.36	\$144,968.84		Under Construction
Red List:	Yes	FSR: 17 WT: 10 No Outlet: No	Remarks: Moved from FY08>09					
EPSOM 15400		Bridge Replacement, Griffin Road over Griffin Brook, Br. #151/097(New) (Municipal Managed Project)	\$451,474.17	\$0.00	\$328,194.94	\$82,048.74	\$41,230.49	Complete/Final Audit 3/12/2009
Red List:	No	FSR: WT: No Outlet: No	Remarks: Culvert wash-out Apri 2007 Flood; Inspected 2/18/09					
Hancock 14236		Bridge Replacement, Antrim Road over Moose Brook, Br. #125/115 (Municipal Managed Project)	\$550,000.00	\$0.00	\$440,000.00	\$110,000.00		Bid Stage
Red List:	Yes	FSR: 40.7 WT: 06 No Outlet: No	Remarks:					
Hancock 15608		Bridge Replacement, Hunt's Pond Road over Hosley Brook, Br. #073/115 (Municipal Managed Project)	\$32,410.08	\$0.00	\$25,928.06	\$6,482.02		Under Construction 3/16/2009
Red List:	Yes	FSR: 44.5 WT: E2 No Outlet: No	Remarks: Inspected 11/17/08					

FiscalYear: 2009 Projects Authorized for Construction

Project Name/Num.	Closed Projects	Description / Improvement	Current Estimate	Federal Share	State Share	Town / City Share	Other Share	Status / Completion Date
Hebron 14261		Bridge Replacement, Braley Road over Cockermouth River, Br. #097/105 (Municipal Managed Project)	\$966,408.17	\$0.00	\$773,126.54	\$193,281.63		Under Construction
Red List: Yes	FSR: 14.7	WT: 10	No Outlet: No	Remarks:				
Hooksett 15328		Bridge Replacement, Benton Road over Dalton Brook, Br. #102/085(New) (Municipal Managed Project)	\$400,000.00	\$0.00	\$80,000.00	\$20,000.00	\$300,000.00	Bid Stage
Red List: No	FSR:	WT:	No Outlet: No	Remarks:	April 2007 Flood Event - FEMA; FY09 Bond			
Keene 13710		Bridge Replacement, Court Street (NH 12A) over Ashuelot River, Br. #111/116 (Municipal Managed Project)	\$3,250,000.00	\$0.00	\$2,600,000.00	\$650,000.00		Bid Stage
Red List: Yes	FSR: 20.7	WT: E2	No Outlet: No	Remarks:	FY06>07>08>09			
Keene 14441		Bridge Replacement, Spring Street over Beaver Brook, Br. #140/078 (Municipal Managed Project)	\$350,000.00	\$0.00	\$280,000.00	\$70,000.00		Under Design
Red List: Yes	FSR: 48.8	WT: E2	No Outlet: No	Remarks:	Moved from FY10>11>09			
Lancaster 12796		Bridge Replacement, Pleasant Valley Road over Bunnell Brook, Arthur White Bridge, Br. #223/062 (Municipal Managed Project)	\$287,429.00	\$0.00	\$229,943.20	\$57,485.80		Under Construction
Red List: Yes	FSR: 18.4	WT: 03P	No Outlet: No	Remarks:	FY1999>08>09			
Lee 14842		Bridge Replacement, High Street over North River, Br. #063/045 (Municipal Managed Project)	\$980,000.00	\$0.00	\$784,000.00	\$196,000.00		Under Design
Red List: No	FSR: 55.9	WT: NPR	No Outlet: No	Remarks:	FY12>09 Bond			
Lyndeborough 14251		Bridge Replacement, Gulf Road over Stony Brook, Br. #059/106 (Municipal Managed Project)	\$699,069.00	\$0.00	\$559,255.20	\$139,813.80		Complete/Awaiting Audit
Red List: Yes	FSR: 21.2	WT: 06	No Outlet: No	Remarks:	Inspected 1/15/09			
Marlborough 14939		Bridge Replacement, Gates Road over Robbins Brook, Br. #098/128 (Municipal Managed Project)	\$450,000.00	\$0.00	\$360,000.00	\$90,000.00		
Red List: Yes	FSR: 71.8	WT: NPR	No Outlet: No	Remarks:	2008>09			
Merrimack 15324		Bridge Rehabilitation, Turkey Hill Road over Souhegan River, Br. #085/119 (Municipal Managed Project)	\$1,264,685.00	\$0.00	\$1,011,748.00	\$252,937.00		Under Design
Red List: Yes	FSR: 69.5	WT: E2	No Outlet: No	Remarks:	FY09 Bond			

FiscalYear: 2009 Projects Authorized for Construction

Project Name/Num.	Closed Projects	Description / Improvement	Current Estimate	Federal Share	State Share	Town / City Share	Other Share	Status / Completion Date
New Ipswich 14600		Bridge Replacement, Tricnic Road over Furnace Brook, Br. #139/106 (Municipal Managed Project)	\$439,404.00	\$0.00	\$351,523.20	\$87,880.80		Under Construction
Red List: No	FSR: 49.4	WT: E2	No Outlet: No	Remarks: Moved FY11>09 Bond				
Newbury 14916		Bridge Replacement, Village Road over Andrew Brook, Br. #120/078 (Municipal Managed Project)	\$985,600.00	\$0.00	\$788,480.00	\$197,120.00		Under Design
Red List: Yes	FSR: 31.8	WT: E2	No Outlet: No	Remarks: FY13>09				
Newbury 14917		Bridge Replacement, Sutton Road over Ring Brook, Br. #138/072 (Municipal Managed Project)	\$1,085,620.00	\$0.00	\$868,496.00	\$217,124.00		Under Design
Red List: No	FSR: 49.3	WT: E2	No Outlet: No	Remarks: FY13>09				
Nottingham 14943A		Bridge Replacement, Mill Pond Road over Little River, Br. #204/082(Washed out) (Municipal Managed Project)	\$422,596.00	\$0.00	\$200,701.80	\$84,519.20	\$137,375.00	Under Construction
Red List: No	FSR:	WT:	No Outlet: No	Remarks:				
Plaistow 14390		Bridge Replacement, Garden Road over Little River, Br. #118/053 (Municipal Managed Project)	\$546,000.00	\$0.00	\$436,800.00	\$109,200.00		Bid Stage
Red List: Yes	FSR: 29	WT: E2	No Outlet: No	Remarks: FY05>07>09				
Randolph 14386		Bridge Replacement, Durand Road over Carlton Brook, Br. #140/067 (Municipal Managed Project)	\$439,358.00	\$0.00	\$351,486.40	\$87,871.60		Under Design
Red List: Yes	FSR: 46.7	WT: E2	No Outlet: No	Remarks: Moved from FY08>09				
Salisbury 14626A		Bridge Replacement, Mountain Road over Blackwater River, Pingree Bridge, Br. #095/135 (Municipal Managed Project)	\$1,541,300.00	\$0.00	\$1,233,040.00	\$308,260.00		Under Design
Red List: Yes	FSR: 13.7	WT: 03F	No Outlet: No	Remarks: FY12>09 Bond				
Strafford 15502		Emergency Repair, Phase I: Northwood-Bow Lake Road over Brook, Br. #085/040 (Municipal Managed Project)	\$60,000.00	\$0.00	\$48,000.00	\$12,000.00		Under Construction
Red List: Yes	FSR: 46.2	WT: 159	No Outlet: No	Remarks:				
Sunapee 15353		Bridge Replacement, Treatment Road over Sugar River, Br. #083/088 (Municipal Managed Project)	\$531,721.00	\$0.00	\$425,376.80	\$106,344.20		Under Construction
Red List: Yes	FSR: 53	WT: BRC	No Outlet: No	Remarks:				

FiscalYear: 2009 Projects Authorized for Construction

Project Name/Num.	Closed Projects	Description / Improvement	Current Estimate	Federal Share	State Share	Town / City Share	Other Share	Status / Completion Date
Swanzy 14195		Other, Main Street, Thompson Covered Bridge, Br. #093/124 (Municipal Managed Project)	\$793,159.00	\$582,527.20	\$52,000.00	\$158,631.80		Under Design
Red List:	Yes	FSR: 13.6 WT: 03P No Outlet: No Remarks: Fed Historic Br; Fire protection system & center pier rehab						
Swanzy 14196		Other, Sawyers Crossing Covered Bridge, Br. #136/143 (Municipal Managed Project)	\$50,000.00	\$0.00	\$40,000.00	\$10,000.00		Bid Stage
Red List:	Yes	FSR: 21 WT: 03P No Outlet: No Remarks: Fire protection/detection system; Moved 08>09						
Tuftonboro 15291		Bridge Rehabilitation, High Street over Melvin River, Br. #141/068 (Force Acct DOT-Br. Maint)	\$150,000.00	\$0.00	\$120,000.00	\$30,000.00		Under Negotiations
Red List:	Yes	FSR: 40.9 WT: E2 No Outlet: No Remarks: FY08>09						
Unity 14248		Bridge Replacement, Stage Road over Little Sugar River; Phase I&II, Br. #035/074 (Municipal Managed Project)	\$550,200.00	\$0.00	\$440,160.00	\$110,040.00		
Red List:	No	FSR: 38.8 WT: E2 No Outlet: No Remarks: October 2005 Rain Event - FEMA; Moved from FY09>10>09 Bond						
Warner 14519A		Bridge Replacement, Phase II: Connors Mill Road over Schoodac Brook, Br. #194/172 (Municipal Managed Project)	\$689,011.00	\$0.00	\$155,208.80	\$38,802.20	\$495,000.00	Under Construction
Red List:	Yes	FSR: 27 WT: NPR No Outlet: No Remarks: May 2006 Rain Event - FEMA (See 14621 Estimate desc); Moved 08>09						
Washington 14346		Bridge Replacement, Half Moon Pond Road over Half Moon Pond Outlet, Br. #131/083 (Municipal Managed Project)	\$654,400.00	\$0.00	\$523,520.00	\$130,880.00		Bid Stage
Red List:	No	FSR: 81.3 WT: NPR No Outlet: No Remarks: FY10>FY09 Bond						
Wentworth 14517		Bridge Rehabilitation, Phase I: Saunders Hill Road over Baker River, Br. #142/096 (Municipal Managed Project)	\$177,525.00	\$0.00	\$142,020.00	\$35,505.00		Under Construction
Red List:	Yes	FSR: 20.8 WT: 10 No Outlet: No Remarks: Emergency Repair						
Westmoreland 15590		Bridge Replacement, River Road North over Aldrich Brook, Br. #107/163 (Municipal Managed Project)	\$80,000.00	\$0.00	\$64,000.00	\$16,000.00		
Red List:	Yes	FSR: 39.0 WT: 06 No Outlet: No Remarks:						
Whitefield 15368		Bridge Replacement, Airport Road over Airport Marsh Outlet, Br. #166/096 (Municipal Managed Project)	\$793,760.00	\$0.00	\$635,008.00	\$158,752.00		Bid Stage
Red List:	Yes	FSR: 55.7 WT: E2 No Outlet: No Remarks:						
Wolfeboro 14032		Bridge Replacement, Bay Street over Brook, Br. #104/116 (Municipal Managed Project)	\$344,436.00	\$0.00	\$275,548.80	\$68,887.20		Under Construction
Red List:	No	FSR: WT: No Outlet: No Remarks: FY06>09 per Town's Request						

FiscalYear: 2009 Projects Authorized for Construction

Project Name/Num.	Closed Projects	Description / Improvement	Current Estimate	Federal Share	State Share	Town / City Share	Other Share	Status / Completion Date
		FY 2009 Programmed Total	\$30,050,655.67	\$582,527.20	\$22,072,035.52	\$5,697,984.44	\$1,698,108.51	
		FY 2008 Balance		(\$5,631,920.40)	\$1,618,020.85			
		FY 2009 Appropriation		\$4,000,000.00	\$13,800,000.00			
		FY 2009 Funds Available		(\$1,631,920.40)	\$15,418,020.85			
		Minus FY 2009 Programmed Total		\$582,527.20	\$22,072,035.52			
		Sub-total		(\$2,214,447.60)	(\$6,654,014.67)			
		Federal Adjustment:Exceeded Appropriation, Balance Forward to 2010.		\$0.00				State Adjustment:Appropriation includes \$6.8 M Bond
						\$0.00		
		FY 2009 Balance		(\$2,214,447.60)	(\$6,654,014.67)			

Number of Projects for FY 2009 By Funding Source

Funding or Managed By	Tally
State/Municipal	40
State/Municipal/Other	6
Total Number of projects	46

Number of Projects for FY 2009 By Managing Lead

Managed By	Tally
Force Acct DOT-Br. Maint	2
Municipality	44
Total Number of projects	46

FiscalYear: 2010 Projects Authorized for Construction

Project Name/Num.	Closed Projects	Description / Improvement	Current Estimate	Federal Share	State Share	Town / City Share	Other Share	Status / Completion Date
Antrim 15350		Bridge Replacement, Water Street over Great Brook, Br. #178/069 (Municipal Managed Project)	\$561,600.00	\$0.00	\$449,280.00	\$112,320.00		Under Design
Red List: Yes	FSR: 40.9	WT: E2	No Outlet: No	Remarks: FY11>10				
Ashland 14262		Bridge Rehabilitation, River Street over Squam River, Br. #101/073 (Municipal Managed Project)	\$345,000.00	\$0.00	\$276,000.00	\$69,000.00		
Red List: Yes	FSR: 40.9	WT: 105	No Outlet: No	Remarks: Moved from FY07>09>10				
Bath 14439		Bridge Rehabilitation, Phase II: West Bath Road over Ammonoosuc River (Village Covered Bridge), Br. #137/095 (Municipal Managed Project)	\$3,164,744.00	\$2,320,000.00	\$675,795.20	\$168,948.80		Under Design
Red List: Yes	FSR: 0.0	WT: 06	No Outlet: No	Remarks:				
Bradford 14284		Bridge Replacement, West Road over Hoyt Brook, Br. #098/114 (Municipal Managed Project)	\$525,000.00	\$0.00	\$420,000.00	\$105,000.00		Under Negotiations
Red List: Yes	FSR: 45.4	WT: E2	No Outlet: No	Remarks: Moved from FY09>10				
Campton 12407		Bridge Rehabilitation, Blair Road over Pemigewasset River; Blair Covered Bridge, Br. #117/076 (Municipal Managed Project)	\$315,500.00	\$0.00	\$252,400.00	\$63,100.00		
Red List: Yes	FSR: 16.3	WT: 03P	No Outlet: No	Remarks: Moved from FY03>08>10				
Danville 13535		Bridge Replacement, Sandown Road over Exeter River, Br. #047/126 (Municipal Managed Project)	\$688,475.00	\$0.00	\$550,780.00	\$137,695.00		Bid Stage
Red List: Yes	FSR: 38	WT: 10	No Outlet: No	Remarks: Moved from FY06>08>10 at Town's request				
Derry 13651		Bridge Replacement, South Avenue over Shield Brook, Br. #066/092 (Municipal Managed Project)	\$410,825.00	\$0.00	\$328,660.00	\$82,165.00		Under Design
Red List: No	FSR:	WT:	No Outlet: No	Remarks: FY09>10				
Dover 13796		Bridge Rehabilitation, Washington Street over B&M RR, Br. #120/118 (Municipal Managed Project)	\$505,000.00	\$404,000.00	\$50,500.00	\$50,500.00		
Red List: No	FSR:	WT:	No Outlet: No	Remarks: (special 80/10/10); FY08>10				
Harrisville 15665		Bridge Rehabilitation, Hancock Road over Skatutakee Lake, Br. #143/081 (Municipal Managed Project)	\$380,000.00	\$0.00	\$304,000.00	\$76,000.00		
Red List: Yes	FSR: 45.9	WT: 20	No Outlet: No	Remarks:				

FiscalYear: 2010 Projects Authorized for Construction

Project Name/Num.	Closed Projects	Description / Improvement	Current Estimate	Federal Share	State Share	Town / City Share	Other Share	Status / Completion Date
Hudson 13354		Bridge Rehabilitation, County Road over Second Brook, Br. #126/083 (Municipal Managed Project)	\$160,000.00	\$0.00	\$128,000.00	\$32,000.00		
Red List: No	FSR:	WT:	No Outlet: No	Remarks:	Moved from FY06>FY08>10			
Littleton 14307		Bridge Replacement, Redington St over Ammonoosuc River, Br. #232/050 (Municipal Managed Project)	\$2,865,538.00	\$1,146,215.20	\$1,146,215.20	\$573,107.60		Under Design
Red List: Yes	FSR: 15.1	WT: 10	No Outlet: No	Remarks:	Phase II=40/40/20			
Manchester 15390		Bridge Rehabilitation, Kelly Street over B&MRR/Piscataquog River, Br. #119/045 (Municipal Managed Project)	\$5,798,121.00	\$4,638,496.80	\$0.00	\$1,159,624.20		Under Design
Red List: Yes	FSR: 89.7	WT: NPR	No Outlet: No	Remarks:	2010>13>10			
Merrimack		Bridge Replacement, Wire Road over Baboosic Brook, Br. #098/174 (Municipal Managed Project)	\$675,000.00	\$0.00	\$540,000.00	\$135,000.00		Awaiting Town Action
Red List: No	FSR: 88.5	WT: E2	No Outlet: No	Remarks:	Flood damage - FEMA			
Merrimack 13964		Bridge Replacement, Manchester Street over Pennichuck Reservoir, Br. #120/026 (Municipal Managed Project)	\$1,990,000.00	\$0.00	\$1,592,000.00	\$398,000.00		Under Design
Red List: No	FSR: 52.0	WT: E2	No Outlet: No	Remarks:	Merrimack-Nashua project; Moved from FY06>08>09>10			
New Boston 14247		Bridge Replacement, Lyndeborough Road over South Branch Piscataquog River, Br. #064/056 (Municipal Managed Project)	\$1,702,598.00	\$0.00	\$1,362,078.40	\$340,519.60		Under Design
Red List: No	FSR:	WT:	No Outlet: No	Remarks:	Moved from FY09>10			
Northumberland 14234		Bridge Replacement, Brooklyn Street over Roaring Brook, Br. #108/114 (Municipal Managed Project)	\$780,427.00	\$0.00	\$624,341.60	\$156,085.40		Under Design
Red List: No	FSR:	WT:	No Outlet: No	Remarks:	Closed bridge; Moved from FY09>10			
Orford		Bridge Replacement, Town Road #79 over Jacobs Brook, Br. #116/089 (Municipal Managed Project)	\$136,750.00	\$0.00	\$109,400.00	\$27,350.00		Awaiting Town Action
Red List: Yes	FSR: 33.9	WT: 03P	No Outlet: No	Remarks:				
Peterborough 14933		Bridge Rehabilitation, Main Street over Contoocook River, Br. #092/089 (Municipal Managed Project)	\$825,000.00	\$0.00	\$660,000.00	\$165,000.00		Under Negotiations
Red List: Yes	FSR: 14.9	WT: E2	No Outlet: No	Remarks:				

FiscalYear: 2010 Projects Authorized for Construction

Project Name/Num.	Closed Projects	Description / Improvement	Current Estimate	Federal Share	State Share	Town / City Share	Other Share	Status / Completion Date
Rochester 14019		Bridge Rehabilitation, NH 202A (North Main Street) over Cocheco River, Br. #127/106 (Municipal Managed Project)	\$758,300.00	\$0.00	\$606,640.00	\$151,660.00		Bid Stage
Red List: No	FSR: 57.2	WT: E2	No Outlet: No	Remarks: Moved from FY 09>10				
Somersworth 12228		Bridge Rehabilitation, NH 9 over Salmon Falls River, Br. #101/114 (Municipal Managed Project)	\$795,000.00	\$318,000.00	\$0.00	\$79,500.00	\$397,500.00	
Red List: No	FSR: 66.6	WT: E2	No Outlet: No	Remarks: Somersworth-Berwick, ME Project #2068; ME 50/NH 40/Town 10				
Strafford 15502A		Bridge Rehabilitation, Phase II: Northwood-Bow Lake Road over Brook (Municipal Managed Project)	\$115,000.00	\$0.00	\$92,000.00	\$23,000.00		Under Negotiations
Red List:	FSR:	WT:	No Outlet:	Remarks:				
Weare 14338		Bridge Replacement, Lull Road over Peacock Brook, Br. #082/045 (Municipal Managed Project)	\$240,000.00	\$0.00	\$192,000.00	\$48,000.00		
Red List: Yes	FSR: 54.2	WT: E2	No Outlet: No	Remarks:				
Weare 14339		Bridge Replacement, Peaslee Road over Piscataquog River, Br. #125/141 (Municipal Managed Project)	\$835,000.00	\$0.00	\$668,000.00	\$167,000.00		Under Negotiations
Red List: Yes	FSR: 29.6	WT: 104	No Outlet: No	Remarks: Moved from FY09>FY10				

FiscalYear: 2010 Projects Authorized for Construction

Project Name/Num.	Closed Projects	Description / Improvement	Current Estimate	Federal Share	State Share	Town / City Share	Other Share	Status / Completion Date
		FY 2010 Programmed Total	\$24,572,878.00	\$8,826,712.00	\$11,028,090.40	\$4,320,575.60	\$397,500.00	
		FY 2009 Balance		(\$2,214,447.60)	(\$6,654,014.67)			
		FY 2010 Appropriation		\$4,000,000.00	\$6,804,000.00			
		FY 2010 Funds Available		\$1,785,552.40	\$149,985.33			
		Minus FY 2010 Programmed Total		\$8,826,712.00	\$11,028,090.40			
		Sub-total		(\$7,041,159.60)	(\$10,878,105.07)			
		Federal Adjustment: Exceeded Appropriation, Balance Forward to 2011.		\$0.00				
						\$0.00		
		FY 2010 Balance		(\$7,041,159.60)	(\$10,878,105.07)			

Number of Projects for FY 2010 By Funding Source

Funding or Managed By	Tally
Federal/Municipal	1
Federal/Municipal/Other	1
Federal/State/Municipal	2
State/Municipal	19
Total Number of projects	23

Number of Projects for FY 2010 By Managing Lead

Managed By	Tally
Municipality	23
Total Number of projects	23

FiscalYear: 2011 Projects Authorized for Construction

Project Name/Num.	Closed Projects	Description / Improvement	Current Estimate	Federal Share	State Share	Town / City Share	Other Share	Status / Completion Date
Alton 14239		Bridge Replacement, Places Mill Road over Sunset Lake Outlet, Br. #098/178 (Municipal Managed Project)	\$335,000.00	\$0.00	\$268,000.00	\$67,000.00		
Red List: No	FSR: 32.1	WT: 03P	No Outlet: No	Remarks: Moved from FY09>11				
Andover 14573		Bridge Replacement, Morrill Hill Road over Elbow Brook, Br. #127/106 (Municipal Managed Project)	\$420,000.00	\$0.00	\$336,000.00	\$84,000.00		Under Negotiations
Red List: Yes	FSR: 41.0	WT: 10	No Outlet: No	Remarks:				
Antrim 14940		Bridge Replacement, Depot Street over Relief, Br. #181/071 (Municipal Managed Project)	\$285,000.00	\$0.00	\$228,000.00	\$57,000.00		Under Negotiations
Red List: No	FSR: 47.1	WT: E2	No Outlet: No	Remarks: FY13>10>11				
Antrim 14941		Bridge Replacement, Depot Street over Contoocook River Overflow, Br. #183/071 (Municipal Managed Project)	\$375,000.00	\$0.00	\$300,000.00	\$75,000.00		Under Negotiations
Red List: Yes	FSR: 42.0	WT: 15	No Outlet: No	Remarks: FY13>10>11				
Conway 15300		Bridge Replacement, Tasker Hill Road over Pequawket Pond, Br. #182/066 (Municipal Managed Project)	\$394,000.00	\$0.00	\$315,200.00	\$78,800.00		
Red List: Yes	FSR: 40.6	WT: 10	No Outlet: No	Remarks:				
Enfield 13592		Bridge Replacement, Phase I & II: Shaker Blvd over Knox River, Br. #120/115 (Municipal Managed Project)	\$300,000.00	\$0.00	\$240,000.00	\$60,000.00		
Red List: No	FSR: 15.8	WT:	No Outlet: No	Remarks: Moved from FY02>04>08>10>11				
Exeter 14090A		Bridge Replacement, Park Street over B&M Railroad, Br. #088/076 (Municipal Managed Project)	\$3,050,000.00	\$2,440,000.00	\$305,000.00	\$305,000.00		
Red List: Yes	FSR: 44.5	WT: 06	No Outlet: No	Remarks: (special 80/10/10) Moved From FY10>11				
Farmington 15677		Bridge Replacement, Bay Road over Cocheco River, Br. #060/144 (Municipal Managed Project)	\$505,000.00	\$0.00	\$404,000.00	\$101,000.00		Under Design
Red List: No	FSR: 40.8	WT: E2	No Outlet: No	Remarks:				
Grafton 13373		Bridge Replacement, Phase I: Mill Brook Road over Mill Brook, Br. #162/139 (Force Acct DOT-Br. Maint)	\$16,917.30	\$0.00	\$13,533.84	\$3,383.46		Complete/Awaiting Audit
Red List: No	FSR:	WT:	No Outlet: No	Remarks: Bailey Bridge installation completed in 2000. Disassembly & Rental to be billed w/Phase II (FY11)				

FiscalYear: 2011 Projects Authorized for Construction

Project Name/Num.	Closed Projects	Description / Improvement	Current Estimate	Federal Share	State Share	Town / City Share	Other Share	Status / Completion Date
Grafton 13373A		Bridge Replacement, Phase II: Mill Brook Road over Mill Brook, Br. #162/139 (Municipal Managed Project)	\$300,000.00	\$0.00	\$240,000.00	\$60,000.00		Under Negotiations
Red List: No	FSR: 19.4	WT: NPR	No Outlet: No	Remarks: FY10>11				
Hudson 13353		Bridge Rehabilitation, Melendy Road over First Brook, Br. #114/083 (Municipal Managed Project)	\$100,000.00	\$0.00	\$80,000.00	\$20,000.00		
Red List: No	FSR:	WT:	No Outlet: No	Remarks: Moved from FY05>FY09>11				
Keene 14383		Bridge Replacement, Harrison Street over Beaver Brook, Br. #141/074 (Municipal Managed Project)	\$320,000.00	\$0.00	\$256,000.00	\$64,000.00		
Red List: Yes	FSR: 21.8	WT: E2	No Outlet: No	Remarks: Moved from FY10>11>09>11				
Lebanon 13558A		Bridge Rehabilitation, NH 12A over BMRR, Br. #062/117 (Municipal Managed Project)	\$3,900,000.00	\$3,120,000.00	\$0.00	\$780,000.00		Under Design
Red List: No	FSR:	WT:	No Outlet: No	Remarks: Complete status of 13558 w/final billing				
Newport 14969		Bridge Replacement, Paradise Road over Sugar River, Br. #177/117 (Municipal Managed Project)	\$665,000.00	\$0.00	\$532,000.00	\$133,000.00		Under Design
Red List: Yes	FSR: 48.0	WT: E2	No Outlet: No	Remarks: FY14>11				
Swanzy 14918		Bridge Replacement, Cobble Hill Road over California Brook, Br. #082/115 (Municipal Managed Project)	\$375,000.00	\$0.00	\$300,000.00	\$75,000.00		
Red List: Yes	FSR: 69.9	WT: E2	No Outlet: No	Remarks: FY13>11				
Wentworth 14516		Bridge Replacement, Evans Road over South Branch Baker River, Br. #136/053 (Municipal Managed Project)	\$600,000.00	\$0.00	\$480,000.00	\$120,000.00		
Red List: Yes	FSR: 46.5	WT: NPR	No Outlet: No	Remarks:				
Winchester 15317		Bridge Replacement, Old Westport Road over Wheelock Brook, Br. #133/163 (Municipal Managed Project)	\$435,000.00	\$0.00	\$348,000.00	\$87,000.00		Under Negotiations
Red List: Yes	FSR: 49.8	WT: 106	No Outlet: No	Remarks:				

FiscalYear: 2011 Projects Authorized for Construction

Project Name/Num.	Closed Projects	Description / Improvement	Current Estimate	Federal Share	State Share	Town / City Share	Other Share	Status / Completion Date
		FY 2011 Programmed Total	\$12,375,917.30	\$5,560,000.00	\$4,645,733.84	\$2,170,183.46		
		FY 2010 Balance		(\$7,041,159.60)	(\$10,878,105.07)			
		FY 2011 Appropriation		\$4,000,000.00	\$6,804,000.00			
		FY 2011 Funds Available		(\$3,041,159.60)	(\$4,074,105.07)			
		Minus FY 2011 Programmed Total		\$5,560,000.00	\$4,645,733.84			
		Sub-total		(\$8,601,159.60)	(\$8,719,838.91)			
		Federal Adjustment:Exceeded Appropriation, Balance Forward to 2012.		\$0.00				
						\$0.00		
		FY 2011 Balance		(\$8,601,159.60)	(\$8,719,838.91)			

Number of Projects for FY 2011 By Funding Source

Funding or Managed By	Tally
Federal/Municipal	1
Federal/State/Municipal	1
State/Municipal	15
Total Number of projects	17

Number of Projects for FY 2011 By Managing Lead

Managed By	Tally
Force Acct DOT-Br. Maint	1
Municipality	16
Total Number of projects	17

FiscalYear: 2012 Projects Authorized for Construction

Project Name/Num.	Closed Projects	Description / Improvement	Current Estimate	Federal Share	State Share	Town / City Share	Other Share	Status / Completion Date
Antrim 15349A		Bridge Rehabilitation, Phase II: Depot Street over Contoocook River, Br. #184/071 (Municipal Managed Project)	\$670,000.00	\$0.00	\$536,000.00	\$134,000.00		
Red List: No	FSR:	WT:	No Outlet: No	Remarks:				
Grafton 14627		Bridge Replacement, Davis Road over Smith River, Br. #123/104 (Municipal Managed Project)	\$642,252.00	\$0.00	\$513,802.00	\$128,450.00		
Red List: No	FSR: 30.3	WT: E2	No Outlet: No	Remarks:				
Keene 15345		Bridge Replacement, Church Street over Beaver Brook, Br. #140/075 (Municipal Managed Project)	\$450,000.00	\$0.00	\$360,000.00	\$90,000.00		
Red List: No	FSR: 47.9	WT: E2	No Outlet: No	Remarks: Estimated FY 2012				
Laconia 15303		Bridge Rehabilitation, Main Street Bridge over Winnepesaukee River, Br. #121/047 (Municipal Managed Project)	\$1,150,000.00	\$0.00	\$920,000.00	\$230,000.00		
Red List: No	FSR: 93.4	WT: NPR	No Outlet: No	Remarks:				
Lebanon 14552		Bridge Rehabilitation, US 4 & NH 10 Over Mascoma River, Br. #120/115 (Municipal Managed Project)	\$450,000.00	\$0.00	\$360,000.00	\$90,000.00		
Red List: No	FSR:	WT:	No Outlet: No	Remarks: Moved from FY11>12				
Littleton 15406		Bridge Replacement, Highland Avenue over Brook, Br. #227/048 (Municipal Managed Project)	\$535,000.00	\$0.00	\$428,000.00	\$107,000.00		
Red List: Yes	FSR: 52.9	WT: E2	No Outlet: No	Remarks:				
Merrimack 13923		Bridge Replacement, McGaw Bridge Road over Baboosic Brook, Br. #116/137 (Municipal Managed Project)	\$460,000.00	\$0.00	\$368,000.00	\$92,000.00		
Red List: Yes	FSR: 38.2	WT: 20	No Outlet: No	Remarks: FY06>07>08>12 per Town request				
New Boston 14771		Bridge Replacement, Gregg Mill Road over South Branch Piscataquog River, Br. #132/138 (Municipal Managed Project)	\$775,000.00	\$0.00	\$620,000.00	\$155,000.00		
Red List: No	FSR: 74.6	WT: E2	No Outlet: No	Remarks:				
New Durham 15398		Bridge Replacement, Davis Crossing over Ela River, Br. #228/091(New) (Municipal Managed Project)	\$365,000.00	\$0.00	\$292,000.00	\$73,000.00		
Red List: No	FSR:	WT:	No Outlet: No	Remarks:				

FiscalYear: 2012 Projects Authorized for Construction

Project Name/Num.	Closed Projects	Description / Improvement	Current Estimate	Federal Share	State Share	Town / City Share	Other Share	Status / Completion Date
Newport 15597		Bridge Replacement, Reed's Farm Road over Brook, Br. #167/148 (Municipal Managed Project)	\$325,000.00	\$0.00	\$260,000.00	\$65,000.00		Under Design
Red List: No	FSR: 79.9	WT: NPR	No Outlet: No	Remarks:				
Strafford 14790		Bridge Replacement, Huckins Road over Brook, Br. #125/090 (Municipal Managed Project)	\$305,000.00	\$0.00	\$244,000.00	\$61,000.00		
Red List: Yes	FSR: 41.0	WT: 10	No Outlet: No	Remarks:				
Sutton 15346		Bridge Replacement, Morse Loop Road over Brook, Br. #170/024 (Municipal Managed Project)	\$661,871.00	\$0.00	\$529,496.80	\$132,374.20		Under Design
Red List: Yes	FSR: 53.5	WT: 10	No Outlet: No	Remarks:				
Swanzy 15348		Bridge Replacement, Warmac Road over Perry Brook, Br. #135/068 (Municipal Managed Project)	\$360,000.00	\$0.00	\$288,000.00	\$72,000.00		
Red List: Yes	FSR: 68.9	WT: E2	No Outlet: No	Remarks:				
Wentworth 14517A		Bridge Rehabilitation, Phase II: Saunders Hill Road over Baker River, Br. #142/096 (Municipal Managed Project)	\$395,000.00	\$0.00	\$316,000.00	\$79,000.00		
Red List: No	FSR:	WT:	No Outlet: No	Remarks:				
Winchester 15316		Bridge Replacement, Broad Brook Road over Broad Brook, Br. #070/106 (Municipal Managed Project)	\$375,000.00	\$0.00	\$300,000.00	\$75,000.00		
Red List: Yes	FSR: 27.5	WT: E2	No Outlet: No	Remarks:				

FiscalYear: 2012 Projects Authorized for Construction

Project Name/Num.	Closed Projects	Description / Improvement	Current Estimate	Federal Share	State Share	Town / City Share	Other Share	Status / Completion Date
		FY 2012 Programmed Total	\$7,919,123.00	\$0.00	\$6,335,298.80	\$1,583,824.20		
		FY 2011 Balance		(\$8,601,159.60)	(\$8,719,838.91)			
		FY 2012 Appropriation		\$4,000,000.00	\$6,804,000.00			
		FY 2012 Funds Available		(\$4,601,159.60)	(\$1,915,838.91)			
		Minus FY 2012 Programmed Total		\$0.00	\$6,335,298.80			
		Sub-total		(\$4,601,159.60)	(\$8,251,137.71)			
		Federal Adjustment:Exceeded Appropriation, Balance Forward to 2013.		\$0.00				
						\$0.00		
		FY 2012 Balance		(\$4,601,159.60)	(\$8,251,137.71)			

Number of Projects for FY 2012 By Funding Source

Funding or Managed By	Tally
State/Municipal	15
Total Number of projects	15

Number of Projects for FY 2012 By Managing Lead

Managed By	Tally
Municipality	15
Total Number of projects	15

FiscalYear: 2013 Projects Authorized for Construction

Project Name/Num.	Closed Projects	Description / Improvement	Current Estimate	Federal Share	State Share	Town / City Share	Other Share	Status / Completion Date
Antrim 14942		Bridge Replacement, Craig Road over Brook, Br. #117/093(6/12/06) (Municipal Managed Project)	\$220,000.00	\$0.00	\$176,000.00	\$44,000.00		Under Negotiations
Red List: Yes	FSR: 60.0	WT: 15	No Outlet: No	Remarks:				
Auburn 15512		Bridge Rehabilitation, Chester Turnpike over Murray Brook, Br. #120/149 (Municipal Managed Project)	\$219,848.00	\$0.00	\$175,879.00	\$43,969.00		Under Design
Red List: No	FSR: 64.9	WT: E2	No Outlet: No	Remarks:	April 2007 Flood; Town Force Account			
Concord 14841A		Bridge Rehabilitation, North Pembroke Road over Soucook River, Br. #183/156(J-Owned) (Municipal Managed Project)	\$650,000.00	\$0.00	\$520,000.00	\$130,000.00		
Red List: Yes	FSR: 68.9	WT: E2	No Outlet: No	Remarks:	Concord-Pembroke Project			
Dover 15402		Bridge Replacement, Whittier Street over Cocheco River, Br. #111/132 (Municipal Managed Project)	\$1,900,000.00	\$0.00	\$1,520,000.00	\$380,000.00		
Red List: No	FSR: 72.0	WT: E2	No Outlet: No	Remarks:				
Hinsdale 14920		Bridge Replacement, Monument Road over Ash Swamp Brook, Br. #085/064(New) (Municipal Managed Project)	\$280,000.00	\$0.00	\$224,000.00	\$56,000.00		
Red List: No	FSR:	WT:	No Outlet: No	Remarks:				
Manchester 15401		Bridge Rehabilitation, Goffs Falls Road over B&MRR, Br. #188/092 (Municipal Managed Project)	\$675,000.00	\$0.00	\$540,000.00	\$135,000.00		
Red List: No	FSR: 73	WT: NPR	No Outlet: No	Remarks:				
New Boston 15505		Bridge Replacement, Tucker Mill Road over Mid Br Piscataquog River, Br. #087/150 (Municipal Managed Project)	\$575,000.00	\$0.00	\$460,000.00	\$115,000.00		
Red List: No	FSR: 89	WT: NPR	No Outlet: No	Remarks:				
Peterborough 14935		Bridge Replacement, Union Road over Nubanusit River, Br. #057/108 (Municipal Managed Project)	\$1,315,000.00	\$0.00	\$1,052,000.00	\$263,000.00		
Red List: Yes	FSR: 21.2	WT: E2	No Outlet: No	Remarks:				
Salem 14881		Bridge Replacement, Emerson Way over Widow Harris Brook, Br. #114/108 (Municipal Managed Project)	\$614,400.00	\$0.00	\$491,520.00	\$122,880.00		Under Design
Red List: Yes	FSR: 23.9	WT: E2	No Outlet: No	Remarks:	FY 09>13			

FiscalYear: 2013 Projects Authorized for Construction

Project Name/Num.	Closed Projects	Description / Improvement	Current Estimate	Federal Share	State Share	Town / City Share	Other Share	Status / Completion Date
Temple 14937		Bridge Replacement, Putnam Road over Brook & Brook Overflow, Br. #116/139, 117/138 (Municipal Managed Project)	\$300,000.00	\$0.00	\$240,000.00	\$60,000.00		
Red List: Yes	FSR: 29.5	WT: 6	No Outlet: No	Remarks:				
Wentworth 14518		Bridge Rehabilitation, Dufour Road over South Branch Baker River, Br. #162/072 (Municipal Managed Project)	\$310,000.00	\$0.00	\$248,000.00	\$62,000.00		
Red List: Yes	FSR: 41.0	WT: 06	No Outlet: No	Remarks:				
FY 2013 Programmed Total			\$7,059,248.00	\$0.00	\$5,647,399.00	\$1,411,849.00		
FY 2012 Balance				(\$4,601,159.60)	(\$8,251,137.71)			
FY 2013 Appropriation				\$4,000,000.00	\$6,804,000.00			
FY 2013 Funds Available				(\$601,159.60)	(\$1,447,137.71)			
Minus FY 2013 Programmed Total				\$0.00	\$5,647,399.00			
Sub-total				(\$601,159.60)	(\$7,094,536.71)			
Federal Adjustment: Exceeded Appropriation, Balance Forward to 2014.				\$0.00				
					\$0.00			
FY 2013 Balance				(\$601,159.60)	(\$7,094,536.71)			

Number of Projects for FY 2013 By Funding Source

Funding or Managed By	Tally
State/Municipal	11
Total Number of projects	11

Number of Projects for FY 2013 By Managing Lead

Managed By	Tally
Municipality	11
Total Number of projects	11

FiscalYear: 2014 Projects Authorized for Construction

Project Name/Num.	Closed Projects	Description / Improvement	Current Estimate	Federal Share	State Share	Town / City Share	Other Share	Status / Completion Date
Alexandria 14964		Bridge Replacement, Washburn Road over Patten Brook, Br. #160/109 (Municipal Managed Project)	\$1,137,200.00	\$0.00	\$909,760.00	\$227,440.00		Under Design
Red List: Yes	FSR: 49.6	WT: 159	No Outlet: No	Remarks:				
Canaan 14952		Bridge Replacement, Goose Pond Road over Goose Pond Brook, Br. #087/092 (Municipal Managed Project)	\$400,000.00	\$0.00	\$320,000.00	\$80,000.00		
Red List: No	FSR: 51.9	WT: E2	No Outlet: No	Remarks:				
Gilford 15626		Bridge Replacement, Area Road over Poor Farm Brook, Br. #147/138	\$500,000.00	\$0.00	\$400,000.00	\$100,000.00		Under Negotiations
Red List: Yes	FSR: 45.7	WT: NPR	No Outlet: No	Remarks: County-owned				
Kingston 14973		Bridge Replacement, New Boston Road over Powwow River, Br. #116/113 (Municipal Managed Project)	\$428,715.00	\$0.00	\$342,972.00	\$85,743.00		Under Construction
Red List: Yes	FSR: 62.8	WT: E2	No Outlet: No	Remarks:				
Pittsfield 14972		Bridge Replacement, Shaw Road over Kelly Brook, Br. #089/135 (Municipal Managed Project)	\$325,000.00	\$0.00	\$260,000.00	\$65,000.00		
Red List: No	FSR: 90.2	WT: E2	No Outlet: No	Remarks: May 2006 Rain Event - FEMA				
Salem 15593		Bridge Replacement, Lawrence Road over Spicket River, Br. #113/070 (Municipal Managed Project)	\$1,800,348.00	\$0.00	\$1,440,278.40	\$360,069.60		
Red List: Yes	FSR: 57.5	WT: 13	No Outlet: No	Remarks:				
Sharon 15513		Bridge Replacement, Cross Road over Town Line Brook, Br. #071/099 (Municipal Managed Project)	\$450,000.00	\$0.00	\$360,000.00	\$90,000.00		
Red List: Yes	FSR: 44.5	WT: E2	No Outlet: No	Remarks:				

FiscalYear: 2014 Projects Authorized for Construction

Project Name/Num.	Closed Projects	Description / Improvement	Current Estimate	Federal Share	State Share	Town / City Share	Other Share	Status / Completion Date
		FY 2014 Programmed Total	\$5,041,263.00	\$0.00	\$4,033,010.40	\$1,008,252.60		
		FY 2013 Balance		(\$601,159.60)	(\$7,094,536.71)			
		FY 2014 Appropriation		\$4,000,000.00	\$6,804,000.00			
		FY 2014 Funds Available		\$3,398,840.40	(\$290,536.71)			
		Minus FY 2014 Programmed Total		\$0.00	\$4,033,010.40			
		Sub-total		\$3,398,840.40	(\$4,323,547.11)			
				\$0.00				
						\$0.00		
		FY 2014 Balance		\$3,398,840.40	(\$4,323,547.11)			

Number of Projects for FY 2014 By Funding Source

Funding or Managed By	Tally
State/Municipal	7
Total Number of projects	7

Number of Projects for FY 2014 By Managing Lead

Managed By	Tally
Municipality	6
Other	1
Total Number of projects	7

FiscalYear: 2015 Projects Authorized for Construction

Project Name/Num.	Closed Projects	Description / Improvement	Current Estimate	Federal Share	State Share	Town / City Share	Other Share	Status / Completion Date
Auburn 15657		Bridge Rehabilitation, Old Candia Road over Maple Falls Brook, Br. #088/159 (Municipal Managed Project)	\$250,000.00	\$0.00	\$200,000.00	\$50,000.00		Under Design
Red List:	Yes	FSR: 47.5 WT: E2 No Outlet: No Remarks:						
Dublin 15684		Bridge Replacement, Charcoal Road over Charcoal Brook, Br. #085/103 (Municipal Managed Project)	\$365,000.00	\$0.00	\$292,000.00	\$73,000.00		
Red List:	Yes	FSR: 27.9 WT: 104 No Outlet: No Remarks:						
Exeter 15399		Bridge Rehabilitation, String Bridge Road over Squamscott River, Br. #102/074, 103/074 (Municipal Managed Project)	\$1,040,000.00	\$0.00	\$832,000.00	\$208,000.00		Complete/Awaiting Audit
Red List:	No	FSR: 71.8 WT: E2 No Outlet: No Remarks: Inspected 2/18/09						
Salem 15592		Bridge Replacement, Cluffs Crossing over Policy Brook, Br. #094/060 (Municipal Managed Project)	\$701,260.00	\$0.00	\$561,008.00	\$140,252.00		
Red List:	No	FSR: 65.7 WT: E2 No Outlet: No Remarks:						
Salem 15596		Bridge Replacement, Pelham Road over Porcupine Brook, Br. #058/074(New) (Municipal Managed Project)	\$420,000.00	\$0.00	\$336,000.00	\$84,000.00		
Red List:	No	FSR: WT: No Outlet: No Remarks:						

FiscalYear: 2015 Projects Authorized for Construction

Project Name/Num.	Closed Projects	Description / Improvement	Current Estimate	Federal Share	State Share	Town / City Share	Other Share	Status / Completion Date
		FY 2015 Programmed Total	\$2,776,260.00	\$0.00	\$2,221,008.00	\$555,252.00		
		FY 2014 Balance		\$0.00	(\$4,323,547.11)			
		FY 2015 Appropriation		\$4,000,000.00	\$6,804,000.00			
		FY 2015 Funds Available		\$4,000,000.00	\$2,480,452.89			
		Minus FY 2015 Programmed Total		\$0.00	\$2,221,008.00			
		Sub-total		\$4,000,000.00	\$259,444.89			
				\$0.00				
					\$0.00			
		FY 2015 Balance		\$4,000,000.00	\$259,444.89			

Number of Projects for FY 2015 By Funding Source

Funding or Managed By	Tally
State/Municipal	5
Total Number of projects	5

Number of Projects for FY 2015 By Managing Lead

Managed By	Tally
Municipality	5
Total Number of projects	5

REQUESTS FOR ESTIMATES - WORK IN PROGRESS

PROJECT NAME	DESCRIPTION / IMPROVEMENT	REMARKS
Bradford	Bridge Replacement, Breezy Hill Road over Warner River, Br. #161/145	Sent to BD for update 3/12/09
Bradford	Repair/Replacement of Bridge, Bement Covered Bridge Bradford Center Road Br.#140/144, Br. #140/144	Working w/Town on Scope 2/1/07
Bradford	Repair/Replacement of Bridge, West Meadow Road over Hoyt Brook, Br. #098/117	Sent to BD 3/12/09
Concord	Repair/Replacement of Bridge, Birchdale Road over Bela Brook, Br. #193/027	To BD 1/27/09
Concord	Repair/Replacement of Bridge, Hooksett Turnpike over Bela Brook, Br. #200/015	Sent to BD 1/27/09
EPSOM	Repair/Replacement of Bridge, Echo Valley Farm Road over Griffin Brook, Br. #156/103	Sent to BD 9/11/08
Francestown	Repair/Replacement of Bridge, New Boston Road over S Br Piscataquog River, Br. #149/058	Sent to BD 1/27/09
Francestown	Repair/Replacement of Bridge, Juniper Hill Road over Brennan Brook, Br. #093/087	Sent to BD 1/27/09
Francestown	Repair/Replacement of Bridge, Woodward Hill Road over Brennan Brook, Br. #121/077	Sent to BD 1/27/09
Francestown	Repair/Replacement of Bridge, Russell Station Road over Rand Brook, Br. #125/058	Sent to BD 1/27/09
Jackson	Repair/Replacement of Bridge, Valley Cross Road over Wildcat Brook, Br. #153/066	Sent to BD 1/27/09
Jackson	Repair/Replacement of Bridge, Melloon Road over Wildcat Brook, Br. #135/122	Sent to BD 1/27/09
Jackson	Repair/Replacement of Bridge, Wilson Road over Great Brook, Br. #157/079	Sent to BD 1/27/09
Keene	Repair/Replacement of Bridge, Roxbury Street over Beaver Brook, Br. #140/077	Sent to BD 10/12/06
Keene	Repair/Replacement of Bridge, Main Street over Beaver Brook, Br. #137/059	SENT TO BD 9/9/03

REQUESTS FOR ESTIMATES - WORK IN PROGRESS

PROJECT NAME	DESCRIPTION / IMPROVEMENT	REMARKS
Lancaster	Repair/Replacement of Bridge, Mount Orne Road over Connecticut River, Br. #039/105	SENT TO BD 6/22/05
Manchester	Repair/Replacement of Bridge, Kelley Street over BMRR & Piscataquog River	Sent to BD 12/24/07
Sanbornton	Bridge Replacement, Chapman Road over Patterson Brook, Br. #219/072	To BD 1/27/09 for update
Sanbornton	Bridge Replacement, Brook Road over Salmon Brook, Br. #118/089	To BD 1/27/09 for update
Sandwich	Repair/Replacement of Bridge, Durgin Bridge Road over Cold River, Br. #226/119	Sent to BD 12/23/05
Stark	Bridge Replacement, Northside Road over Upper Ammonoosuc River, Br. #115/091	Sent to BM 5/7/02
Swanzey	Repair/Replacement of Bridge, Rabbit Hollow Road over Perry Brook, Br. #120/072	Sent to BD 4/17/08
Swanzey	Repair/Replacement of Bridge, Rabbit Hollow Road over Perry Brook, Br. #120/072	Sent to BD 3/14/08
Westmoreland	Repair/Replacement of Bridge, Hatt Road over Partridge Brook, Br. #090/098	SENT TO BD 12/16/05
Whitefield	Repair/Replacement of Bridge, Water Street over Johns River, Br. #106/106	Sent to BD 4/17/08
Whitefield	Repair/Replacement of Bridge, Hazen Road over Johns River, Br. #159/098	Sent to BD 4/17/08

Bridge Estimates Issued to Municipalities - Awaiting Town Action to Raise Funds and Request Construction Aid					141 Projects Awaiting Town Action	
PROJECT NAME	TRAN DATE	DESCRIPTION / IMPROVEMENT	CURRENT ESTIMATE	FEDERAL SHARE	STATE SHARE	TOWN / CITY SHARE
	PROJ #					
Acworth 1 Project	2/24/2005	Bridge Replacement, Grout Hill Road over Cold River, Br. #147/067	\$600,000.00	\$0.00	\$480,000.00	\$120,000.00
Alexandria 1 Project	8/7/2002	Bridge Replacement, Brock Road over Brock Brook, Br. #100/116	\$350,000.00	\$0.00	\$280,000.00	\$70,000.00
Andover 5 Projects	7/30/1996	Bridge Replacement, Taunton Hill Road over Mountain Brook, Br. #125/129	\$225,000.00	\$0.00	\$180,000.00	\$45,000.00
	7/30/1996	Bridge Replacement, Hill Road over Bradley Brook, Br. #104/078	\$245,000.00	\$0.00	\$196,000.00	\$49,000.00
	7/30/1996	Bridge Rehabilitation, Last Street over Sucker Brook, Br. #216/139	\$145,000.00	\$0.00	\$116,000.00	\$29,000.00
	7/30/1996	Repair/Replacement of Bridge, Tucker Mountain Road over Sucker Brook, Br. #180/147	\$175,000.00	\$0.00	\$140,000.00	\$35,000.00
	7/30/1996	Bridge Replacement, Hoyt Road over Sucker Brook, Br. #197/146	\$150,000.00	\$0.00	\$120,000.00	\$30,000.00
Auburn 1 Project	3/19/1998	Bridge Replacement, Auburn-Preston Brook Culvert on Raymond Road, Br. #118/136(New)	\$245,000.00	\$0.00	\$196,000.00	\$49,000.00
Barnstead 1 Project	5/1/2007	Emergency Repair, Hannah Nutter Road over Big River, Br. #149/073 (Force Acct DOT-Br. Maint)	\$15,000.00	\$0.00	\$12,000.00	\$3,000.00
Bradford 3 Projects	4/14/2004	Bridge Replacement, Breezy Hill Road, Br. #170/129	\$500,000.00	\$0.00	\$400,000.00	\$100,000.00
	9/14/2004	Bridge Replacement, Johnson Hill Road over West Branch Brook, Br. #104/141	\$325,000.00	\$0.00	\$260,000.00	\$65,000.00
	9/14/2004	Bridge Replacement, Blaisdell Lake Road, Br. #168/165, 168/162	\$215,000.00	\$0.00	\$172,000.00	\$43,000.00
Campton 1 Project	7/20/2000	Bridge Replacement, Miclon Road over Conner Brook, Br. #112/116	\$345,000.00	\$0.00	\$276,000.00	\$69,000.00

PROJECT NAME	TRAN DATE PROJ #	DESCRIPTION / IMPROVEMENT	CURRENT ESTIMATE	FEDERAL SHARE	STATE SHARE	TOWN / CITY SHARE
Canaan 4 Projects	9/29/2003	Bridge Replacement, Lashua Road over Macoma River, Br. #122/136	\$330,000.00	\$0.00	\$264,000.00	\$66,000.00
	9/29/2003	Bridge Replacement, Clark Pond Road over Clark Pond Brook, Br. #101/152	\$230,000.00	\$0.00	\$184,000.00	\$46,000.00
	9/29/2003	Bridge Replacement, Lary Road over Lary Pond Brook, Br. #156/155	\$225,000.00	\$0.00	\$180,000.00	\$45,000.00
	10/3/2007	Bridge Replacement, North Lary Road over Lary Pond Brook, Br. #165/146	\$415,000.00	\$0.00	\$332,000.00	\$83,000.00
Canterbury 1 Project	1/30/2009	Bridge Replacement, Intervale Road over Bryant Brook, Br. #060/100	\$800,000.00	\$0.00	\$640,000.00	\$160,000.00
Charlestown 1 Project	11/17/1998	Bridge Replacement, Chestnut Flat Road over Little Sugar River, Br. #071/115(CLOSED)	\$525,000.00	\$0.00	\$420,000.00	\$105,000.00
Claremont 1 Project	3/20/2007	Bridge Replacement, Plains Road over Sugar River, Br. #091/118	\$275,000.00	\$0.00	\$220,000.00	\$55,000.00
Colebrook 4 Projects	12/4/2002	Bridge Replacement, Little Blakely Road over Mohawk River, Br. #125/069	\$415,000.00	\$0.00	\$332,000.00	\$83,000.00
	12/4/2002	Bridge Rehabilitation, Bear Rock Road over West Branch Mohawk River, Br. #167/120 (Municipal Managed Project)	\$240,000.00	\$0.00	\$192,000.00	\$48,000.00
	8/20/2003	Bridge Rehabilitation, Harvey Swell Road over East Branch, Br. #190/109	\$125,000.00	\$0.00	\$100,000.00	\$25,000.00
	7/1/2005	Bridge Rehabilitation, Washburn Road over Mohawk River, Br. #188/063 (Municipal Managed Project)	\$205,000.00	\$0.00	\$164,000.00	\$41,000.00
Columbia 2 Projects	11/30/1999	Repair/Replacement of Bridge, Bungy Road over East Branch Summers Stream, Br. #228/109	\$275,000.00	\$0.00	\$220,000.00	\$55,000.00
	11/7/2005	Bridge Replacement, Meriden Hill Road over Lyman Brook, Br. #065/036 (Municipal Managed Project)	\$525,000.00	\$0.00	\$420,000.00	\$105,000.00
Cornish 1 Project	10/8/2008	Bridge Replacement, Clark Camp Road over Mill Brook, Br. #151/122	\$350,000.00	\$0.00	\$280,000.00	\$70,000.00

PROJECT NAME	TRAN DATE PROJ #	DESCRIPTION / IMPROVEMENT	CURRENT ESTIMATE	FEDERAL SHARE	STATE SHARE	TOWN / CITY SHARE
Danbury 1 Project	5/30/2006	Bridge Replacement, Phase II: Forbes Mountain Road over Wild Meadow Brook, Br. #103/100	\$875,000.00	\$0.00	\$700,000.00	\$175,000.00
Dummer 1 Project	11/3/2008	Bridge Replacement, Old Route 110 over Upper Ammonoosuc River, Br. #042/043	\$1,075,000.00	\$0.00	\$860,000.00	\$215,000.00
Durham 1 Project	10/14/2003	Bridge Replacement, Durham Point Road over Crommet Creek, Br. #150/065	\$855,000.00	\$0.00	\$684,000.00	\$171,000.00
Eaton 2 Projects	5/20/2002	Bridge Replacement, Potter Road over Snow Brook, Br. #058/130	\$275,000.00	\$0.00	\$220,000.00	\$55,000.00
	5/20/2002	Bridge Replacement, Roberts Road over Snow Brook, Br. #078/114	\$375,000.00	\$0.00	\$300,000.00	\$75,000.00
Effingham 2 Projects	6/25/2008	Bridge Rehabilitation, Granite Road over South River, Br. #166/082	\$600,000.00	\$0.00	\$480,000.00	\$120,000.00
	6/25/2008	Bridge Replacement, Stevens Road over Brook, Br. #181/072	\$420,000.00	\$0.00	\$336,000.00	\$84,000.00
Enfield 1 Project	12/9/2004	Bridge Replacement, Boy's Camp Road over Bicknell Brook, Br. #172/112	\$800,000.00	\$0.00	\$640,000.00	\$160,000.00
Epping 2 Projects	10/2/1995	Bridge Replacement, Blake Road over Lamprey River, Br. #059/054	\$550,000.00	\$0.00	\$440,000.00	\$110,000.00
	10/2/1995	Repair/Replacement of Bridge, Main Street over Lamprey River, Br. #109/055	\$620,000.00	\$0.00	\$496,000.00	\$124,000.00
Epsom 1 Project	5/9/2002	Bridge Replacement, Cass Road over Little Suncook River, Br. #128/120, 128/121	\$655,000.00	\$0.00	\$524,000.00	\$131,000.00
Farmington 3 Projects	11/23/1998	Bridge Replacement, Sheepboro Road over Berry's River, Br. #142/050	\$320,000.00	\$0.00	\$256,000.00	\$64,000.00
	11/19/1998	Bridge Replacement, Paulson Road over Brook, Br. #101/125	\$295,000.00	\$0.00	\$236,000.00	\$59,000.00
	8/30/2007	Bridge Replacement, River Road over Mad River, Br. #080/108	\$525,000.00	\$0.00	\$420,000.00	\$105,000.00
Fitzwilliam 1 Project	6/30/2003	Bridge Rehabilitation, Phase II: Templeton Turnpike over Priest Brook, Br. #147/054	\$345,000.00	\$0.00	\$276,000.00	\$69,000.00

PROJECT NAME	TRAN DATE PROJ #	DESCRIPTION / IMPROVEMENT	CURRENT ESTIMATE	FEDERAL SHARE	STATE SHARE	TOWN / CITY SHARE
Gilford 1 Project	6/3/2002	Bridge Rehabilitation, Old Lake Road over Gunstock River, Br. #106/099	\$275,000.00	\$0.00	\$220,000.00	\$55,000.00
Goshen 1 Project	4/29/2002	Bridge Replacement, Cross Road over Gunnison Brook, Br. #105/129	\$370,000.00	\$0.00	\$296,000.00	\$74,000.00
Grantham 3 Projects	7/30/2008	Bridge Replacement, Olde Farms Road over Sawyer Brook, Br. #083/108	\$645,000.00	\$516,000.00	\$0.00	\$129,000.00
	7/30/2008	Bridge Replacement, Olde Farm Road over Skinner Brook, Br. #107/113	\$995,000.00	\$0.00	\$796,000.00	\$199,000.00
	7/30/2008	Bridge Rehabilitation, Miller Pond Rd/Skinner Brook, Br. #105/128	\$120,000.00	\$0.00	\$96,000.00	\$24,000.00
Hampton 1 Project	10/25/1995	Bridge Replacement, Old Stage Road over Taylor River, Br. #086/123(CLOSED)	\$415,000.00	\$0.00	\$332,000.00	\$83,000.00
Hancock 2 Projects	9/9/1998	Bridge Replacement, Mill Road over Moose Brook, Br. #121/116(CLOSED)	\$270,000.00	\$0.00	\$216,000.00	\$54,000.00
	3/2/2007	Bridge Replacement, Middle Road over Small Brook, Br. #107/074	\$85,000.00	\$0.00	\$68,000.00	\$17,000.00
Hanover 1 Project	5/6/1998	Bridge Rehabilitation, School House Lane over Mink Brook, Br. #108/066	\$100,000.00	\$0.00	\$80,000.00	\$20,000.00
Henniker 1 Project	12/2/2008	Repair/Replacement of Bridge, Western Avenue over Contoocook River, Br. #095/100	\$3,310,000.00	\$0.00	\$2,648,000.00	\$662,000.00
Jackson 1 Project	7/22/2004	Bridge Replacement, Dundee Road over Mill Brook, Br. #198/046	\$585,000.00	\$0.00	\$468,000.00	\$117,000.00
Keene 1 Project	12/26/2006	Bridge Replacement, East Surry Road over Sturtevant Brook, Br. #111/138	\$300,000.00	\$0.00	\$240,000.00	\$60,000.00
Lancaster 1 Project	11/3/2005	Bridge Replacement, McGary Hill Road over Otter Brook, Br. #218/076	\$300,000.00	\$0.00	\$240,000.00	\$60,000.00
Lempster 1 Project	6/17/1996	Bridge Replacement, Schrenk Road over Cold Brook, Br. #117/156	\$280,000.00	\$0.00	\$224,000.00	\$56,000.00

PROJECT NAME	TRAN DATE PROJ #	DESCRIPTION / IMPROVEMENT	CURRENT ESTIMATE	FEDERAL SHARE	STATE SHARE	TOWN / CITY SHARE
Madison 1 Project	1/23/1997	Bridge Replacement, East Madison Road over Frost Brook, Br. #111/082	\$190,000.00	\$0.00	\$152,000.00	\$38,000.00
Manchester 2 Projects	6/4/2008 12717	Bridge Rehabilitation, Kelly Street over Piscataquog River, Br. #119/045 (Municipal Managed Project)	\$1,207,395.46	\$0.00	\$965,916.36	\$241,479.10
	8/30/2007	Bridge Rehabilitation, US 3 (Elm Street) over B&MRR, Br. #144/075	\$3,000,000.00	\$2,400,000.00	\$0.00	\$600,000.00
Marlow 1 Project	12/6/2005	Bridge Replacement, Lewis Road over Ashuelot River, Br. #104/039	\$725,000.00	\$0.00	\$580,000.00	\$145,000.00
Merrimack 1 Project	7/1/2009	Bridge Replacement, Wire Road over Baboosic Brook, Br. #098/174 (Municipal Managed Project)				
Middleton 2 Projects	11/20/1998	Bridge Replacement, Silver Street Road over Outlet of Sunrise Lake, Br. #058/033	\$365,000.00	\$0.00	\$292,000.00	\$73,000.00
	11/20/1998	Bridge Replacement, Ridge Road over Jones Brook, Br. #082/109	\$450,000.00	\$0.00	\$360,000.00	\$90,000.00
Milan 1 Project	9/23/1998	Bridge Replacement, Stearns Brook Road over Stearns Brooks, Br. #254/038	\$465,000.00	\$0.00	\$372,000.00	\$93,000.00
Milton 3 Projects	11/13/1998	Bridge Replacement, Allen Hastings Way over Jones Brook, Br. #104/109	\$390,000.00	\$0.00	\$312,000.00	\$78,000.00
	11/23/1998	Bridge Rehabilitation, Church Street over Salmon Falls River, Br. #077/163	\$505,000.00	\$0.00	\$404,000.00	\$101,000.00
	11/13/1998	Bridge Replacement, Hopper Road over Salmon Falls River, Br. #064/167	\$450,000.00	\$0.00	\$360,000.00	\$90,000.00
Nelson 1 Project	9/9/1998	Bridge Replacement, Murdough Hill Road over brook, Br. #073/098	\$360,000.00	\$0.00	\$288,000.00	\$72,000.00

PROJECT NAME	TRAN DATE PROJ #	DESCRIPTION / IMPROVEMENT	CURRENT ESTIMATE	FEDERAL SHARE	STATE SHARE	TOWN / CITY SHARE
New Hampton 3 Projects	11/8/2006	Bridge Replacement, Brook Road over Blake Brook, Br. #061/069	\$375,000.00	\$0.00	\$300,000.00	\$75,000.00
	12/26/2006	Bridge Rehabilitation, Coolidge Woods Road over Blake Brook, Br. #055/074	\$225,000.00	\$0.00	\$180,000.00	\$45,000.00
	11/8/2006	Bridge Replacement, Coolidge Woods Road over Wallace Brook, Br. #035/051	\$430,000.00	\$0.00	\$344,000.00	\$86,000.00
Newbury 3 Projects	9/4/1998	Bridge Replacement, Mountain Road over unnamed brook, Br. #078/039	\$165,000.00	\$0.00	\$132,000.00	\$33,000.00
	9/4/1998	Bridge Replacement, Mountain Road over Andrew Brook, Br. #100/090	\$325,000.00	\$0.00	\$260,000.00	\$65,000.00
	9/4/1998	Bridge Replacement, Mountain Road over Andrew Brook, Br. #094/080	\$265,000.00	\$0.00	\$212,000.00	\$53,000.00
Newport 2 Projects	12/26/2006	Bridge Replacement, Greenwood Road over Dodge Brook, Br. #097/139	\$375,000.00	\$0.00	\$300,000.00	\$75,000.00
	12/2/2008	Repair/Replacement of Bridge, Oak Street over Sugar River, Br. #103/136	\$1,880,000.00	\$0.00	\$1,504,000.00	\$376,000.00
Northwood 2 Projects	9/9/1998	Bridge Rehabilitation, Old Canterbury Road over Narrows Brook, Br. #045/100	\$175,000.00	\$0.00	\$140,000.00	\$35,000.00
	9/9/1998	Bridge Replacement, Bow Lake Road over Shelburne Brook, Br. #095/113	\$255,000.00	\$0.00	\$204,000.00	\$51,000.00
Orford 3 Projects	7/1/2009	Bridge Replacement, Town Road #79 over Jacobs Brook, Br. #116/089 (Municipal Managed Project)				
	2/22/2002	Bridge Replacement, Mousley Brook Road over South Branch, Br. #145/067	\$330,000.00	\$0.00	\$264,000.00	\$66,000.00
	2/22/2002	Bridge Replacement, Archertown Road over Jacobs Brook, Br. #080/120	\$820,000.00	\$0.00	\$656,000.00	\$164,000.00

PROJECT NAME	TRANDATE PROJ #	DESCRIPTION / IMPROVEMENT	CURRENT ESTIMATE	FEDERAL SHARE	STATE SHARE	TOWN / CITY SHARE
Ossipee 3 Projects	5/28/1999	Bridge Replacement, Bean Mountain Road over Lovell River, Br. #075/262 (Force Acct DOT-Br. Maint)	\$100,000.00	\$0.00	\$80,000.00	\$20,000.00
	9/11/2002	Bridge Replacement, Paddy Acre Road over Brook, Br. #147/233	\$190,000.00	\$0.00	\$152,000.00	\$38,000.00
	5/14/2004	Bridge Replacement, Valley Road over Dan Hole River, Br. #123/233	\$255,000.00	\$0.00	\$204,000.00	\$51,000.00
Pelham 2 Projects	8/8/2000	Bridge Replacement, Willow Street over Beaver Brook, Br. #105/069	\$930,000.00	\$0.00	\$744,000.00	\$186,000.00
	8/8/2000	Bridge Replacement, Moeckel Road over Golden Brook, Br. #124/131(CLOSED)	\$335,000.00	\$0.00	\$268,000.00	\$67,000.00
Pembroke 1 Project	12/20/2005	Bridge Rehabilitation, Buck Street over Hartford Brook, Br. #182/106	\$175,000.00	\$0.00	\$140,000.00	\$35,000.00
Portsmouth 5 Projects	9/20/2000	Bridge Rehabilitation, Woodbury Ave over Hodgson Brook, Br. #204/101	\$285,000.00	\$0.00	\$228,000.00	\$57,000.00
	9/18/2000	Bridge Rehabilitation, Cate Street over Hodgson Brook, Br. #198/107	\$325,000.00	\$0.00	\$260,000.00	\$65,000.00
	9/18/2000	Bridge Rehabilitation, Coakley Road over Hodgson Brook, Br. #191/110	\$165,000.00	\$0.00	\$132,000.00	\$33,000.00
	11/2/2000	Repair/Replacement of Bridge, Maplewood Ave over North Mill Road, Br. #231/103	\$1,100,000.00	\$0.00	\$880,000.00	\$220,000.00
	11/28/2000	Repair/Replacement of Bridge, Pierces Island Road over Little Harbor, Br. #241/069	\$2,500,000.00	\$0.00	\$2,000,000.00	\$500,000.00
Rindge 2 Projects	10/3/2003	Bridge Rehabilitation, Converseville Road over Converseville Brook, Br. #153/073	\$225,000.00	\$0.00	\$180,000.00	\$45,000.00
	10/1/2003	Bridge Replacement, Wellington Road over Converseville Brook, Br. #154/069	\$410,000.00	\$0.00	\$328,000.00	\$82,000.00
Rochester 1 Project	10/4/2005	Bridge Replacement, Rochester Neck Road Bridge over Isinglass, Br. #225/139	\$675,000.00	\$0.00	\$540,000.00	\$135,000.00

PROJECT NAME	TRAN DATE PROJ #	DESCRIPTION / IMPROVEMENT	CURRENT ESTIMATE	FEDERAL SHARE	STATE SHARE	TOWN / CITY SHARE
Rumney 7 Projects	3/2/2007	Bridge Rehabilitation, Old Route 25 over Emerald Brook, Br. #100/060	\$100,000.00	\$0.00	\$80,000.00	\$20,000.00
	1/30/2007	Bridge Replacement, Old Route 25 over Creamery Brook, Br. #076/087(6/12/06)	\$375,000.00	\$0.00	\$300,000.00	\$75,000.00
	1/30/2007	Bridge Replacement, Old Route 25 over Stewart Brook, Br. #077/085(6/12/06)	\$385,000.00	\$0.00	\$308,000.00	\$77,000.00
	1/30/2007	Bridge Replacement, East Rumney Road over Brook, Br. #202/100(6/12/06)	\$300,000.00	\$0.00	\$240,000.00	\$60,000.00
	1/30/2007	Bridge Replacement, Buffalo Road over Unnamed Brook, Br. #128/073(6/12/06)	\$425,000.00	\$0.00	\$340,000.00	\$85,000.00
	1/30/2007	Bridge Replacement, Buffalo Road over Unnamed Brook, Br. #093/082(6/12/06)	\$450,000.00	\$0.00	\$360,000.00	\$90,000.00
	2/4/2009	Bridge Rehabilitation, Sand Hill Road over Baker River, Br. #079/092	\$250,000.00	\$0.00	\$200,000.00	\$50,000.00
Salem 3 Projects	5/17/2006	Bridge Replacement, Bluff Street over Hittytity Brook, Br. #094/119	\$625,000.00	\$0.00	\$500,000.00	\$125,000.00
	1/12/2007	Bridge Replacement, North Main Street over Widow Harris Brook, Br. #115/115	\$560,000.00	\$0.00	\$448,000.00	\$112,000.00
	1/12/2007	Bridge Replacement, Town Farm Road over Spicket River, Br. #118/116	\$930,000.00	\$0.00	\$744,000.00	\$186,000.00
Sanbornton 2 Projects	4/13/1998	Bridge Rehabilitation, Huse Road over Unnamed Brook, Br. #204/134	\$215,000.00	\$0.00	\$172,000.00	\$43,000.00
	6/16/2008	Bridge Replacement, Plummer Road over Kermit Brook, Br. #148/156	\$325,000.00	\$0.00	\$260,000.00	\$65,000.00
Sandown 1 Project	10/20/2003	Bridge Replacement, Phillips Road over Exeter River, Br. #093/109	\$400,000.00	\$0.00	\$320,000.00	\$80,000.00
South Hampton 2 Projects	10/5/1999	Bridge Replacement, Whitehall Road over Powwow River, Br. #099/062	\$255,000.00	\$0.00	\$204,000.00	\$51,000.00
	1/11/2006	Bridge Replacement, Hilldale Ave over Powwow River, Br. #069/066	\$600,000.00	\$0.00	\$480,000.00	\$120,000.00

PROJECT NAME	TRAN DATE PROJ #	DESCRIPTION / IMPROVEMENT	CURRENT ESTIMATE	FEDERAL SHARE	STATE SHARE	TOWN / CITY SHARE
Springfield 3 Projects	7/7/2008	Bridge Rehabilitation, George Hill Road over Bog Brook, Br. #064/152	\$175,000.00	\$0.00	\$140,000.00	\$35,000.00
	7/7/2008	Bridge Replacement, Star Lake Road over Star Lake Outlet, Br. #092/052	\$325,000.00	\$0.00	\$260,000.00	\$65,000.00
	7/7/2008	Bridge Replacement, George Hill Road over Gove Brook, Br. #071/138	\$375,000.00	\$0.00	\$300,000.00	\$75,000.00
Stratford 1 Project	5/11/2005	Repair/Replacement of Bridge, First Crown Point Road over Brook, Br. #069/164	\$300,000.00	\$0.00	\$240,000.00	\$60,000.00
Stratford 1 Project	3/15/2005	Bridge Replacement, Tetu Road over Stratford Bog Brook, Br. #124/086	\$285,000.00	\$0.00	\$228,000.00	\$57,000.00
Sugar Hill 2 Projects	11/30/2007	Repair/Replacement of Bridge, Crane Hill Road over Gale River, Br. #202/128	\$865,000.00	\$0.00	\$692,000.00	\$173,000.00
	9/12/2007	Bridge Replacement, Streeter Pond Road over Indian Creek, Br. #208/125	\$470,000.00	\$0.00	\$376,000.00	\$94,000.00
Swanzey 1 Project	10/8/2008	Bridge Replacement, Christian Hill Road over NHRR, Br. #098/122	\$1,250,000.00	\$0.00	\$1,000,000.00	\$250,000.00
Tamworth 2 Projects	12/30/1998	Bridge Replacement, Chocura Lake Road over Chocura Lake Outlet, Br. #069/157	\$450,000.00	\$0.00	\$360,000.00	\$90,000.00
	12/30/1998	Bridge Rehabilitation, Bryant Road over Mill Brook, Br. #145/118	\$225,000.00	\$0.00	\$180,000.00	\$45,000.00
Temple 4 Projects	11/3/2008	Bridge Replacement, Powers Road over Blood Brook, Br. #107/117	\$460,000.00	\$0.00	\$368,000.00	\$92,000.00
	12/17/2008	Bridge Replacement, Converse Road over Brook, Br. #101/144	\$560,000.00	\$0.00	\$448,000.00	\$112,000.00
	12/17/2008	Bridge Replacement, Converse Road over Brook, Br. #110/141	\$550,000.00	\$0.00	\$440,000.00	\$110,000.00
	11/4/2008	Bridge Replacement, North Road over Brook, Br. #110/143	\$540,000.00	\$0.00	\$432,000.00	\$108,000.00
Unity 1 Project	7/29/2008	Bridge Replacement, Neal Mine Road over Little Sugar River, Br. #062/046	\$670,000.00	\$0.00	\$536,000.00	\$134,000.00

PROJECT NAME	TRAN DATE PROJ #	DESCRIPTION / IMPROVEMENT	CURRENT ESTIMATE	FEDERAL SHARE	STATE SHARE	TOWN / CITY SHARE
Wakefield 1 Project	3/23/2007	Bridge Rehabilitation, Canal Road over Great East Lake Outlet, Br. #186/118	\$385,000.00	\$0.00	\$308,000.00	\$77,000.00
Walpole 1 Project	10/13/2003	Bridge Replacement, Wentworth Road over Houghton Brook, Br. #213/076	\$385,000.00	\$0.00	\$308,000.00	\$77,000.00
Warner 1 Project	12/4/2007	Bridge Replacement, North Village Road over Silver Brook, Br. #187/104	\$445,000.00	\$0.00	\$356,000.00	\$89,000.00
Warren 2 Projects	6/27/2000	Bridge Replacement, Studio Road over Brook, Br. #134/100	\$265,000.00	\$0.00	\$212,000.00	\$53,000.00
	6/27/2000	Bridge Replacement, Breezy Point Road over Baker River, Br. #154/122	\$625,000.00	\$0.00	\$500,000.00	\$125,000.00
Washington 1 Project	7/13/2006	Bridge Replacement, Mill Street over Halfmoon Pond Outlet, Br. #131/075	\$310,000.00	\$0.00	\$248,000.00	\$62,000.00
Webster 1 Project	3/20/2007	Bridge Replacement, Schoodac Road over Meadow Brook, Br. #066/113	\$455,000.00	\$0.00	\$364,000.00	\$91,000.00
Westmoreland 4 Projects	3/8/2006	Bridge Replacement, South Village Road over Mill Brook, Br. #167/120	\$275,000.00	\$0.00	\$220,000.00	\$55,000.00
	3/8/2006	Bridge Replacement, Hatt Road over Partridge Brook, Br. #124/061	\$495,000.00	\$0.00	\$396,000.00	\$99,000.00
	3/8/2006	Bridge Rehabilitation, Makinen Road over Mill Brook, Br. #151/125	\$475,000.00	\$0.00	\$380,000.00	\$95,000.00
	1/4/2006	Bridge Replacement, Spofford Road over Partridge Brook, Br. #138/038	\$310,000.00	\$0.00	\$248,000.00	\$62,000.00
Wilton 4 Projects	3/2/2007	Bridge Replacement, Stage Coach Road over Burton Pond Outlet, Br. #086/142	\$165,000.00	\$0.00	\$132,000.00	\$33,000.00
	3/2/2007	Bridge Replacement, Frye Mill Road over Burton Pond Outlet, Br. #080/145	\$315,000.00	\$0.00	\$252,000.00	\$63,000.00
	3/2/2007	Bridge Replacement, Old County Farm Road over Blood Brook, Br. #060/118	\$220,000.00	\$0.00	\$176,000.00	\$44,000.00
	9/19/2006	Bridge Rehabilitation, King Brook Road over King Brook, Br. #074/060	\$300,000.00	\$0.00	\$240,000.00	\$60,000.00

PROJECT NAME	TRAN DATE PROJ #	DESCRIPTION / IMPROVEMENT	CURRENT ESTIMATE	FEDERAL SHARE	STATE SHARE	TOWN / CITY SHARE
Winchester 1 Project	9/15/2004	Bridge Replacement, Bridge Street over Ashuelot River, Br. #122/096	\$1,000,000.00	\$0.00	\$800,000.00	\$200,000.00
EstimateTotal For 141 Projects Awaiting Town Action			\$66,622,395.46	\$2,916,000.00	\$50,381,916.36	\$13,324,479.10