

**CONGESTION MITIGATION AND AIR QUALITY
STATUS REPORT
ROUND 1-6 PROJECTS**

March 5, 2003

\$xxx,xxx Projects which have been finalized

Project Name State# Federal#	Route-Street	Description/Improvement	Current Estimate or Final Cost		Approved Project Cost		Fiscal Year Programmed		Status/Comments	Ad Date	Municipal Managed	Lead Person
			Total	Federal	Total	Federal	Actual or Current Year	Origin Year				
ATKINSON 12256 CM-000S(015)	NH 121	CONSTRUCT PARK'N'RIDE - 64 SPACES [94-36CM]	\$0	\$0	\$154,900	\$123,920	1995	1996			NO	Nancy Mayville 271-2107
BEDFORD 12239 CM-5037(004)	BEDFORD TOLL	PROCESS HOV THROUGH DESIGNATED AUTOMATIC LANE [94-14CM]	\$208,967	\$167,174	\$242,654	\$194,123	1995	1995			NO	Victoria Chase 271-2107
COAST 12660 CM-X-000S(017)	TRANSIT	REPLACE TRANSIT VEHICLES WITH MIXED FLEET [96- 15CM]	\$2,475,043	\$1,980,034	\$2,391,466	\$1,913,173	1999	1999	Purchased 5 buses. Project complete.		NO	Christopher Morgan 271-2468
COAST 12679 CM-X-000S(028)	TRANSIT	PROVIDE EXPANDED & MARKETING OPPORTUNITIES PROMOTING PUBLIC TRANS. & SOV TRAVEL ALTERNATIVES THROUGH GRADE SCHOOL & RADIO EDUCATION & PUBLISHING A REGIONAL TRANS. GUIDE [96-16CM]	\$149,000	\$119,200	\$149,440	\$119,552	2000	1998			NO	Christopher Morgan 271-2468
COAST 13123 CM-X-000S(348)	COAST	PURCHASE & INSTALL 30 ADV. COMM. SYSTEMS FOR VEHICLES IN STRAFF. & ROCK. CO. REGIONAL FLEET; WILL ALLOW TO INTEGRATE IN COAST DISPATCH CTR; INCLUDES MOBILE DATA TERMINAL, MULTI- CHNL RADIO, GPS LOCATOR, ELECTRONIC SWIPE CARD READER [98-03CM]	\$0	\$0	\$150,000	\$120,000	2002	2002	Project withdrawn by applicant.		NO	Christopher Morgan 271-2468
COAST 13859 X-A000(064)		MARKETING FUNDS TO PROVIDE PUBLIC TRANSPORTATION IN THE SEACOAST REGION: TELEVISION, RADIO, PRINT, LOCAL EVENTS, & PROMOTIONS [02-02CM]	\$225,000	\$180,000	\$225,000	\$180,000	2003	2006	Transfer To FTA.		YES	Christopher Morgan 271-2468
COAST & ATA 12661 CM-X-000S(024)		PROMOTE RIDESHARING & RIDEMATCHING TO REDUCE VMT's IN S.E. REGION THROUGH DIRECT MAIL, TARGETED BROCHURES & GEOMAPPING & INFORMATION CENTER [96-17CM]	\$0	\$0	\$134,500	\$107,600	1998	1998	Project dropped by applicant.		NO	Nancy Mayville 271-2107
CONCORD 10021B CM-X-5099(020)	TRANSIT	PURCHASE BUS TO EXPAND COMMUTER BUS SERVICE IN CONCORD AREA	\$341,000	\$272,800	\$226,000	\$180,800	2000	1994	Project was transferred to FTA. Bus delivered 3/96. Service Expansion implemented FY 2000. Project Complete.		NO	Christopher Morgan 271-2468
CONCORD 10021D CM-X-5099(022)	I-93	CONSTRUCT PARK'N'RIDE FACILITY BETWEEN STICKNEY AVENUE & I-93 SB [94-19CM]	\$1,739,056	\$1,391,245	\$950,000	\$760,000	1996	1995		20-FEB-96	NO	Wayne Husband XXX-XXX
CONCORD 12242 CM-X-5099(023)	NORTH STATE STREET	UPGRADE & COORDINATE SIGNALS FROM PLEASANT ST TO CENTRE STREET & TURNING LANES [94-17CM]	\$579,372	\$463,498	\$383,240	\$306,592	1997	1997		29-APR-97	NO	Ted Kitsis 271-3725
CONCORD 12243 CM-X-5099(024)		DEVELOP COMPREHENSIVE TIP FOR SW CONCORD INCORPORATING: HWY, PEDESTRIAN,BIKEWY,PARK'N'RIDE [94-18CM]	\$25,000	\$20,000	\$25,000	\$20,000	1998	1997	Project is underway.		YES	Michael Pillsbury 271-2107

**CONGESTION MITIGATION AND AIR QUALITY
STATUS REPORT
ROUND 1-6 PROJECTS**

March 5, 2003

\$xxx,xxx Projects which have been finalized

Project Name State# Federal#	Route-Street	Description/Improvement	Current Estimate or Final Cost		Approved Project Cost		Fiscal Year Programmed		Status/Comments	Ad Date	Municipal Managed	Lead Person
			Total	Federal	Total	Federal	Actual or Current Year	Origin Year				
CONCORD 12669 CM-X-5099(032)	SOUTH FRUIT STREET	EXPAND MEMORIAL FIELD PARKING LOT BY 120 SPACES, RECONSTRUCT SOUTH FRUIT STREET AND REALIGN DRIVES [96-31CM]	\$770,000	\$616,000	\$770,500	\$616,400	2008	2000		02-OCT-07	YES	Michael Pillsbury 271-2107
CONCORD 12669A CM-X-5099(031)		PURCHASE 3 BUSES AND SHUTTLE SERVICE [96- 31CM]	\$0	\$0	\$0	\$0	2000	2000	Bus Purchase Withdrawn By City.		NO	Victoria Chase 271-2107
CONCORD 13860 X-A000(085)	LOUDON RD / PEMBROKE RD / OLD TPK RD	CONSTRUCT COMBINATION OF SIDEWALKS & BIKE PATHS ALONG WITH CURBING, DRAINAGE [02-03CM]	\$300,000	\$240,000	\$300,000	\$240,000	2006	2006	Approved 2002 Application !	04-OCT-05	YES	Michael Pillsbury 271-2107
CONCORD 13865 X-A000(065)	US 3 & VARIOUS	REHABILITATE EXISTING SIDEWALKS TO ADA COMPLIANCE, INSTALL VERTICAL CURBING, & STORM DRAINAGE SYSTEMS; FISHERVILLE RD / VILLAGE ST (US 3) FROM BOG RD NORTHERLY TO NEW PENACOOK ELEMENTARY SCHOOL & SECTIONS OF MANOR RD, BOROUGH RD, SEWALLS FALLS RD, & PENACOOK VILLAGE [02-05CM]	\$250,000	\$200,000	\$250,000	\$200,000	2006	2006	Approved 2002 Application !	04-OCT-05	YES	Michael Pillsbury 271-2107
CONCORD 13866 X-A000(066)	VARIOUS	ESTABLISH TROLLEY ROUTE FROM NH TECHNICAL INSTITUTE TO DOWNTOWN CONCORD & HOSPITAL AREA TO SERVE TECH STUDENTS EMPLOYEES, RESIDENTS, BUSINESSES, & VISITORS [02-06CM]	\$670,711	\$536,569	\$670,711	\$536,569	2006	2006	Transfer To FTA.	04-OCT-05	YES	Michael Pillsbury 271-2107
DERRY 10022C CM-X-5119(004)	VARIOUS	CONSTRUCT & MAINTAIN SYSTEM OF MULTIUSE PATHWAYS CONNECTING BUSINESSES, RESIDENTIAL, ETC. (CMAQ Project)	\$203,188	\$162,550	\$215,000	\$172,000	1996	1995		16-APR-96	NO	Nancy Mayville 271-2107
DERRY 12659 CM-X-5119(005)	PATHWAY	TO PROVIDE FOR 2 E-W PATHWAY CORRIDORS & COMBINE WITH 2 N-S PATHWAY CORRIDORS [96- 08CM]	\$1,210,664	\$968,532	\$1,150,000	\$920,000	2001	1999	Project being done in two contracts. Contract #1 done in 1999. Contract #2 Complete, awaiting final invoice.	12-JAN-01	YES	Nancy Mayville 271-2107
DERRY 13507 CM-X-5119(008)		BIKE PATH TO CONNECT CHESTER AND HAMPSTEAD TO DOWNTOWN LOOP [00-02CM]	\$500,000	\$400,000	\$500,000	\$400,000	2004	2004		07-OCT-03	YES	Michael Pillsbury 271-2107
DOVER 10023D CM-X-5125(006)	RAIL TERMINAL	CONSTRUCT RAIL PLATFORM & RE-FURBISH EXISTING INFRASTRUCTURE FOR INTERMODAL RAIL TERMINAL [94-12CM]	\$1,210,114	\$968,091	\$419,000	\$335,200	2001	1994	Construction Complete.	20-FEB-01	NO	Nancy Mayville 271-2107
DOVER 12235 STP-TE-X-000S(153)	PARK'N'RIDE	CONSTRUCT 94 SPACE PAVED PARKING AREA WITH EXIT NEXT TO EXISTING PARKING LOT @ DOVER ARENA [94-10CM]	\$0	\$0	\$40,300	\$32,240	1995	1997	Project dropped at request of City.		NO	Keith Cota 271-1615
DOVER 12662 CM-X-5125(011)	NH 155	EXPANSION OF EXISTING C&J TRAILWAYS PARKING LOT FOR A 394 SPACE PARK'N'RIDE / BUS STATION [96-20CM]	\$0	\$0	\$116,000	\$92,800	2000	1999	Project dropped by applicant 8/99.		NO	Keith Cota 271-1615

**CONGESTION MITIGATION AND AIR QUALITY
STATUS REPORT
ROUND 1-6 PROJECTS**

March 5, 2003

\$xxx,xxx Projects which have been finalized

Project Name State# Federal#	Route-Street	Description/Improvement	Current Estimate or Final Cost		Approved Project Cost		Fiscal Year Programmed		Status/Comments	Ad Date	Municipal Managed	Lead Person
			Total	Federal	Total	Federal	Actual or Current Year	Origin Year				
DOVER 12688 CM-X-5125(015)	NH 108	INTERSECTION IMPROVEMENT @ BACK RIVER; SIGNALIZE & COORDINATE WITH ADJACENT SIGNAL @ MILL STREET TO REDUCE SEVERE CONGESTION OCCURRING DURING PEAK HOURS [96-10CM]	\$325,387	\$260,310	\$127,000	\$101,600	2003	2000		03-FEB-03	YES	Michael Pillsbury 271-2107
DOVER 13128 CM-X-5125(019)	MPO & STATE BIKE ROUTE	CITYWIDE BIKE IMPROVEMENTS INCLUDING: LOCKERS, SIGNS, STRIPING. FACILITY LOCATIONS INCLUDE: CITY PARKING, DOVER RAIL STATION, DOVER POINT ROAD [98-14CM]	\$128,000	\$102,400	\$127,675	\$102,140	2004	2001		04-MAY-04	YES	Michael Pillsbury 271-2107
DOVER 13129 CM-X-5125(020)	ARENA	CONSTRUCT PARK'N'RIDE, APPROX. 90 SPACES WITH IMPROVED ACCESS / EGRESS; WILL SERVE: PARK'N'RIDE, SHARED RIDE, DOVER SHUTTLE, COAST PULSE, & BIKE TRANSFER [98-15CM]	\$195,285	\$156,228	\$206,000	\$164,800	2001	2001	Construction Complete. Awaiting final invoice.	08-NOV-00	YES	Michael Pillsbury 271-2107
DOVER 13508 CM-X-5125(021)	CENTRAL AVE	SIGNAL COORDINATION ALONG CENTRAL AVE (10 INTERSECTIONS) [00-04CM]	\$460,000	\$368,000	\$460,000	\$368,000	2003	2003		15-AUG-03	YES	Michael Pillsbury 271-2107
DOVER 13509 CM-X-5125(022)	VARIOUS	DOWNTOWN TRANSIT LOOP [00-05CM]	\$500,000	\$400,000	\$500,000	\$400,000	2003	2004	Transfer To FTA.	15-JUL-03	YES	Christopher Morgan 271-2468
DOVER - PORTSMOUTH 13124 CM-X-5125(018)	TRANSIT	ACQUISITION OF THREE 55 PASSENGER MOTOR COACHES TO EXPAND COMMUTER BUS SERVICE TO & FROM BOSTON (C&J TRAILWAYS) [98-08CM]	\$1,273,809	\$1,019,047	\$1,273,809	\$1,019,047	2001	2002	Project complete, buses in service.		NO	Christopher Morgan 271-2468
DOVER - ROLLINSFORD 12236 CM-5125-(008)	BROADWAY & OAK STREET	SIGNALIZATION, CHANNELIZATION & SAFETY SIGNAGE [94-11CM]	\$0	\$0	\$100,000	\$80,000	1995	1997	Project canceled at request of City. Project constructed as another Federal Aid Project in FY 2001 (Adv 8-7-01).		NO	Keith Cota 271-1615
DOVER - ROLLINSFORD 12237 STP-TE-X-000S(153)	PORTLAND AVENUE & OAK STREET	SIGNALIZATION, CHANNELIZATION & SAFETY SIGNAGE [94-12CM]	\$322,685	\$258,148	\$80,000	\$64,000	1996	1996		17-SEP-96	NO	Keith Cota 271-1615
DURHAM 12687 CM-X-5133(007)		CONVERSION OF GAS/DIESEL VEHICLES TO "CNG" FOR TOWN, UNH, & STATE AS REQUIRED [96-18CM]	\$0	\$0	\$269,000	\$215,200	1999	1999	Project dropped by Applicant. Dollars shown in Approved Project Cost reflect approved decrease.		NO	Ted Kitsis 271-3725
DURHAM 13510 CM-X-5133(010)	TRANSIT	PURCHASE SIX (6) 15 PERSON VANS [00-06CM]	\$248,000	\$174,000	\$248,000	\$174,000	2003	2004			NO	Christopher Morgan 271-2468
DURHAM 13511 CM-X-5133(011)	TRANSIT	PURCHASE MIXED FLEET TO SUPPORT WILDCAT TRANSIT SYSTEM [00-07CM]	\$1,080,000	\$864,000	\$1,080,000	\$864,000	2004	2004			NO	Christopher Morgan 271-2468

**CONGESTION MITIGATION AND AIR QUALITY
STATUS REPORT
ROUND 1-6 PROJECTS**

March 5, 2003

\$xxx,xxx Projects which have been finalized

Project Name State# Federal#	Route-Street	Description/Improvement	Current Estimate or Final Cost		Approved Project Cost		Fiscal Year Programmed		Status/Comments	Ad Date	Municipal Managed	Lead Person
			Total	Federal	Total	Federal	Actual or Current Year	Origin Year				
DURHAM 13867 X-A000(067)	MAIN STREET	RECONSTRUCTION MAIN STREET TO PERMIT BI-DIRECTION TRANSIT SHUTTLE SERVICE / PROJECT INCLUDES BIKE / PED SAFETY IMPROVEMENTS FROM WESTERN EDGE OF CAMPUS TO DOWNTOWN @ PETTEE BROOK LANE TO INCLUDE CONSTRUCTION OF TRANSIT PULL-OUTS, CENTRAL MEDIAN CREATION, DELINEATION OF CROSSWALKS, LIGHTING IMPROVEMENTS, & LANDSCAPING [02-07CM]	\$630,000	\$504,000	\$630,000	\$504,000	2006	2006	Approved 2002 Application !	04-OCT-05	YES	Michael Pillsbury 271-2107
DURHAM 13868 X-A000(068)		DEVELOPMENT OF EXPANDED OR REPLACEMENT ACCESSIBLE RAIL PLATFORM, STATION BUILDING EXTERIOR AND INTERIOR RENOVATION TO INCLUDE DEDICATED INDOOR TRAVELER WAITING SPACE AND CONSTRUCTION OF FULL INTERMODAL BUS ACCESS TO PLATFORM AREA. IMPROVED PEDESTRIAN ACCESS AROUND STATION AND/OR OVER TRACKS TO IMPROVE SAFETY AND PREVENT AT-GRADE CROSSINGS. [02-08CM]	\$815,000	\$652,000	\$815,000	\$652,000	2006	2006	Approved 2002 Application !	04-OCT-05	YES	Michael Pillsbury 271-2107
DURHAM 13869 X-A000(069)		PURCHASE THREE 14 PASSENGER TRANSIT VEHICLE FOR EXPANSION OF UNH WILDCAT SHUTTLE SYSTEM BEYOND CORE CAMPUS AREAS [02-09CM]	\$450,000	\$360,000	\$450,000	\$360,000	2006	2006	Transfer To FTA.	04-OCT-05	YES	Michael Pillsbury 271-2107
DURHAM & SURROUNDING COMMUNITIES 13870 X-A000(070)		FUNDING FOR NON-TRANSIT (FLEET) VEHICLE INFRASTRUCTURE SHARE OF REGIONAL CNG FUELING STATION AND FUNDING FOR MARGINAL COST OF "CNG" ENGINES ON NEW FLEET VEHICLES (POLICE, SERVICE, ETC) [02-10CM]	\$375,000	\$300,000	\$375,000	\$300,000	2003	2006	Approved 2002 Application !	26-AUG-03	YES	Christopher Morgan 271-2468
EPPING 11574 CM-T-X-000S(002)	NH 101& NH 125	SE QUADRANT, EXIT 6, CONSTRUCT CARPOOL PARK'N'RIDE - 246 SPACES (CMAQ Project)	\$1,097,008	\$1,097,008	\$1,500,000	\$1,200,000	1995	1995		18-JAN-95	NO	Ted Kitsis 271-3725
EPPING - KINGSTON - PLAISTOW 12258 CM-000S(016)	VARIOUS	PURCHASE REPLACEMENT EQUIPMENT TO CONTINUE OPERATION OF THE "TO BOSTON COMUTER SERVICE" [94-38CM]	\$726,303	\$581,042	\$879,000	\$703,200	1996	1996			NO	Christopher Morgan 271-2468
EPPING - PLAISTOW 11977 CM-X-000S(007)	NH 125 CORRIDOR	PROVIDE OPERATING SUBSIDY FOR NEW COMMUTER SERVICE ALONG THE NH 125 CORRIDOR WITH SERVICE TO BOSTON	\$308,040	\$246,432	\$308,040	\$246,432	1994	1994			NO	Christopher Morgan 271-2468
EXETER 10025A CM-X-5153(001)	LINCOLN STREET	CONSTRUCT RAIL PASSENGER STATION WITH HANDICAPPED ACCESS, PAVED PARKING FOR 78 CARS, LIGHTING	\$1,451,395	\$1,161,116	\$354,200	\$283,360	2001	1995	Construction Complete.	27-MAR-01	NO	Nancy Mayville 271-2107
EXETER 13871 X-A000(071)	LINCOLN STREET	EXPAND EXISTING PASSENGER RAILROAD STATION PARKING AREA (PROJECT #10025A) FROM 78 TO 140 PARKING SPACES [02-13CM]	\$475,000	\$380,000	\$475,000	\$380,000	2006	2006	Approved 2002 Application !	04-OCT-05	YES	Michael Pillsbury 271-2107

**CONGESTION MITIGATION AND AIR QUALITY
STATUS REPORT
ROUND 1-6 PROJECTS**

March 5, 2003

\$xxx,xxx Projects which have been finalized

Project Name State# Federal#	Route-Street	Description/Improvement	Current Estimate or Final Cost		Approved Project Cost		Fiscal Year Programmed		Status/Comments	Ad Date	Municipal Managed	Lead Person
			Total	Federal	Total	Federal	Actual or Current Year	Origin Year				
GOFFSTOWN 12238 CM-X-5175(004)	MAST ROAD	IMPROVE INTERSECTIONS ALONG MAST ROAD @ ROCKLAND ROAD & COLLEGE ROAD ADD CENTER TURN LANES [94-13CM]	\$352,960	\$282,368	\$250,000	\$200,000	1997	1996		25-MAR-97	NO	Wayne Husband XXX-XXX
GORHAM 12618 CM-X-000S(021)		RAIL BRIDGE CLEARANCE PROJECT [96-04CM]	\$161,626	\$129,301	\$185,000	\$148,000	1998	1998			NO	Nancy Mayville 271-2107
HAMPSTEAD 12665 CM-X-000S(027)	NH 111 / NH 121	CONSTRUCT NEW 100 SPACE P-N-R FACILITY WITH SHELTER. FACILITY TO INCLUDE LIGHTING, TELEPHONE SERVICE, & BICYCLE STORAGE LOCKERS [96-25CM]	\$601,816	\$481,453	\$685,000	\$548,000	1999	1999		21-SEP-99	NO	Alex Vogt 271-2230
HILLSBOROUGH 10440D HP-CM-STP-NHS-T-X- 0121(047)	NH 9	CONSTRUCT BYPASS (WEST INTERCHANGE), BIBLE HILL ROAD OVER WESTERN CONNECTOR AND US 202 WESTERN CONNECTOR INTERSECTION AND WETLAND MITIGATION SITES 8 AND 18A AND CONSTRUCTION OF PARK AND RIDE FACILITY [98- 18CM]	\$260,000	\$208,000	\$260,000	\$208,000	2000	2001	Construction Complete.	22-FEB-00	NO	Bill Cass 271-6152
HOOKSETT 12537 CM-STP-HAZ-T-X- 000S(222)	US 3 / NH 28	INTERSECTION IMPROVEMENTS @ NH 28 BYPASS AND OPTIMIZE SIGNAL SYSTEMS FROM MARTINS FERRY TO GRANITE HILL DRIVE [98-20CM]	\$185,000	\$148,000	\$0	\$0	2003		Project combined with #13115 [98-20CM]. Cost at time of selection shown with original project (13115)	01-JUL-03	NO	Michael Pillsbury 271-2107
HOOKSETT 13115 CM-X-5225(001)	US 3	INSTALL CLOSED LOOP COORDINATED SIGNAL SYSTEM FROM MARTINS FERRY NORTHERLY 1.5 MILES TO GRANITE HILL/MEMORIAL SCHOOL INTERSECTION [98-20CM]	\$0	\$0	\$185,000	\$148,000	2001	2001	Project combined with #12537.		NO	Victoria Chase 271-2107
HUDSON 10031A CM-X-5229(012)	VARIOUS	UPGRADING OF SIGNAL SYSTEMS AT 8 LOCATIONS - THIS WILL RESULT IN A CLOSED LOOP SIGNAL SYSTEM (CMAQ Project)	\$124,190	\$99,352	\$61,200	\$48,960	1995	1994		26-SEP-95	NO	Nancy Mayville 271-2107
LONDONDERRY 12241 CM-X-5269(002)		ESTABLISH TRANSPORTATION MANAGEMENT ASSOCIATION FOR MANCHESTER AIRPORT AREA, DEVELOP REGULATIONS -TRAFFIC REDUCTION [94- 16CM]; ONE YEAR EXTENSION OF EXISTING "TMA" CONTRACT [98-24CM]	\$150,000	\$120,000	\$100,000	\$80,000	1995	1998			NO	Robert Barry 271-2107
LONDONDERRY 13116 CM-X-5269(003)	NH 102	INSTALLATION OF COORDINATED TRAFFIC SIGNAL SYSTEM FROM I-93, EXIT 4 WESTERLY TO NH 128 [98- 19CM]	\$330,705	\$264,564	\$250,000	\$200,000	2002	2001	Project Complete.	23-APR-02	NO	Alex Vogt 271-2230
LONDONDERRY 13872 X-A000(072)	VARIOUS	CONSTRUCT APPROX. 6200' OF MULTIPURPOSE PATH & SIDEWALK: BEGINNING @ PILLSBURY & WILSHIRE ROADS TO MAMMOTH ROAD & CONTINUE AS AN INDEPENDENT MULTI-USE PATH. ALSO INCLUDES ENHANCING EXISTING CROSSWALK VISIBILITY & SAFETY [02-16CM]	\$688,490	\$550,792	\$688,490	\$550,792	2006	2006	Approved 2002 Application !	04-OCT-05	YES	Michael Pillsbury 271-2107

**CONGESTION MITIGATION AND AIR QUALITY
STATUS REPORT
ROUND 1-6 PROJECTS**

March 5, 2003

\$xxx,xxx Projects which have been finalized

Project Name State# Federal#	Route-Street	Description/Improvement	Current Estimate or Final Cost		Approved Project Cost		Fiscal Year Programmed		Status/Comments	Ad Date	Municipal Managed	Lead Person
			Total	Federal	Total	Federal	Actual or Current Year	Origin Year				
LONDONDERRY/WINDHAM, NH - ANDOVER/WILMINGTON, MA 68010	I-93	COMMUTER BUS SERVICE (MVRTA) FROM WINDHAM & LONDONDERRY TO LOWELL JUNCTION INDUSTRIAL AREA, ANDOVER & WILMINGTON [00-31CM]	\$112,500	\$90,000	\$225,000	\$90,000	2003	2002	Project underway. FHWA-FTA transfer requested December 2002.		NO	Christopher Morgan 271-2468
MANCHESTER 10038A CM-X-5285(027)	SOUTH WILLOW STREET	CONNECT TO NHDOT's TRAFFIC CONTROL SYSTEM AND EXTEND TO 4 MORE INTERSECTIONS (CMAQ Project)	\$198,840	\$159,072	\$190,000	\$152,000	1995	1994		11-JUL-95	NO	Nancy Mayville 271-2107
MANCHESTER 12240 CM-X-5285(033)	TRANSIT	REPLACE (1) 1974 BUS DUE TO UNAVAILABLE REPLACEMENT PARTS FOR REPAIRS [94-15CM]; REVISED SCOPE FOR FY98, 3-DEMAND-RESPONSE UNITS	\$703,500	\$562,800	\$675,000	\$540,000	1995	1997			NO	Christopher Morgan 271-2468
MANCHESTER 13127 CM-X-000S(349)	VARIOUS	COMPUTERIZED TRAFFIC INFO SYSTEM @ 7 LOCATIONS IN SOUTHERN PLAN. COMM. REGION (5B); CONSTISTS OF COMPUTER KIOSKS USED TO PERFORM RIDESHARE MATCHES, HYWY & BUS RELATED INFO COORDINATED WITH NHDOT & NASHUA REG. PLAN. COMM. [98-21CM]	\$185,000	\$148,000	\$185,000	\$148,000	2000	2002	Project to be managed by SNHPC & is underway. Kiosks installed.		NO	Victoria Chase 271-2107
MANCHESTER 13512 CM-X-5285(038)		CONSTRUCT 600 SPACE PARK'N RIDE STRUCTURE [00-13CM]	\$9,150,000	\$7,320,000	\$0	\$0	2014				NO	Bob Landry 271-3725
MANCHESTER 13873 X-A000(073)	RAIL TRAIL	DEVELOP A 3.3 MILE MULTI-USE BIKE/PED TRAIL SERVING AS A NORTH-SOUTH CONNECTOR BETWEEN MANCHESTER AIRPORT @ PERIMETER ROAD & DOWNTOWN MANCHESTER @ GRANITE STREET [02-18CM]	\$905,000	\$724,000	\$905,000	\$724,000	2006	2006	Approved 2002 Application !	04-OCT-05	YES	Michael Pillsbury 271-2107
MANCHESTER TO SEACOAST 12249 CM-X-5285(034)	TRANSIT	PASSENGER SHUTTLE SERVICE EVERY 2 HOURS FROM MANCHESTER TO/FROM SEACOAST [94-27CM]	\$0	\$0	\$49,796	\$39,837	1996	1996	Project dropped by applicant.		NO	Christopher Morgan 271-2468
MERRIMACK 12259 CM-X-5297(001)	US 3	PARK'N'RIDE, 250 SPACES - INTERMODAL FACILITY NEAR RR FACILITY, FEET, AND US3 [94-40CM]	\$51,250	\$41,000	\$1,650,000	\$1,320,000	2009	1997	Delayed until 2009, pending Circumferential Highway and/or Passenger Rail.		NO	Nancy Mayville 271-2107
MILTON 13874 X-A000(074)	VARIOUS	CONSTRUCTION OF SIDEWALKS TO CONNECT: ELEMENTARY SCHOOL WITH HIGH SCHOOL & LIBRARY; LEARNING CENTER, CHURCH, & VFW WITH MAJOR RESIDENTIAL AREAS; REMAINING LINKS TO ADDRESS COMMUTER FLOWS FROM REMICK & STEEPLE STREETS [02-19CM]	\$296,950	\$237,560	\$296,950	\$237,560	2006	2006	Approved 2002 Application !		YES	Michael Pillsbury 271-2107
NASHUA 10040B CM-X-5315(024)	TAYLOR FALLS BRIDGE	IMPLEMENTATION OF TRAFFIC CIRCULATION IMPROVEMENTS ASSOCIATED WITH TAYLOR FALLS BRIDGE (CMAQ Project)	\$0	\$0	\$116,500	\$93,200	1994	1994	This project canceled by the city of Nashua.		NO	Nancy Mayville 271-2107

**CONGESTION MITIGATION AND AIR QUALITY
STATUS REPORT
ROUND 1-6 PROJECTS**

March 5, 2003

\$xxx,xxx Projects which have been finalized

Project Name State# Federal#	Route-Street	Description/Improvement	Current Estimate or Final Cost		Approved Project Cost		Fiscal Year Programmed		Status/Comments	Ad Date	Municipal Managed	Lead Person
			Total	Federal	Total	Federal	Actual or Current Year	Origin Year				
NASHUA 10040C CM-X-5315(025)		CONSTRUCT INTERMODAL TRANSIT FACILITY INCORPORATING SEVERAL SERVICES INTO EXISTING PARK GARAGE	\$275,000	\$220,000	\$275,000	\$220,000	1994	1994			NO	Christopher Morgan 271-2468
NASHUA 10040D CM-X-T-5315(026)	FEE TPK	CONSTRUCT PARK 'N' RIDE IN AREA OF EXIT 8	\$1,523,654	\$1,497,257	\$1,700,000	\$1,360,000	1997	1994		06-MAY-97	NO	Nancy Mayville 271-2107
NASHUA 10040E CM-T-X-5315(027)	NH 111	CONSTRUCT EXPANSION OF EXISTING PARK 'N' RIDE TO 250 SPACES NEAR FE EVERETT TURNPIKE - EXIT 5 (Was 11733)	\$43,455	\$34,764	\$247,500	\$198,000	1994	1994	Project dropped April 98 at the request of the City		NO	Nancy Mayville 271-2107
NASHUA 12246 CM-5315(029)	MAIN STREET	PROVIDE FREE SHUTTLE SERVICE WITHIN CENTRAL BUSINESS DISTRICT OF CITY FOR TWO YEARS [94- 23CM]	\$185,000	\$148,000	\$185,000	\$148,000	1995	1996			NO	Christopher Morgan 271-2468
NASHUA 12247 CM-5315(031)	VARIOUS	IMPLEMENT SHORT TERM RECOMMENDATIONS OF "NDCS" TO REDUCE CONGESTION IN THE NASHUA CBD, TRAFFIC CIRCULATION IMPROVEMENT [94- 24CM]	\$0	\$0	\$50,000	\$40,000	1995	1995	This project was canceled by the city of Nashua.		NO	Nancy Mayville 271-2107
NASHUA 12248 CM-X-5315(032)	VARIOUS	IMPROVEMENTS TO SIDEWALK SYSTEM FOR NASHUA SCHOOL DIST [94-25CM]	\$521,532	\$417,226	\$500,000	\$400,000	1997	1997		16-SEP-97	NO	Nancy Mayville 271-2107
NASHUA 12667 CM-X-5315(033)	MAIN STREET	REPLACE EXISTING SIGNAL CONTROLLER HARDWARE WITH COMPATIBLE STATE OF THE ART EQUIPMENT FROM ALLDS STREET TO LIBRARY HILL (10 INTERSECTIONS) [96-27CM]	\$518,599	\$414,879	\$457,560	\$366,048	2000	1999	Project Complete.	17-MAR-00	YES	Donald Lyford 271-2165
NASHUA 12668 CM-X-5325(034)	HOLLIS STREET	REPLACE EXISTING SIGNAL CONTROLLER HARDWARE WITH COMPATIBLE STATE OF THE ART EQUIPMENT AT 7 INTERSECTIONS, FROM MERRIMACK RIVER WEST TO FEE Tpk [96-28CM]	\$353,155	\$282,524	\$337,340	\$269,872	2000	2000	Project Complete.	17-MAR-00	YES	Donald Lyford 271-2165
NASHUA 12685 CM-X-5315(038)	NH 111A (MAIN DUNSTABLE RD)	@ INTERSECTION OF NORTHEAST BLVD. ANALYSIS OF EXISTING & FORCASTED TRAFFIC CONGESTION & IMPLEMENTATION OF QUALIFYING TRANSPORTATION SYSTEM MANAGEMENT (TSM) MEASURES [96-30CM]	\$0	\$0	\$90,000	\$72,000	2000	2000	Project dropped by Applicant.	04-JAN-00	NO	Ted Kitsis 271-3725
NASHUA 12689 CM-X-5315(037)	TRANSIT SYSTEM	CONSTRUCT "CNG" FUELING FACILITY FOR CITY TRANSIT SYSTEM TO INCLUDE BUS STORAGE, REPAIR, SERVICING, PARTS, OPERATING STORAGE & SPACE [96-29CM]	\$0	\$0	\$1,050,250	\$840,200	2000	2000	Project dropped at request of City.		NO	Christopher Morgan 271-2468
NASHUA 13117 CM-X-5315(041)	FEE TPK	CONSTRUCT 1000 SPACE PARK'N'RIDE NEAR B&M RR WITH RAIL PLATFORM; FACILITY WILL BE USED FOR CAR POOL, VANPOOL, & PASSENGER RAIL MODES [98-13CM]	\$6,100,000	\$4,880,000	\$1,450,000	\$1,160,000	2005	2001	Design Underway.	02-NOV-04	NO	Alex Vogt 271-2230

**CONGESTION MITIGATION AND AIR QUALITY
STATUS REPORT
ROUND 1-6 PROJECTS**

March 5, 2003

\$xxx,xxx Projects which have been finalized

Project Name State# Federal#	Route-Street	Description/Improvement	Current Estimate or Final Cost		Approved Project Cost		Fiscal Year Programmed		Status/Comments	Ad Date	Municipal Managed	Lead Person
			Total	Federal	Total	Federal	Actual or Current Year	Origin Year				
NASHUA 13125 CM-X-5315(042)	TRANSIT	PURCHASE OF DIESEL FUELED BUSES [98-11CM]	\$1,800,000	\$1,440,000	\$1,800,000	\$1,440,000	2000	2001			NO	Christopher Morgan 271-2468
NASHUA 13130 CM-X-5315(043)	DANIEL WEBSTER HIGHWAY	OPTIMIZATION IMPROVEMENTS TO 20 SIGNALIZED INTERSECTIONS; CONSTRUCT 2200' ROAD TO INCLUDE 2 LANES, BIKE LANE & WILL BE RESTRICTED TO BUS/TRANSIT, HOV, PEDESTRIANS, & BIKES DURING PEAK HOURS [98-12CM]	\$1,125,000	\$900,000	\$1,125,000	\$900,000	2003	2001		23-SEP-03	YES	Michael Pillsbury 271-2107
NASHUA 13513 CM-X-5315(056)	TRANSIT	EXPANSION BUS SERVICE [00-15CM]	\$360,000	\$288,000	\$360,000	\$288,000	2003	2004	Transfer To FTA.		NO	Michael Pillsbury 271-2107
NASHUA 13875 X-A000(075)		PROVIDE 3 YEARS OPERATING SUPPORT FOR LOWELL-NASHUA COMMUTER RAIL STARTUP [02- 22CM]	\$5,250,000	\$4,200,000	\$5,250,000	\$4,200,000	2005	2005	Approved 2002 Application !		NO	Michael Pillsbury 271-2107
NASHUA - AMHERST 10040F CM-X-5315(028)	NH 101A	OPTIMIZE SIGNALS FROM FE EVERETT TURNPIKE TO NH 122, INSTALL NEW CONTROLLER TO IMPROVE FLOW [1994 PROJECT]	\$115,225	\$92,180	\$100,000	\$80,000	1995	1994			NO	Nancy Mayville 271-2107
NASHUA - AMHERST - MILFORD 12244 CM-X-5315(030)	NH 101A	INSTALL COORDINATED TRAFFIC SIGNALS FROM FEE Tpk TO SHAW'S IN MILFORD AND CONSTRUCT ROADWAY WIDENINGS IN CONJUNCTION WITH THE SIGNAL COORDINATIONS	\$3,383,714	\$2,706,971	\$1,000,000	\$800,000	1996	1996		17-SEP-96	NO	Keith Cota 271-1615
NASHUA, NH - LOWELL, MA 13514 CM-X-000S(413)		PURCHASE COMMUTER RAIL EQUIPMENT [00-12CM]	\$15,003,000	\$12,002,400	\$12,003,000	\$9,602,400	2003	2003	Procurement Delayed to 2004 or Later. Transfer To FTA.		NO	Christopher Morgan 271-2468
NEW HAMPTON 13876 X-A000(076)	NH 140	EXIT 23 PARK'N'RIDE EXPANSION [02-24CM]	\$118,000	\$94,400	\$117,500	\$94,000	2006	2006	Approved 2002 Application !	04-OCT-05	NO	Michael Pillsbury 271-2107
NEWINGTON 12255 CM-X-5331(001)	WOODBURY AVE	INSTALL TRAFFIC SIGNAL COORDINATION SYSTEM. FROM GOSLING ROAD TO FOX RUN MALL [94-34CM]	\$24,622	\$19,698	\$50,000	\$40,000	1995	1995		25-JUL-95	NO	Wayne Husband XXX-XXX
NEWMARKET - NEWFIELDS 13878 X-A000(078)	NH 108	CONSTRUCT 4' BIKE SHOULDERS FROM THE SOUTHERLY LIMIT OF PROJECT 13107 IN NEWMARKET TO THE NORHTERLY LIMIT OF PROJECT P4386 IN NEWFIELDS [02-25CM]	\$809,292	\$647,434	\$809,292	\$647,434	2006	2006	Approved 2002 Application !	04-OCT-05	YES	Michael Pillsbury 271-2107
NH ENVIRONMENTAL SERVICES (STATEWIDE) 12231 CM-000S(009)		TO PROVIDE FOR THE PERFORMANCE OF A STUDY & REPORT ON MOTOR VEHICLE DIESEL EMISSIONS [94- 04CM]	\$40,000	\$32,000	\$40,000	\$32,000	1995	1995			NO	Nancy Mayville 271-2107

**CONGESTION MITIGATION AND AIR QUALITY
STATUS REPORT
ROUND 1-6 PROJECTS**

March 5, 2003

\$xxx,xxx Projects which have been finalized

Project Name State# Federal#	Route-Street	Description/Improvement	Current Estimate or Final Cost		Approved Project Cost		Fiscal Year Programmed		Status/Comments	Ad Date	Municipal Managed	Lead Person
			Total	Federal	Total	Federal	Actual or Current Year	Origin Year				
PLAISTOW 10044A CM-X-5375(009)	NH 125	CONSTRUCT INTERMODAL FACILITY INCLUDING 125 PARKING SPACES @ WESTVILLE ROAD (was 11879) (CMAQ Project)	\$1,147,422	\$917,937	\$900,000	\$720,000	1996	1994		09-JUL-96	NO	Nancy Mayville 271-2107
PLAISTOW 13118 CM-X-5375(014)	NH 125	INSTALL CLOSED LOOP COORDINATED TRAFFIC SIGNAL SYSTEM ALONG HEAVILY CONGESTED AREA (1.5 MI) BEGINNING AT EAST ROAD RUNNING SOUTHERLY; INCLUDES 5 EXISTING SIGNALIZED INTERSECTIONS [98-04CM]	\$425,000	\$340,000	\$425,000	\$340,000	2003	2001		03-JUN-03	NO	Alex Vogt 271-2230
PLAISTOW, NH to HAVERHILL, MA 13515 CM-X-000S(414)		CONSTRUCT RAIL PLATFORM & PROVIDE THREE YEARS OF OPERATING SUBSIDY FOR MBTA [00- 20CM]	\$976,000	\$780,800	\$976,000	\$780,800	2006	2004	\$100,000 for construction of platform, \$866,000 for 3 years of operating subsidy. Project delayed.	04-OCT-05	NO	Christopher Morgan 271-2468
PORTSMOUTH 10045A CM-X-5379(014)	NH 33	UPGRADE EXISTING PARK'N'RIDE & INSTALL USER AMENITIES	\$111,999	\$89,600	\$38,530	\$30,824	1997	1994		19-AUG-97	NO	Nancy Mayville 271-2107
PORTSMOUTH 12250 CM-X-5379(017)	NH 33 (OLD 101)	PARK'N'RIDE, 500 SPACES (WAS 322 SPACES) WITH BUS TERMINAL NEAR I-95 - EXIT 3 [94-28CM]	\$8,575,326	\$6,860,261	\$1,850,000	\$1,480,000	1998	1996	Construction Complete.	15-SEP-98	NO	Nancy Mayville 271-2107
PORTSMOUTH 12250 CONTRACT #2 CM-X-5379(017)	NH 33 (OLD 101)	EXPAND INTERMODAL PARK'N'RIDE WITH ADDITIONAL 500 SPACES NEAR I-95 - EXIT 3 [94-28CM]	\$2,144,813	\$1,715,850	\$0	\$0	2000		Construction Complete. Awaiting final audit.	05-SEP-00	NO	Nancy Mayville 271-2107
PORTSMOUTH 12252 CM-X-5379(016)	PEASE TRADEPORT	IMPLEMENT TROLLEY BUS SYSTEM CONNECTING PEASE AND PORTSMOUTH [94-31CM] - PROJECT COMBINED WITH 12253	\$95,000	\$76,000	\$95,000	\$76,000	1995	1995	Project complete.		NO	Christopher Morgan 271-2468
PORTSMOUTH 12253 CM-X-5379(018)	PEASE TRADEPORT	IMPLEMENT TROLLEY BUS SYSTEM CONNECTING PEASE AND PORTSMOUTH [94-32CM] - PROJECT COMBINED WITH 12252	\$1,910,850	\$1,528,680	\$1,204,000	\$963,200	2000	1996	Project complete.		NO	Christopher Morgan 271-2468
PORTSMOUTH 12254 CM-X-5379(019)	PEASE TRADEPORT	ESTABLISH TRANSPORTATION MANAGEMENT SYSTEM ASSOCIATION @ PEASE INT' TRADEPORT REPRESENTING ALL TENANTS [94-33CM]	\$80,000	\$64,000	\$80,000	\$64,000	1995	1995	Program underway.		NO	Michael Pillsbury 271-2107
PORTSMOUTH 12686 CM-T-X-5379(022)	US 1	SIGNAL COORDINATION AND PEDESTRIAN CROSSING AT 7 INTERSECTIONS BETWEEN GREENLEAF & HERITAGE AVE [96-21CM]	\$114,699	\$104,578	\$100,000	\$80,000	2001	2000		26-JUN-01	NO	Alex Vogt 271-2230
PORTSMOUTH 13126 CM-X-5379(024)	US 1	INITIATE 2 TRANSIT PULSE ROUTES: US 1 CORRIDOR TO WEST ROAD, AND TO ISLINGTON STREET / NH 33 / BORTHWICK AVE [98-06CM]	\$880,900	\$704,720	\$880,900	\$704,720	2002	2002	Funds Transferred to FTA Jan 2002. FTA Grant Approved.		NO	Christopher Morgan 271-2468

**CONGESTION MITIGATION AND AIR QUALITY
STATUS REPORT
ROUND 1-6 PROJECTS**

March 5, 2003

\$xxx,xxx Projects which have been finalized

Project Name State# Federal#	Route-Street	Description/Improvement	Current Estimate or Final Cost		Approved Project Cost		Fiscal Year Programmed		Status/Comments	Ad Date	Municipal Managed	Lead Person
			Total	Federal	Total	Federal	Actual or Current Year	Origin Year				
PORTSMOUTH 13516 CM-X-5379(026)	WOODBURY AVE / MARKET STREET	SIGNAL COORDINATION ALONG WOODBURY AVE FROM I-95 INTERCHANGE TO GOSLING ROAD [00- 21CM]	\$100,000	\$80,000	\$100,000	\$80,000	2003	2003		20-MAY-03	NO	Michael Pillsbury 271-2107
PORTSMOUTH 13877 X-A000(077)	MAPLEWOOD AV & MIDDLE STREET	ESTABLISH A COORDINATED SIGNAL AT INTERSECTIONS ALONG MAPLEWOOD AVENUE AND MIDDLE STREET [02-27CM]	\$291,500	\$233,200	\$291,500	\$233,200	2003	2006	Approved 2002 Application !	15-AUG-03	YES	Michael Pillsbury 271-2107
PORTSMOUTH - GREENLAND 13879 X-A000(079)	NH 33	INSTALL CLOSED-LOOP TRAFFIC SIGNAL SYSTEM AT INTERSECTION OF NH 33 AND I-95 EXIT 3	\$400,000	\$320,000	\$400,000	\$320,000	2004	2006	Approved 2002 Application !	03-FEB-04	NO	Michael Pillsbury 271-2107
PORTSMOUTH to NEWBURYPORT 12257 CM-5379(015)	VARIOUS	EXPAND SEACOAST TROLLEY TO INCLUDE PORTSMOUTH/PEASE AND AREA PARK' N' RIDES [94- 37CM]	\$56,350	\$45,080	\$61,425	\$49,140	1995	1995			NO	Christopher Morgan 271-2468
RAYMOND 11955 CM-X-000S(003)		RR BRIDGE REHABILITATION OVER LAMPREY RIVER FOR PED/BIKE PATH	\$11,734	\$9,387	\$45,000	\$36,000	1995	1994			NO	Nancy Mayville 271-2107
ROCHESTER 12232 CM-5389(008)	BUS ROUTE	INITIATING AN INTRACITY ROUTE TO SERVE RESIDENTS, STUDENTS, EMPLOYEES/ERS IN ROCHESTER [94-05CM]	\$0	\$0	\$471,287	\$377,030	1996	1996	Project canceled by the City.		NO	Christopher Morgan 271-2468
ROCHESTER 13517 CM-X-5389(010)	NH 125	SIGNAL COORDINATION FROM BROCK STREET TO LOWELL STREET [00-23CM]	\$225,000	\$180,000	\$225,000	\$180,000	2003	2004		05-AUG-03	YES	Michael Pillsbury 271-2107
ROCHESTER- SOMERSWORTH- DOVER-NEWINGTON- PORTSMOUTH 13880 X-A000(080)	SPAULDING TPK	"EXPRESS" BUS SERVICE FOR GENERAL PUBLIC BETWEEN ROCHESTER & PORTSMOUTH TO HAVE TIMELY CONECTIONS WITH INTER-CITY & LOCAL TRANSPORTATION SERVICES [02-29CM]	\$800,299	\$640,239	\$800,299	\$640,239	2006	2006	Transfer To FTA.	04-OCT-05	YES	Michael Pillsbury 271-2107
ROCKINGHAM PLANNING COMMISSION 12663 CM-X-000S(025)		DEVELOP & PRINT PUBLIC TRANSPORTATION GUIDE FOR SALEM-PLAISTOW-WINDHAM MPO REGION TO PROVIDE A COMPREHENSIVE SOURCE OF INFORMATION ABOUT TRANSPORTATION ALTERNATIVES AVAILABLE TO PUBLIC [96-23CM]	\$3,407	\$2,726	\$5,000	\$4,000	1998	1998			NO	Nancy Mayville 271-2107
SALEM 12666 CM-X-5399(012)	NH 28	INSTALL TRAFFIC SIGNAL INTERCONNECT @ 3 INTERSECTIONS, FROM MASSACHUSETTS S/L TO LAWRENCE ROAD [96-26CM]	\$29,500	\$23,600	\$51,800	\$41,440	2000	2000	Project awaiting final invoice.		YES	Donald Lyford 271-2165

**CONGESTION MITIGATION AND AIR QUALITY
STATUS REPORT
ROUND 1-6 PROJECTS**

March 5, 2003

\$xxx,xxx Projects which have been finalized

Project Name State# Federal#	Route-Street	Description/Improvement	Current Estimate or Final Cost		Approved Project Cost		Fiscal Year Programmed		Status/Comments	Ad Date	Municipal Managed	Lead Person
			Total	Federal	Total	Federal	Actual or Current Year	Origin Year				
SALEM 13119 CM-X-5399(014)	I-93 (EXIT 1)	CONSTRUCT 500+ SPACE PARK'N'RIDE WITH BUS TERMINAL @ ROCKINGHAM BLVD [98-09CM]	\$3,965,000	\$3,172,000	\$3,255,000	\$2,604,000	2015	2001	Land purchased 10/98. Project on hold pending permitting and I-93 widening issues.		NO	Bill Cass 271-6152
SALEM 13518 CM-X-5399(015)	PELHAM ROAD	SIGNAL COORDINATION FROM NORTH POLICY ROAD WEST TO STILES ROAD [00-24CM]	\$88,000	\$66,000	\$87,500	\$70,000	2003	2003		23-SEP-03	YES	Michael Pillsbury 271-2107
SALEM 13881 A000(081)	NH 28 & VARIOUS	DEVELOPMENT OF INTELLIGENT TRANSPORTATION SYSTEM (ITS): INVENTORY AND EVALUATE SIGNAL CONTROLLERS & COMPUTER EQUIPMENT TO ESTABLISH A COORDINATED SIGNAL TIMING PLAN THROUGHOUT THE I-93 & NH 28 CORRIDOR TO ADDRESS I-93 CONSTRUCTION [02-30CM]	\$285,000	\$185,000	\$285,000	\$185,000	2006	2006	Approved 2002 Application !		YES	Michael Pillsbury 271-2107
SEABROOK - HAMPTON FALLS - HAMPTON - NO. HAMPTON 13319 STP-X-000S(370)	US 1	PAVEMENT REHABILITATION & COORDINATE EXISTING TRAFFIC SIGNALS @ INTERSECTIONS (CCCTC) [To Include Construction of 13120 (98-05CM)] - 2002 STATEWIDE RES/REC/CS PROG	\$350,430	\$280,344	\$0	\$0	2002		Construction for project 13120 combined with this project.	26-MAR-02	NO	Mike Fudala 271-2524
SEABROOK - NO. HAMPTON - HAMPTON FALLS 13120 CM-X-000S(345)	US 1	COORDINATE EXISTING TRAFFIC SIGNALS @ INTERSECTIONS IN SEABROOK, NORTH HAMPTON AND HAMPTON FALLS (CCCTC) [98-05CM]	\$8,000	\$6,400	\$750,000	\$600,000	2002	2002	Combined with 13319 resurfacing project in this area.		NO	John Corcoran 271-2291
SEACOAST MARKETING 13804 X-A000(038)	I-95 / NH 16	PROVIDE MARKETING SUPPORT FOR RAIL & TRANSIT ALTERNATIVES, IN THE SEACOAST CORRIDOR AREA WITH NHDOT AND MAINE DOT [00-30CM]	\$40,000	\$32,000	\$0	\$0	2002		Project Complete.		NO	Christopher Morgan 271-2468
STATEWIDE 11956 CM-T-X-000S(004)		PE FOR POTENTIAL PARK N' RIDE LOTS IN NON- ATTAINMENT AREAS	\$0	\$0	\$250,000	\$200,000	1994	1994	Project dropped by applicant.		NO	Nancy Mayville 271-2107
STATEWIDE 11958 CM-X-000S(001)		DESIGN AND IMPLEMENT SYSTEM TO DELIVER EMISSIONS REPAIR AT MULTIPLE SITES IN FOUR COUNTIES	\$114,000	\$91,200	\$134,000	\$107,200	1994	1994	This Project is 40-60% Complete and Pending Review With Applicant to Complete or Drop.		NO	Nancy Mayville 271-2107
STATEWIDE 11976 CM-X-000S(006)		PURCHASE REMOTE SENSING DEVICE FOR ON ROAD FOR TESTING VAN PC SYS. RENTAL CAR & TRAINING PACKAGE.	\$312,200	\$249,760	\$312,200	\$249,760	1994	1994	This Project is 40-60% Complete and Pending Review With Applicant to Complete or Drop.		NO	Nancy Mayville 271-2107
STATEWIDE 11978 CM-X-000S(008)		PROVIDE STARTUP COST & OPERATING COST FOR 1 YEAR FOR ENHANCED I/M PROGRAM EVALUATION ACTIVITIES	\$164,142	\$131,314	\$164,142	\$131,314	1994	1994	This Project is 40-60% Complete and Pending Review With Applicant to Complete or Drop.		NO	Nancy Mayville 271-2107

**CONGESTION MITIGATION AND AIR QUALITY
STATUS REPORT
ROUND 1-6 PROJECTS**

March 5, 2003

\$xxx,xxx Projects which have been finalized

Project Name State# Federal#	Route-Street	Description/Improvement	Current Estimate or Final Cost		Approved Project Cost		Fiscal Year Programmed		Status/Comments	Ad Date	Municipal Managed	Lead Person
			Total	Federal	Total	Federal	Actual or Current Year	Origin Year				
STATEWIDE 12229 CM-X-000S(012)	VARIOUS	DEVELOP & IMPLEMENT MARKETING CAMPAIGN FOR CAR/VANPOOL USE [94-03CM]	\$143,000	\$114,400	\$143,000	\$114,400	1995	1995	Program underway. Balance of funds to be utilized for future marketing.		NO	Christopher Morgan 271-2468
STATEWIDE 12233 CM-X-000S(010)	GOV'S ENERGY OFFICE	CONSTRUCTION OF FUEL STATIONS FOR ALTERNATE FUEL VEHICLES [94-06CM]	\$743,000	\$594,400	\$743,000	\$594,400	2000	1996	Funding Increase Approved 2/1/2000. Vehicle purchase & facility construction FY 2002. Additional CNG Vehicle Purchase FY 2003	04-APR-00	NO	Donald Lyford 271-2165
STATEWIDE 12234 CM-000S(011)	NH DEPT of SAFETY	DEVELOP I/M EMISSIONS PROGRAM [94-08CM]	\$0	\$0	\$25,677	\$20,542	1995	1995	CMAQ Advisory Committee voted to drop this project 3/98.		NO	Nancy Mayville 271-2107
STATEWIDE 12245 CM-000S(013)	VARIOUS	IMPLEMENT COMPUTER RIDESHARE INFO SYSTEM FOR MULTIMODAL TRANSIT SCHEDULING, ONE BASE STATION WITH 12 SUBSTATIONS THROUGHOUT NASHUA AREA [94-22CM]	\$260,000	\$208,000	\$210,000	\$168,000	1995	1995			NO	Victoria Chase 271-2107
STATEWIDE 12654 CM-X-000S(020)	BUS SERVICE	ACQUIRE 6 INTERCITY COACHES FOR COMMUTER BUS SERVICE BY PRIVATE ENTITIES TO EXPAND SERVICE TO NEW AREAS OR ENHANCE EXISTING AREAS [96-03CM]	\$2,547,618	\$2,038,094	\$2,547,618	\$2,038,094	1998	1999			NO	Christopher Morgan 271-2468
STATEWIDE 12655 CM-X-000S(019)		ALTERNATE TRANS. MKTING PROG. - PROVIDE FUNDS FOR INDIV., TRANSIT, OR COMMUTER BUS OPERATORS FOR STATEWIDE MARKETING EFFORTS TO PROMOTE P-N-R's, TRANS. MAPS, & EDUCATIONAL MATERIALS FOR TRANS. ALTERNATIVES [96-02CM]	\$158,000	\$126,400	\$157,500	\$126,000	1998	1998			NO	Christopher Morgan 271-2468
STATEWIDE 12656 CM-X-000S(018)	VARIOUS	VANPOOL INCENTIVE PROGRAM - PROVIDE A DECLINING SUBSIDY TO NEW VANPOOL PARTICIPANTS TO COVER VEHICLES COSTS TO BE MORE ATTRACTIVE TO COMMUTERS [96-01CM]	\$118,000	\$94,400	\$118,000	\$94,400	2000	1999	2 Year Program to Begin FY 2002. Contract with UNH for Implementation 2003.		NO	Victoria Chase 271-2107
STATEWIDE 12657 CM-X-000S(022)	NH DIV ENVIRONMENTAL SERVICES	DEVELOP & IMPLEMENT SERIES OF PUBLIC SERVICE ANNOUNCEMENTS IN N.H. CENTERED AROUND "CLEAN DRIVING" [96-05CM]	\$258,442	\$206,754	\$988,000	\$790,400	1998	1998	Program ended 12/2000.		NO	Nancy Mayville 271-2107
STATEWIDE 12658 CM-X-000S(023)	VARIOUS	DEVELOPMENT OF AN EDUCATIONAL UNIT FOR SECONDARY & POST-SECONDARY SCHOOLS INSTRUCTING AUTOMOTIVE TECHNICIANS WITH RESPECT TO PROPER EMISSIONS SYSTEMS MAINTENANCE. [96-06CM]	\$42,500	\$34,000	\$42,500	\$32,500	2003	1999	Will be implemented in 2002.		NO	Michael Pillsbury 271-2107
STATEWIDE 13121 CM-X-000S(346)		"NHDES" WORKING WITH "NHAB" WILL DEVELOP & IMPLEMENT A SERIES OF NON-COMMERCIAL SUSTAINING ANNOUNCEMENTS (NCSAs) CENTERED AROUND "CLEAN DRIVING"; CONTINUATION OF 96-05CM [98-02CM]	\$1,635,440	\$487,660	\$1,585,440	\$447,660	2001	2002	Project Underway.		NO	Nancy Mayville 271-2107
STATEWIDE 13122 CM-000S(347)	VARIOUS	ADDITION OF ELECTRONIC TOLL EQUIPMENT FACILITIES @ HOOKSETT, BEDFORD, MERRIMACK, NASHUA, HAMPTON, DOVER, & ROCHESTER [98-10CM]	\$6,500,000	\$5,200,000	\$6,500,000	\$5,200,000	2003	2002	Reissuance of RFP anticipated Spring 2003	05-AUG-03	NO	Mike O'Malley 485-3806

**CONGESTION MITIGATION AND AIR QUALITY
STATUS REPORT
ROUND 1-6 PROJECTS**

March 5, 2003

\$xxx,xxx Projects which have been finalized

Project Name State# Federal#	Route-Street	Description/Improvement	Current Estimate or Final Cost		Approved Project Cost		Fiscal Year Programmed		Status/Comments	Ad Date	Municipal Managed	Lead Person
			Total	Federal	Total	Federal	Actual or Current Year	Origin Year				
STATEWIDE 13882 X-A000(082)	VARIOUS	COMPLIANCE ASSISTANCE / EDUCATION & NHDES OUTREACH PROGRAM FOR PROPER OPERATION & MAINTENANCE OF HEAVY DUTY DIESEL ON-ROAD VEHICLES, INCLUDING SCHOOL BUSES - J1667 "SNAP IDLE" TEST WILL BE PERFORMED [02-32CM]	\$66,250	\$52,250	\$20,000	\$12,000	2002	2006	Approved 2002 Application !		NO	Victoria Chase 271-2107
STATEWIDE 13883 X-A000(083)	VARIOUS	FREE FARES ON "AIR QUALITY ACTION DAYS"; REIMBURSEMENT OF LOST FARE BOX REVENUE; ADVERTISEMENT OF "RIDE FREE" PROGRAM & HEALTH BENEFITS OF PROGRAM [02-33CM]	\$252,982	\$202,385	\$252,982	\$202,385	2002	2002	Approved 2002 Application ! Money Transferred to FTA, Grant Pending.		NO	Ken Hazeltine 271-3497
STATEWIDE - SPR 11957 SPR-STP-CM-X-T-DPI- 0152(003)		STATEWIDE PLANNING STUDY TO IDENTIFY NEEDS FOR: TRANSIT, OTHER SHARED RIDE, HOV LANES	\$1,050,000	\$1,050,000	\$1,140,000	\$912,000	1994	1994			NO	Ansel Sanborn 271-3344
WINDHAM 12251 CM-000S(014)	VARIOUS	PROVIDE 26 PASSENGER BUS FOR TRANS- PORTATION TO SENIOR CENTER ACTIVITIES, MEDICAL APPOINTMENTS & RECREATION TRIPS [94- 29CM]	\$0	\$0	\$50,000	\$40,000	1997	1997	Project dropped by Applicant.		NO	Christopher Morgan 271-2468
WINDHAM 12664 CM-X-000S(026)	NH 111	PROVIDE SAFETY & CONVENIENCE IMPROVEMENTS TO NHDOT P-N-R LOT WEST OF I-93. INCLUDES: LIGHTING, SIGNAGE, SHELTER, TELEPHONES, & BIKE LOCKER STORAGE [96-24CM]	\$104,433	\$83,547	\$26,700	\$21,360	1998	1998		21-OCT-97	NO	Jeff Brillhart 271-1486
WINDHAM 13884 X-A000(084)	NH 111	UPGRADE SIGNAL CONTROLLERS & COMPUTER EQUIPMENT TO ESTABLISH A COORDINATED SIGNAL TIMING PLAN @ INTERSECTIONS OF LOWELL ROAD, FELLOWS AVENUE / NORTH LOWELL ROAD, & VILLAGE GREEN [02-34CM]	\$110,000	\$88,000	\$110,000	\$88,000	2006	2006	Approved 2002 Application !	04-OCT-05	NO	Michael Pillsbury 271-2107

**CONGESTION MITIGATION AND AIR QUALITY
STATUS REPORT
ROUND 1-6 PROJECTS**

March 5, 2003

\$xxx,xxx Projects which have been finalized

Summary Totals by Actual or Current Year

<i>Fiscal Year Programmed</i>	<i>Current Estimate or Final Cost</i>		<i>Estimated Cost at Time of Selection</i>	
<i>Actual or Current Year</i>	<i>Total</i>	<i>Federal</i>	<i>Total</i>	<i>Federal</i>
1994	\$2,266,837	\$2,023,469	\$2,947,382	\$2,357,906
1995	\$3,493,438	\$3,014,152	\$4,149,156	\$3,319,325
1996	\$7,522,367	\$6,017,894	\$4,545,083	\$3,636,067
1997	\$3,089,519	\$2,749,949	\$2,921,770	\$2,337,416
1998	\$11,833,853	\$9,467,083	\$5,919,318	\$4,735,454
1999	\$3,076,859	\$2,461,487	\$3,345,466	\$2,676,373
2000	\$8,552,917	\$6,842,333	\$6,788,390	\$5,430,712
2001	\$7,091,406	\$4,865,251	\$5,273,449	\$3,398,067
2002	\$1,929,267	\$1,542,664	\$2,303,882	\$1,839,105
2003	\$26,590,887	\$21,243,910	\$23,319,500	\$18,539,700
2004	\$2,108,000	\$1,686,400	\$2,107,675	\$1,686,140
2005	\$11,350,000	\$9,080,000	\$6,700,000	\$5,360,000
2006	\$8,579,742	\$6,820,794	\$8,579,242	\$6,820,394
2008	\$770,000	\$616,000	\$770,500	\$616,400
2009	\$51,250	\$41,000	\$1,650,000	\$1,320,000
2014	\$9,150,000	\$7,320,000	\$0	\$0
2015	\$3,965,000	\$3,172,000	\$3,255,000	\$2,604,000
TOTAL =>	\$111,421,341	\$88,964,384	\$84,575,812	\$66,677,059