NHDOT SPR2 PROGRAM RESEARCH PROGRESS REPORT

Project # Statewide-SPR 26962Q		Report Period Year 2018		
		□ Q1 (Jan-Mar) X Q2 (Apr-Jun) □ Q3 (Jul-Sep) □ Q4 (Oct-Dec)		
Project Title:				
Iron Oxide Deposits on Highway Construction Projects				
Project Investigator: Joe Ayotte supervisor				
Phone: 603 226 7810		E-mail: jayotte @usgs.gov		
Project Start Date:	Project End Date: March 31, 2019	Project schedule status:		
September 21, 2016		X On schedule ☐ Ahead of schedule ☐ Behind schedule		

Brief Project Description:

Rock fill material placed in contact with wet areas adjacent to roadways has been associated with the mobilization of high concentrations of iron and iron fouling in surface water. Collection of new data to characterize iron fouling, as well as statistical and geochemical modeling can improve our understanding of iron fouling potential.

Progress this Quarter (include meetings, installations, equipment purchases, significant progress, etc.):

USGS internal staff meeting to bring new staff Pam Lombard on board. (4/4/2018). Pam will be managing the project and writing the report in collaboration with existing staff. Joe will remain the primary DOT contact.

NHDOT Technical Advisory Group (TAG) presentation and update (6/21/18)

Draft Boosted Regression Model and iron fouling probability map created (6/30/18)

Exploratory physiochemical data graphs created (6/30/18)

Geochemical modeling 75 % complete. (6/30/18)

Items needed from NHDOT (i.e., Concurrence, Sub-contract, Assignments, Samples, Testing, etc...):

As discussed during the 6/21/18 TAG meeting we have proposed omitting additional chemistry sampling at 3 sites in lieu of analyzing relations to specific conductance and CI through geochemical modeling.

Anticipated research next three (3) months:

We plan to wrap up the regression and geochemical analyses, write a draft report, and complete a draft data release and model archive.

Circumstances affecting project:

None

Tasks (from Work Plan) work plan element from proposal	Planned % Complete	Actual % Complete
Project planning	100	100
Data collection	100	100
Database construction	100	100
Modeling	100	90
Data analysis	100	85
Internal reviews	66	66
Data and model archive	30	15
Report	30	15