

**FAIRPOINT RELOCATION
TIMELINE**

Bedford 13527

Below is the FairPoint time and cost estimate to relocate the underground facilities along Station Road (Town Roadway extending north from US 3 east of the bridge). This is provided for information on the above referenced project.

Place conduit + manhole-1 week
Place poles+ trimming-1 week
Place copper +fiber cables-1 week
Cutover fiber+ copper cables-3 weeks
Pole and cable removals-1 week

The associated work involved with removing junction pole located at the intersection of Station Road and Route 3A requires undergrounding the existing aerial cables ,replacing all aerial and underground cables, placing 1 manhole and associated conduit formation, traffic control, and cutover of the existing cell tower on Station Road.

The estimated Fairpoint cost of this undertaking is \$112,000.