



OPTION A - TEMPORARY BRIDGE

TWO LANE TEMPORARY BRIDGE  
STAGE 1: MAINTAIN SB TRAFFIC ON EXISTING SB BRIDGE. CARRY NB TRAFFIC ON TEMPORARY BRIDGE WHILE NB BRIDGE DECK IS REPLACED (SHOWN).  
STAGE 2: RETURN NB TRAFFIC TO NEW NB BRIDGE. CARRY SB TRAFFIC ON TEMPORARY BRIDGE WHILE FIRST STAGE OF SB BRIDGE DECK IS PLACED. MAINTAIN SB ON-RAMP TRAFFIC ON EXISTING SB BRIDGE.  
STAGE 3: RETURN NB TRAFFIC TO NEW NB BRIDGE. CARRY SB TRAFFIC ON TEMPORARY BRIDGE WHILE SECOND STAGE OF SB BRIDGE DECK IS PLACED. SHIFT SB ON-RAMP TRAFFIC ON EXISTING SB BRIDGE.

NORTHFIELD-TILTON BRIDGE REHABILITATION ... PROJECT 10147  
OPTION A - NB  
TEMPORARY BRIDGE

FAY, SPOFFORD & THORNDIKE  
SCALE IN FEET  
0 60 120  
New Hampshire  
Department of Transportation