

NH DEPARTMENT OF TRANSPORTATION * DIVISION OF PROJECT DEVELOPMENT

ADVERTISING SCHEDULE



Federal Fiscal Years
2012 – 2013



ADVERTISEMENT SCHEDULE CHANGES (JANUARY 2012 - DECEMBER 2012)*

<i>Project</i>	<i>Previous Ad Date</i>	<i>Revised Ad Date</i>	<i>Explanation</i>
PLYMOUTH 15882A	June 5, 2012	March 13, 2012	Statewide Federal Bridge Project advanced for construction scheduling due to environmental controls
PORTSMOUTH - KITTERY 13678D	February 7, 2012	March 13, 2012	More time for project development develop of inspection service scope
NEW BOSTON - WEARE 16449	--	March 15, 2012	Specific Project Identified for Betterment Program
DUBLIN - PETERBOROUGH 22092	June 26, 2012	March 20, 2012	Project Advanced to permit paving during construction season
HOLDERNESS - PLYMOUTH 22632	--	April 3, 2012	Specific Project Identified for Interstate Maintenance & Interstate Pavement Preservation Program
ALLENSTOWN -PEMBROKE- EPSOM 22393	--	April 10, 2012	Specific Project Identified for Statewide Federal Resurfacing Program
AUBURN - CANDIA 20995	--	April 10, 2012	Specific Project Identified for Statewide Federal Resurfacing Program
NEWPORT 22392	--	April 10, 2012	Specific Project Identified for Statewide Federal Resurfacing Program
NORTHWOOD - LEE 22496	--	April 17, 2012	Specific Project Identified for Statewide Federal Resurfacing Program
SEABROOK 15769	February 14, 2012	April 17, 2012	More time for Project Development coordination with town and developer's funding match
CHESTERFIELD - TROY - SWANZEY 22552	--	April 24, 2012	Specific Project Identified for Betterment Resurfacing Program
LITTLETON 16282	August 7, 2012	April 24, 2012	Betterment Project advanced for construction due to environmental controls
STATEWIDE 22553	--	April 24, 2012	Specific Project Identified for Betterment Resurfacing Program
CONCORD 16287	March 6, 2012	May 15, 2012	More time for Project Development to obtain environmental project permit
CONCORD 16288	March 6, 2012	May 15, 2012	More time for Project Development to obtain environmental project permit
WHITEFIELD 16255	March 27, 2012	May 15, 2012	More time for Project Development to obtain environmental project permit
BOW - HOPKINTON 16321	April 24, 2012	June 26, 2012	Specific Project Identified for Highway Safety Improvement Program
FRANCONIA - LITTLETON 16421	February 21, 2012	August 7, 2012	Statewide Signing Program Re-Prioritization
ROLLINSFORD 16284	April 3, 2012	On-Shelf	More Project Development time to complete field assessment for Environmental Documentatoin

* Municipally Managed and "On-shelf" projects are not included in the above list.

NH DEPARTMENT OF TRANSPORTATION * DIVISION OF PROJECT DEVELOPMENT
ADVERTISING SCHEDULE

**Fiscal Year
2012**

Project Name / Number	Project Description	Target Ad Date	Approx. Contract Amt.	Federal Dollars
October 2011				
BERLIN 12958F X-A001(225)	Contact Person: Donald Lyford, phone 271-2165 NH 110, DEMOLITION OF VARIOUS BUILDINGS ACQUIRED FOR THE 12958B PROJECT (Earmark*NH062)	11-Oct-11	\$200,600 low-bid	\$200,600
PORTSMOUTH 15760	Contact Person: Bob Landry, phone 271-3921 I-95, INSTALL SOUND WALL ALONG SB SIDE OF I-95 IN PORTSMOUTH ADJACENT TO ATLANTIC HEIGHTS NEIGHBORHOOD (APPROX 2,000 LF) {Turnpike}	11-Oct-11	\$2,714,700 low-bid	\$0
SALEM TO MANCHESTER 13933N	Contact Person: Pete Stamnas, phone 271-3909 I-93, EXIT 3 AREA, RECONSTRUCT THE SB MAINLINE BRIDGES OVER NH 111 AND NH 111A (Windham) - 134/101 & 135/090 {Both Red List} (Garvee Bond Project)	11-Oct-11	\$11,475,900 low-bid	\$0
October Monthly Total			\$14,391,200	\$200,600
November 2011				
ALSTEAD 16286 One Contract With 16285	Contact Person: James Marshall, phone 271-7421 NH 12A, REPLACEMENT OF A 48" RCP TO ADDRESS PIPE CAPACITY DEFICIENCIES NORTH OF BEAVER WOOD POND {Betterment}	15-Nov-11	\$79,100 low-bid	\$0
LYNDEBOROUGH 16285 One Contract With 16286	Contact Person: James Marshall, phone 271-7421 NH 31, REPLACEMENT OF A 30" RCP WITH A 48" RCP TO ADDRESS PIPE CAPACITY DEFICIENCIES AT APPROXIMATELY THE GREENFIELD T/L {Betterment}	15-Nov-11	\$77,400 low-bid	\$0
SUTTON 14899B A001(268) { Public Works Design Build }	Contact Person: William Rollins, phone 271-0383 I-89, SUTTON REST AREA, REPLACEMENT OF EXISTING SEPTIC SYSTEM (Rest Area Improvement Program*6127)	15-Nov-11	\$105,400 low-bid	\$105,400
NEW CASTLE 15895	Contact Person: James Marshall, phone 271-7421 NH 1B, REPLACE CABLE GUARDRAIL AND ADD RIPRAP FOR EROSION PROTECTION ALONG THE CAUSEWAY BETWEEN NEW CASTLE AND GOAT ISLAND [BET-RSR*6730] {Betterment}	22-Nov-11	\$284,100 low-bid	\$0
NEW LONDON 15534 X-A000(764) {LPA}	Contact Person: John Corrigan, phone 271-3344 INFRASTRUCTURE, PLEASANT STREET & PARKSIDE ROAD SIDEWALK CONSTRUCTION [SRTS] {Safe Routes To School Program}	29-Nov-11	\$162,900	\$95,100
November Monthly Total			\$708,900	\$200,500
December 2011				
HARTS LOCATION 16396A A001(289) {RFP}	Contact Person: Bob Landry, phone 271-3921 US 302, DESIGN & CONSTRUCTION FOR BRIDGE REPLACEMENT OVER SAWYER RIVER - 235/059 [AUG 2011 HURRICANE IRENE STORM EVENT] {ER DISASTER CODE NH11-1}	06-Dec-11	\$2,296,000	\$1,836,800

Fiscal Year 2012

Project Name / Number	Project Description	Target Ad Date	Approx. Contract Amt.	Federal Dollars
December 2011				
KEENE 20812 X-A002(089) {LPA}	Contact Person: Robert Hudson, phone 271-7866 NH 12A / OLD WALPOLE RD / MAPLE AVE / COURT ST, RECONSTRUCT EXISTING 4 WAY SIGNALIZED INTERSECTION WITH CONSTRUCTION OF NEW ROUNDABOUT (HSIP*6767).	09-Dec-11	\$625,000	\$547,400
STRATFORD 15866 X-A001(004)	Contact Person: James Marshall, phone 271-7421 US 3, PAVEMENT REHABILITATION FROM TETREAUULT ROAD NORTH TO COLUMBIA T/L 2 MILES (Statewide Federal Programs: [SSRR*4148] {Secondary System Reclamation / Rehab} & [CRDR*4157] {Culvert Replace/Rehab & Drainage Repairs} & [GRR*785] {Guardrail Improvement})	13-Dec-11	\$2,277,200 low-bid	\$2,277,200
December Monthly Total			\$5,198,200	\$4,661,400
First Quarter Total			\$20,298,300	\$5,062,500
January 2012				
BEDFORD - MANCHESTER 16379	Contact Person: David Smith, phone 485-3806 I-293, REPLACEMENT OF EXISTING MEDIAN BOX BEAM GUARDRAIL WITH CONCRETE BARRIER (SFY 2013) {TRR*4042 Program}	24-Jan-12	\$1,574,100	\$0
TROY 15537 X-A000(768) {LPA}	Contact Person: John Corrigan, phone 271-3344 TROY COMMON, MILL STREET, SOUTH STREET, INFRASTRUCTURE, CONSTRUCT & REPAIR SIDEWALKS NEAR SCHOOLS [SRTS] {Safe Routes To School Program}	25-Jan-12	\$80,500	\$80,500
HOOKSETT 15803	Contact Person: David Smith, phone 485-3806 I-93, WIDENING AND RETROFIT EXISTING HOOKSETT TOLL FACILITY TO IMPLEMENT HIGHWAY SPEED (OPEN ROAD) TOLLING {Turnpike}	31-Jan-12	\$23,780,600	\$0
January Monthly Total			\$25,435,200	\$80,500
February 2012				
DISTRICT 4 16164A One Contract With 16120	Contact Person: Eric Thibodeau, phone 271-3151 VARIOUS, RESURFACING OF VARIOUS ROUTES & OTHER RELATED WORK [BRES*581] {Betterment}	07-Feb-12	\$1,754,100	\$0
NELSON 16120 One Contract With 16164A	Contact Person: John Kallfelz, phone 352-2302 NELSON ROAD, RECLAIM 2.6 MILES OF EXISTING PAVEMENT (FULL DEPTH) AND PAVE W/3" COLD BIT PAVEMENT FROM TOLMAN POND ROAD [BET-RSR*6730] {Betterment}	07-Feb-12	\$581,000	\$0
CANTERBURY 16418 One Contract With 16165A	Contact Person: Richard Radwanski, phone 666-3336 WEST ROAD, WORK INCLUDES 1.6 MILE RECLAIM / STABILIZED BASE, REPAVE WITH HPB, CULVERT REPLACEMENTS, PARALLEL DRAINAGE, LIM. TREE REMOVAL [BFA*789] [BRSR*6730] {Betterment}	07-Feb-12	\$402,700	\$0
DISTRICT 5 16165A One Contract With 16418	Contact Person: Eric Thibodeau, phone 271-3151 VARIOUS, RESURFACING OF VARIOUS ROUTES & OTHER RELATED WORK [BRES*581] {Betterment}	07-Feb-12	\$1,405,300	\$0

Fiscal Year 2012

Project Name / Number	Project Description	Target Ad Date	Approx. Contract Amt.	Federal Dollars
February 2012				
BOW - HOOKSETT - MANCHESTER - NASHUA 16364	Contact Person: David Smith, phone 485-3806 I-93, CENTRAL TURNPIKE RESURFACING; I-93 NB / SB FROM MM 31 TO MM 33 AND EXIT 3, 4 & 6 RAMPS [TRR*4042-FY2013]	07-Feb-12	\$2,654,300	\$0
DISTRICT 1 16161A	Contact Person: Eric Thibodeau, phone 271-3151 VARIOUS, RESURFACING OF VARIOUS ROUTES & OTHER RELATED WORK [BRES*581] {Betterment}	07-Feb-12	\$2,244,400	\$0
DISTRICT 2 16162A	Contact Person: Eric Thibodeau, phone 271-3151 VARIOUS, RESURFACING OF VARIOUS ROUTES & OTHER RELATED WORK [BRES*581] {Betterment}	07-Feb-12	\$1,605,500	\$0
DISTRICT 3 16163A	Contact Person: Eric Thibodeau, phone 271-3151 VARIOUS, RESURFACING OF VARIOUS ROUTES & OTHER RELATED WORK [BRES*581] {Betterment}	07-Feb-12	\$1,632,500	\$0
DISTRICT 6 16166A	Contact Person: Eric Thibodeau, phone 271-3151 VARIOUS, RESURFACING OF VARIOUS ROUTES & OTHER RELATED WORK [BRES*581] {Betterment}	07-Feb-12	\$1,920,400	\$0
GREENLAND - NO.HAMPTON - MILTON 16363	Contact Person: David Smith, phone 485-3806 I-95, EASTERN TURNPIKE RESURFACING, I-95 FROM MM 9 TO MM 12 AND NH 16 FROM MM 28 TO MM 30 (TRR*4042).	07-Feb-12	\$4,084,000	\$0
MANCHESTER TO CONCORD 14510Z X-A000(456)	Contact Person: Denise Markow, phone 271-6862 I-93, I-293, FEE TPK, INSTALLATION OF FIBER OPTIC CABLE AND CONDUIT FROM EXIT 13 IN CONCORD TO THE I-93 / I-293 JUNCTION IN MANCHESTER [ITS] (Parent Project = Salem to Manchester 10418Z) [ARRA]	14-Feb-12	\$6,385,300	\$0
SALEM TO MANCHESTER 10418U A002(362)	Contact Person: Pete Stamnas, phone 271-3909 I-93, DEMOLISH BUILDINGS ADJACENT TO I-93	14-Feb-12	\$131,600	\$131,600
TILTON 16187 X-A001(178)	Contact Person: David Scott, phone 271-2731 NH 140, BRIDGE REHABILITATION OVER WINNIPESAUKEE RIVER - 109/062 [BRPPI*6601] {Statewide Federal Bridge Program}	21-Feb-12	\$490,500	\$490,500
CLAREMONT 14494 X-A000(418) {LPA}	Contact Person: Charles Willeke, phone 271-6472 NH 11/ NH 12, RECONSTRUCTION AND UPGRADE OF THE INTERSECTIONS OF MAPLE AVENUE, PLEASANT STREET (DRAPER'S CORNER), AND CHARLESTOWN RD [Section 117 - Designated Project; Demo Id NH030, NH047 & NH065]	23-Feb-12	\$2,475,000	\$2,039,000
ENFIELD - LEBANON 13962 A000(149)	Contact Person: James Marshall, phone 271-7421 I-89, REHAB FROM EXIT 15 TO EXIT 17, INCLUDES BRIDGES 156/117, 155/117, 158/114, 159/114 {ALL Red List} (4.0 MILES) [BRPPI*6601] {4R & Statewide Federal Bridge Program}	28-Feb-12	\$14,166,000	\$14,166,000

Fiscal Year 2012

Project Name / Number	Project Description	Target Ad Date	Approx. Contract Amt.	Federal Dollars
February 2012				
GORHAM - COLUMBIA 14567R	Contact Person: Ron Grandmaison, phone 271-6198 US 2 & US 3, GORHAM #109 AND COLUMBIA #102 PATROL SHEDS - UNDERGROUND STORAGE TANK REPLACEMENT	28-Feb-12	\$792,000	\$0
February Monthly Total			\$42,724,600	\$16,827,100
March 2012				
LISBON 16184 X-A001(172)	Contact Person: James Marshall, phone 271-7421 US 302, URGENT RECONSTRUCTION OF FAILING SLOPE REQUIRED AFTER IMMEDIATE LOCALIZED FAILURE AT PAVEMENT EDGE, SOUTH SIDE OF US 302 NEAR CATTERALL RD INTERSECTION (APPROX. 5 MI W OF 1-93 EXIT 42)	06-Mar-12	\$720,000	\$720,000
EAST KINGSTON 16059	Contact Person: Ralph Sanders, phone 868-1133 NH 107A, REPLACE DRAINAGE STRUCTURE [BET-FA(Partial)*789] {Betterment}	13-Mar-12	\$135,000	\$0
PLYMOUTH 15882A X-A001(170)	Contact Person: David Scott, phone 271-2731 NH 25 / NH 3A, RIVER CHANNEL AND EMBANKMENT STABILIZATION OVER BAKER RIVER - 117/143 [BRPPI*6601] {Statewide Federal Bridge Program}	13-Mar-12	\$315,000	\$315,000
PORTSMOUTH - KITTERY 13678D A000(743)	Contact Person: Jerry Zoller, phone 271-2731 US 1, QUALITY ASSURANCE SHOP INSPECTION CONTRACT FOR THE MEMORIAL BRIDGE PROJECT (PE charged to Parent 13678)	13-Mar-12	\$855,000	\$441,000
NEW BOSTON - WEARE 16449	Contact Person: Richard Radwanski, phone 666-3336 NH 114, REPLACEMENT OF OBSOLETE CABLE GUARDRAIL WITH STEEL POST W- BEAM GUARDRAIL W/TERMINAL UNITS (EAGRT) [BGRR*2365] {Betterment}	15-Mar-12	\$180,000	\$0
DUBLIN - PETERBOROUGH 22092 X-A002(270)	Contact Person: James Marshall, phone 271-7421 NH 101, FROM NH 137 EASTERLY APPROX. 4.3 MILES TO US 202 WEST. 1 1/2"PAVEMENT OVERLAY. EXCLUDE NEW PAVEMENT AT ROUNDABOUT [PRRCS*452] {Statewide Federal Resurfacing Program}	20-Mar-12	\$1,485,000	\$1,485,000
NASHUA 16409	Contact Person: David Smith, phone 485-3806 F.E. EVERETT TURNPIKE, REPLACEMENT OF EXISTING SIGNS FROM EXIT 7 TO EXIT 8 (TRR PROGRAM FY 2013)	27-Mar-12	\$360,000	\$0
March Monthly Total			\$4,050,000	\$2,961,000
Second Quarter Total			\$72,209,800	\$19,868,600
April 2012				
HILLSBOROUGH 15780 X-A000(961) One Contract With 16004. {LPA}	Contact Person: Bryan Lynch, phone 271-3344 HILLSBORO - DEERING MIDDLE / ELEMENTARY SCHOOL INFRASTRUCTURE [SRTS] {Safe Routes To School Program}	03-Apr-12	\$22,500	\$22,500

Fiscal Year 2012

Project Name / Number	Project Description	Target Ad Date	Approx. Contract Amt.	Federal Dollars
April 2012				
HILLSBOROUGH 16004 X-A001(073) One Contract With 15780. {LPA}	Contact Person: Bryan Lynch, phone 271-3344 HILLSBORO-DEERING ELEMENTARY AND MIDDLE SCHOOLS, PED/BIKE IMPROVEMENT- INFRASTRUCTURE [SRTS] {Safe Routes To School Program}	03-Apr-12	\$119,000	\$119,000
ALLENSTOWN 15550 X-A000(783) {LPA}	Contact Person: Bryan Lynch, phone 271-3344 MAIN AND FERRY STREETS, INFRASTRUCTURE: SIDEWALK CONSTRUCTION BETWEEN SCHOOLS AND NEIGHBORHOODS [SRTS] {Safe Routes To School Program}	03-Apr-12	\$70,000	\$70,000
BRADFORD 16032 X-A001(098) {LPA}	Contact Person: William Rose, phone 271-2107 EAST MAIN STREET, PEDESTRIAN IMPROVEMENT [09-04TE]	03-Apr-12	\$454,100	\$363,300
GOFFSTOWN 16029 X-A001(095) {LPA}	Contact Person: Dean Eastman, phone 271-4181 GOFFSTOWN BRANCH RAIL CORRIDOR, 4 PROJECT IMPROVEMENT SITES [09-17TE]	03-Apr-12	\$285,300	\$228,200
HOLDERNESS - PLYMOUTH 22632 X-A002(364)	Contact Person: James Marshall, phone 271-7421 I-93, PAVEMENT INLAY FROM NORTH OF EXIT 25 NORTH APPROX. 1.4 MILES TO BRIDGE JOINT AT US 3 [IMPPP*3927] {Interstate Maintenance & Interstate Pavement Preservation Program}	03-Apr-12	\$756,400	\$756,400
NASHUA 15531 X-A000(759) {LPA}	Contact Person: John Corrigan, phone 271-3344 ROSECLIFF TRAIL, RESTORATION OF ROSECLIFF TRAIL, RADAR SPEED SIGNS [SRTS] {Safe Routes To School Program}	03-Apr-12	\$9,500	\$9,500
NASHUA 15532 X-A000(761) {LPA}	Contact Person: John Corrigan, phone 271-3344 BIRCH HILL ELEMENTARY, INFRASTRUCTURE, RADAR SPEED SIGNS, BIKE RACKS, PAINT CROSSWALKS [SRTS] {Safe Routes To School Program}	03-Apr-12	\$16,100	\$16,100
OSSIPEE 15535 X-A000(766) {LPA}	Contact Person: John Corrigan, phone 271-3344 INFRASTRUCTURE, CONSTRUCTION OF SIDEWALKS NEAR OSSIPEE CENTRAL SCHOOL [SRTS] {Safe Routes To School Program}	03-Apr-12	\$67,900	\$67,900
STATEWIDE 16359 X-A001(260)	Contact Person: Bill Oldenburg, phone 271-2784 VARIOUS, HORIZONTAL CURVE SIGNING PROJECT- RURAL TWO LANE ROADS IN DISTRICT #6 [HSIP*6767] {Highway Safety Improvement Program}	03-Apr-12	\$450,000	\$450,000
ALLENSTOWN - PEMBROKE - EPSOM 22393 X-A002(331)	Contact Person: Eric Thibodeau, phone 271-3151 NH 28, PAVEMENT INLAY AND OVERLAY FROM US 3 TO US 4 [PRRCS*452] {Statewide Federal Resurfacing Program}	10-Apr-12	\$2,460,200	\$2,460,200
AUBURN - CANDIA 20995 X-A0002(102)	Contact Person: James Marshall, phone 271-7421 NH 101, PAVEMENT REHABILITATION FROM 3800 FT EAST OF EXIT 1 TO 150FT WEST OF CANDIA/RAYMOND T/L [PRRCS*452] {Statewide Federal Resurfacing Program}	10-Apr-12	\$9,405,000	\$9,405,000

Fiscal Year 2012

Project Name / Number	Project Description	Target Ad Date	Approx. Contract Amt.	Federal Dollars
April 2012				
DOVER 15800	Contact Person: David Smith, phone 485-3806 SPAULDING TURNPIKE, DOVER TOLL PLAZA SAFETY IMPROVEMENT (TRR*4042) {TRR Program}	10-Apr-12	\$405,000	\$0
NEWPORT 22392 X-A002(330)	Contact Person: Eric Thibodeau, phone 271-3151 NH 11, LEVEL AND OVERLAY FROM CHANDLER HILL ROAD TO NH 10 [PRRCS*452] {Statewide Federal Resurfacing Program}	10-Apr-12	\$1,074,200	\$1,074,200
NORTHWOOD - LEE 22496 X-A002(348)	Contact Person: Eric Thibodeau, phone 271-3151 US 4, LEVEL AND OVERLAY FROM RIDGE ROAD TO THE LEE TRAFFIC CIRCLE [PRRCS*452] {Statewide Federal Resurfacing Program}	17-Apr-12	\$1,767,200	\$1,767,200
SEABROOK 15769	Contact Person: David Smith, phone 485-3806 NH 107, BRIDGE WIDENING OVER I-95 AND REHABILITATION OF EXISTING PORTION OF BRIDGE {Turnpike}	17-Apr-12	\$6,043,800	\$0
DUBLIN 16005 X-A001(074) {LPA}	Contact Person: Bryan Lynch, phone 271-3344 DUBLIN CONSOLIDATED SCHOOL, PED/BIKE IMPROVEMENT- INFRASTRUCTURE [SRTS] {Safe Routes To School Program}	20-Apr-12	\$51,600	\$51,600
CHESTERFIELD / TROY - SWANZEY 22552	Contact Person: Eric Thibodeau, phone 271-3151 NH 9 & NH 12, PAVEMENT REHAB. CONNECTICUT RIVER BR TO SPRING ST AND TROY- SWANZEY, OLD WHITCOMB RD TO FLAT ROOF MILL RD. [BRES*581] {Betterment}	24-Apr-12	\$765,000	\$0
LITTLETON 16282	Contact Person: James Marshall, phone 271-7421 NH 135, REHABILITATION OR REPLACEMENT OF 48" RCP TO ADDRESS PIPE AND SLOPE DEFICIENCIES SOUTH OF DALTON T/L {Betterment}	24-Apr-12	\$189,000	\$0
STATEWIDE 22353 X-A002(327)	Contact Person: Ron Grandmaison, phone 271-6198 VARIOUS, INSTALLATION OF RUMBLE STRIPS ALONG VARIOUS STATE ROADWAYS [HSIP*6767] {Highway Safety Improvement Program}	24-Apr-12	\$297,000	\$297,000
STATEWIDE 22553	Contact Person: Eric Thibodeau, phone 271-3151 NH 112, NH 25 & NH 132, CHIP SEAL ON NH 112 IN LINCOLN & EASTON-WOODSTOCK, NH 25 IN WARREN AND NH 132 IN CONCORD- CANTERBURY [BRES*581] {Betterment}	24-Apr-12	\$990,000	\$0
April Monthly Total			\$25,698,800	\$17,158,100
May 2012				
ENFIELD 12967B X-A001(087)	Contact Person: Alex Vogt, phone 271-2230 MAIN STREET, IMPROVEMENTS TO RAIL TRAIL CROSSING (12967 Breakout)	01-May-12	\$360,000	\$360,000
HOLLIS 16429	Contact Person: Tobey Reynolds, phone 271-2291 NH 122 & NH 130, REPLACING SIGNALIZED INTERSECTION [BHRI*3639] {Betterment}	01-May-12	\$211,500	\$0

Fiscal Year 2012

Project Name / Number	Project Description	Target Ad Date	Approx. Contract Amt.	Federal Dollars
May 2012				
STATEWIDE 16430	Contact Person: Tobey Reynolds, phone 271-2291 VARIOUS, REPLACE SIGNAL CABINETS AND ASSOCIATED EQUIPMENT HOUSED INSIDE AT 6 LOCATIONS [BSEU*3833] & [BHIRI*3639] {Betterment}	01-May-12	\$130,500	\$0
PORTSMOUTH 13455A X-A000(994)	Contact Person: Alex Vogt, phone 271-2230 US 1 BYPASS, REMOVE US 1 SOUTH BOUND BRIDGE OVER US 1 BYPASS - 173/071 (Red List) (Pe & Row in Parent 13455)	08-May-12	\$3,931,400	\$3,931,400
CONCORD 16287 X-A001(221) One Contract With 16288	Contact Person: James Marshall, phone 271-7421 I-393, REHABILITATION / SLIPLINE EXISTING 48" X 216 LF BCCSP WEST OF EXIT 2 EAST SIDE DRIVE [CRDR*4157] {Statewide Federal Culvert Replace/Rehab & Drainage Repairs}	15-May-12	\$189,000	\$151,200
CONCORD 16288 X-A001(222) One Contract With 16287	Contact Person: James Marshall, phone 271-7421 I-393, REHABILITATION / SLIPLINE EXISTING 54" X 184 LF BCCSP WEST OF EXIT 2 EAST SIDE DRIVE [CRDR*4157] {Statewide Federal Culvert Replace/Rehab & Drainage Repairs}	15-May-12	\$189,000	\$151,200
KEENE - SWANZEY 10309S X-A001(201)	Contact Person: Ron Grandmaison, phone 271-6198 WEST STREET, 536 WEST ST. LLC PROPERTY; DEMOLITION OF A 1920+/- SF FREE STANDING AUTO REPAIR STORE FRONT/REAR GARAGE COMMERCIAL STRUCTURE (PE IS CHARGED TO KEENE 10309)	15-May-12	\$66,600	\$66,600
WHITEFIELD 16255 X-A001(212)	Contact Person: James Marshall, phone 271-7421 NH 116, SLIPLINE OF A 54" ALUMINUM CULVERT LOCATED APPROXIMATELY 800 FT EAST OF HAZEN ROAD [CRDR*4157] {Statewide Federal Culvert Replace/Rehab & Drainage Repairs}	15-May-12	\$99,000	\$99,000
ALBANY 15669 X-A000(869) {LPA} & Advertised by US Forest Service}	Contact Person: Dean Eastman, phone 271-4181 KANCAMAGUS HIGHWAY, LOWER FALLS RECREATION AREA SITE RESTORATION, ACCESS TO RECREATION [SBCM*1155] {Statewide Scenic Byways}	17-May-12	\$466,700	\$368,300
PELHAM 14491 X-A000(415)	Contact Person: Donald Lyford, phone 271-2165 NH 111A, IMPROVEMENTS TO TWO INTERSECTIONS: MAIN STREET / NASHUA ROAD AND OLD BRIDGE STREET / COMMON STREET [Section 1702 - Designated Project; Demo Id NH055 & NH072]	22-May-12	\$2,920,500	\$2,777,000
NEWINGTON 11238M	Contact Person: Keith Cota, phone 271-1615 NH 16 / US 4 / SPLDG TPK, EXIT 3 & 4 INTERCHANGE CONSTRUCTION AND MAINLINE TURNPIKE CONSTRUCTION [PARENT = N-D 11238]	29-May-12	\$48,852,900	\$0
May Monthly Total			\$57,417,100	\$7,904,700
June 2012				
FARMINGTON 15333 X-A000(693) {LPA}	Contact Person: John Corrigan, phone 271-3344 INFRASTRUCTURE: STREETS SURROUNDING FARMINGTON SCHOOLS, SIDEWALK REPAIRS, CROSSWALK STRIPING, NEW SIGNS [SRTS] {Safe Routes To School Program}	01-Jun-12	\$62,000	\$62,000

Fiscal Year 2012

Project Name / Number	Project Description	Target Ad Date	Approx. Contract Amt.	Federal Dollars
June 2012				
WALPOLE 21827 X-A002(232)	Contact Person: James Marshall, phone 271-7421 NH 12, LEVEL AND OVERLAY FROM JUST SOUTH OF INTERSECT WITH CONNECTOR RD TO INTERSECT WITH NORTH RIVER ROAD [PRRCS*452] {Statewide Federal Resurfacing Program}	05-Jun-12	\$1,512,000	\$1,512,000
MANCHESTER 20004 X-A001(207) {LPA}	Contact Person: Robert Hudson, phone 271-7866 MAPLE/SPRUCE, MAPLE/HANOVER, BEECH/CILLEY, REPLACEMENT OF EXIST TRAFFIC SIGNALS AND OTHER EQUIPMENT [HSIP*6767] {Highway Safety Improvement Program}	11-Jun-12	\$284,400	\$256,000
LEBANON 15717 X-A000(906)	Contact Person: James Marshall, phone 271-7421 NH 10, REPLACEMENT / REHAB 3' X4' CONCRETE BOX CULVERT APPROX. 1.4 MILES EAST OF US 4 / NH 10 INTERSECTION (BRIDGE ST.) [CRDR*4157] {Statewide Federal Culvert Replace/Rehab & Drainage Repairs}	12-Jun-12	\$321,800	\$321,800
NASHUA 10040M NRBD-HP-5315(050) {LPA} City Will Advertise	Contact Person: Alex Vogt, phone 271-2230 BROAD STREET PARKWAY, CHIMNEY STABILIZATION (Parent = Nashua 10040A) {Earmark Project} [Section 1602 - Designated Project; Demo Id NH003]	12-Jun-12	\$450,000	\$450,000
PORTSMOUTH 14417 X-A000(357) {LPA}	Contact Person: Tom Jameson, phone 271-3344 GRAFTON DRIVE, TRADE PORT MULTI-USE PATH - CONSTRUCT A MULTI USE PATH ALONG GRAFTON DR BETWEEN NH AVENUE AND PORTSMOUTH TRANSPORTATION CENTER, AND BETWEEN PEASE GOLF COURSE AND AIRPORT RD (TE Program) [04-54TE]	12-Jun-12	\$666,900	\$533,500
STATEWIDE 20248 X-A002(053) [Design Build - RFP]	Contact Person: Denise Markow, phone 271-6862 VARIOUS, IMPLEMENT SEVERAL DIRECT MEASURES TO REDUCE CONGESTION AND DELAY AMONG MOTORISTS IN THE NON-ATTAINMENT AREA OF NH. THE CORE IS THE IMPLEMENTATION OF SOFTWARE THAT WILL LEVERAGE EXISTING AND NEW ITS EQUIPMENT TO AUTOMATE THE PROCESS OF DIRECTING, INFORMING AND ASSISTING MOTORISTS [10-15 CM]	12-Jun-12	\$1,302,300	\$1,302,300
BERLIN 12958G X-A002(316)	Contact Person: Donald Lyford, phone 271-2165 NH 110, DEMOLITION OF ADDITIONAL BUILDINGS PURCHASED FOR THE 12958B PROJECT. (NH062 EARMARKED FUNDS)	19-Jun-12	\$495,000	\$396,000
KEENE 14834 X-A000(562) {LPA}	Contact Person: Tom Jameson, phone 271-3344 CHESHIRE RAIL TRAIL, IMPROVE EXISTING TRAIL SURFACE AND REPAIR DRAINAGE FROM PITCHER ST TO BRADFORD RD AND FROM BRADFORD RD TO WHITCOMB'S MILL RD. ADD TRAILHEAD @ WHITCOMB'S MILL RD (TE Program) [06-20TE]	19-Jun-12	\$134,400	\$107,500
BOW - HOPKINTON 16321 X-A001(242)	Contact Person: James Marshall, phone 271-7421 I-89, INSTALLATION OF BARRIER PROTECTION SYSTEM ALONG NARROW MEDIAN, MM 0 TO MM 8.0 [HSIP*6767] {Highway Safety Improvement Program}	26-Jun-12	\$821,700	\$821,700

Fiscal Year 2012

Project Name / Number	Project Description	Target Ad Date	Approx. Contract Amt.	Federal Dollars
June 2012				
MANCHESTER 14412A X-A000(907) {LPA}	Contact Person: Tom Jameson, phone 271-3344 PISCATAQUOG TRAILWAYS, PHASE III-A, REHAB OR REPLACE WOOD TRESTLE BRIDGE OVER PISCATAQUOG RIVER FOR MULTI-USE ACCESS AND CONST 1/2 MILE OF MULTI-USE TRAIL (TE Program) [Part of 04-33TE & 09-26TE]	26-Jun-12	\$302,900	\$242,300
June Monthly Total			\$6,353,400	\$6,005,100
Third Quarter Total			\$89,469,300	\$31,067,900
July 2012				
FRANCONIA - LITTLETON 22312 X-A002(318)	Contact Person: James Marshall, phone 271-7421 I-93, BEGIN 1.5" TW INLAY AT PAVE JOINT SOUTH OF EXIT 35, NORTH TO PAVE JOINT NEAR EXIT 42 [IMPPP*3927] {Interstate Maintenance & Interstate Pavement Preservation Program}	10-Jul-12	\$5,742,000	\$5,742,000
WINDHAM - LONDONDERRY 22094 X-A002(271)	Contact Person: James Marshall, phone 271-7421 I-93, PAVEMENT INLAYS ALONG MAINLINE IN AREAS OF DELAMINATION FROM EXIT 3 TO NORTH OF EXIT 4 [IMPPP*3927] {Interstate Maintenance & Interstate Pavement Preservation Program}	10-Jul-12	\$792,000	\$792,000
July Monthly Total			\$6,534,000	\$6,534,000
August 2012				
HOPKINTON 15555 X-A000(791) {LPA}	Contact Person: Bryan Lynch, phone 271-3344 INFRASTRUCTURE; BIKE RACKS, SIGNAGE IN SCHOOL ZONES [SRTS] {Safe Routes To School Program}	01-Aug-12	\$88,500	\$88,500
FRANCONIA - LITTLETON 16421 X-A001(286)	Contact Person: Peter Crouch, phone 271-2291 I-93, UPGRADE SIGNING ALONG I93 INCLUDING INTERCHANGES FROM EXIT 36 TO THE VERMONT S/L [USSS*2735] {Update Signing On State System}	07-Aug-12	\$477,000	\$477,000
HOOKSETT 12537A X-A000(407)	Contact Person: Donald Lyford, phone 271-2165 US 3 / NH 28, WIDEN NORTH OF BENTON ROAD SOUTH 0.411 MILES TO THE INTERSECTION WITH MARTIN'S FERRY ROAD [Section 117 - Designated Project; Demo Id NH031]	07-Aug-12	\$4,140,000	\$4,128,400
CANDIA 16413 X-A001(281)	Contact Person: Stuart Thompson, phone 271-1407 NH 43 & OLD CANDIA ROAD, INTERSECTION SAFETY IMPROVEMENTS [HSIP*6767] {Highway Safety Improvement Program}	21-Aug-12	\$99,000	\$99,000
HUDSON 20245 X-A002(051) {LPA}	Contact Person: William Rose, phone 271-2107 NH 111 / LIBRARY ST, UPGRADE 3 SETS OF TRAFFIC LIGHTS THAT CONTROL TRAFFIC FROM 3 MAIN CORRIDORS IN HUDSON. NH 111, NH3A & NH 102 MERGE [10-08CM]	21-Aug-12	\$171,000	\$136,800

Fiscal Year 2012

Project Name / Number	Project Description	Target Ad Date	Approx. Contract Amt.	Federal Dollars
August 2012				
RANDOLPH / GORHAM / SHELBURNE 22181 X-A002(302)	Contact Person: James Marshall, phone 271-7421 US 2, 2 DIFFERENT SEGMENTS OF US 2 FROM RANDOLPH HILL RD. EAST TO NH 16 AND FROM 1000' WEST OF REST AREA EAST TO MAINE S/L. PAVEMENT TREATMENT IS 1 1/2" OVERLAY [PRRCS*452] {Statewide Federal Resurfacing Program}	21-Aug-12	\$2,250,000	\$2,250,000
STATEWIDE 16416 X-A001(284)	Contact Person: Stuart Thompson, phone 271-1407 VARIOUS, PLACEMENT OF WARNING SIGNS AND DELINEATION IN THE TOWNS OF MEREDITH, GILFORD, ALTON, BARNSTEAD, WOLFEBORO AND WAKEFIELD [HSIP*6767] {Highway Safety Improvement Program}	21-Aug-12	\$445,500	\$445,500
HAMPTON 20227 X-A002(047) {LPA}	Contact Person: William Rose, phone 271-2107 WINACUNNET RD, RECONFIGURE & SIGNALIZE US 1 / WINACUNNET RD INTERSECTION WITH PED CROSSING AND SHORTER CROSS WALKS [10-06CM]	28-Aug-12	\$171,900	\$137,500
ROCHESTER 20254 X-A002(056)	Contact Person: Ron Grandmaison, phone 271-6198 US 202, CONSTRUCT 201 SPACE PARK-N-RIDE LOT ADJACENT TO US 202 [10-16CM]	28-Aug-12	\$1,127,500	\$918,700
August Monthly Total			\$8,970,400	\$8,681,400

September 2012

GREENLAND 16267	Contact Person: David Smith, phone 485-3806 I-95, BRIDGE REHABILITATION, OCEAN ROAD OVER I-95 - 141/109 [TRR*4042] {TRR Program}	04-Sep-12	\$2,598,800	\$0
LEBANON, NH - HARTFORD, VT 14957 A000(627)	Contact Person: Alex Vogt, phone 271-2230 US 4, REPLACE BRIDGE OVER CONNECTICUT RIVER - 058/127 {Red List}	04-Sep-12	\$8,998,800	\$8,039,400
WENTWORTH 15908 X-A001(030) One Contract With 16221	Contact Person: Bob Landry, phone 271-3921 NH 25 & NH 118, BRIDGE REHABILITATION OVER BAKER RIVER - 146/090, DECK REPAIR - 146/120, DECK REPAIR OVER SOUTH BRANCH OF BAKER RIVER - 166/059 (Partially BRPPI*6601 funded) {Statewide Federal Bridge Program}	11-Sep-12	\$3,960,000	\$3,960,000
WENTWORTH - RUMNEY 16221 X-A001(194) One Contract With 15908	Contact Person: James Marshall, phone 271-7421 NH 25, REHAB PAVEMENT, DRAINAGE AND REPLACE GUARDRAIL FROM ELLSWORTH HILL RD EAST 4 MILES TO APPROX. 2500 FT. EAST OF NH 18 [SSRR*4148] {Statewide Federal Secondary System Reclamation / Rehab Program}	11-Sep-12	\$2,609,100	\$2,609,100
KEENE 22293 X-A0002(308)	Contact Person: David Scott, phone 271-2731 NH 12 / NH 101, BRIDGE REHABILITATION - 132/060 [FBRPP*6601] {Statewide Federal Bridge Program}	11-Sep-12	\$1,138,500	\$1,138,500

Fiscal Year 2012

Project Name / Number	Project Description	Target Ad Date	Approx. Contract Amt.	Federal Dollars
September 2012				
LOUDON 22027 X-A002(256)	Contact Person: David Scott, phone 271-2731 NH 106, REHABILITATION OF TWO BRIDGES - 056/063 & 074/086 [FBRPP*6601] {Statewide Federal Bridge Program}	11-Sep-12	\$540,000	\$540,000
STATEWIDE 16258 X-A001(215)	Contact Person: James Marshall, phone 271-7421 VARIOUS ROUTES, REPLACEMENT OF SUBSTANDARD CABLE GUARD RAIL AND "F" TERMINAL UNITS THROUGHOUT THE STATE [HSIP*6767] {Highway Safety Improvement Program}	11-Sep-12	\$900,000	\$900,000
September Monthly Total			\$20,745,200	\$17,187,000
Fourth Quarter Total			\$36,249,600	\$32,402,400
Fiscal Year 2012 Total			\$218,227,000	\$88,401,400

ON-SHELF PROJECTS

On Shelf Projects Advertising are subject to availability of funding.

In addition these projects are subject to STIP Amendments to bring them into the current fiscal year

Fiscal Year 2012

Project Name / Number	Project Description	Target Ad Date	Approx. Contract Amt.	Federal Dollars
SALEM TO MANCHESTER 13933E BI- A000(125)	Contact Person: Pete Stamnas, phone 271-3909 I-93, EXIT 2 INTERCHANGE RECONSTRUCTION, INCLUDING I-93 MAINLINE & NH97, INCLUDES BRIDGES 068/078 & 070/079 {Both Red List}(Tracked under the 14800E Project) (Salem) (Parent = Salem to Manchester)	10-Apr-12	\$37,547,300	\$0
LITTLETON, NH - WATERFORD, VT 15926 A001(041) One Contract With 16195	Contact Person: Bob Landry, phone 271-3921 I-93, BRIDGE REHABILITATION CARRYING I- 93 SB & NB OVER CONNECTICUT RIVER - 104/136 & 105/135 {Red List}	05-Jun-12	\$9,405,000	\$4,777,700
LITTLETON, NH - WATERFORD, VT 16195 A001(217) One Contract With 15926	Contact Person: Bob Landry, phone 271-3921 NH 18, BRIDGE SCOUR PROTECTION OVER CONNECTICUT RIVER - 109/134 [BRPPI*6601] {Statewide Federal Bridge Program}	05-Jun-12	\$366,300	\$183,200
CHESTERFIELD 13597 STP-X-000S(448)	Contact Person: Donald Lyford, phone 271-2165 NH 63, RECONSTRUCT TO IMPROVE SAFETY ADJACENT TO SPOFFORD LAKE IN THE AREA OF THE "S-CURVES" FROM NORTH SHORE ROAD SOUTHERLY APPROXIMATELY 0.5 MILES {STP-Safety}	07-Aug-12	\$396,000	\$316,800
HOOKSETT 15463	Contact Person: David Smith, phone 485-3806 I-93, REPLACE CONCRETE SLAB, CANOPY RE-ROOFING AT HOOKSETT SIDE TOLL PLAZA [TRR Program]	04-Sep-12	\$974,200	\$0
SALEM TO MANCHESTER 13933I BI- A000(129)	Contact Person: Pete Stamnas, phone 271-3909 I-93, EXIT 3 AREA, RECONSTRUCT SOUTHBOUND MAINLINE FROM BROOKDALE ROAD TO NORTH OF NH111, INCLUDING THE SOUTHBOUND ON RAMP AND THE NORTH BOUND ON RAMP (WINDHAM) [Parent = Sal-Man 13933*]	11-Sep-12	\$40,421,500	\$0
ANDOVER 15901 X-A001(023)	Contact Person: Bob Landry, phone 271-3921 NH 11, BRIDGE REHABILITATION / DECK REPLACEMENT OVER BLACKWATER RIVER - 050/093 {Red List}	25-Sep-12	\$2,326,500	\$1,861,200
On-Shelf Projects 2012 Total			\$91,436,800	\$7,138,900