

---

NH DEPARTMENT OF TRANSPORTATION \* DIVISION OF PROJECT DEVELOPMENT

# ADVERTISING SCHEDULE

FEDERAL FISCAL YEARS  
2022-2023



July 2022

---

Advertisement Schedule Changes for NHDOT Managed Projects

from June 2022 to May 2023

<b>Project</b>	<b>Proj #</b>	<b>Previous Ad Date</b>	<b>Revised Ad Date</b>	<b>Explanation</b>
Statewide W Guardrail	43131	June 14, 2022	July 12, 2022	More time for Project Development, utility relocation
Hanover, NH-Norwich, VT	42278	July 12, 2022	August 9, 2022	More time for Project Development, signal coord. w/ Vtrans
Salem	43880		August 27, 2022	New Project
Statewide Scour Response	41915A	July 26, 2022	August 30, 2022	More time for Project Development, permitting and ROW
Statewide Signs	43934	August 23, 2022	September 27, 2022	More time for Project Development
Concord	29601	November 8, 2022	January 17, 2023	More time for Project Development
Nashua-Merrimack-Bedford	13761E		February 28, 2023	New Project Breakout from 13761C
Merrimack	10136D	August 2, 2022	May 23, 2023	More time for Project Development
Nashua-Merrimack-Bedford	13761A	October 11, 2022	January 30, 2024	More time for Project Development

NH DEPARTMENT OF TRANSPORTATION \* DIVISION OF PROJECT DEVELOPMENT  
**ADVERTISING SCHEDULE**

**Fiscal Year**  
**2022**

Project Name / Number	Project Description	Target Ad Date	Approx. Contract Amt.	Federal Dollars
<b>October 2021</b>				
BEDFORD 13692C X-A004(254)	Contact Person: Jennifer Reczek NH 101 Replacement of Br No 090/065 (NH 101 over Pulpit Brook) and intersection improv. at Twin Brook Ln [Bridg-T1-2-Rehab-Rcn, Other Fed Aid]	05-Oct-21	\$5,428,200 low-bid	\$5,428,200
SUTTON 42419 X-A004(839) One Contract With 40511	Contact Person: Tobey Reynolds I-89 Rehabilitate from MM 24.2 to MM 28.7 including the ramps for exit 10 [Pave-T1-Rehab]	05-Oct-21	\$15,299,400 low-bid	\$15,299,400
SUTTON - NEW LONDON 40511 X-A004(421) One Contract With 42419	Contact Person: Tobey Reynolds I-89 Pavement Rehab, Bridge and Drainage Improvements. MM 28.7 to MM 31.2-NB/31.6 - SB. [Bridg-T1-2-Main-Pres, Bridg-T1-2-Rehab-Rcn, Pave-T1-Rehab]	05-Oct-21	\$14,500,600 low-bid	\$14,500,600
TROY-SWANZEY/BROOKLINE-MILFORD 43063 X-A005(030)	Contact Person: Ronald Grandmaison NH 12/NH 13 Pavement preservation [Pave-T2-Resurf]	05-Oct-21	\$3,954,700 low-bid	\$3,954,700
CLAREMONT-NEWPORT/CHESTERFIELD-KEENE 43057 X-A005(024)	Contact Person: Ronald Grandmaison NH 11 / NH 9 Pavement preservation [Pave-T2-Resurf]	12-Oct-21	\$7,557,400 low-bid	\$7,557,400
MANCHESTER 41414 X-A004(624)	Contact Person: Jennifer Reczek Huse Road Address Red List bridge carrying Huse Road over I-293 and NH Route 101 (176/106) [Bridg-T3-4-Rehab-Rcn]	19-Oct-21	\$3,070,700 low-bid	\$3,070,700
STATEWIDE TIER 2 RESURFACING (EAST) 43062 X-A005(029)	Contact Person: Ronald Grandmaison US 4/NH 4/NH 11/NH 108 Pavement preservation of Tier 2 roadways [Pave-T2-Resurf]	19-Oct-21	\$5,026,200 low-bid	\$5,026,200
DISTRICT 1 E GUARDRAIL 43130 X-A005(045)	Contact Person: Kirk Mudgett Routes 2, 16, 26 & 110 Replacement of cable guardrail, F-unit and blunt end terminals on Tier 2 & 3 roadways in District 1 [HSIP *]	26-Oct-21	\$1,059,100 low-bid	\$1,059,100
<b>October Monthly Total</b>			<b>\$55,896,300</b>	<b>\$55,896,300</b>
<b>November 2021</b>				
CAMPTON-WOODSTOCK/LITTLETON (CRACK SEAL) 43482 X-A005(114)	Contact Person: Ronald Grandmaison I-93 Crack sealing Tier 1 roadways. [Pave-T1-Resurf]	16-Nov-21	\$320,300 low-bid	\$320,300

# Fiscal Year 2022

Project Name / Number	Project Description	Target Ad Date	Approx. Contract Amt.	Federal Dollars
<b>November 2021</b>				
CENTRAL TURNPIKE RESURFACING 42263	Contact Person: Sam Newsom I-93, FE Everett Turnpike Central Turnpike Resurfacing [TRR *]	16-Nov-21	\$4,041,800 low-bid	\$0
MILAN 42850E	Contact Person: Matthew Lampron NH 16 Fuel system replacement at Milan PS 106 [FUEL CAPITAL, NON-PAR (dot)]	23-Nov-21	\$598,800 low-bid	\$0
STATEWIDE TIER 2 RESURFACING (CENTRAL) 43060 X-A005(027)	Contact Person: Ronald Grandmaison NH 10/NH 11/US 4/US 3/NH 25 Pavement preservation [ADA-Trans, Pav e-T2-Resurf]	23-Nov-21	\$3,743,700 low-bid	\$3,743,700
<b>November Monthly Total</b>			<b>\$8,704,600</b>	<b>\$4,064,000</b>
<b>December 2021</b>				
<b>December Monthly Total</b>			<b>\$0</b>	<b>\$0</b>
<b>First Quarter Total</b>			<b>\$64,600,900</b>	<b>\$59,960,300</b>
<b>January 2022</b>				
EASTERN TURNPIKE RESURFACING 42264	Contact Person: Sam Newsom I-95, Spaulding Turnpike Eastern Turnpike Resurfacing of I-95 and Spaulding Turnpike [TRR *]	04-Jan-22	\$6,215,700 low-bid	\$0
STATEWIDE CRACK SEAL TIER 2 S 43527 X-A005(130)	Contact Person: Ronald Grandmaison Various Crack seal various Tier 2 roads in the southern half of the State. [Pav e-T2-Resurf]	04-Jan-22	\$583,800 low-bid	\$583,800
AMHERST 43518A	Contact Person: Mark Kirouac NH 122 Replace salted well. [WELLS]	18-Jan-22	\$44,000 low-bid	\$0
NASHUA-MERRIMACK-BEDFORD 13761D	Contact Person: Wendy Johnson FE Everett Turnpike FE Everett Turnpike widening of a 2-lane section from north of Exit 13 to north of I-293 diverge. [TPK *]	18-Jan-22	\$20,518,900 low-bid	\$0
DERRY-LONDONDERRY 13065D X-A005(165)	Contact Person: Wendy Johnson Folsom Road, Trolley Car Lane, Ferland Drive I-93 Exit 4A, Building Demolitions for construction of Exit 4A. [Other Fed Aid]	25-Jan-22	\$322,500 low-bid	\$322,500
WOODSTOCK-LINCOLN 43494 X-A005(117)	Contact Person: Ronald Grandmaison I-93 Pavement preservation of I-93 from approximately Exit 30 to 32 [Pav e-T1-Resurf]	25-Jan-22	\$4,796,800 low-bid	\$4,796,800

# Fiscal Year 2022

Project Name / Number	Project Description	Target Ad Date	Approx. Contract Amt.	Federal Dollars
<b>January 2022</b>				
<b>January Monthly Total</b>			<b>\$32,481,700</b>	<b>\$5,703,100</b>
<b>February 2022</b>				
DISTRICT 1 N 16161K	Contact Person: Ronald Grandmaison Various Resurfacing of roadways in District 1 [NON-PAR (dot), NON-PAR (other), Pav e-T2-Resurf, Pav e-T3-4-Rehab, Pav e-T3-4-Resurf]	01-Feb-22	\$4,343,500 low-bid	\$0
DISTRICT 1 S 43524	Contact Person: Ronald Grandmaison Various Resurfacing various Tier 2, 3, and 4 roadways in southern District 1. [NON-PAR (dot), NON-PAR (other), Pav e-T2-Resurf, Pav e-T3-4-Resurf]	01-Feb-22	\$3,424,200 low-bid	\$0
DISTRICT 2 E 43525	Contact Person: Ronald Grandmaison Various Resurfacing various Tier 2, 3, and 4 roadways in District 2, 3, and 5. [NON-PAR (dot), NON-PAR (other), Pav e-T2-Resurf, Pav e-T3-4-Resurf]	01-Feb-22	\$3,088,200 low-bid	\$0
DISTRICT 2 W 16162K	Contact Person: Ronald Grandmaison Various Resurfacing of various routes throughout District 2 [NON-PAR (dot), NON-PAR (other), Pav e-T2-Resurf, Pav e-T3-4-Resurf]	01-Feb-22	\$3,064,600 low-bid	\$0
DISTRICT 3 16163K	Contact Person: Ronald Grandmaison Various Resurfacing various tier 2, 3, and 4 roads in District 3. [BET-FA-3, NON-PAR (dot), NON-PAR (other), Pav e-T2-Resurf, Pav e-T3-4-Rehab, Pav e-T3-4-Resurf]	01-Feb-22	\$5,579,900 low-bid	\$0
DISTRICT 4 16164K	Contact Person: Ronald Grandmaison Various Resurfacing various tier 2, 3, and 4 roadways in District 4. [NON-PAR (dot), NON-PAR (other), Pav e-T2-Resurf, Pav e-T3-4-Resurf]	01-Feb-22	\$4,776,500 low-bid	\$0
DISTRICT 5 16165K	Contact Person: Ronald Grandmaison Various Resurfacing various tier 2, 3, and 4 roadways in District 5. [NON-PAR (dot), NON-PAR (other), Pav e-T2-Resurf, Pav e-T3-4-Resurf]	01-Feb-22	\$3,575,300 low-bid	\$0
DISTRICT 6 16166K	Contact Person: Ronald Grandmaison Various Resurfacing various tier 2, 3, and 4 roadways in District 6. [BET-FA-6, NON-PAR (dot), Pav e-T2-Resurf, Pav e-T3-4-Resurf]	01-Feb-22	\$4,439,900 low-bid	\$0
STATEWIDE CRACK SEAL TIER 2 N 43526 X-A005(129)	Contact Person: Ronald Grandmaison Various Crack sealing various Tier 2 roads in the northern half of the Sate. [Pav e-T2-Resurf]	08-Feb-22	\$304,400 low-bid	\$304,400

# Fiscal Year 2022

Project Name / Number	Project Description	Target Ad Date	Approx. Contract Amt.	Federal Dollars
<b>February 2022</b>				
GUARDRAIL REPAIR SOUTH 43590	Contact Person: Sam Newsom Blue Star, FEET & Spaulding Turnpike, I-93, Rt 101 Central, Eastern Turnpikes, I-93 and Rt. 101 guardrail repair on as needed basis. [BET-STAL-HQ, NON-PAR (other)]	15-Feb-22	\$1,323,600 low-bid	\$0
STATEWIDE STRIPING (TURNPIKES) 42265	Contact Person: Sam Newsom Statewide Statewide Striping (Turnpikes) [TRR *]	15-Feb-22	\$646,500 low-bid	\$0
NEWPORT 20006  (LPA)	Contact Person: Ron Kleiner SAND HILL ROAD Sand Hill Road over Brook - Br. #154/129 - Bridge Replacement [SAB *]	16-Feb-22	\$929,400	\$0
TURNPIKE DRAINAGE REHABILITATION 40042	Contact Person: Sam Newsom F.E. Everett Turnpike Turnpike Drainage Rehabilitation along Eastern and Central Turnpike facilities [TRR *]	22-Feb-22	\$658,800 low-bid	\$0
BERLIN 41367 X-A004(616) (LPA)	Contact Person: Anthony Puntin Main Street and Riverside Drive Const. multi- use path along Androscoggin River from Service Credit Union Heritage Park to 12th St. [Ear-NH085, NON-PAR (other), TA *, TE *]	24-Feb-22	\$1,416,000	\$800,600
<b>February Monthly Total</b>			<b>\$37,570,800</b>	<b>\$1,105,000</b>
<b>March 2022</b>				
GUARDRAIL REPAIR NORTH 43588	Contact Person: Dana Lacasse I-93 (Exit 20 to VT Border) Guardrail Repair North - I-93 Exit 20 to VT border [BET-STAL-HQ]	01-Mar-22	\$447,200 low-bid	\$0
GUARDRAIL REPAIR WEST 43589	Contact Person: Dana Lacasse GR Repair Tier1 D2/5 (I-93 MM 38.4 to 57.0, I- 393 & I-89) Guardrail Repair Tier1 Roadways D2/5 (I-93 MM 38.4 to 57.0, I-393 & I-89) [BET-STAL-HQ]	01-Mar-22	\$655,800 low-bid	\$0
BEDFORD 43138 X-A005(049)	Contact Person: Kirk Mudgett Route 114 Rehabilitate 72" cmp carrying Bowman Brook under Route 114 [CRDR *]	08-Mar-22	\$575,000 low-bid	\$575,000
DISTRICT 5 CHIP SEAL 2022 42443	Contact Person: Ronald Grandmason Various Roadway preservation (Chip Seal) on Various roadway s. [NON-PAR (dot), Pav e-T3-4-Resurf]	08-Mar-22	\$1,739,800 low-bid	\$0
STATEWIDE PAVEMENT MARKINGS 43819	Contact Person: Lee Baronas Pavement Markings Pavement Marking Maintenance via Contractor. Limited to Stenciled and Transverse Markings [BET-STAL-HQ, NON-PAR (dot)]	15-Mar-22	\$239,000 low-bid	\$0

# Fiscal Year 2022

Project Name / Number	Project Description	Target Ad Date	Approx. Contract Amt.	Federal Dollars
<b>March 2022</b>				
BATH 43247 X-A005(062)	Contact Person: Kirk Mudgett US 302 Replacement of existing 6' x 4' concrete box culvert 2 miles south of Cate Rd. [CRDR *]	22-Mar-22	\$577,900 low-bid	\$577,900
HOLDERNESS-TAMWORTH 43528	Contact Person: Ronald Grandmaison NH 113 Resurfacing NH 113 from US 3 in Holderness to NH 25 in Tamworth. [NON-PAR (dot), Pav e-T3-4-Resurf]	29-Mar-22	\$2,182,200 low-bid	\$0
MADBURY 43276 X-A005(068)	Contact Person: Kirk Mudgett Madbury Rd Rehabilitation of a 58" x 36" BCC Steel Arch carrying Beard's Creek, located just north of US 4. [CRDR *]	29-Mar-22	\$344,700 low-bid	\$344,700
<b>March Monthly Total</b>			<b>\$6,761,600</b>	<b>\$1,497,600</b>
<b>Second Quarter Total</b>			<b>\$76,814,100</b>	<b>\$8,305,700</b>
<b>April 2022</b>				
MANCHESTER-HOOKSETT 43071 X-A005(034)	Contact Person: Ronald Grandmaison I-93 Resurfacing SB I-93 from I-293 southerly to Exit 6. Includes interchanges 6, 7, 8, 9, 10, and I-293 [NON-PAR (dot), Pav e-T1-Resurf]	05-Apr-22	\$6,393,200 low-bid	\$6,393,200
CONCORD/ROCHESTER 43762  One Contract With 43872, 43873	Contact Person: Lee Baronas FE Everett and Spaulding Tpke Repair traffic signals in Concord and replace Weigh-in-Motion Station in Rochester [TRR *]	19-Apr-22	\$533,000 low-bid	\$0
DERRY-LONDONDERRY 13065A A005(073)	Contact Person: Wendy Johnson I-93 I-93 EXIT 4A, final design and construction of a new interchange and connecting roadway. [NON-PAR (other), Other Fed Aid]	19-Apr-22	\$45,517,600 low-bid	\$45,517,600
HOOKSETT SIGNAL 43872  One Contract With 43762, 43873	Contact Person: Lee Baronas NH Route 3A Replace Signal Equipment Damaged by Motor Vehicle Crash  [NON-PAR (dot), Reimburse Maint Repr]	19-Apr-22	\$126,000 low-bid	\$0
SEABROOK SIGNAL 43873  One Contract With 43762, 43872	Contact Person: Lee Baronas US Route 1 Replace Signal Equipment Damaged by Motor Vehicle Crash  [BET-SEU-HQ, NON-PAR (dot), Reimburse Maint Repr]	19-Apr-22	\$99,300 low-bid	\$0
<b>April Monthly Total</b>			<b>\$52,669,100</b>	<b>\$51,910,800</b>
<b>May 2022</b>				
AMHERST 41413 X-A004(623)	Contact Person: Jennifer Reczek NH Route 122 Address Red List bridge carrying NH 122 (Main St) over NH 101 in the Town of Amherst (135/109) [Bridg-T3-4-Rehab-Rcn]	03-May-22	\$2,242,600 low-bid	\$2,242,600

# Fiscal Year 2022

Project Name / Number	Project Description	Target Ad Date	Approx. Contract Amt.	Federal Dollars
<b>May 2022</b>				
ROCHESTER 14350 X-A000(320) (LPA)	Contact Person: Marlon Austin NH 202A (WALNUT STREET) INTERSECTION IMPROVEMENTS TO IMPROVE SAFETY THROUGH STRAFFORD SQ, NORTH MAIN, & WASHINGTON ST [MUPCA*, NON-PAR (other)]	09-May-22	\$5,795,700	\$1,264,800
NORTH HAMPTON 42979	Contact Person: John Corcoran I-95 I-95 Exit 2 Bridge 078/070 Rehab to include deck replacement [TRR *]	10-May-22	\$4,945,000 low-bid	\$0
MERRIMACK 43759	Contact Person: Sam Newsom FEET Exit 10 Toll Plaza Removal [TPK *, TRR *]	24-May-22	\$939,500 low-bid	\$0
LYME, NH - THETFORD, VT 14460 A000(394)	Contact Person: Jennifer Reczek East Thetford Road Bridge Rehab, for Red List Bridge carrying East Thetford Road over the Conn. River (Br No 053/112) [Bridg-T3-4-Rehab-Rcn, NON-PAR (Vermont), NON-PAR (other), None-Bridge]	31-May-22	\$7,520,400	\$6,466,500
<b>May Monthly Total</b>			<b>\$21,443,200</b>	<b>\$9,973,900</b>
<b>June 2022</b>				
STATEWIDE CENTRAL GUARDRAIL 43580 X-A005(164)	Contact Person: Kirk Mudgett Various Upgrading of non-standard terminals with current MASH standard terminals in central part of state. [HSIP *]	07-Jun-22	\$859,100 low-bid	\$859,100
HAMPSTEAD 43275 X-A005(067)	Contact Person: Kirk Mudgett NH 111 Rehabilitation of a 42" cmp connecting Johnson's Pond under NH Route 111. [CRDR *]	14-Jun-22	\$291,800	\$291,800
JACKSON 43312	Contact Person: Kirk Mudgett NH Route 16B Replacement of a 48" cmp under NH Route 16B, just 375' north of Wilson Rd. [BET-DRG-HQ, NON-PAR (dot)]	14-Jun-22	\$409,900	\$0
COLEBROOK 40652 (LPA)	Contact Person: Ron Kleiner Bear Rock Road over West Branch (Mohawk River) Bridge Replacement-Bear Rock Road over West Branch (Mohawk River) Br. #167/120 [SAB *]	15-Jun-22	\$445,500	\$0
JAFFREY 41401 (LPA)	Contact Person: Ron Kleiner Nutting Road over Contoocook River Bridge Rehabilitation-Nutting Road over Contoocook River-Br. #159/094 [SAB *]	15-Jun-22	\$753,800	\$0
LITTLETON 43444	Contact Person: David Scott NH135 NH 135 Bridge Preservation efforts for NH135 over I-93 in Littleton(Br. No. 185/090). [BET-BMT-BD, NON-PAR (dot)]	21-Jun-22	\$1,490,800	\$0



# Fiscal Year 2022

Project Name / Number	Project Description	Target Ad Date	Approx. Contract Amt.	Federal Dollars
<b>June 2022</b>				
SOMERSWORTH 41363 X-A004(606) (LPA)	Contact Person: Tom Jameson Portions on High Street, Memorial Drive, Cemetery Rd. Const sidewalks on High St, Memorial Dr, Cemetery Rd, upgrade crosswalk across High St, const Path [TA *]	21-Jun-22	\$810,500	\$648,400
<b>June Monthly Total</b>			<b>\$5,061,400</b>	<b>\$1,799,300</b>
<b>Third Quarter Total</b>			<b>\$79,173,700</b>	<b>\$63,684,000</b>
<b>July 2022</b>				
STATEWIDE W GUARDRAIL 43131 X-A005(046)	Contact Person: Kirk Mudgett Routes 11, 12A, 120 Replacement of Cable Guardrail and F-unit and blunt end terminals on Tier 2 & 3, in Districts 2 & 4 [HSIP *]	12-Jul-22	\$837,000	\$837,000
NEW LONDON 42877 X-A004(976)	Contact Person: Jason Ayotte NH 103A Expansion of the New London Park and Ride to create approximately 50 additional parking spaces. [CMAQ *]	19-Jul-22	\$664,000	\$615,300
EXETER 43254 X-A005(063)	Contact Person: Kirk Mudgett NH Route 85 Rehabilitation of a 42" cmp carrying Rocky Hill Brook under NH 85 located just north of NH 101. [CRDR *]	26-Jul-22	\$304,600	\$304,600
<b>July Monthly Total</b>			<b>\$1,805,600</b>	<b>\$1,756,900</b>
<b>August 2022</b>				
BARRINGTON 26722  (LPA)	Contact Person: Ron Kleiner GREEN HILL RD OVER ISINGLASS RIVER BRIDGE REHABILITATION-GREENHILL RD OVER ISINGLASS RIVER-BR. #109/162 [SAB *]	01-Aug-22	\$1,756,200	\$0
BROOKLINE 41364 X-A004(607) (LPA)	Contact Person: Tom Jameson South Main St. , Mason Road Const. Sidewalks on Rte 130, Const 60 foot Ped bridge over Nissitissit River and sidewalk to beach [TA *]	02-Aug-22	\$944,500	\$755,600
JAFFREY 16307A X-A005(153)	Contact Person: Tobey Reynolds US 202 Building demolitions [None-Highway]	02-Aug-22	\$148,800	\$148,800
STATEWIDE SIGNALS 42878 X-A004(978)	Contact Person: Lee Baronas Various Upgrades to 10 locations statewide that may include flashing yellow arrow& optimized signal timing. [CMAQ *]	02-Aug-22	\$366,800	\$366,800
GREENLAND TPK. BRIDGE PAINTING 43298	Contact Person: Sam Newsom Blue Star Turnpike (I-95) Tpk. Bridge Painting on Bridge 128/078 [TRR *]	09-Aug-22	\$1,167,200	\$0

# Fiscal Year 2022

Project Name / Number	Project Description	Target Ad Date	Approx. Contract Amt.	Federal Dollars
<b>August 2022</b>				
HANOVER, NH - NORWICH, VT 42278 X-A004(800)	Contact Person: David Scott NH 10A Bridge Preservation effort on the bridge carrying NH 10A over Conn River (Ledyard Bridge) [Bridg-HIB-Main-Pres, NON-PAR (Vermont)]	09-Aug-22	\$1,767,000	\$1,219,200
MANCHESTER 29811 X-A004(311) (LPA)	Contact Person: Tom Jameson South Manchester Rail Trail Construct Multi-use path along the abandoned rail corridor from Gold St. to Perimeter Road [CMAQ *, Ear-NH022, Ear-NH084]	09-Aug-22	\$1,739,300	\$1,391,400
STRATHAM-GREENLAND 43272 X-A005(066)	Contact Person: Mike Dugas NH 33 Implement safety improvements along NH 33 corridor [HSIP *]	16-Aug-22	\$2,325,000	\$2,325,000
HUDSON 41754 X-A004(742) (LPA)	Contact Person: Tom Jameson NH 3A Constructing a third southbound right turn lane on Lowell Rd/NH 3A [CMAQ *]	23-Aug-22	\$1,162,500	\$930,000
SOMERSWORTH 41741 X-A004(729) (LPA)	Contact Person: Tom Jameson High St (NH-9) Signal Improvements Signal optimization on High Street / NH 9 corridor at 6 intersections [CMAQ *, HSIP *]	23-Aug-22	\$618,500	\$497,800
SALEM 43880 X-A005(249)	Contact Person: C.R. Willeke Rockingham Park Blvd Replace Overhead Sign Sturcture near Policy Brook [USSS *]	27-Aug-22	\$695,200	\$695,200
CONCORD-CHICHESTER 43828 X-A005(204)	Contact Person: Lee Baronas I-393 Replacement and upgrade of signs and supports due to condition and for improved compliance. [USSS *]	30-Aug-22	\$643,400	\$643,400
STATEWIDE SCOUR RESPONSE 41915A X-A005(074)	Contact Person: David Scott Various Preservation response to stabilize various bridges from scour. [Bridg-T1-2-Main-Pres, Bridg-T3-4-Main-Pres]	30-Aug-22	\$1,255,500	\$1,255,500
<b>August Monthly Total</b>			<b>\$14,589,900</b>	<b>\$10,228,700</b>

## September 2022

MANCHESTER 41747 X-A004(735) (LPA)	Contact Person: Bob Hudson Granite St & South Willow St Implement an Adaptive Signal Control system on Granite St & Upgrade So. Willow St. signal performance [CMAQ *, HSIP *]	01-Sep-22	\$1,278,800	\$1,034,600
CAMPTON 43803 X-A005(202)	Contact Person: David Scott I-93 Bridge Preservation for five bridges carrying I-93 in Campton. [Bridg-T1-2-Main-Pres]	06-Sep-22	\$6,419,300	\$6,419,300

# Fiscal Year 2022

Project Name / Number	Project Description	Target Ad Date	Approx. Contract Amt.	Federal Dollars
<b>September 2022</b>				
NEWPORT 43060B X-A005(131)	Contact Person: Ronald Grandmaison NH Route 10/11 Resurfacing and ADA upgrades in downtown Newport on NH 10/11. [Pave-T2-Resurf]	06-Sep-22	\$790,500	\$790,500
OSSIPEE 41251 X-A004(573)	Contact Person: Tobey Reynolds NH 16 Pavement Rehab and drainage upgrades including improvements at Mt. Shaw Rd. [Ear-NH041, Ear-NH071, Ear-NH081, Pave-T2- Rehab]	06-Sep-22	\$7,161,000	\$7,161,000
EPHING-HAMPTON/MANCHESTER 43774 X-A005(267)	Contact Person: Ronald Grandmaison NH101 & I293 Installation of durable pavement markings along sections of roadway [HSIP *]	13-Sep-22	\$2,464,500	\$2,464,500
PITTSBURG 42850F	Contact Person: Matthew Lampron US 3 Fuel system replacement at Pittsburg lower shed (PS101L) [FUEL CAPITAL, NON-PAR (dot)]	13-Sep-22	\$667,300	\$0
STATEWIDE 43931 X-A005(256)	Contact Person: Lee Baronas Various Construct Weigh-in-Motion Stations for Traffic Data Collection [Federal-Aid Other]	13-Sep-22	\$2,364,200	\$2,364,200
ENFIELD-LEBANON 43800 X-A005(199)	Contact Person: David Scott I-89 Painting 3 bridges (2 carrying and 1 over) I-89 in Enfield and Lebanon. [Bridg-T1-2-Main-Pres, Bridg-T3-4-Main-Pres]	20-Sep-22	\$1,325,300	\$1,325,300
STATEWIDE 43932 X-A005(261)	Contact Person: Lee Baronas Various Construct Vehicle Classification Stations and Vehicle Count Stations for Traffic Data Collection [Federal-Aid Other]	20-Sep-22	\$1,905,000	\$1,905,000
WARNER 40622	Contact Person: Jennifer Reczek NH 103 Deck Replacement for the Red List Bridge carrying NH 103 over I-89 NB (Br No 202/136) [Bridg-T3-4-Rehab-Rcn]	20-Sep-22	\$1,120,700	\$0
WILTON 42747 X-A004(968)	Contact Person: Michael Mozer NH 31 Reconstruct railway-highway crossing, roadway approaches & protective devices. (Wilton 844-32J) [RR-RCS *]	20-Sep-22	\$1,350,800	\$1,350,800
WILTON 43544 X-A005(146)	Contact Person: Michael Mozer NH 31 Reconstruct railway-highway crossing, roadway approaches & protective devices (Wilton 844-303R) [RR-RCS *]	20-Sep-22	\$930,000	\$930,000
PORTSMOUTH, NH - KITTERY, ME 15731C A005(252) (LPA)	Contact Person: Wendy Johnson US ROUTE 1 BYPASS Functional replacement for the PDA-DPH side barge wharf, SML Bridge ROW Mitigation. [None-Other, Other Fed Aid]	27-Sep-22	\$34,147,100	\$34,147,100

# Fiscal Year 2022

Project Name / Number	Project Description	Target Ad Date	Approx. Contract Amt.	Federal Dollars
<b>September 2022</b>				
STATEWIDE SIGNS 43934 X-A005(263)	Contact Person: Lee Baronas Various Roadways Replacement and upgrade of Enhanced Reference Location Signs (mile markers) [USSS *]	27-Sep-22	\$1,268,100	\$1,268,100
STATEWIDE TIER 2 RESURFACING (CENTRAL) 43054 X-A005(021)	Contact Person: Ronald Grandmaison US 3 & NH 104 Pavement preservation of US 3 and NH 104 [Pave-T2-Resurf]	27-Sep-22	\$1,581,000	\$1,581,000
LEE-BARRINGTON/PLAISTOW 43056 X-A005(023)	Contact Person: Ronald Grandmaison NH 125 Pavement Preservation [Pave-T2-Resurf]	30-Sep-22	\$2,139,000	\$2,139,000
OSSIPEE/OSSIPEE-CONWAY/WAKEFIELD 43055 X-A005(022)	Contact Person: Ronald Grandmaison NH 28/NH 16/NH 125 Pavement preservation of NH 28, NH 16, & NH 125 [Pave-T2-Resurf]	30-Sep-22	\$1,302,000	\$1,302,000
STATEWIDE TIER 2 RESURFACING (NORTH) 43052 X-A005(019)	Contact Person: Ronald Grandmaison US 2, NH 16, & NH 26 Pavement preservation of US 2, NH 16 & NH 26 [Pave-T2-Resurf]	30-Sep-22	\$1,953,000	\$1,953,000
STATEWIDE TIER 2 RESURFACING (NW) 43053 X-A005(020)	Contact Person: Ronald Grandmaison NH 10/US 302/US 2 Pavement Preservation of US 2, NH 10, and US 302 [Pave-T2-Resurf]	30-Sep-22	\$1,674,000	\$1,674,000
<b>September Monthly Total</b>			<b>\$71,841,600</b>	<b>\$69,809,400</b>
<b>Fourth Quarter Total</b>			<b>\$88,237,100</b>	<b>\$81,795,000</b>
<b>Fiscal Year 2022 Total</b>			<b>\$308,825,800</b>	<b>\$213,745,000</b>

# ON-SHELF PROJECTS

On Shelf Projects Advertising are subject to availability of funding.  
 In addition these projects are subject to STIP Amendments to bring them into the current fiscal year.

## Fiscal Year 2022

Project Name / Number	Project Description	Target Ad Date	Approx. Contract Amt.	Federal Dollars
HAMPTON - PORTSMOUTH 26485 X-A003(355)	Contact Person: Mike Dugas Hampton Branch Rail Corridor Acquire 9.6 miles RR Corridor Hampton-Portsmouth & improve existing corridor surface for bike/ped [CMAQ *]	06-Sep-22	\$4,650,000	\$4,650,000
STATEWIDE 40842 X-A004(501)	Contact Person: Mike Dugas Various Installation of rumble strips along State roadway s.  [HSIP *]	13-Sep-22	\$446,400	\$446,400
STATEWIDE 40844 X-A004(503)	Contact Person: Mike Dugas Various Installation of rumble strips along State roadway s.  [HSIP *]	16-Sep-22	\$446,400	\$446,400
<b>On-Shelf Projects 2022 Total</b>			<b>\$5,542,800</b>	<b>\$5,542,800</b>

NH DEPARTMENT OF TRANSPORTATION \* DIVISION OF PROJECT DEVELOPMENT  
**ADVERTISING SCHEDULE**

**Fiscal Year**  
**2023**

Project Name / Number	Project Description	Target Ad Date	Approx. Contract Amt.	Federal Dollars
<b>October 2022</b>				
CENTRAL TURNPIKE PAVING 43301	Contact Person: Sam Newsom FEET Turnpike Central Turnpike Paving [TRR *]	18-Oct-22	\$4,002,500	\$0
EASTERN TURNPIKE PAVING 43300	Contact Person: Sam Newsom I-95 Eastern Turnpike Paving [TRR *]	18-Oct-22	\$4,002,500	\$0
DEERFIELD 24477 X-A002(898)	Contact Person: David Scott NH 107 NH 107 over Freese's Pond - Replace Bridge Number 137/116. [Bridg-T3-4-Rehab-Rcn, Other Fed Aid]	25-Oct-22	\$930,000	\$0
MILFORD 43115  (LPA)	Contact Person: Ron Kleiner MASON ROAD BRIDGE REPLACEMENT- MASON ROAD OVER GREAT BROOK - BR# 089/106 [SAB *]	27-Oct-22	\$0	\$0
<b>October Monthly Total</b>			<b>\$8,935,000</b>	<b>\$0</b>
<b>November 2022</b>				
KEENE - SWANZEY 40100 X-A004(345)	Contact Person: Kirk Mudgett NH 9/10/12/101 Construction of floodplain and wetland mitigation for the Keene-Swanzey series of projects [Ear-NH007, Other Fed Aid]	01-Nov-22	\$1,502,000	\$1,502,000
HAMPTON - PORTSMOUTH 26485 X-A003(355)	Contact Person: Mike Dugas Hampton Branch Rail Corridor Acquire 9.6 miles RR Corridor Hampton-Portsmouth & improve existing corridor surface for bike/ped [CMAQ *]	08-Nov-22	\$4,650,000	\$4,650,000
MERRIMACK 40300 X-A004(357) (LPA)	Contact Person: Anthony Puntin Pedestrian Trail from DW Highway to existing trail Construct pedestrian trail in the town of Merrimack for approximatly 700LF. (14-15TAP) [TA *]	08-Nov-22	\$1,362,500	\$1,090,000
STATEWIDE 40842 X-A004(501)	Contact Person: Mike Dugas Various Installation of rumble strips along State roadways.  [HSIP *]	15-Nov-22	\$446,400	\$446,400
STATEWIDE 40844 X-A004(503)	Contact Person: Mike Dugas Various Installation of rumble strips along State roadways.  [HSIP *]	15-Nov-22	\$446,400	\$446,400

# Fiscal Year 2023

Project Name / Number	Project Description	Target Ad Date	Approx. Contract Amt.	Federal Dollars
<b>November 2022</b>				
<b>November Monthly Total</b>			<b>\$8,407,300</b>	<b>\$8,134,800</b>
<b>December 2022</b>				
<b>December Monthly Total</b>			<b>\$0</b>	<b>\$0</b>
<b>First Quarter Total</b>			<b>\$17,342,300</b>	<b>\$8,134,800</b>
<b>January 2023</b>				
WOODSTOCK 42534 X-A004(896)	Contact Person: David Scott NH 175 Scour repairs at Woodstock 195/093 (NH175 over Pemi). [Bridg-T1-2-Main-Pres, Bridg-T3-4-Main-Pres]	03-Jan-23	\$928,100	\$928,100
DERRY-LONDONDERRY 13065E X-A005(210)	Contact Person: Wendy Johnson Folsom Road I-93 Exit 4A, Building Demolitions for construction of Exit 4A. [Other Fed Aid]	10-Jan-23	\$451,100	\$451,100
DISTRICT 2 GUARDRAIL 43132 X-A005(047)	Contact Person: Kirk Mudgett Routes 3, 4, 4A, & 11 Replace cable guardrail, and F-Unit and blunt end terminals on Tier 2 & 3 roadways in District 2. [HSIP *]	10-Jan-23	\$920,700	\$920,700
DUMMER - CAMBRIDGE - ERROL 16304B X-A004(699)	Contact Person: Timothy Dunn NH 16 Widening and rehabilitation of approximately 1.4 miles of NH16 in Cambridge. [None-Highway]	10-Jan-23	\$8,107,400	\$8,107,400
TAMWORTH 41434 X-A004(636)	Contact Person: Jennifer Reczek NH Route 113A Address Red List bridge carrying NH 113A over Swift River in the Town of Tamworth (061/091) [Bridg-T3-4-Rehab-Rcn, Ear-NH077]	10-Jan-23	\$2,511,000	\$2,511,000
EXETER 40436 X-A004(406) (LPA)	Contact Person: Anthony Puntin NH Route 111 (Kingston Road) Widen shoulders to 5' on Kingston Road (NH Route 111) for approximately 1.1 miles. (14-26TAP) [NON-PAR (other), TA *]	16-Jan-23	\$877,500	\$586,700
CONCORD 29601 X-A004(193)	Contact Person: Tobey Reynolds NH 13 Intersection improvements at I89 exit 2 NB and SB ramps. [None-Highway]	17-Jan-23	\$2,036,100	\$2,036,100
TURNPIKE GUARDRAIL 43304	Contact Person: Sam Newsom Spaulding Turnpike Turnpike Guardrail Rehabilitation [TRR *]	17-Jan-23	\$485,900	\$0
TURNPIKES STATEWIDE STRIPING 43302	Contact Person: Sam Newsom FEET, Blue Star & Spaulding Turnpikes Turnpike Statewide Striping [TRR *]	17-Jan-23	\$623,100	\$0

# Fiscal Year 2023

Project Name / Number	Project Description	Target Ad Date	Approx. Contract Amt.	Federal Dollars
<b>January 2023</b>				
NEW CASTLE - RYE 16127 X-A001(146)	Contact Person: Jennifer Reczek NH 1B Bridge replace, Single Leaf Bascule Bridge, NH 1B over Little Harbor (Red List) Br No 066/071 [Bridg-HIB-Rehab-Rcn, CBI *, None-Bridge]	24-Jan-23	\$8,009,700	\$8,009,700
<b>January Monthly Total</b>			<b>\$24,950,600</b>	<b>\$23,550,800</b>
<b>February 2023</b>				
LITTLETON 41362 X-A004(605) (LPA)	Contact Person: Marlon Austin Cottage Street, Mill Street, South Street, Meadow Street Const sidewalks along Cottage St, Mill St, South St, Meadow St, Mt. Eustis Rd, Bronson St [TA *]	04-Feb-23	\$781,200	\$625,000
DISTRICT 1 16161L	Contact Person: Ronald Grandmaison Various Resurfacing various tier 2, 3, and 4 roadways in District 1. [Pave-T2-Resurf, Pave-T3-4-Rehab, Pave-T3- 4-Resurf]	07-Feb-23	\$4,604,700	\$0
DISTRICT 2 16162L	Contact Person: Ronald Grandmaison Various Resurfacing various tier 2, 3, and 4 roadways in District 2. [Pave-T2-Resurf, Pave-T3-4-Rehab, Pave-T3- 4-Resurf]	07-Feb-23	\$4,473,900	\$0
DISTRICT 3 16163L	Contact Person: Ronald Grandmaison Various Resurfacing various tier 2, 3, and 4 roadways in District 3. [Pave-T2-Resurf, Pave-T3-4-Rehab, Pave-T3- 4-Resurf]	07-Feb-23	\$5,025,800	\$0
DISTRICT 4 16164L	Contact Person: Ronald Grandmaison Various Resurfacing various tier 2, 3, and 4 roadways in District 4. [Pave-T2-Resurf, Pave-T3-4-Rehab, Pave-T3- 4-Resurf]	07-Feb-23	\$3,935,800	\$0
DISTRICT 5 16165L	Contact Person: Ronald Grandmaison Various Resurfacing various tier 2, 3, and 4 roadways in District 5. [Pave-T2-Resurf, Pave-T3-4-Rehab, Pave-T3- 4-Resurf]	07-Feb-23	\$3,085,000	\$0
DISTRICT 6 16166L	Contact Person: Ronald Grandmaison Various Resurfacing various tier 2, 3, and 4 roadways in District 5. [Pave-T2-Resurf, Pave-T3-4-Rehab, Pave-T3- 4-Resurf]	07-Feb-23	\$3,147,700	\$0
PELHAM 29450 X-A005(218) (LPA)	Contact Person: Anthony Puntin Old Bridge Street over Beaver Brook BRIDGE REHABILITATION-OLD BRIDGE ST OVER BEAVER BROOK-BR. #109/081 [MOBIL, SAB *]	11-Feb-23	\$1,348,000	\$1,348,000



# Fiscal Year 2023

Project Name / Number	Project Description	Target Ad Date	Approx. Contract Amt.	Federal Dollars
<b>February 2023</b>				
NASHUA-MERRIMACK-BEDFORD 13761E	Contact Person: Wendy Johnson FE Everett Turnpike FE Everett Turnpike widening in Merrimack of a 2-lane section from Bedford Rd to south of Exit 13. [TPK *]	28-Feb-23	\$17,484,000	\$0
STATEWIDE PAVEMENT MARKINGS 43933	Contact Person: Lee Baronas Pavement Markings Pavement Marking Maintenance via Contractor. Limited to Stanciled and Transverse Markings. [BET-MAR-HQ, NON-PAR (dot)]	28-Feb-23	\$301,300	\$0
<b>February Monthly Total</b>			<b>\$44,187,400</b>	<b>\$1,973,000</b>
<b>March 2023</b>				
CLAREMONT 13248 X-MGS-STP-X-0131(039) (LPA)	Contact Person: Kevin Russell NH 12 NH 12 & NORTH STREET INTERSECTION RELOCATION {MUPCA AND Demo ID NH039 & NH059} [Ear-NH027, Ear-NH030, Ear-NH039, Ear- NH047, Ear-NH059, Ear-NH086, MUPCA*, NON- PAR (dot), NON-PAR (other), Other Fed Aid]	17-Mar-23	\$3,534,000	\$2,827,200
TURNPIKE DRAINAGE 43303	Contact Person: Sam Newsom Spaulding Turnpike Turnpike Drainage Rehabilitation [TRR *]	28-Mar-23	\$485,900	\$0
<b>March Monthly Total</b>			<b>\$4,019,900</b>	<b>\$2,827,200</b>
<b>Second Quarter Total</b>			<b>\$73,157,900</b>	<b>\$28,351,000</b>
<b>April 2023</b>				
LONDONDERRY 41715 X-A004(724)	Contact Person: Jason Ayotte NH 28/Stonehenge Road Operational and capacity improvements at the intersection of NH 28 & Stonehenge Road [Federal-Aid Highway, None-Highway]	11-Apr-23	\$1,219,700	\$609,900
CLAREMONT 27691 X-A003(590)	Contact Person: Jason Tremblay NH 12A NH 12A, bridge rehabilitation carrying NH 12A over Sugar River, Br No 072/127 [Bridg-T3-4-Rehab-Rcn]	18-Apr-23	\$3,720,000	\$0
STATEWIDE TOLL PLAZA REHABILITATION 43306	Contact Person: Sam Newsom FEET, Blue Star Turnpike Toll Plaza Rehabilitation [TRR *]	25-Apr-23	\$920,700	\$0
<b>April Monthly Total</b>			<b>\$5,860,400</b>	<b>\$609,900</b>
<b>May 2023</b>				
BEDFORD - MERRIMACK 16100	Contact Person: John Corcoran F.E. EVERETT TPK Improvement to Bedford Mainline Toll Plaza to Institute All Electronic Tolling [TPK *]	02-May-23	\$9,951,000	\$0

# Fiscal Year 2023

Project Name / Number	Project Description	Target Ad Date	Approx. Contract Amt.	Federal Dollars
<b>May 2023</b>				
STATEWIDE 40845 X-A004(504)	Contact Person: Mike Dugas Various Installation of rumble strips along State roadways.  [HSIP *]	02-May-23	\$446,400	\$446,400
MERRIMACK 10136D X-A001(265)	Contact Person: Jennifer Reczek NH 101A Safety impr. at NH 101A / Cont. Blvd & at Craftsman Lane / Boston Post Rd [Other Fed Aid]	23-May-23	\$4,082,200	\$4,082,200
<b>May Monthly Total</b>			<b>\$14,479,600</b>	<b>\$4,528,600</b>
<b>June 2023</b>				
JACKSON 40808  (LPA)	Contact Person: Ron Kleiner Valley Cross Road over Wildcat Brook Bridge Rehabilitation-Valley Cross Rd over Wildcat Brook-Br. #153/066 [SAB *]	01-Jun-23	\$1,019,300	\$0
MILTON, NH-LEBANON, ME 40658 X-A004(865)	Contact Person: Matthew Lampron Townhouse Road over Northeast Pond Bridge Replacement-Townhouse Road over Northeast Pond-formerly Br. #168/152 - proposed Br. #168/151 [MOBRR *, NON-PAR (Maine)]	01-Jun-23	\$1,396,900	\$558,700
ORFORD 41151 X-A005(251) (LPA)	Contact Person: Ron Kleiner Archertown Road Bridge Replacement - Archertown Road over Jacobs Brook-Br. No. 080/120 [MOBIL, SAB *]	01-Jun-23	\$950,500	\$950,500
WEBSTER 40810 X-A005(217) (LPA)	Contact Person: Ron Kleiner Clothespin Bridge Road over Blackwater River Bridge Replacement-Clothespin BR Rd over Blackwater River-Br#121/103 & widening fishing access area [MOBIL, SAB *]	01-Jun-23	\$1,845,100	\$1,845,100
WENTWORTH 40648  (LPA)	Contact Person: Ron Kleiner Frescoln Road over Rocky Branch Bridge Replacement-Frescoln Road over Rocky Branch-Br. #108/070 [SAB *]	01-Jun-23	\$659,100	\$0
JAFFREY 16307 X-A001(234)	Contact Person: Tobey Reynolds US 202 RECONFIGURE "DOG-LEG" INTERSECTION OF US 202, NH 124, AND NH 137 [Bridg-T1-2-Main-Pres, Bridg-T1-2-Rehab-Rcn, None-Highway]	13-Jun-23	\$8,962,600	\$8,962,600
LEE 41322 X-A004(593)	Contact Person: David Scott NH Route 125 Bridge Replacement of culvert carrying NH 125 over Little River Br No 073/084 [Bridg-T1-2-Rehab-Rcn]	20-Jun-23	\$1,395,000	\$1,395,000
<b>June Monthly Total</b>			<b>\$16,228,500</b>	<b>\$13,711,900</b>

# Fiscal Year 2023

Project Name / Number	Project Description	Target Ad Date	Approx. Contract Amt.	Federal Dollars
<b>Third Quarter Total</b>			<b>\$36,568,500</b>	<b>\$18,850,400</b>
<b>July 2023</b>				
HOPKINTON-WARNER 43801 X-A005(200)	Contact Person: David Scott I-89 Painting four bridges - 2 bridges carrying I-89 in Hopkinton and 2 bridges over I-89 in Warner. [Bridg-T1-2-Main-Pres, Bridg-T3-4-Main-Pres]	18-Jul-23	\$1,353,200	\$1,353,200
NEWINGTON - DOVER 11238S	Contact Person: Jennifer Reczek SPAULDING TURNPIKE / LITTLE BAY BRIDGES Remove the superstructure General Sullivan Br & provide the most cost effective bike/ped connection [TPK *]	18-Jul-23	\$28,132,500	\$0
CONWAY 42522 X-A004(891)	Contact Person: Mike Dugas US 302 / East Conway Rd Implement intersection safety improvements [HSIP *]	26-Jul-23	\$1,860,000	\$1,860,000
<b>July Monthly Total</b>			<b>\$31,345,700</b>	<b>\$3,213,200</b>
<b>August 2023</b>				
LEBANON 24221 X-A005(250) (LPA)	Contact Person: Ron Kleiner TRUES BROOK RD OVER BLOODS BROOK BRIDGE REPLACEMENT-TRUES BROOK RD OVER BLOODS BROOK-BR. #066/059 [MOBIL, SAB *]	01-Aug-23	\$3,627,000	\$3,627,000
WARNER - SUTTON 15747 X-A000(942)	Contact Person: Margarete Baldwin I-89 Pavement Rehab from MM 20.5 to MM 24.2 [Pave-T1-Rehab]	01-Aug-23	\$13,313,900	\$13,313,900
COLUMBIA 43441 X-A005(109)	Contact Person: Kirk Mudgett US Route 3 Replacement of an existing concrete box culvert (US 3) located 1000' north of Jordan Hill Rd. [CRDR *]	08-Aug-23	\$590,600	\$590,600
WILTON - MILFORD - AMHERST - BEDFORD 13692D X-A004(698)	Contact Person: Jason Ayotte NH 101 Traffic and safety improvements consistent with the intent of the 2002 corridor study [Other Fed Aid]	22-Aug-23	\$6,818,000	\$6,818,000
<b>August Monthly Total</b>			<b>\$24,349,500</b>	<b>\$24,349,500</b>
<b>September 2023</b>				
SEABROOK - HAMPTON 15904 X-A001(026)	Contact Person: Jennifer Reczek NH 1A Reconstruction of Red List bridge carrying NH 1A over Hampton River(Br#235/025)Debt Serv .Proj#42710 [BRPPI *, Bridg-HIB-Rehab-Rcn, None-Other]	05-Sep-23	\$51,243,900	\$51,243,900
TROY - JAFFREY 43443 X-A005(110)	Contact Person: Kirk Mudgett NH Route 124 Replacement of a crossing of 3 cmp pipes under Route 124 at Perkins Pond. [CRDR *]	05-Sep-23	\$889,700	\$889,700

# Fiscal Year 2023

Project Name / Number	Project Description	Target Ad Date	Approx. Contract Amt.	Federal Dollars
<b>September 2023</b>				
JEFFERSON 42558 X-A004(910)	Contact Person: Kirk Mudgett US Route 2 Replcmt of 13' jack arch bridge at Pricilla Bk. 140/097 and 48" cmp/4x4 conc box just to the south [Bridg-T1-2-Rehab-Rcn, CRDR *]	12-Sep-23	\$1,891,600	\$1,891,600
MANCHESTER-HOOKSETT 42753 X-A004(960)	Contact Person: David Scott I-93 NB Address Preservation needs on 5 bridges in Manchester & Hooksett on I-93 NB. [Bridg-HIB-Main-Pres, Bridg-T1-2-Main-Pres]	19-Sep-23	\$8,579,300	\$8,579,300
<b>September Monthly Total</b>			<b>\$62,604,500</b>	<b>\$62,604,500</b>
<b>Fourth Quarter Total</b>			<b>\$118,299,700</b>	<b>\$90,167,200</b>
<b>Fiscal Year 2023 Total</b>			<b>\$245,368,400</b>	<b>\$145,503,400</b>

# ON-SHELF PROJECTS

On Shelf Projects Advertising are subject to availability of funding.  
 In addition these projects are subject to STIP Amendments to bring them into the current fiscal year.

## Fiscal Year 2023

Project Name / Number	Project Description	Target Ad Date	Approx. Contract Amt.	Federal Dollars
HILLSBOROUGH 41368 X-A004(609) (LPA)	Contact Person: Marlon Austin West Main Street / NH Rte 149 Construct approximately 4,600 feet of sidewalk along Route 149 from Edgebrook Road to 77 W. Main. [HSIP *, TA *]	12-Jan-23	\$570,700	\$463,100
HAMPTON-PORTSMOUTH 26485A X-A005(269)	Contact Person: Mike Dugas Hampton Branch rail corridor Improve former rail corridor for non-motorized travel [CMAQ *]	05-Sep-23	\$662,100	\$662,100
<b>On-Shelf Projects 2023 Total</b>			<b>\$1,232,800</b>	<b>\$1,125,200</b>